

B-PARIS-105 CANADIAN CHANCERY RELOCATION – PARIS

Line ID	Activity	Duration	Start	Finish	% Complete	2014												2015												2016												2017											
						F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S				
0	B-PARIS-105 CANADIAN CHANCERY RELOCATION – PARIS	859d	24 Feb '14	28 Jul '17	7%																																																
1	Internal DFATD Governance Committee Oversight	850d	24 Feb '14	17 Jul '17	21%																																																
2	Monthly Meetings	19mons	24 Feb '14	04 Sep '15	45%																																																
3	Bi-Monthly Meetings	22.5mons	06 Oct '15	17 Jul '17	0%																																																
4	Request for Proposals	51d	24 Feb '14	07 May '14	100%																																																
5	Proposal Evaluation & Selection of one or more Priority Options	45d	08 May '14	11 Jul '14	100%																																																
6	Endorsement from Minister of Foreign Affairs, Trade & Development & Prime Minister	63d	14 Jul '14	10 Oct '14	0%																																																
7	Treasury Board Approval	32d	14 Oct '14	27 Nov '14	0%																																																
8	Negotiations with Priority Proponent	16d	28 Nov '14	19 Dec '14	0%																																																
9	<i>Signed agreement / Accord d'echange immobilier</i>	<i>0d</i>	<i>22 Dec '14</i>	<i>22 Dec '14</i>	<i>0%</i>																																																
10	<i>Cash Payment €25M Deposited to Escrow Account by Developer</i>	<i>0d</i>	<i>22 Dec '14</i>	<i>22 Dec '14</i>	<i>0%</i>																																																
11	Design & Permit Approvals (by Developer)	177d	23 Dec '14	14 Sep '15	0%																																																
12	Design	53d	23 Dec '14	16 Mar '15	0%																																																
13	Construction Permit Approval	62d	17 Mar '15	15 Jun '15	0%																																																
14	Construction Permit - Third Party Approval	57d	16 Jun '15	04 Sep '15	0%																																																
15	<i>Conditions Satisfied / Acte de Realisation signed</i>	<i>0d</i>	<i>14 Sep '15</i>	<i>14 Sep '15</i>	<i>0%</i>																																																
16	Construction (by Developer)	364d	08 Sep '15	17 Feb '17	0%																																																
17	Mobilization	2mons	08 Sep '15	03 Nov '15	0%																																																
18	Internal Demolition & Environmental Abatement	4mons	08 Sep '15	08 Jan '16	0%																																																
19	Below-Grade Structural Work (NEW Basements)	13mons	03 Dec '15	09 Dec '16	0%																																																
20	Above-Grade Structural Work (Slab Reinforcements)	9mons	03 Dec '15	19 Aug '16	0%																																																
21	Internal Fit-Up	6.2mons	22 Aug '16	17 Feb '17	0%																																																
22	Mechanical, Electrical & Finishes	3.5mons	04 Nov '16	17 Feb '17	0%																																																
23	DFATD Services	3mons	20 Mar '17	09 Jun '17	0%																																																
24	Commissioning & QA	632d	23 Dec '14	03 Jul '17	0%																																																
25	Ongoing Weekly Meetings	31mons	23 Dec '14	15 Jun '17	0%																																																
26	Monthly Status Reports to DFATD	31mons	23 Dec '14	15 Jun '17	0%																																																
27	Weekly Site Inspections	21mons	04 Nov '15	03 Jul '17	0%																																																
28	<i>Final Commissioning & QA Complete</i>	<i>0d</i>	<i>09 Jun '17</i>	<i>09 Jun '17</i>	<i>0%</i>																																																
29	<i>Final Compliance Report Submission</i>	<i>0d</i>	<i>09 Jun '17</i>	<i>09 Jun '17</i>	<i>0%</i>																																																
30	<i>Move-in</i>	<i>0d</i>	<i>16 Jun '17</i>	<i>16 Jun '17</i>	<i>0%</i>																																																
31	<i>New Chancery Opening</i>	<i>0d</i>	<i>01 Jul '17</i>	<i>01 Jul '17</i>	<i>0%</i>																																																
32	<i>Transfer of Titles / Acte de transfert des titres signed</i>	<i>0d</i>	<i>28 Jul '17</i>	<i>28 Jul '17</i>	<i>0%</i>																																																