

APPENDIX A

TABLE V - ENVIRONMENTAL EFFECTS AND MITIGATION MEASURES: SMALL BRIDGE &
CULVERT REHABILITATION & REPLACEMENT

“Appendix A”

***Table V. Environmental Effects and Mitigation
Measures: Small Bridge and Culvert Rehabilitation and
Replacement***

CULVERT REPLACEMENTs
TRANS CANADA HIGHWAY

TERRA NOVA NATIONAL PARK
NEWFOUNDLAND AND LABORADOR

December 10, 2012

Table V. Environmental Effects and Mitigation Measures: Small Bridge and Culvert Rehabilitation and Replacement

| SMALL BRIDGE AND CULVERT REHABILITATION OR REPLACEMENT 8 (ONLY PROJECTS THAT DO NOT REQUIRE DFO AUTHORIZATION) | | |
|---|--|---|
| <i>VECs</i> | <i>Description of Effects</i> | <i>Mitigations</i> |
| (1) Air Quality: air quality and noise levels. | <input type="checkbox"/> Decreased ambient air quality <input type="checkbox"/> Increased ambient noise levels | <input type="checkbox"/> Ensure materials being stored/transported are covered. <input type="checkbox"/> Confine “noise” activities to daytime hours. |
| (2) Land Resources: soils, topography and landscape. | <input type="checkbox"/> Changes in slopes, landforms, and landscape <input type="checkbox"/> Soil compaction and rutting <input type="checkbox"/> Slope instability, due to increased spoil exposure and improper excavation and storage <input type="checkbox"/> Soil contamination | <input type="checkbox"/> Avoid activities with steep and/or sensitive slopes. <input type="checkbox"/> Keep site clearing to a minimum (maintain vegetated buffer wherever possible) and restore vegetation as soon as possible to minimize duration of soil exposure. <input type="checkbox"/> Hand clear steep slopes when possible. If prolonged exposure is expected, stabilize surface using temporary cover (i.e. grass, mulch, erosion blanket, etc.). <input type="checkbox"/> Implement Sediment /Erosion Control measures when soil is disturbed or exposed. Phase work to minimize duration of exposure of disturbed areas. <input type="checkbox"/> Maintain a consistent access route. <input type="checkbox"/> Halt construction during excessive rainfall events. <input type="checkbox"/> Capture, contain, and clean up spills and leaks immediately. |
| (3) Water: Resources surface water hydrology, surface water quality, aquatic sediments, and groundwater quality and quantity | <input type="checkbox"/> Adverse modifications to surface drainage patterns <input type="checkbox"/> Reduced water quality due to increased erosion, sedimentation, transportation of debris and contamination, etc. | <input type="checkbox"/> Retain vegetated buffer around water bodies. <input type="checkbox"/> Minimize changes to the ground surface that affects its infiltration/runoff characteristics and maintain effective surface drainage upon completion of project. <input type="checkbox"/> Water quality is to be maintained at all times. Only clean building material, free of particulate matter, shall be placed in water. Any equipment operating in water bodies must be cleaned prior to entering the water and inspected daily for leaks; never leave equipment in water overnight. <input type="checkbox"/> Sedimentation and erosion control mechanisms shall be installed around work area to prevent sediments from silt from entering watercourse. Periodically inspect and repair, if necessary, these structures. <input type="checkbox"/> Filter/settle out sediment before allowing water to enter any drainage pathway. <input type="checkbox"/> Capture, contain, and clean up spills and leaks immediately. <input type="checkbox"/> Instream work shall be minimized <input type="checkbox"/> All instream work must be completed in the dry using temporary stream diversions and/or pumping around to isolate the project work area from adjacent stream. <input type="checkbox"/> Downstream flow shall be maintained during construction. <input type="checkbox"/> Suitable non-erosive materials shall be used, such as rip-rap, in appropriate areas to prevent erosion <input type="checkbox"/> Every effort shall be made to ensure that replacement structures are bottomless and clear span respectively. |
| (4) Flora and Fauna: aquatic and terrestrial | <input type="checkbox"/> Damage to/and or removal of vegetation in immediate or adjacent | <input type="checkbox"/> Use existing roadways/disturbed areas for site access and travel within the site. |

| | | |
|--|--|--|
| species /population and communities/habitats | <p>areas</p> <ul style="list-style-type: none"> <input type="checkbox"/> Introduction of invasive species <input type="checkbox"/> Sensory disturbance causing displacement/habitat avoidance <input type="checkbox"/> Impeded/altered wildlife movement <input type="checkbox"/> Habitat loss/fragmentation | <ul style="list-style-type: none"> <input type="checkbox"/> Minimize removal of vegetation and disturbance to natural banks and streambed. When possible use hand clearing as it minimizes erosion and siltation. <input type="checkbox"/> Re-establish native vegetation where has been removed/damage and return all areas in and adjacent to the watercourse to their original form. <input type="checkbox"/> Only clean building material shall be placed in water. <input type="checkbox"/> According to wildlife present, schedule high noise level activities and other intrusive construction activities to avoid critical life stages and critical times for wildlife. <input type="checkbox"/> The breeding season for most birds within the project area occurs between May 1st and August 31st in the Maritimes, and between May 1st and July 15th in Newfoundland; however some species protected under the <i>Migratory Birds Convention Act</i> nest outside these timeframes. Under section 6 of the <i>Migratory Birds Regulations</i>, it is forbidden to disturb, destroy or take a nest or egg of a migratory bird; or to be in possession of a live migratory bird or its carcass, skin, nest or egg except under authority of a permit. <input type="checkbox"/> While most bird species construct nests in trees and shrubs, a number of species of birds nest at ground level (e.g. Common Nighthawk, Killdeer), and some species may nest in burrows in stockpiles of soil or the banks of pits (e.g. Bank Swallows) It should be ensured that activities to reduce erosion do not result in hydroseeding of nests. But that alternate measures be taken to reduce potential for erosion and that nests be protected until chicks have fledged and left the area. <input type="checkbox"/> Should active nests or birds caring for pre-fledged chicks be discovered during project activities outside the prime breeding season windows, establishment of vegetated buffer zones around nests, and minimization or activities in the immediate area until nesting is complete and chicks have naturally migrated from the area shall take place <input type="checkbox"/> Survey area for nests/dens prior to clearing. Do not clear any active nests/dens, or relocate nests/dens without a permit. <input type="checkbox"/> If nests containing eggs or young of migratory birds are located or discovered during breeding season, all activities in the nesting area should be halted until nesting is completed. <input type="checkbox"/> Construct and orient fences/temporary dams, etc. in a manner that reduces impact to wildlife movement. <input type="checkbox"/> Any instream work in fish bearing waters should only occur between June 1st and September 30th of any year. <input type="checkbox"/> Fish passage will be provided at all times. <input type="checkbox"/> Culverts shall allow for the passage of fish. <input type="checkbox"/> Old stream crossings that interfere or prevent fish |
|--|--|--|

| | | |
|--|--|---|
| | | migration through the existing crossing structure shall be corrected. |
| (5) Anthropogenic/Human Environment: socioeconomic, public health, and cultural/heritage resources | <input type="checkbox"/> Disruption to park visitors, residents, and businesses due to changed noise, air and water quality, and traffic and changed aesthetics <input type="checkbox"/> Injuries to public and workers arising from project activities <input type="checkbox"/> Potential damage to unknown cultural/archaeological resources | <input type="checkbox"/> Evaluate site layout, access routes, and construction activities to minimize their visual impact. <input type="checkbox"/> Use appropriate signage/fences for closed areas and identify detours/alternatives. <input type="checkbox"/> If archaeological resources/cultural artifacts are discovered, immediately cease work, and alert archaeologist. |
| * Also see relevant mitigations listed in Table I and Table II | | |