

OHU Modernization project																									
ID	Task Name	Duration	Start	Finish	May			July			September			November			January			March			May		
					E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B
1	New project manager assigned to OHU Modernization project	1 day	Mon 14-05-19	Mon 14-05-19			I																		
2	Project Planning Phase 3	20 days	Mon 14-05-19	Fri 14-06-13			■																		
3	Project Planning Phase 4	40 days	Mon 14-05-19	Fri 14-07-11			■																		
4	Project Planning Phase 5	40 days	Mon 14-05-19	Fri 14-07-11			■																		
5	Phase 3: Autocad drawings and approval	20 days	Mon 14-05-19	Fri 14-06-13			■																		
6	Phase 4: Autocad drawings and approval	40 days	Mon 14-05-19	Fri 14-07-11			■																		
7	Phase 5: Autocad drawings and approval	40 days	Mon 14-05-19	Fri 14-07-11			■																		
8	PM write SOW for general contractor	30 days	Mon 14-06-16	Fri 14-07-25					■																
9	PM writes SOW for Architectural Consultant	8 days	Wed 14-07-02	Fri 14-07-11					■																
10	Architectural consultant SOW sent to MAMD for review	5 days	Mon 14-07-14	Fri 14-07-18					■																
11	MAMD to tender Architectural consultant SOW	10 days	Mon 14-07-21	Fri 14-08-01					■																
12	Order parts and pieces ATFI (phase 3)	31 days	Tue 14-07-29	Tue 14-09-09						■															
13	On site visit for architectural firm bidders	1 day	Tue 14-07-29	Tue 14-07-29						I															
14	MAMD award contract for architectural plans	5 days	Mon 14-08-04	Fri 14-08-08						■															
15	architectural consultant on board and drawing conception & completion	55 days	Mon 14-08-11	Fri 14-10-24						■															
16	Meeting with architectural consultant to discuss skylight options	1 day	Tue 14-10-07	Tue 14-10-07																					
17	PIC Meeting, sun tunnels change order accepted	1 day	Wed 14-10-15	Wed 14-10-15																					
18	Consult with National Office on Swing Location for Regional Office	1 day	Fri 14-11-07	Fri 14-11-07																					

Project: OHU Modernization Date: October 23rd 2014	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

OHU Modernization project																									
ID	Task Name	Duration	Start	Finish	May			July			September			November			January			March			May		
					E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B
19	Installation of security cabling	1 day	Tue 14-11-11	Tue 14-11-11												I									
20	General contractor SOW sent to MAMD for review	22 days	Thu 14-10-23	Fri 14-11-21																					
21	General contractor SOW under review on the PPP report	5 days	Mon 14-11-17	Fri 14-11-21																					
22	General Contractor SOW to be posted on buyandsell (3 weeks)	15 days	Mon 14-11-24	Fri 14-12-12																					
23	Bidders general contractors on site visit	1 day	Fri 14-12-05	Fri 14-12-05																					
24	General Contractor tender review	5 days	Mon 14-12-15	Fri 14-12-19																					
25	General contractor Tender Awarded	1 day	Tue 14-12-23	Tue 14-12-23																					
26	General contractor to produce mechanical and electrical engineer drawings for building permit	15 days	Tue 14-12-23	Mon 15-01-12																					
27	General Contractor Kick-off Meeting	1 day	Mon 15-01-12	Mon 15-01-12																					
28	Application for Building Permit	15 days	Mon 15-01-12	Fri 15-01-30																					
29																									
30	Phase 3: Mobilisation of Contractor	1 day	Mon 15-02-02	Mon 15-02-02																					
31	Phase 3: Construction	21 days	Mon 15-02-02	Sun 15-03-01																					
32	Phase 3: Installation of new systems furniture	4 days	Mon 15-03-02	Thu 15-03-05																					
33	Sub-contractor: Electrical reconnect of systems furniture	1 day	Fri 15-03-06	Fri 15-03-06																					
34	SSC: Data reconnect and relocation of PWGSC data line locations	1 day	Fri 15-03-06	Fri 15-03-06																					
35	Move National Office to Phase 3 Area	2 days	Sat 15-03-07	Sun 15-03-08																					

Project: OHU Modernization Date: October 23rd 2014	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

OHU Modernization project																									
ID	Task Name	Duration	Start	Finish	May			July			September			November			January			March			May		
					E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B
36	Swing out Regions Group (Jeanne Mance 8th)	2 days	Sat 15-03-07	Sun 15-03-08																					
37	Swing out SSC & BTS from new ID section room	2 days	Sat 15-03-07	Mon 15-03-09																					
38	Deficiencies Phase 3	18 days	Sat 15-03-07	Tue 15-03-31																					
39																									
40	Phase 4 & 5: Kick-Off Meeting Phase 4	1 day	Mon 15-03-02	Mon 15-03-02																					
41	Phase 4 & 5: Electrical Disconnect of Systems Furniture	1 day	Mon 15-03-09	Mon 15-03-09																					
42	Phase 4 & 5: SSC Data Disconnect of systems furniture	1 day	Tue 15-03-10	Tue 15-03-10																					
43	Phase 4 & 5: Sytems Furniture Dismantle	5 days	Tue 15-03-10	Sat 15-03-14																					
44	Phase 4 & 5: CMG pick up furniture for refurbishment	2 days	Sun 15-03-15	Mon 15-03-16																					
45	Phase 4 & 5: Mobilisation of Contractor	1 day	Tue 15-03-17	Tue 15-03-17																					
46	Phase 4 & 5: Construction	31 days	Tue 15-03-17	Tue 15-04-28																					
47	Phase 4 & 5: CMG delivery of refurbished workstations	2 days	Wed 15-04-29	Thu 15-04-30																					
48	Phase 4 & 5: Installation of new systems furniture	3 days	Thu 15-04-30	Mon 15-05-04																					
49	Phase 4 & 5: Electrical Reconnect	1 day	Tue 15-05-05	Tue 15-05-05																					
50	Phase 4 & 5: SSC Data Reconnect of systems furniture	1 day	Wed 15-05-06	Wed 15-05-06																					
51	Phase 4 & 5: Employee Swing-in (BTS, Fit-Ups, ID Section)	2 days	Thu 15-05-07	Fri 15-05-08																					
52	Employee Swing-in (Regional Office)	2 days	Thu 15-05-07	Fri 15-05-08																					
53	Phase 4 & 5: Deficiencies	23 days	Thu 15-05-07	Sun 15-06-07																					
54																									

Project: OHU Modernization Date: October 23rd 2014	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

OHU Modernization project																									
ID	Task Name	Duration	Start	Finish	May			July			September			November			January			March			May		
					E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B	E	M	B
55	New SMD area: cabling disconnect (select areas)	1 day	Mon 15-03-09	Mon 15-03-09																					I
56	New SMD area: cabling disconnect (select areas)	1 day	Sat 15-05-09	Sat 15-05-09																					I
57	New SMD area: Modifications to Systems Furniture in Phase 2 Area pre-SMD move	4 days	Mon 15-05-11	Thu 15-05-14																					I
58	New SMD area: reconnect electrical	1 day	Fri 15-05-15	Fri 15-05-15																					I
59	New SMD area: SSC cabling reconnect	1 day	Fri 15-05-15	Fri 15-05-15																					I
60	New SMD area construction: 1 new office, paint, sun tunnels	17 days	Sat 15-05-16	Sun 15-06-07																					I
61	Mobile shelving relocated from JM12	2 days	Mon 15-06-08	Tue 15-06-09																					I
62	New SMD area - Move occupants from JM12	2 days	Wed 15-06-10	Thu 15-06-11																					I
63																									
64	HVAC: Planning	15 days	Mon 14-05-26	Fri 14-06-13																					
65	HVAC: Write scope of work	18 days	Mon 14-06-16	Wed 14-07-09																					
66	HVAC: Submit SOW to MAMD for review	4 days	Thu 14-07-10	Tue 14-07-15																					
67	HVAC: MAMD post SOW for plans and specs	11 days	Wed 14-07-16	Wed 14-07-30																					
68	HVAC: Award contract for plans and specs	1 day	Thu 14-07-31	Thu 14-07-31																					I
69	HVAC: Consultant to create plans and specs	32 days	Fri 14-08-01	Mon 14-09-15																					
70	HVAC: Lab Ops review plans and specs	2 days	Tue 14-09-16	Wed 14-09-17																					I
71	HVAC: Tender plans and specs to contractors	30 days	Fri 14-09-19	Thu 14-10-30																					
72	HVAC: tender awarded	1 day	Fri 14-10-31	Fri 14-10-31																					I
73	HVAC: Construction Kick-off Meeting	1 day	Mon 14-11-03	Mon 14-11-03																					I
74	HVAC: Construction commencement	40 days	Mon 14-11-10	Fri 15-01-02																					

Project: OHU Modernization Date: October 23rd 2014	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			