

### Deer Arm Brook Bridge - Tentative Schedule

	May-17	Jun-17	Jul-17	Aug-17	Sep-17	Oct-17	Nov-17	Apr-18	May-18	Jun-18	Jul-18
1) Construct approaches (partial) and Armour slopes (11 weeks)	[Orange bar spanning May-17 to Jul-17]										
1a) Drive piles, construct new abutments (8 weeks)	[Yellow bar spanning May-17 to Jul-17]										
2) Assemble and place girders (4 weeks)	[Orange bar spanning Jul-17 to Oct-17]										
3) Deck formwork, rebar, concrete (10 weeks)	[Orange bar spanning Aug-17 to Nov-17]										
4) Curbs, pilasters, misc. concrete work (4 weeks)	[Orange bar spanning Oct-17 to Nov-17]										
<b>Winter shut down (Dec 2017 - April 2018)</b>	[Blank cells for Dec-17, Jan-18, Feb-18, Mar-18, Apr-18]										
5) Bridge barrier, construct new approached and pave (5 weeks)	[Orange bar spanning Apr-18 to Jun-18]										
6) Demolish existing bridge (4 weeks)	[Orange bar spanning Jun-18 to Jul-18]										
7) Regrade existing roadway (3 weeks)	[Orange bar spanning Jun-18 to Jul-18]										
8) Final fix ups and clean up (4 weeks)	[Orange bar spanning Jul-18 to Oct-18]										