

MOVE PHASING PLAN					
Phase #	Affected Floor (Phasing Plan Ref #)	Affected Tenant	# of people affected	Relocate To (Phasing Plan Reference #)	Responsibility
<b>Pre-Construction Phase</b>					
0.1	10th Floor (1.1)	TENANT C		Tenant C will handle the relocation to prepare this floor for construction.	TENANT C
0.2	2nd Floor North (1.7)	TENANT C		Tenant C will handle the relocation to prepare this floor for construction.	TENANT C
0.3	LLS - (1.12 and 1.13)	TENANT C		Tenant C will handle the relocation to prepare this floor for construction.	TENANT C
<b>Phase 1 Construction</b>					
1.1 - 10th Floor Construction	10 - (1.1)	TENANT A	None - space will be vacant		Contractor
1.2 - 9th Floor Construction	9 - (1.2)	TENANT A	None - space is vacant		Contractor
1.3 - 8th Floor Construction	8 - (1.3)	TENANT B	None - space is vacant		Contractor
1.4 - Main Floor Construction	Main - (1.4)	TENANT B	None - space is vacant		Contractor
1.5 - Lower Level North Construction	LLN - Storage - (1.5)	TENANT B	None - space is vacant		Contractor
1.6 - Lower Level North Construction	LLN - Lab - (1.6)	TENANT B	None - space is vacant		Contractor
1.7 - 2nd Floor North Construction	2N - (1.7)	TENANT C	None - space will be vacant		Contractor
1.8 - 2nd Floor South Construction	2S - (1.8)	TENANT C	None - space is vacant		Contractor
1.9 - 2nd Floor West Construction	2W - (1.9)	TENANT C	None - space is vacant		Contractor
1.10 - Lower Level North Construction	LLN - Lab - (1.10)	TENANT A	None - space is vacant		Contractor
1.11 - Lower Level North Construction	LLN - Locker - (1.11)	TENANT A	None - space is vacant		Contractor
1.12 - Lower Level South Construction	LLS - Multipurpose - (1.12)	TENANT C	None - space will be vacant		Contractor
1.13 - Lower Level South Construction	LLS - Storage - (1.13)	TENANT C	None - space will be vacant		Contractor
<b>Phase 1 Move</b>					
1.14 - TENANT A	2365 Albert Street	TENANT A	See furniture plans	9th & 10th Floor (1.1, 1.2)	Contractor
1.15 - TENANT B	2045 Broad Street	TENANT B	See furniture plans	8th, Main, Lower Level (1.3, 1.4, 1.5,1.6)	Contractor
1.16 - TENANT C	Main floor Plenary AHB; 3rd floor AHB; 5th floor AHB	TENANT C	3 FTE's from Main Floor Plenary; 13 FTE's from 3rd Floor; 9 FTE's from 5th floor; 8 FTE's from 5th floor	2nd North ( 1.7)	Contractor
1.17 - TENANT C	6th floor AHB; 5th floor AHB; Main Floor AHB	TENANT C	45 FTE's from 6th floor; 32 FTE's from 5th floor; 16 FTE's from Main floor	2nd South (1.8)	Contractor
1.19 - TENANT C	5th floor AHB	TENANT C	6 FTE's from 5th floor to Main Floor Plenary; 3 FTE's from 5th floor to Plenary	Main Floor Plenary	Contractor
1.20 - TENANT C	4th floor AHB	TENANT C	20 FTE's from 4th floor	2nd West (1.9)	Contractor
1.21 - TENANT C	Broad Street Crossing	TENANT C	8 FTE's from Broad Street Crossing	2nd West (1.9)	Contractor
1.22 - TENANT B	2045 Broad Street	TENANT B	3 FTE's from 2045 Broad St.	Main Floor ( 1.4)	Contractor
1.23 - TENANT A	2365 Albert Street	TENANT A	All Lab Equipment	LLN - Lab(1.10)	Contractor
1.24 - TENANT C	LLS - Storage AHB	TENANT C	All Storage items	LLS - Storage AHB (1.13)	Contractor
1.25 - TENANT A	2365 Albert Street	TENANT A	All equipment	LLN - Locker (1.11)	Contractor
1.26 - TENANT C	3rd Floor	TENANT C		LLS - Training (1.12)	Contractor
<b>Phase 2 Construction</b>					
2.1 - 6th Floor construction	6 - AHB (2.1)	TENANT B			Contractor
2.2 - 5th Floor construction	5 - AHB (2.2)	TENANT B			Contractor
2.3 - 4th Floor construction	4 - AHB (2.3)	TENANT B			Contractor
2.4 - Main Floor construction	1N - AHB (2.4)	TENANT C			Contractor
2.5 - Lower Level South Construction	LL South (2.5)	TENANT B			Contractor
2.6 - Lower Level South Construction	LL South (2.6)	TENANT A			Contractor
<b>Phase 2 Move</b>					
2.7 - TENANT B	2045 Broad Street	TENANT B	Refer to Furniture Plans	6 th Floor- AHB (2.1)	Contractor
2.8 - TENANT B	2045 Broad Street	TENANT B	Refer to Furniture Plans	5th Floor - AHB (2.2)	Contractor
2.9 - TENANT B	2045 Broad Street	TENANT B	Refer to Furniture Plans	4th Floor - AHB (2.3)	Contractor
2.10 - TENANT B	2045 Broad Street	TENANT B	Storage Only	LLS - Storage (2.5)	Contractor
2.11 - TENANT B	2045 Broad Street	TENANT B	Equipment	LLN - Lab - (1.6)	Contractor
2.12 - TENANT A	Tenant A Temp Storage - AHB	TENANT A	Storage Only	LLS - EC Storage (2.6)	Contractor
2.13 - TENANT C	3 - AHB	TENANT C	10 FTE's	Main Floor Plenary	Contractor
2.14 - TENANT C	7 - AHB	TENANT C	25 FTE's to 1st floor north; 10 FTE's to Main floor Plenary	Main Floor North (2.4) Floor Plenary	Main Contractor
2.15 - TENANT C	Lower Level Computer Training Room	TENANT C		Computer Training (3.3)	Contractor
<b>Phase 3 Construction</b>					
3.1 - TENANT C	3 - AHB (3.1)	TENANT C	None - space will be vacant		Contractor
3.2 - TENANT C	7 - AHB (3.2)	TENANT C	None - space will be vacant		Contractor
3.3 - TENANT C	Lower Level Computer Training Room (3.3)	TENANT C	None - space will be vacant		Contractor
<b>Phase 3 Move</b>					
3.4 - TENANT C	Main Floor Plenary	TENANT C	15 FTE's	Distributed among all TENANT C space	Contractor
3.5 - TENANT C	Main Floor Plenary	TENANT C	29 FTE's 7th Floor	7 - AHB	Contractor