




**PHASE 1: DEMOLISH OFFSHORE FENDER** 2  
 SCALE : 1:125  
 NOTE: FERRY NOT SHOWN FOR CLARITY



**PHASE 3: DEMOLISH INSHORE FENDER** 4  
 SCALE : 1:125  
 NOTE: FERRY NOT SHOWN FOR CLARITY



**PHASE 2: INSTALL NEW OFFSHORE FENDER** 3  
 SCALE : 1:125  
 NOTE: FERRY NOT SHOWN FOR CLARITY




**PHASE 4: INSTALL INSHORE FENDER** 5  
 SCALE : 1:125  
 NOTE: FERRY NOT SHOWN FOR CLARITY

**PHASING NOTES:**

1. THE PERMANENT OFFSHORE FENDER MUST BE FULLY CONSTRUCTED AND APPROVED PRIOR TO STARTING THE REMOVAL OF THE TEMPORARY INSHORE FENDER.
2. AFTER EXISTING STRUTS ARE REMOVED, CUT OFF ALL EXISTING ANCHOR BOLTS FLUSH WITH THE FACE OF CONCRETE IF THEY INTERFERE WITH THE WORK ON THE PERMANENT FENDER INSTALLATION.

Public Works and Government Services Canada  
 Travaux Publics et Services gouvernementaux Canada



**LEGEND**

- BENCH MARK
- MAN HOLE
- BOLLARD
- CHS BENCHMARK



1	RE-ISSUED FOR TENDER	OCT 6 2017
0	ISSUED FOR TENDER	SEP 27 2017
revisions		date

project **STERN FENDER REHABILITATION DIGBY FERRY TERMINAL, DIGBY COUNTY, N.S.**

**PHASING OF CONSTRUCTION ACTIVITIES**

designed S.O'BRIEN  
 date AUGUST 2017  
 drawn S.GILLIS  
 date AUGUST 2017  
 approved G.MacDONALD  
 date SEPTEMBER 2017  
 Tender TERRY WALSH  
 PWSC Project Manager Administrateur de projets PWSC  
 project number **R.080837.002**  
 drawing no. **M2 of 8**