



- \* CONTRACTOR MOBILIZATION (SEE DESIGNATED LOCATION ON SITE PLAN)
- \* PREPARATORY WORK:
  - TEMPORARY RELOCATION OF RESERVOIRS AND MECHANICAL EQUIPMENT LOCATED NEAR BY (SEE ENGINEERING)
  - PREPARATION OF SITE WORK (EX. REMOVAL OF CONFLICTING SHRUBS FOR INSTALLATION OF SCAFFOLDING);
  - TEMPORARY REMOVAL OF ACCESSORIES AND OTHER WALL INSTALLATIONS NOT CONFLICTING WITH WORK TO BE PERFORMED (SEE ENGINEERING);
  - INSTALLATION FOR THE PROTECTION OF ACCESS PATH (PROVIDE WALLS AND ROOF) AT THE MAIN ENTRANCE;
  - INSTALLATION OF TEMPORARY FENCING (2 DIAGONALLY OPPOSED EXITS MUST BE MAINTAINED IN OPERATION AT ALL TIMES);
  - INSTALLATION OF ALL OTHER TEMPORARY PROTECTION FACILITIES NEEDED TO ENSURE SAFETY OF THE USERS AND PROPERTY INTEGRITY (SEE ALSO ENGINEERING);
- \* MASONRY, WATERPROOFING AND INSULATION WORK: WORK MAY BE PERFORMED ON ALL FACADES AT THE SAME TIME BUT MUST COMPLY WITH THE FOLLOWING CONDITIONS:
  - WORK AT THE MAIN ENTRANCE MUST BE DONE OUTSIDE OF OPERATIONAL HOURS IN ACCORDANCE WITH MUNICIPAL REGULATIONS;
  - WORK ON THE NORTH AND SOUTH FACADES MUST BE DONE OUTSIDE OF OPERATIONAL HOURS;
  - WORK ON THE SOUTH FACADE CAUSING VIBRATION MUST BE PERFORMED ON THE WEEKEND, IN ACCORDANCE WITH MUNICIPAL REGULATIONS;
- \* REINSTALLATION OF ACCESSORIES AND OTHER WALL INSTALLATIONS REMOVED TEMPORARILY FOR DURATION OF WORK.
- \* REMOVAL OF PROTECTIVE INSTALLATIONS.
- \* REPAIR OF LAWN.
- \* DEMOBILIZATION.

---

---