

Annex D

GENERAL: Office Chairs - Furniture Delivery and Installation DRAFT Schedule

Lester B. Pearson Rehabilitation - Tower D

To Be Confirmed and Coordinated with Construction Schedule

The Work will be carried out in accordance with the Schedule listed below, at 125 Sussex Avenue, Ottawa, Ontario. The dates in the Schedule are estimated and may change if authorized by the Project Authority. Canada will endeavour to give the Contractor six to eight weeks lead time for the delivery and installation of the furniture, however, Canada may need to change and coordinate the lead times with final construction dates.

Furniture, Fixtures & Equipment (FFE) Draft Schedule - Dates +/- 6 months	Duration	Start (MM-DD-YYYY)	Finish (MM-DD-YYYY)
Tower D - All Levels			
Finish Selection	5 days	03-02-2020	03-06-2020
Issue Final Quotes	5 days	03-09-2020	03-13-2020
Issue Furniture Purchase Order	5 days	03-16-2020	03-20-2020
Furniture Manufacturing	40 days	02-08-2021	04-05-2021
Tower D - Mock Up			
Mock Up (4 office chairs) - Delivery & Install	1 day	05-05-2020	05-05-2020
Tower D - Level 4 (+/- 142 units)			
Delivery - Office chairs (142x)	1 day	03-08-2021	03-08-2021
Install - Office chairs (142x)	3 days	03-08-2021	03-10-2021
Tower D - Level 3 (+/- 138 units)			
Delivery - Office chairs (138x)	1 day	04-26-2021	04-26-2021
Install - Office chairs (138x)	3 days	04-26-2021	04-28-2021
Tower D - Level 2 (+/- 135 units)			
Delivery - Office chairs (135x)	1 day	05-10-2021	05-10-2021
Install - Office chairs (135x)	3 days	05-10-2021	05-12-2021
Tower D - Level 1 (+/- 190 units)			
Delivery - Office chairs (190x)	2 days	04-12-2021	04-13-2021
Install - Office chairs (190x)	5 days	04-12-2021	04-16-2021