

## Annex D

### PSAB: Conference Chairs & Side Chairs - Furniture Delivery and Installation DRAFT Schedule

#### Lester B. Pearson Rehabilitation - Tower D

*To Be Confirmed and Coordinated with Construction Schedule*

The Work will be carried out in accordance with the Schedule listed below, at 125 Sussex Avenue, Ottawa, Ontario. The dates in the Schedule are estimated and may change if authorized by the Project Authority. Canada will endeavour to give the Contractor six to eight weeks lead time for the delivery and installation of the furniture, however, Canada may need to change and coordinate the lead times with final construction dates.

<b>Furniture, Fixtures &amp; Equipment (FFE) Draft Schedule - Dates +/- 6 months</b>	<b>Duration</b>	<b>Start (MM-DD-YYYY)</b>	<b>Finish (MM-DD-YYYY)</b>
<b>Tower D - All Levels</b>			
Finish Selection	5 days	03-02-2020	03-06-2020
Issue Final Quotes	5 days	03-09-2020	03-13-2020
Issue Furniture Purchase Order	5 days	03-16-2020	03-20-2020
Furniture Manufacturing	40 days	02-08-2021	04-05-2021
<b>Tower D - Level 4 (+/- 80 units)</b>			
Delivery - Conference chairs (75x), Side chairs (5x)	1 day	03-08-2021	03-08-2021
Install - Conference chairs (75x), Side chairs (5x)	3 days	03-08-2021	03-10-2021
<b>Tower D - Level 3 (+/- 86 units)</b>			
Delivery - Conference chairs (81x) Side chairs (5x)	1 day	04-26-2021	04-26-2021
Install - Conference chairs (81x) Side chairs (5x)	3 days	04-26-2021	04-28-2021
<b>Tower D - Level 2 (+/- 73 units)</b>			
Delivery - Conference chairs (67x), Side chairs (6x)	1 day	05-10-2021	05-10-2021
Install - Conference chairs (67x), Side chairs (6x)	3 days	05-10-2021	05-12-2021
<b>Tower D - Level 1 (+/- 133 units)</b>			
Delivery - Conference chairs (126x), Side chairs (7x)	2 days	04-12-2021	04-13-2021
Install - Conference chairs (126x), Side chairs (7x)	5 days	04-12-2021	04-16-2021