

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station		270-SPO
M2	Manual Station		275-SPOB
M3	Manual Station		
RHT	Rate of Rise Heat Detector		
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector		283C
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector		1400A
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector		C2W-BA
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector		
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell		MB10-24
B2	Bell		MB6-24
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP Shamattawa
BUILDING ADDRESS:	Shamattawa MB
DATE:	Monday, September 20, 2021

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
PANEL									
BY MECHANICAL ROOM	FAP		✓		✓	✓	✓		
DETECTION									
BY CELL 2	S	Z1	✓	x	✓	✓	✓		D1
BY CELL 1	S	Z1	✓	x	✓	✓	✓		D1
CELL 1	S	Z1	✓	x	✓	✓	✓		D1, O1
CELL 5	S	Z1	✓	x	✓	✓	✓		D1, O1
CELL 2	S	Z1	✓	x	✓	✓	✓		D1, O1
CELL 6 STORAGE	S	Z1	✓	x	✓	✓	✓		D1
CELL 7	S	Z1	✓	x	✓	✓	✓		D1, O1
CELL 3	S	Z1	✓	x	✓	✓	✓		D1, O1
BY CELL 7	S	Z1	✓	x	✓	✓	✓		D1
CELL 8	S	Z1	✓	x	✓	✓	✓		D1, O1
CELL 4	S	Z1	✓	x	✓	✓	✓		D1, O1
LAUNDRY ROOM	S	Z1	✓	x	✓	✓	✓		D1
GARAGE NORTH	M	Z1	✓		✓	✓	✓		
GARAGE SOUTH	M	Z1	✓		✓	✓	✓		
GARAGE	RHT	Z1	✓		✓	✓	✓		
PIPECHASE 1&2	RHT	Z1	✓		✓	✓	✓		
PIPECHASE 5&6	RHT	Z1	✓		✓	✓	✓		
PIPECHASE 3&4	RHT	Z1	✓		✓	✓	✓		
PIPECHASE 7&8	RHT	Z1	✓		✓	✓	✓		
FINGERPRINT ROOM	S	Z1	✓		✓	✓	✓		
EXIT TO GARAGE	M	Z1	✓		✓	✓	✓		
BY WASHROOM	M	Z1	✓		✓	✓	✓		
GUARD AREA	S	Z1	✓	x	✓	✓	✓		D1
BY NORTH EXIT	M	Z1	✓		✓	✓	✓		
MECHANICAL ROOM	HT	Z1	✓		✓	✓	✓		O2
GARAGE	EOL	Z1	✓		✓	✓	✓		
AT HATCH	M	Z2	✓		✓	✓	✓		
CRAWLSPACE	RHT	Z2	✓		✓	✓	✓		
CRAWLSPACE	RHT	Z2	✓		✓	✓	✓		
CRAWLSPACE	EOL	Z2	✓		✓	✓	✓		
FILE ROOM	S	Z3	✓	x	✓	✓	✓		D1
OFFICE	S	Z3	✓	x	✓	✓	✓		D1
MECHANICAL ROOM	HT	Z3	✓		✓	✓	✓		O2
FRONT OFFICE AREA	S2	Z3	✓		✓	✓	✓		
FRONT ENTRANCE	M	Z3	✓		✓	✓	✓		
GENERAL OFFICE AREA	S2	Z3	✓		✓	✓	✓		
LUNCH ROOM	S	Z3	✓	x	✓	✓	✓		D1
BACK ENTRANCE	M2	Z3	✓		✓	✓	✓		
BY FACP	S	Z3	✓	x	✓	✓	✓		D1
BY FACP	M	Z3	✓		✓	✓	✓		
OUTER EXHIBIT ROOM	S	Z3	✓	x	✓	✓	✓		D1
INNER EXHIBIT ROOM	S	Z3	✓	x	✓	✓	✓		D1
FRONT ENTRANCE	EOL	Z3	✓		✓	✓	✓		
SIGNALS									
GUARD AREA	B	NAC1	✓		✓	✓	✓		
BY CELL 3	B2	NAC2	✓		✓	✓	✓		
GARAGE	B	NAC1	✓		✓	✓	✓		
NEW GENERAL OFFICE AREA	B2	NAC2	✓		✓	✓	✓		
OUTSIDE	B	NAC2	✓		✓	✓	✓		
BY CELL 2	B	NAC1	✓		✓	✓	✓		
CRAWLSPACE	B	NAC1	✓		✓	✓	✓		
BY WASHROOM	EOL	NAC2	✓		✓	✓	✓		
GARAGE NORTH	EOL	NAC1	✓		✓	✓	✓		

BUILDING NAME:	RCMP Shamattawa	
BUILDING ADDRESS:	Shamattawa MB	
DATE:	Monday, September 20, 2021	
TEST NG PERFORMED BY:	Printed Name	Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, poor light, battery condition	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, x=Fail	Remarks / Deficiencies / Corrective Action
MECHANICAL ROOM	2BP	120	12	130	x	x	x		30	x	2X12V12Ah, D1, D2
NEW GENERAL OFFICE AREA	CP	120	6	36	x	x	✓	✓	30	x	6V7Ah, D1
CRAWSPACE	CP	120	6	36	x	x	✓	✓	30	x	6V12Ah, D1