

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	MIRCOM	MS-401
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector	SYSTEM SENSOR	5601A
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector		283A
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	SYSTEM SENSOR	C2W-BA
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector	SYSTEM SENSOR	6249
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector	SYSTEM SENSOR	D2A
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell	EDWARDS	6" BELL
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP CRANBERRY PORTAGE DETACHMENT
BUILDING ADDRESS:	102 ELM ST. CRANBERRY PORTAGE MB.
DATE:	WEDNESDAY MARCH 30,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
FRONT ENTRANCE VESTIBULE	FACP	MIRCOM FA-100BK	✓		✓	✓	✓		
CELL AREA DESK	ANN	MIRCOM	✓		✓	✓	✓		
DEVICES:									
BASEMENT & CRAWLSPACE									
ZONE 1:									
CORRIDOR BY MECHANICAL ROOM	M	Z1	✓		✓	✓	✓		
BOTTOM OF STAIRS	S	Z1	✓		✓	✓	✓	2.4%	
CORRIDOR BY MECHANICAL ROOM	RHT	Z1	✓		✓	✓	✓		
MECHANICAL ROOM FRONT	HT	Z1	✓		✓	✓	✓		O1
MECHANICAL ROOM BACK	HT	Z1	✓		✓	✓	✓		O1
WEIGHT ROOM SIDE	RHT	Z1	✓		✓	✓	✓		
WEIGHT ROOM LEFT	RHT	Z1	✓		✓	✓	✓		
WEIGHT ROOM RIGHT	RHT	Z1	✓		✓	✓	✓		
CRAWLSPACE	RHT	Z1	✓		✓	✓	✓		
CRAWLSPACE	RHT	Z1	✓		✓	✓	✓		
CRAWLSPACE	RHT	Z1	✓		✓	✓	✓		
MECHANICAL ROOM	EOL	Z1	✓		✓	✓			
CELL AREA ZONE 2:									
HALL BY GUARDS STATION	S	Z2	✓		✓	✓	✓	2.4%	
GUARDS STATION	M	Z2	✓		✓	✓	✓		
GUARDS STATION	S	Z2	✓		✓	✓	✓	2.6%	
GUARDS WASHROOM	RHT	Z2	✓		✓	✓	✓		
PRINT ROOM	S	Z2	✓		✓	✓	✓	2.4%	
BREATHALIZER ROOM	S	Z2	✓		✓	✓	✓	2.6%	
HALL BY CELL 2	S	Z2	✓		✓	✓	✓	2.4%	
HALL BY CELL 2	M	Z2	✓		✓	✓	✓		
HALL BY PRINT ROOM	S	Z2	✓		✓	✓	✓	2.4%	
BY FACP	EOL	Z2	✓		✓	✓			
ADMINISTRATION ZONE 3:									
GENERAL OFFICE FRONT ENTRANCE	M	Z3	✓		✓	✓	✓		
COPIER ROOM	RHT	Z3	✓		✓	✓	✓		
REAR EXIT GENERAL OFFICE	M	Z3	✓		✓	✓	✓		
TOP OF STAIRS	S	Z3	✓		✓	✓	✓	2.6%	
LUNCH ROOM	RHT	Z3	✓		✓	✓	✓		
HALL BY WOMENS WASHROOM	S	Z3	✓		✓	✓	✓	2.6%	
FILE ROOM	S	Z3	✓		✓	✓	✓	2.4%	
HALL BY MENS WASHROOM	S	Z3	✓		✓	✓	✓	2.4%	
JANITORS ROOM	HT	Z3	✓		✓	✓	✓		O1
OUTER EXHIBIT ROOM	S	Z3	✓		✓	✓	✓	2.4%	
INNER EXHIBIT ROOM	S	Z3							O3

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
GARAGE	HT	Z3	✓		✓	✓	✓		O1
WOMENS WASHROOM	RHT	Z3	✓		✓	✓	✓		
MENS WASHROOM	RHT	Z3	✓		✓	✓	✓		
GENERAL OFFICE	S	Z3	✓		✓	✓	✓	2.4%	
MAIN ENTRANCE FOYER	RHT	Z3	✓		✓	✓	✓		
BY FACP	EOL	Z3	✓		✓	✓			
DUCT SMOKES FR1 ZONE 4:									
MECH. ROOM FR1 SUPPLY	DS	Z4	✓		✓	✓	✓		
MECH. ROOM FR1 RETURN	DS	Z4	✓		✓	✓	✓		
MECH. ROOM ON CEILING	EOL	Z4	✓		✓	✓			
DUCT SMOKES FR2 ZONE 5:									
MECH. ROOM FR2 SUPPLY	DS	Z5	✓		✓	✓	✓		
MECH. ROOM FR2 RETURN	DS	Z5	✓		✓	✓	✓		
MECH. ROOM ON CEILING	EOL	Z5	✓		✓	✓			
CELL SMOKE DETECTORS ZONE 6:									
CELL 1	S2	Z6	✓		✓	✓	✓		O2
CELL 2	S2	Z6	✓		✓	✓	✓		O2
CELL 3	S2	Z6	✓		✓	✓	✓		O2
INTERVIEW ROOM	S2	Z6	✓		✓	✓	✓		
PIPECHASE ROOM	EOL	Z6	✓		✓	✓			
SIGNALS NAC1 :									
BASEMENT CORRIDOR BY MECHANICAL ROOM	B	NAC1	✓		✓				
GENERAL OFFICE	B	NAC1	✓		✓				
OFFICE HALL	B	NAC1	✓		✓				
CELL AREA	B	NAC1	✓		✓				
FACP	EOL	NAC1	✓		✓				

BUILDING NAME:	RCMP CRANBERRY PORTAGE DETACHMENT	
BUILDING ADDRESS:	102 ELM ST. CRANBERRY PORTAGE MB.	
DATE:	WEDNESDAY MARCH 30,2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, no light, battery condition	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
OFFICE LUNCH ROOM	2BP	12V		200W		✓	✓		30	✓	READY-LITE LDX12-200-2. 4-6V 12AH BATTERIES.
GENERAL OFFICE ENTRANCE	ES					✓		✓		✓	
FRONT FOYER	RH1					✓	✓			✓	
GENERAL OFFICE	RH2					✓	✓			✓	
BACK GENERAL OFFICE	ES					✓		✓		✓	
EXIT BY STAIRS	ES					✓		✓		✓	
STAIRS	RH1					✓	✓			✓	
HALL BY WASHROOM	ES					✓		✓		✓	
HALL BY WASHROOM	RH2					✓	✓			✓	
CELL AREA GUARDS ROOM	2BP	12V		200W		✓	✓		30	✓	READY-LITE LDX12-200-2. 4-6V 12AH BATTERIES.
HALL EXIT TO OFFICE	ES					✓		✓		✓	
HALL IN FRONT OF GUARDS DESK	RH2					✓	✓			✓	
HALL EXIT BY CELL 2	ES					✓		✓		✓	
GARAGE	RH2					✓	✓			✓	
HALL BETWEEN CELLS 1-2	RH2					✓	✓			✓	
HALL BY BREATHALIZER ROOM	RH2					✓	✓			✓	
BASEMENT MECHANICAL ROOM	2BP	12V		100W		✓	✓		30	✓	READY-LITE LDX12-100-2. 2-6V 12AH BATTER ES
CORRIDOR BY MECHANICAL ROOM	RH1					✓	✓			✓	
CORRIDOR BY MECHANICAL ROOM	ES					✓		✓		✓	
BOTTOM OF STAIRS	RH1					✓	✓			✓	
WEIGHT ROOM	RH2					✓	✓			✓	