

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	EDWARDS	270-SPOW
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector		281C
RHT2	Rate of Rise Heat Detector	SYSTEM SENSOR	5601A
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector		
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	EST	EDW1400A
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector		
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell	EDWARDS	439D-10AWC
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor	EST	EOL-P1
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP GRAND MARAIS DETACHMENT
BUILDING ADDRESS:	293-37149 PROVINCIAL TRUNK HWY 12 GRAND MARAIS MB.
DATE:	THURSDAY APRIL 21,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
MAIN ENTRANCE VESTIBULE	FACP	EST1-2Z6	✓		✓	✓	✓		R1.
DEVICES :									
ZONE 1 OFFICE & CELL AREA :									
HALL BY CELLS	S	Z1	✓	x	✓	✓	✓		D1,O1.
CELL HALL EXIT	M	Z1	✓		✓	✓	✓		
FINGERPRINT ROOM	S	Z1	✓	x	✓	✓	✓		D1.
FILES / COPY ROOM	S	Z1	✓	x	✓	✓	✓		D1.
JANITORS ROOM	RHT	Z1	✓		✓	✓	✓		
WASHROOM	RHT	Z1	✓		✓	✓	✓		
KITCHEN	RHT2	Z1	✓		✓	✓	✓		
FRONT ENTRANCE	M	Z1	✓		✓	✓	✓		
FRONT ENTRANCE	S	Z1	✓	x	✓	✓	✓		D1.
GENERAL OFFICE	S	Z1	✓	x	✓	✓	✓		D1.
SMALL OFFICE	RHT	Z1	✓		✓	✓	✓		
INTERVIEW ROOM	S	Z1	✓	x	✓	✓	✓		D1.
OUTER EXHIBIT ROOM	S	Z1	✓	x	✓	✓	✓		D1.
INNER EXHIBIT ROOM	S	Z1		x					D1,D2.
ZONE 2 DRUNK TANK :									
D.T. CELL	S	Z2	✓	x	✓	✓	✓		D1,O1
ZONE 3 CELL 1:									
CELL 1	S	Z3	✓	x	✓	✓	✓		D1,O1
ZONE 4 CELL 2:									
CELL 2	S	Z4	✓	x	✓	✓	✓		D1,O1
ZONE 5 CRAWLSPACE :									
N/E CRAWLSPACE	RHT	Z5	✓		✓	✓	✓		O2
N/W CRAWLSPACE	RHT	Z5	✓		✓	✓	✓		O2
S/E CRAWLSPACE	RHT	Z5	✓		✓	✓	✓		O2
S/W CRAWLSPACE	RHT	Z5	✓		✓	✓	✓		O2
CRAWLSPACE	EOL	Z5	✓						
ZONE 6 RESIDENCE :									
2ND FLOOR HALL	S	Z6	✓	x	✓	✓	✓		D1.
FRONT ENTRANCE	M	Z6	✓		✓	✓	✓		
KITCHEN	RHT	Z6	✓		✓	✓	✓		
PANTRY	RHT	Z6			✓	✓	✓		
REAR EXIT	M	Z6	✓		✓	✓	✓		
BOTTOM OF BASEMENT STAIRS	S	Z6	✓	x	✓	✓	✓		D1.

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
CENTRE OF MAIN ROOM BASEMENT	RHT	Z6	✓		✓	✓	✓		
BASEMENT LAUNDRY ROOM	RHT	Z6	✓		✓	✓	✓		
BASEMENT STORAGE AREA	RHT	Z6	✓		✓	✓	✓		
2ND FLOOR HALL	EOL	Z6	✓						
SIGNALS NAC1 :									
MAIN FLOOR RESIDENCE	B	NAC1	✓		✓	✓			
2ND FLOOR HALL RESIDENCE	B	NAC1	✓		✓	✓			
GENERAL OFFICE AREA	B	NAC1	✓		✓	✓			
CELL AREA HALL	B	NAC1	✓		✓	✓			
GENERAL OFFICE AREA	EOL	NAC1	✓						

BUILDING NAME:	RCMP GRAND MARAIS DETACHMENT	
BUILDING ADDRESS:	293-37149 PROVINCIAL TRUNK HWY 12 GRAND MARAIS MB.	
DATE:	THURSDAY APRIL 21,2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, poor light, battery condition	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
GENERAL OFFICE STORAGE ROOM	2BP	12V		360W		✓	✓		30	✓	LUMACELL RG12-360. BATTERY 1-12V35AH.
ENTRANCE VESTIBULE	RH2					✓	✓			✓	O3
LUNCH ROOM	RH2					✓	✓			✓	
OFFICE WASHROOM	RH1					✓	✓			✓	
HALL BY RECEPTION	RH2					✓	✓			✓	
GENERAL OFFICE	RH2					✓	✓			✓	
CELL AREA HALL EAST	RH2					✓	✓			✓	
CELL AREA HALL WEST	RH2					✓	✓			✓	
RESIDENCE 2ND FLOOR HALL	RHT2					✓	✓			✓	
RESIDENCE MAIN FLOOR STAIRS	RHT2					✓	✓			✓	