

E3. FIELD DEVICE RECORD

(Reference: Clause 5.1 6)

E3.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 5.7.4.1.3, 5.7.4.1.4, 5.7.4.1.5, 5.7.4.3.1, 5.7.4.5.1, 5.7.8.1.1, 5.7.8.2.2, 5.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	EDWARDS	270-SPO
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector		281-C
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector		
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	MIRCOM	C2W-BA
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector	SYSTEM SENSOR	D2A
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell		
B2	Bell		
H/V	Horn/Visual		FHS-340
H/V2	Horn/Visual		
H	Horn		FH-340R
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP Morris Detachment
BUILDING ADDRESS:	239 Railroad Ave E, Morris, MB R0G 1K0
DATE:	MONDAY MARCH 7,2022

E3.2 INDIVIDUAL DEVICE RECORD

(Reference Clauses 5.7.1.3, E3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
PANEL:								
FRONT MAIN ENTRANCE	FACP		✓		✓	✓		
CELL AREA BY GUARDS DESK	ANN		✓		✓	✓		
MAIN FLOOR ZONE 1 :								
MAIN ENTRANCE	M	1	✓		✓	✓		
INTERVIEW ROOM	S	1	✓		✓	✓	2.4%	
OFFICE STORAGE	S	1	✓		✓	✓	2.6%	
GENERAL OFFICE AREA	S	1	✓		✓	✓	2.4%	
OFFICE STORAGE	RHT	1	✓		✓	✓		
FILE ROOM	S	1	✓		✓	✓	2.4%	
EXIT BY JANITORS ROOM	M	1	✓		✓	✓		
JANITOR ROOM	RHT	1	✓		✓	✓		
FINGERPRINT / BREATHALIZER ROOM	S	1	✓		✓	✓	2.4%	
CELL AREA SOUTH HALL	S	1	✓		✓	✓	2.6%	
CELL AREA NORTH HALL	S	1	✓		✓	✓	2.6%	
GENERAL OFFICE AREA 2 REAR	S	1	✓		✓	✓	2.4%	
GENERAL OFFICE AREA 2 FRONT	S	1	✓		✓	✓	2.4%	
STATIONARY ROOM	RHT	1	✓		✓	✓		
MAIN FLOOR REAR EXIT	M	1	✓		✓	✓		
MAIN ENTRANCE FOYER	EOL	1	✓					
GENERAL OFFICE 2 CLOSET WEST	RHT	1	✓		✓	✓		
2ND FLOOR ZONE 2 :								
BY STAIRS	M	2	✓		✓	✓		
KITCHEN	RHT	2	✓		✓	✓		
WEIGHT ROOM	S	2	✓		✓	✓	2.4%	
BY STAIRS	EOL	2	✓					
BASEMENT ZONE 3 :								
MECHANICAL AREA	RHT	3	✓		✓	✓		
STORAGE ROOM	RHT	3	✓		✓	✓		
OUTER EXHIBIT ROOM	S	3	✓		✓	✓	2.6%	
INNER EXHIBIT ROOM	S	3						O3
MECHANICAL AREA	EOL	3	✓					
CRAWLSPACE ZONE 4 :								
CRAWLSPACE	S	4	✓		✓	✓	2.6%	
CRAWLSPACE	RHT	4	✓		✓	✓		O1
CRAWLSPACE	EOL	4	✓					
TOP OF BASEMENT STAIRS ZONE 5 :								
TOP OF BASEMENT STAIRS	S	5	✓		✓	✓	2.4%	
BY STAIRS	EOL	5	✓					
TOP OF 2ND FLOOR STAIRS ZONE 6 :								
TOP OF 2ND FLOOR STAIRS	S	6	✓		✓	✓	2.4%	
BY STAIRS	EOL	6	✓					
ZONE 7 :								
CELL 1	S	7	✓		✓	✓	2.4%	O2
CELL 1	EOL	7	✓					

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
ZONE 8 :								
CELL 2	S	8	✓		✓	✓	2.4%	O2
CELL 2	EOL	8	✓					
EAST SIDE FURNACE DUCT SMOKE ZONE 9 :								
BASEMENT MECHANICAL AREA	DS	9	✓		✓	✓		
BASEMENT MECHANICAL AREA	EOL	9	✓					
WEST SIDE FURNACE DUCT SMOKE ZONE 10 :								
STORAGE ROOM	DS	10	✓		✓	✓		
STORAGE ROOM	EOL	10	✓					
SIGNALS NAC 1 :								
2ND FLOOR	H/V	NAC 1	✓		✓	✓		
GENERAL OFFICE AREA 1	H/V	NAC 2	✓		✓	✓		
GENERAL OFFICE AREA 2	H/V	NAC 3	✓		✓	✓		
BASEMENT	H/V	NAC 4	✓		✓	✓		
CRAWLSPACE	H	NAC 5	✓		✓	✓		
MECHANICAL AREA	EOL	NAC 6	✓					

BUILDING NAME:	RCMP Morris Detachment	
BUILDING ADDRESS:	239 Railroad Ave E, Morris, MB R0G 1K0	
DATE:	MONDAY MARCH 7,2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, poor light, battery condition	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
BASEMENT :											
BY BASEMENT STAIRS	2BP	120	24			✓	✓		30	✓	2 X 12V, 35Ah
MAIN FLOOR :											
GENERAL OFFICE 2	RH2					✓	✓			✓	
GENERAL OFFICE 1	RH2					✓	✓			✓	
BACK HALL BY JANITORS ROOM	RH2					✓	✓			✓	
CELL AREA HALL	RH1					✓	✓			✓	
2ND FLOOR STAIRS	RH2					✓	✓			✓	
2ND FLOOR HALL	RH2					✓	✓			✓	
EXITS											
REAR EXIT	ES					✓		✓		✓	
2ND FLOOR HALL	ES					✓		✓		✓	
MAIN ENTRANCE IN GENERAL OFFICE	ES					✓		✓		✓	
GENERAL OFFICE EXIT BY JANITORS ROOM	ES					✓		✓		✓	