

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1.6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	MIRCOM	MS-401AD
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector	MIRCOM	
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector	MIRCOM	
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	SYSTEM SENSOR	C2W-BA
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector	SYSTEM SENSOR	DNRA-MIX2251BA
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell	EDWARDS	439D-10AWC
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		EOL-P1
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP ASHERN DETACHMENT
BUILDING ADDRESS:	ASHERN MB.
DATE:	THURSDAY FEB. 24,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
MAIN FRONT ENTRANCE	FACP	MIRCOM FX-2003-6A	✓		✓	✓	✓		
CELL AREA GUARDS DESK	ANN	MIRCOM FX-2003-6A	✓		✓	✓	✓		
BASEMENT ZONE 1:									
FAN ROOM 1	HT	2-017	✓		✓	✓	✓		O1
FAN ROOM 2	HT	2-018	✓		✓	✓	✓		O1
N/E STORAGE ROOM	HT	2-019	✓		✓	✓	✓		O1
N/W STORAGE ROOM	HT	2-020	✓		✓	✓	✓		O1
WEST	RHT	2-022	✓		✓	✓	✓		
EAST	RHT	2-021	✓		✓	✓	✓		
ADMIN. AREA ZONE 2:									
GENERAL OFFICE AREA 1	S	2-012	✓		✓	✓	✓		
GENERAL OFFICE AREA 2	S	2-013	✓		✓	✓	✓		
KITCHEN	RHT	2-026	✓		✓	✓	✓		
MAIN ENTRANCE	M	2-101	✓		✓	✓	✓		
GENERAL OFFICE AREA 2	M	2-102	✓		✓	✓	✓		
BY BASEMENT STAIRS	M	2-103	✓		✓	✓	✓		
MAIN FOYER	M	2-109	✓		✓	✓	✓		
CELL AREA ZONE 3:									
GUARDS ROOM	S	2-011	✓		✓	✓	✓		
BY PRINT ROOM	S	2-014	✓		✓	✓	✓		
LOCKER ROOM	S	2-010	✓		✓	✓	✓		
CELL AREA EXIT	M	2-105	✓		✓	✓	✓		
EXHIBIT ROOMS ZONE 4:									
INNER EVIDENCE ROOM	S	2-004	✓		✓	✓	✓		
OUTER EVIDENCE ROOM	S	2-005	✓		✓	✓	✓		
CELL 1 ZONE 5:									
CELL 2 ZONE 6:	S	2-006	✓		✓	✓	✓		O2
CELL 3 ZONE 7:	S	2-008	✓		✓	✓	✓		O2
BREATHALIZER ROOM ZONE 8:	S	2-009	✓		✓	✓	✓		
INTERVIEW ROOM ZONE 9:	S	2-015	✓		✓	✓	✓		O2
2ND FLOOR ZONE 10:									
WEIGHT ROOM NORTH	RHT	2-023	✓		✓	✓	✓		
WEIGHT ROOM SOUTH	RHT	2-024	✓		✓	✓	✓		
WEIGHT ROOM CENTRE	S	2-025	✓		✓	✓	✓		
BY STAIRS	M	2-104	✓		✓	✓	✓		
TOP OF 2ND FLOOR STAIRS ZONE 11:	S	2-016	✓		✓	✓	✓		

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
TOP OF BASEMENT STAIRS ZONE 12:	S	2-001	✓		✓	✓	✓		
DUCT DETECTORS ZONE 13:									
FAN 1 NORTH	DS	2-002	✓		✓	✓	✓		
FAN 2 SOUTH	DS	2-003	✓		✓	✓	✓		
AUX. DEVICES:									
FAN SHUT DOWN	AD	2-140	✓		✓	✓	✓		O3
INTERCONNECT ANN-FACP	AD	FACP	✓		✓	✓	✓		O4
SIGNALS : NAC1:									
BY MAIN ENTRANCE	B	NAC1	✓		✓	✓			
BY ADMIN. CELL AREA	B	NAC1	✓		✓	✓			
BASEMENT	B	NAC1	✓		✓	✓			
2ND FLOOR	B	NAC1	✓		✓	✓			
2ND FLOOR	EOL	NAC1	✓		✓	✓			
LOOP ISOLATORS :									
BY BASEMENT STAIRS	EM		✓			✓			
BY 2ND FLOOR STAIRS	EM		✓			✓			
ROOM 7	EM		✓			✓			
BASEMENT STORAGE ROOM	EM		✓			✓			
GENERAL OFFICE 2	EM		✓			✓			
ROOM 8	EM		✓			✓			
BASEMENT STAIRS	EM		✓			✓			
2ND FLOOR WEIGHT ROOM	EM		✓			✓			

BUILDING NAME:	RCMP ASHERN DETACHMENT	
BUILDING ADDRESS:	ASHERN MB.	
DATE:	THURSDAY FEB. 24, 2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service (damaged, poor light, battery condition)	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
KITCHEN	2BP	12V		250W		✓	✓		30	✓	AIM LITE EBST12250 1-12V 35AH BATTERY.
BY KITCHEN IN SOUTH OFFICE	RH2					✓	✓			✓	
NORTH OFFICE AT ENTRANCE TO CELL AREA	RH2					✓	✓			✓	
CELL AREA HALL BY CELL 2	RH2					✓	✓			✓	
2ND FLOOR STAIRS	RH2					✓	✓			✓	
BASEMENT STAIRS	RH1					✓	✓			✓	
KITCHEN EXIT	ES					✓		✓		✓	
MA N BLDG ENTRANCE	ES					✓		✓		✓	
MA N OFFICE ENTRANCE	ES					✓		✓		✓	
CELL AREA HALL NORTH EXIT	ES					✓		✓		✓	
MA N ENTRANCE VESTIBULE	RH2					✓	✓			✓	