




**WATER FLOW TEST SUMMARY**

Type of Area: \_\_\_\_\_ Test No.: \_\_\_\_\_  
 Location: SPRINGHILL INSTITUTION Test By: FIRE STOP ENTERPRISES  
 Municipality: SPRINGHILL, N.S. Date: JAN 12/11

**SYSTEM DATA**  
 Pipe Size: 6" Dead End: \_\_\_\_\_ Two Ways: \_\_\_\_\_ Loop: \_\_\_\_\_  
 Source Reliable: YES If Not, Explain: \_\_\_\_\_  
 Comments: ALL FLOWS ARE IN US GPM

**TEST DATA**  
 Location of Test Hydrant: AT END OF BLDG #52  
 Flow: AT END OF BLDG #51  
 Normal Pressure: 85 PSI Time: 10:45 AM \_\_\_\_\_ PM \_\_\_\_\_  
 (STATIC)

Test No.	No. of Outlets	Orifice Size (IN)	Pipe Reading (PSIG)	Equivalent Flow (GPM)	Total Flow (GPM)	Residual Pressure (PSIG)	Comments
1	1	1 3/4	62	---	716	75	
2	2	1 3/4	46 & 44	617 & 603	1220	66	
3							
4							



0	ISSUED FOR TENDER	
revisions		date
project	<b>SPRINGHILL SOLID WASTE MANAGEMENT CENTRE</b> <b>SPRINGHILL, NS</b>	
drawing	<b>MECHANICAL</b> <b>WATER FLOW TEST FIRE PROTECTION</b>	
designed GH	conçu	
date JUNE 2012	dessiné	
drewn KRC	date JUNE 2012	
approved MDW	approved	
date JUNE 2012	Tender	
Submission	PWSC Project Manager Administrateur de projets PWSC project number <u>R.043944.002</u> no. du projet	
drawing no.	no. du dessin	
<b>M11</b>		