

WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Esquimalt Graving Dock – South Side Electrical Supply

Standby Power Generation System:

PWGSC No. R.057890.003

Contract No. EZ108-170397

ELECTRICAL OPERATING & MAINTENANCE MANUAL Volume 1 of 2


May, 2017

ELECTRICAL CONSULTANT:

AES Engineering Ltd. - Victoria

ELECTRICAL CONTRACTOR:

WESTERN PACIFIC ENTERPRISES Ltd.
1321 Ketch Court, Coquitlam BC, V3K 6X7
604-540-1321 Fax 604-540-1390




WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Standby Power Generation System
PWGSC No. R.057890.003
Contract No. EZ108-170397
Electrical Operations &
Maintenance Manual----- Volume 1 of 2**





WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

TABLE OF CONTENTS


1. INDEX

VOLUME 1

- 2. GENERAL INFORMATION**
- 3. SHOP DRAWINGS**
- 4. SEISMIC ANCHOR**
- 5. INSPECTIONS**
- 6. EQUIPMENT INSTALLATION REPORTS**
- 7. TRAINING ATTENDANCE**
- 8. TEST REPORTS**
- 9. COORDINATION STUDY**
- 10. PRE-COMMISSIONING STARTUP DOCUMENTATION**
- 11. DEMONSTRATION AND SIGN OFF ACCEPTANCE**
- 12. MAINTENANCE SCHEDULE**
- 13. TURN OVER & SPARE PARTS LIST**
- 14. WARRANTY LETTERS**

VOLUME 2

- 15. OPERATION AND MAINTENANCE MANUAL**



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

2 – GENERAL INFORMATION

2.1 Consultant

2.2 Contractor


2.3 Third Party Commissioning Agent

2.4 Main Vendors

Frontier Power Products

Thomson Power Systems

Schneider Electric Canada



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

2.1 Consultant

**AES Engineering Ltd.
1815 Blanchard St, Victoria, BC, V8T 5A4
250-381-6121**

2.2 Contractor

**Western Pacific Enterprises Ltd.
1321 Ketch Court, Coquitlam BC, V3K 6X7
604-540-1321**


2.3 Third Party Commissioning Agent

**LD Cowley and Associates Ltd.
2968 Henderson Rd. Victoria, B.C. V8R 5M3
250-896-7042**

2.4 Main Vendors

**2.4.1 Frontier Power Products
7983 Progress Way, Delta, B.C. V4G 1A3
604-946-5531**

**2.4.2 Thomson Power Systems
9087 198 St, Langley, B.C. V1M 3B1
604-888-0110**




WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

2.4.3 Schneider Electric Canada, Inc.


2195 Keating Cross Rd, Victoria, B.C. V8M 2A5

250-652-7100 x7819



3 – SHOP DRAWINGS

- 3.1. Power Cable (1001Volt) - Record Drawing
- 3.2. Connectors and Terminations – Record Drawing
- 3.3. Resistive Load bank – Record Drawing
- 3.4. Medium Voltage Transformer – Record Drawing
- 3.5. Electrical Enclosure – Record Drawing
- 3.6. Power Panels and Breakers – Record Drawings
 - 6SES-SP-0
 - 6SES-SP-2
 - 2SES-SP-2
 - 6A & 6C
 - Main Breakers
- 3.7. Power System SCADA – Record Drawing
- 3.8. 750KW Standby Diesel Generator – Record Drawing
- 3.9. 750KW Standby Generator Tier 4 Emissions – Record Drawing
- 3.10. Towable Standby Power – Record Drawing
- 3.11. Spill Kit
- 3.12. Generator Switch Board (TCS) – Record Drawing
- 3.13. Manual Transfer Switch - Record Drawing
- 3.14. Temporary Power Connection Box – Record Drawing
- 3.15. Transformer CT's



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Aug 17, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 015

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – 25KV Cable**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	1c#4/0 28KV Power Cable (1pg)	RAN

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected


COMMENTS:

Reference Specification Section 26 05 14 item 2.1

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP

Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes




**-Separator tape over neutral wires.
-Extruded PVC jacket rated minus 40 degrees C.**

Sent by: Mail Courier Hand Fax Email



Drawing / Data Sheet

Single Conductor EmPowr® Link STRANDFILL® Concentric Neutral (Round Wire) Power Cable 28kV



Representative drawing not to scale

Component Description	Thickness (inches)			Diameter (inches)		
	Min.	Nom.*	Max.	Min.	Nom.*	Max.
A: Conductor 4/0 AWG Class B Compact Stranded Bare Filled CU Conductor	--	--	--	0.466	0.475	0.480
B: Conductor Shield Semiconducting Thermoset Polymer	0.012	0.018	--	--	0.511	--
C: Insulation Insulation Level Tree Retardant Crosslinked Polyethylene 100%	0.265	0.280	0.310	1.030	1.071	1.120
D: Insulation Shield Semiconducting Thermoset Polymer	0.040	0.045	0.075	1.110	1.161	1.240
E: Concentric Neutral / Metallic Shield 20 x 10 AWG Bare Copper Round Wire	--	--	--	--	1.353	--
F: Jacket Extruded-To-Fill Linear Low Density Polyethylene	0.045	0.055	0.080	--	1.463	--
Single Conductor Finished Cable Nominal Weight: 1891 lb/kft *						


* - Nominal Values are Subject to Manufacturing Tolerances; Bold Font Indicates Minimum Average Values

Customer:	INDUSTRY STANDARD	Customer P/N:	EA/PC Number:
Specification / Standard:	CSA C68.5	Prepared By:	UT.1579328.8
		HQQUJJB	Date:
			10/25/2012

Dimensions and weights not designated minimum or maximum are nominal and subject to manufacturing tolerances.

The information contained in this document is the exclusive and proprietary intellectual property of General Cable Corporation, and any reproduction or disclosure, in whole or in part, is prohibited without the express written consent of an officer of General Cable Corporation.

©General Cable Corporation 2012, all rights reserved.



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
 Esquimalt Graving Dock
 SSES – Standby Power Generation System
 ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
 OUR REF: C847
 DATE: Aug 17, 2016
 FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 016

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – 25KV Cable Termination**


THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	HVT-Z-SJ 25KV termination (1pg)	RVW
1	PDF	2hole Long Barrel Lug (1pg)	RVW
1	PDF	25KV 600A Deadbreak Elbow (2pg)	RVW

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 05 22 item 2.1



Sincerely,

Gord Webster
 Project Manager
 Western Pacific Enterprises GP

Cc: Jamie LeBlanc
 Cc: Galen Potash-Kooyman
 Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

15/25kV	600A Deadbreak Elbow	w/ Test Point	K656LR-W0X
---------	----------------------	---------------	------------



Features:

- Fully rated 15/25kV, 600 Amp Deadbreak Elbow
- Fully shielded, fully submersible molded rubber housing
- 100% peroxide-cured construction includes insulation and conductive EPDM materials
- Can be easily connected or disconnected using standard hand tools and equipment in a de-energized state
- Optional accessories allow visible external separation, by-pass, isolation, dead-ending, grounding, and testing as well as adding taps, surge arrestors, and fault current indicators
- Non-corrosive, capacitive test point

K656LR Elbow Connector (with Test Point)

Applications:

The Elastimold® K656LR (with test point) is designed to provide fully shielded, dead-front submersible cable connections to high-voltage apparatus. The K656LR can be used through 28kV with conductor range from #2 AWG to 1250 kcmil for aluminum and copper conductors and insulation diameters from .640" to 1.935". When used on metallic tape shield or drain wire cable, an ECS cable seal grounding device is recommended.

Ratings:

Meets ANSI/IEEE Standard 386, Latest Revision

For 15kV Voltage Class:

8.3kV Max Phase-to-Ground – Operating Voltage
 14.4kV Max Phase-to-Phase
 95kV BIL – Impulse Withstand (1.2 x 50 microsecond wave)
 34kV AC – One minute withstand
 53kV DC – 15 minutes withstand
 11kV AC – Corona Extinction @ 3pC sensitivity
 600 Amp – Continuous
 25kA Sym – 10 Cycles Momentary

For 28kV Voltage Class:

16.2kV Max Phase-to-Ground – Operating Voltage
 28kV Max Phase-to-Phase
 140kV BIL – Impulse Withstand (1.2 x 50 microsecond wave)
 45kV AC – One minute withstand
 84kV DC – 15 minutes withstand
 21.5kV AC – Corona Extinction @ 3pC sensitivity
 600 Amp – Continuous
 25kA Sym – 10 Cycles Momentary

WESTERN PACIFIC ENTERPRISES GP-SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847


Date: 17 Aug, 2016

www.tpd.com

REVIEWED by GW



15/25kV	600A Deadbreak Elbow	w/ Test Point	K656LR-W0X
---------	-----------------------------	---------------	-------------------



Step 1 (W)

Determine the insulation diameter of the cable. Select the insulation letter code that best straddles the insulation diameter from W table below. Insert code into catalog number.

Step 2

Choose the proper connector material type and insert it into the catalog number.

Step 3 (X)

Choose the proper compression lug code according to the conductor size from the Conductor Code Table. Insert code into catalog number.

Universal Al	0
CU	2
Bi-metal	5

K656LR - W Code XXX Code

Example:

The ordering number for a 600 Amp Elbow Connector for a 4/0 compacted, 175 mil wall cable with an insulation diameter of .830" to .910" and test point is K656LR-G0270.

Cable Insulation Diameter in inches		Cable Insulation Diameter in millimeters		Symbol for W
MIN.	MAX.	MIN.	MAX.	
0.640	0.820	16.256	20.828	F
0.760	0.950	19.304	24.130	G
0.850	1.050	21.590	26.670	H
0.980	1.180	24.892	29.972	J
1.090	1.310	27.686	33.274	K
1.180	1.465	29.972	37.211	L
1.280	1.430	32.512	36.322	LM
1.370	1.630	34.798	41.402	M
1.515	1.780	38.481	45.212	N
1.725	1.935	43.815	49.149	P

X Code	AWG or kcmil		mm2	Connector Only		
	Strand./Compr.	Solid/Compact	Compact	Universal Aluminum	Copper	Bi-metal
210	-	2	-	03700210	03702210	03705210
220	2	1	35	03700220	03702220	03705220
230	1	1/0	50	03700230	03702230	03705230
240	1/0	2/0	-	03700240	03702240	03705240
250	2/0	3/0	70	03700250	03702250	03705250
260	3/0	4/0	95	03700260	03702260	03705260
270	4/0	250	125	03700270	03702270	03705270
280	250	300	-	03700280	03702280	03705280
290	300	350	150	03700290	03702290	03705290
300	350	400	185	03700300	03702300	03705300
310	400	450	240	03700310	03702310	03705310
320	450	500/550	-	03700320	03702320	03705320
330	500	600	250/300	03700330	03702330	03705330
350	600	700	-	03700350	03702350	03705350
360	650	750	400	03700360	03702360	03705360
380	700/750	900	-	03700380	03702380	03705380
390	800	-	-	03700390	03702390	03705390
400	900	1000	500	03700400	03702400	03705400
410	1000	-	-	03700410	03702410	03705410
420	-	1250	-	03700420	03702420	03705420
440	1250	-	-	03700440	03702440	03705440

Each kit contains the following:

- | | |
|----------------------------|----------|
| 1 Elbow connector housing | K656BLR |
| 1 Copper compression lug | 03700XXX |
| 1 Stud | 650SA |
| 1 Insulated Plug w/ Cap | K650BIP |
| 3 Tube, lubricant | 82-08 |
| 1 Cable adapter | 655CA-W |
| 1 Installation Instruction | IS-0230 |
| 1 Installation Instruction | IS-0249 |
| 1 Crimp chart | CC-0050 |


TYPE CLND

Features

- Manufactured from high strength seamless copper tubing
- Electro-Tin plated
- Chamfered entry
- Color coded
- UL 486A/B 90° Listed and CSA Certified for 600 volts
- May be used for high voltage applications up to 35KV
- UL Listed and CSA Certified with ILSCO and major competitor's compression tools
- UL467 Listed 1/0 AWG - 8 AWG

Benefits

- Offers maximum conductivity and excellent crimping characteristics
 - Provides low contact resistance
 - For easy conductor insertion
 - Identifies the proper compression die
 - Ensures reliability
 - Proper high voltage spacing and insulation techniques must be used
 - Reduces inventory requirements
- For grounding and bonding applications



Catalog Number	Wire Size	Alt Wire Size	Expanded* Wire Range	Bolt Size	Stud Hole Dia.	Stud Hole Spacing	Dimensions					Color Code	Die Die Index	O.D.	I.D.
							A	B	C	D	G				
CLND-300-38-1	300kcmil	250 G,H FLEX	300kcmil - 2/0 AWG	3/8	0.406	1.000	1.937	2.000	4.524	1.189	0.414	White	I-66	0.812	0.660
CLND-300-12-134	300kcmil	250 G,H FLEX	300kcmil - 2/0 AWG	1/2	0.562	1.750	3.000	2.000	5.587	1.189	0.546	White	I-66	0.812	0.660
CLND-350-14-34	350kcmil	250 I,K,M FLEX 262.2 DLO	350kcmil - 3/0 AWG	1/4	0.281	0.750	1.437	2.000	4.060	1.291	0.320	Red	I-71	0.890	0.703
CLND-350-516-134	350kcmil	250 I,K,M FLEX 262.2 DLO	350kcmil - 3/0 AWG	5/16	0.343	1.750	2.500	2.000	5.123	1.291	0.352	Red	I-71	0.890	0.703
CLND-350-38-1	350kcmil	250 I,K,M FLEX 262.2 DLO	350kcmil - 3/0 AWG	3/8	0.406	1.000	1.937	2.000	4.560	1.291	0.414	Red	I-71	0.890	0.703
CLND-350-12-114	350kcmil	250 I,K,M FLEX 262.2 DLO	350kcmil - 3/0 AWG	1/2	0.562	1.250	2.500	2.000	5.123	1.291	0.546	Red	I-71	0.890	0.703
CLND-350-12-134	350kcmil	250 I,K,M FLEX 262.2 DLO	350kcmil - 3/0 AWG	1/2	0.562	1.750	3.000	2.000	5.623	1.291	0.546	Red	I-71	0.890	0.703
CLND-400-38-1	400kcmil	300 G,H,I,K,M FLEX 313.1 DLO	400kcmil - 4/0 AWG	3/8	0.406	1.000	1.937	2.125	4.729	1.365	0.414	Blue	I-76	0.937	0.750
CLND-400-38-116	400kcmil	300 G,H,I,K,M FLEX 313.1 DLO	400kcmil - 4/0 AWG	3/8	0.406	1.062	1.937	2.125	4.729	1.365	0.414	Blue	I-76	0.937	0.750
CLND-400-12-134	400kcmil	300 G,H,I,K,M FLEX 313.1 DLO	400kcmil - 4/0 AWG	1/2	0.562	1.750	3.000	2.125	5.792	1.365	0.546	Blue	I-76	0.937	0.750
CLND-500-14-34	500kcmil	350 G,H,I,K,M FLEX 373.7 DLO	500kcmil - 250kcmil	1/4	0.281	0.750	1.437	2.250	4.419	1.535	0.320	Brown	I-87	1.062	0.828
CLND-500-38-1	500kcmil	350 G,H,I,K,M FLEX 373.7 DLO	500kcmil - 250kcmil	3/8	0.406	1.000	1.937	2.250	4.919	1.535	0.414	Brown	I-87	1.062	0.828
CLND-500-12-114	500kcmil	350 G,H,I,K,M FLEX 373.7 DLO	500kcmil - 250kcmil	1/2	0.562	1.250	2.500	2.250	5.482	1.535	0.546	Brown	I-87	1.062	0.828
CLND-500-12-134	500kcmil	350 G,H,I,K,M FLEX 373.7 DLO	500kcmil - 250kcmil	1/2	0.562	1.750	3.000	2.250	5.982	1.535	0.546	Brown	I-87	1.062	0.828
CLND-600-38-1	600kcmil	400 G,H,I,K,M FLEX 444.4 DLO	600kcmil - 250kcmil	3/8	0.406	1.000	1.937	2.687	5.433	1.712	0.414	Green	I-94	1.187	0.920
CLND-600-12-134	600kcmil	400 G,H,I,K,M FLEX 444.4 DLO	600kcmil - 250kcmil	1/2	0.562	1.750	3.000	2.687	6.496	1.712	0.546	Green	I-94	1.187	0.920

All wire sizes, unless noted otherwise, are American Wire Gauge (AWG)

* When installed with specified dieless tools

+ See pages 217 to 225 for complete tooling information.

For Bent Tangs change the 4th letter to a B and add "-4" for 45 deg. or "-9" for 90 deg.

UL File E6207

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847

Date: 17 Aug, 2016



REVIEWED by GW



C_HVT-Z-J-SJ

HVT-Z-J/SJ Terminations with Built-in Stress Control for Jacketed Concentric Neutral Cables

The Raychem HVT-Z medium voltage termination system features a co-extruded one-piece termination. Unlike the HVT product line, which includes a non-tracking tube and a separate stress control tube, the HVT-Z termination consists of the same proven non-tracking tube together with a co-extruded, built-in stress control grading layer. This stress control layer is based on ceramic semiconductor technology (ZnO) and provides superior discharge and impulse performance. When the tubing is shrunk down, the coating softens and sticks to irregular surfaces, providing moisture seals as well as electrical stress control. The termination design provides a superior product with a shorter overall length and fewer rain sheds than the HVT product line.

- Reliable, field proven performance
- Slim profile and lightweight, can be installed upright or inverted
- Non-tracking material is maintenance free even in highly polluted environments
- Fully qualified Class 1 termination per IEEE-48 for a long, trouble free service life
- Unlimited shelf life

Selection Information: dimensions in inches (millimeters)

Indoor Kit	Outdoor Kit	Conductor Size (Min.-Max.)		Insulation Diameter (Min.-Max.)	Jacket O.D. (Max.)
15 kV		15 kV (100%)	15 kV (133%)		
HVT-Z-151-J	HVT-Z-151-SJ	#2-#1 AWG		0.60-0.95	1.05
HVT-Z-152-J	HVT-Z-152-SJ	#2/0-250 kcmil	#2-4/0 AWG	0.80-1.05	1.45
HVT-Z-153-J	HVT-Z-153-SJ	350-500 kcmil	250-500 kcmil	1.05-1.40	1.90
HVT-Z-154-J	HVT-Z-154-SJ	750-1000 kcmil	750-1000 kcmil	1.25-2.00	2.50
<i>Installed Length 11.5' (300)</i>					
25 kV/35 kV		25 kV	35 kV		
HVT-Z-252/352-J	HVT-Z-252/352-SJ	#1-3.0 AWG		0.80-1.05	1.45
HVT-Z-253/353-J	HVT-Z-253/353-SJ	#4/0-500 kcmil	#1/0-4/0 AWG	0.05-1.40	1.90
HVT-Z-254/354-J	HVT-Z-254/354-SJ	750-1000 kcmil	250-1000 kcmil	1.25-2.00	2.50
<i>Installed Length 20' (500)</i>					

Ordering Information

1. Select the appropriate catalog number. All selections are based on the typical dimensions of 100% and 133% insulated cables manufactured in accordance with the data contained in AEIC CS5 and AEIC CS6, as well as the dimensions of commonly used connectors. Nominal Insulation thickness (100%): 15 kV: 175 mils, 25 kV: 260 mils, 35 kV: 345 mils. Nominal thickness (133%): 15 kV: 220 mils.
2. For cables manufactured to other specifications, confirm selection with cable dimensions.
3. Kits do not contain connectors. Order compression or solder connectors separately.
4. Indoor (-J) kits are suitable for unjacketed and jacketed URD cable.
5. Outdoor (-SJ) kits include skirts for outdoor use and are suitable for unjacketed and jacketed URD cable. To order skirts refer to Accessory and Tool section.
6. Cable mounting brackets are available to accommodate cable diameters from 0.80-2.40 inches (20-46 mm) refer to Accessory and Tools section for ordering information.
7. Standard package: 1 kit/box.
8. Refer to the Application and Technical Specification section for testing information.
9. Related test reports:
Outdoor: 15 kV: EDR-5323, 25-35 kV: EDR-5338.
Indoor: 15 kV: EDR-5322, 25-35 kV: EDR-5338.

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS


PROJECT: SSES Standby Power

WPE# C847

Date: 17 Aug, 2016

REVIEWED by GW

NOTE: If Legacy HVT Product is required please contact your local TE Connectivity sales representative.



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
 Esquimalt Graving Dock
 SSES – Standby Power Generation System
 ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
 OUR REF: C847
 DATE: Sep 9, 2016
 FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 023

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – Load Bank rev1**


THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	Loadbank Appendix A (7pgs)	RVW
1	PDF	BOM (1pgs)	RVW
1	PDF	DWG_SSPL160706 rev 1 (9pgs)	RVW

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 05 33 item 1.1
Spec review sheet attached



Sincerely,

Gord Webster
 Project Manager
 Western Pacific Enterprises GP

Cc: Jamie LeBlanc
 Cc: Galen Potash-Kooyman
 Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

Part 2	Requirements	Compliant		Comments
		Yes	No	
2.1	Ratings	Yes		
	duty cycle	Yes		
	Ambient operating temp -28c to 49c		No	-15°c to 50°c is standard ambient operating temp
2.2	Construction			
	aluminized steel	Yes		
	thermostatically controlled heater	Yes		
	SS fasteners	Yes		
	forklift channels	Yes		
	horizontal airflow exhaust louver	Yes		
	2mils paint thickness	Yes		
	removable Load elements trays	Yes		
2.3	Resistive Load Elements			
	Chromium Alloy		no	Kanthal alloy A1 provided
	50% derated operating max		no	dual pass "Cool Load" resistors provided
	Elements supported	Yes		
	resistance change due to temp		no	not confirmed
2.4	Cooling			
	TEFC Motors	Yes		Marath
	motor overload protection & 200Ka fuse	Yes		
2.5	Protective Devices			
	differential pressure Sw	Yes		
	over temp sw	Yes		digital
	Major fault protection	Yes		
	Warning Signage	Yes		
2.6	Control Panel			
	interior type, on/off sw, indication lights, step switches	Yes		
	Blower S/S Push Button		No	selector switch provided
	Load dump / load regulate	Yes		
	Ethernet/modbus communications	Yes		PM8240 power digital meter
2.7	Quality control			
	testing & compliance to dwgs & spec	Yes		
	CUL listed	Yes		CSA certified
Part 3	Execution			
	placement for concrete slab	Yes		
	Control panel for remote location	Yes		

Please comment on impact to operation would be at the specified temperatures.

Kanthal is a chromium alloy Accepted

Not clear, Kanthal is rated to ~1400C but where is the over temp trip set?

Please confirm it will remain withing parameters

Acceptable

80m

marathon™

Thomson Power Systems

Date: 2016-09-22

C- 054107

W-095113 Load bank

Ref: ESQUIMALT GRAVING DOCK

Clarifications to AES comments:

- **How the ambient temp affects the resistance rating?**
- **TPS: There's a 3% change in resistance between 25C and 870C, so less than 3% expected between -15C to 50C**
- **On the Cool Load resistors, how do they perform compared to the 50% de-rating asked for in the specifications?**
- **TPS: max continuous operating temperature of load bank elements is 1400C. As designed, expected temperature of load bank elements at full load is 420C, so it would be running at 30% of rated (420C / 1400C), well below the requested 50% de-rating**
- **Kanthal is rated to ~1400C, but where is the over temp. trip set?**
- **TPS: please see previous point, expected temperature of load bank elements at full load is 420C, for this heating alloy, the max continuous operating temperature is 1400C; melting point is approx., 1500C..**

Thanks

Samuel Rodero

Project Manager & Inside Sales Eng.

Thomson Power Systems



LOADBANK MODEL LBO-1000H-600V-3-C DESCRIPTION

This unit is designed to operate at 600V, 3-phase 3-wire systems. Its construction will be our standard, aluminized steel enclosure with colors ASA # 61 grey for installation and operation outdoors on a roof, floor, or concrete pad. The weatherproof enclosure in a NEMA 3R type is mounted with free standing.

The load bank is offered in load step versions:

Model:	LBO-1000H-600V-3-C
Capacity	1000kW
Operating Voltage	600V
Amps/Phase	963A
Test Frequency	60Hz
Duty Cycle	Rated on continuous operation
Load Steps at Rated Voltage	20@ 50kW

Load Element:

Thomson dual pass "cool loadTM" resistor is a coiled type heater consisting of coiled Alloy Aluchrom 0 (also known as KANTHAL Alloy A1, max continuous operating temperature: 1400°C(2250°F), 10 mm Diameter, 1672 mm Length), wires silver-soldered to stainless steel terminal studs (#10-24x45 mm L). Thomson "cool loadTM" resistor design guarantees lower operating temperatures and extended life in the most adverse environments. Five standard load resistor frame models (LB-18, LB-24, LB-24L, LB-29 and LB-29L) are used in a single or stacked configuration for load banks from 20kW to 1100kW.

Elements Frame

The load bank contains four elements frames (LB-29L), withstand voltage 3kV/20s isolation of the load circuits to the elements frames and insulating Class H, consisting of

180 resistance elements held in ceramic support insulators at 110 mm spacing. The load bank module consists of two air plenums containing one cooling fan at the intake end and two elements frames located at the discharge end. Removable racks and dual pass “**cool load**TM” resistors provide superior serviceability and reliability.

At 600V, 3-phase 3-wire system, one load step consists of nine elements with star connection and will be 20 steps in total.

Construction:

The enclosure assembly consists mainly of 16 GA. aluminized steel with stainless steel exterior fasteners. Bottom is 13GA. aluminized steel, 14GA. aluminized steel is also utilized for components panel. The air intake and discharge are covered with 12x12 mm stainless screen and 16 GA. aluminized trim.

The air discharge contains a 355 mm long hood with 12x12 mm stainless steel screen, 16 GA. aluminized rain baffle and 50 mm mounting flanges, and the intake consists of a **Horizontal** hood with a 12x12 mm stainless steel screen and 16 GA. aluminized rain baffle.

On the right side of the enclosure is the power cable and wiring compartment accessible through removable cable access on the bottom and contains the following, there are two rooms for the low voltage and high voltage:

- 20-Load stepping contactors
- 3-Control fuses
- 3-Power bus bars with 4C #2/0-500MCM screw lugs per phase
- 4-Ground lugs with #6-250MCM screw lugs
- 2-Air flow permissive switch
- 1-Plenum over temp digital temperature controller
- 1-Control transformers with primary fusing
- 1-Motor starter with over load protection.
- 3-CT:1200/5
- 3-Fuse of voltage measurement

- 60-Branch fuse
- 1- Anti-condensation heater 100W c/w thermo starter
- Provision for removable entrance to cable access.

The unit is constructed to permit access to the power connections, fuses, fan motor starter and control terminals through the side door.

Phase sequence of A-B-C is important for the load cable connections. Should the air charge at the air intake, phase sequence is wrong.

Stand:

The stand c/w forklifting channel is constructed of 10 gauge steel painted with ASA61 grey and 50 mm mounting flange suitable for installation on a concrete pad, proof, structure base or trailer mounting. Dimensions of each are approx. 1122mm Wide, 380 mm High, 2430 mm Depth with a 127x355 mm cable access for cable connection

Tolerance:

0-+3% Overall load tolerance at rated voltage.

Safety Features:

Branch fuse provides fault protection on all three phases of switch step. The fuse will be fast acting current limiting type with an interrupting rating of 200kA I.C.

A differential pressure sail switch and a motor overload relay provide cooling air loss protection (one provided for each air plenum). Each switch is electrically interlocked with the load application controls to prevent load from being applied if loss of cooling air detected in any exhaust stack. The fault condition will cause the air fail light to indicate.

A digital temperature controller is provided to sense load bank exhaust temperature (one provided for each exhaust stack) and over temperature protection. Each switch is electrically interlocked with the load application controls to prevent load from being applied if loss of cooling air detected in any exhaust stack. The fault condition will cause the air fail light to indicate.

Blower motor circuits are protected by current limiting fuses and thermal overload relays.

Operator warning and caution statements are located on appropriate access panel.

Control Power:

For 600V, 3-phase 3-wire system, the control power is provided by the test source through a transformer with 600/480/208V Primary and 120V Secondary. 120VAC, 1 Phase, 60 Hertz, required for control circuit operation. Transformer primary and secondary circuits are fuse protected.

Cooling System:

The cooling system has two element cooling fans. One element cooling fan delivers a net 20400 CMH of air against the back pressure created by the screen and element frames. The air flow required is about 40.800 CMH. **Cooling air flow is horizontal.** The cool air intakes from right side and discharges at the head on the enclosure and hot air outlet from left sides through exhaust hood.

The air exhaust hood contains an 1100 mm height hood with 12x12 mm stainless steel screen, 16 GA. stainless steel rain baffles and 50 mm mounting flange,

For 600V, 3-phase 3-wire system, the fan power is provided by the test source 600V, 60Hz, 3-phases, 3-wire, through the current limiting fuses and thermal overload relays. The fan motor rated 4kw @1750 RPM contains reconnect able windings

Operator Control:

The load bank remote control panel will be provided with a NEMA 1, wall mounted enclosure with a hinged and gasket cover, approx. 815 mm Hx650 mm Wx200 mm D, constructed of aluminized steel with colors ASA # 61 grey. The wires from the control panel to load bank body should be supplied and connected by customer on the site.

- 20-Load step switches
- 20-Load step lights
- 1-Master control on/off switch
- 1-Master control on light
- 1-Loss of air flow light
- 1-High temp. light
- 1-Load on/off switch

- 1-Load available light
- 1-Control Mode switch: AUTO/OFF/MANUAL
- 1-Digital power meter
- 1-Test block
- 1-Control relay (internally mounted)
- 1-Micro control relay #1 (internally mounted)
- 20- Load step control relay
- 1-OFF Time delay (0-5m) (internally mounted)
- 1-Interconnected terminal block (internally mounted)
- Component Identification plates
- Provision for terminal to load dump signal
- Provision for terminal to permission start (dry contact)
- Provision for terminal to load bank in auto
- Provision for terminal to summary alarm

There are three-way control mode switches on the control panel: AUTO/OFF/MANUAL

- AUTO –Under the “**Auto load step control by PLC**” mode, the load bank will start/stop via a dry contact for load bank external permission start signal and will auto start the motor and operate the fan; there are load step relay application circuit to automatically maintain by gen controller PLC on the generator.
- MANUAL –Under the “manual” mode, the fan and load step are manually operated.
- OFF- Under this mode, the load bank won’t operate.

Load Connections:

On the outer side of the air plenum is the power cable accessible through a cable access on the bottom; the tin-plated copper bus bars with standard 4C #2/0-500MCM screw lugs are provided for customer load connections and Ground lugs with #6-250MCM screw lugs. Bolt-on access panels are provided to safely enclose all electrical connections and wirings.

Auto Load Dump:

The auto load dump circuit is activated by the external signal of disconnect via the terminal, open to load dump. Enable this to remove the jumper then connect the control wires for the signal of load on utility via automatic transfer switches.

In the event of a normal power failure occurred during a load test of emergency diesel generator, the control panel shall immediately disconnect the load bank and allow the emergency

Auto Load Step Control:

An automatic load step controller is provided for maintaining by the gen controller PLC via the load step relay. The controller monitors the connected downstream loads and will automatically add or subtract load steps in response to building load changes as to maintain a constant load level on the generator set. The controller includes a power transducer, initial time-delay circuit, and automatic time delay load step application circuit on the gen control panel.

Anti-condensation heater:

One heater (100W) on the outer side of the air plenum is provided in the compartment of the load bank along with control components to 5°C. The load bank module requires a 220V, 1 phase, 2A supply for the control and wiring compartment anti-condensation heater.

Lifting Eyes:

The four lifting eyes are provided on the top for hoisting load bank body. The two fork-lift channels on the base is provided for lifting the load bank.

Weight and Dimensions:

Dimensions of each are approx. 1122mm Wx2300mm Hx2430mm D; Weight is approx. 1200 Kg.

Certification and Warranty

For a period of one (1) year after installation or eighteen (18) months from date of shipment from our facility, whichever expires first. The load bank shall be tested. Tests

shall include electrical functional testing and also verifying compliance to assembly drawings and specifications. Each load step shall be cold resistance checked to verify proper calibration of resistive load steps and proper ohm value. Tests using high potential equipment shall be performed to ensure isolation of the load circuits from the control circuits and to determine isolation of the load circuits to the load bank frame. Tests of all safety circuits shall be performed to verify compliance to the specification. All testing shall be done using a test specification written by our Traveler's Card. Thomson load banks utilize an ISO9001 Certified Quality System and are CSA Certified.

Instruction Manuals

Detailed Instruction Manuals shall be provided with the load bank. The Instruction Manuals shall include sections concerning Safety, Description of the load Bank Installation and Operation. The manuals shall also include complete electrical schematics and interconnections for the load bank and control unit. Schematics shall be drawn in order to facilitate understanding of load bank operation for maintenance purpose.

PROJECT: SSES Standby Power

WPE# C847


Date: 06 Sept, 2016



REVIEWED by GW




Bill of Materials for Work Order Number W-095113

PART#	DESCRIPTION	DEV#	QTY
010991	LOAD BANK, MODEL LBO, OUTDOOR SHANGHAI SIMPSON/010991		1.00
COMMENT	SQUARE D, DIGITAL METER, PM8240		1.00
009968	TEST BLOCK, FT-1, C-C-C-C-C P P P P GE/FT-207		1.00



NOTES	
1	LOAD BANK ENCLOSURE, 16GA ALUMINIZED STEEL, BOTTOM, 15GA ALUMINIZED STEEL
2	ENCLOSURE TYPE NEMA 3R
3	AIR INTAKE/DISCHARGE VENTS ARE COVERED WITH 12X12 mm SCREEN
4	DIMENSIONS: MILLIMETER(S)
5	APPROX WEIGHT 500KG EXCLUSIVE OF STAND & CONTROL PANEL
6	COAT PAINTING COLOR ASA H61 GREY 4C #2/0-500MM LUGS PER PHASE 4B1C #6-250MM LUGS GROUND CONNECTION

CAUTION
DISCHARGE AIR TEMPERATURE MAY RISE TO 200°C, ENSURE THE DISCHARGE AIR PASSAGE IS UNOBSTRUCTED. FOR PERSONNEL SAFETY REMAIN 16FT (5m) MINIMUM FROM DISCHARGE SIDE OF LOAD BANK. TO PREVENT HOT AIR RECIRCULATION, DISTRUCTIONS AT THE DISCHARGE SIDE MUST BE KEPT TO A MINIMUM. TO ALLOW GENERAL ACCESSIBILITY, ETC., IT IS RECOMMENDED THAT A MINIMUM OF 3FT (1m) CLEARANCE BE MAINTAINED AROUND THE OTHER 3 SIDES.



WESTERN PACIFIC ENTERPRISES GP-SHOP DRAWINGS
PROJECT: SSES Standby Power
WPE# C847
Date: 06 Sept, 2016

REVIEWED by -GW-



APPROVED FOR DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

ASA H61 GREY

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____
 DATE: _____

NO.	DESCRIPTION	DATE	BY	CHKD
1	APPROVED	2016/6/22	MS	XJ
2	REVIEW	2016/6/22	MS	XJ
1	APPROVED	2016/7/8	LU	XJ

Thomson Power Systems

1000KW 600V OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 ENCLOSURE DETAILS
 ESQUIMALT GRAVING DOCK

NO.	DESCRIPTION	DATE	BY	CHKD
1	APPROVED	2016/7/8	MS	XJ

100 x 152 (TYPICAL)
BLACK LETTERS ON
SILVERY BACKGROUND

OPERATING INSTRUCTIONS

- OBSERVE THAT THE AIR PASSAGE IS CLEAR. THERE MUST BE AT LEAST 16 FEET OF CLEARANCE FOR THE AIR DISCHARGE DUE TO THE EXTREMELY HOT DISCHARGE AIR. ENSURE THAT LOAD BANK AIR DOES NOT RECIRCULATE.
 - OBSERVE VOLTAGE OUTPUT OF GENERATOR TO BE TESTED.
- Normal Operation (Manual)
- MOVE THE MASTER CONTROL SWITCH TO "ON" AND OBSERVE THE AIRFLOW. SHOULD THE AIR DISCHARGE AT INTAKE, THE PHASE SEQUENCE IS WRONG.
 - MOVE THE LOAD ENABLE SWITCH TO "ON" (THE AIR FLOW MUST BE SUFFICIENT BEFORE THE LOAD ENABLE CIRCUIT BECOMES OPERATIONAL).
 - APPLY LOAD AS REQUIRED.

Auto Stop Operation (Auto)

- MOVE THE CONTROL MODE SWITCH TO "AUTO" AND WHEN PERMISSION OF START SIGNAL IS GIVEN, MASTER CONTROL ON LIGHT WILL INDICATE. WHEN THE AIR IS AT OUTLET, LOAD AVAILABLE LIGHT WILL INDICATE.
- THE LOAD STEP RELAY WILL BE INITIATED VIA CONTROL CIRCUIT FROM CONTROLLER. CONTROLLER MONITOR THE CONNECTED DOWNSTREAM LOADS AND WILL AUTOMATICALLY ADD OR SUBTRACT LOAD STEP IN RESPONSE TO BUILDING LOAD CHANGES AS TO MAINTAIN A CONSTANT LOAD LEVEL ON THE GENERATOR SET.
- REFER TO LOAD BANK "SEQUENCE OF OPERATIONS".

NOTE—OVERLOAD OR OVERCURRENT PROTECTION PROVIDED IN THE LOAD BANK.

NOTE—DON'T OPERATE THE LOAD BANK WITHOUT A GROUND WIRE.

50 x 152 (TYPICAL)
BLACK LETTERS ON
WHITE BACKGROUND

LOAD BANK CONTROL

50 x 152 (TYPICAL)
WHITE LETTERS ON
RED BACKGROUND

WARNING
AVERTISSEMENT

DURING OPERATION THE DISCHARGE TEMPERATURE MAY RISE TO 200° C.

LA TEMPERATURE DE DECHARGE DE CE MATERIEL PEUT ATTEINDRA 200° C EN SERVICE.

CONTROL MODE MANUAL

MASTER CONTROL ON	LOAD AVAILABLE	MASTER CONTROL ON	LOAD ENABLE	AIR FLOW (Light to indicate)	OVER TEMPERATURE (Yellow to indicate)	DIGITAL POWER METER	TEST BLOCK
-------------------	----------------	-------------------	-------------	------------------------------	---------------------------------------	---------------------	------------

STEP 1 ON	STEP 2 ON	STEP 3 ON	STEP 4 ON	STEP 5 ON	STEP 6 ON	STEP 7 ON	STEP 8 ON	STEP 9 ON	STEP 10 ON
50kW STEP 1 ON	50kW STEP 2 ON	50kW STEP 3 ON	50kW STEP 4 ON	50kW STEP 5 ON	50kW STEP 6 ON	50kW STEP 7 ON	50kW STEP 8 ON	50kW STEP 9 ON	50kW STEP 10 ON
STEP 11 ON	STEP 12 ON	STEP 13 ON	STEP 14 ON	STEP 15 ON	STEP 16 ON	STEP 17 ON	STEP 18 ON	STEP 19 ON	STEP 20 ON

APPROVED FOR CONSTRUCTION
 MASTER COPY REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

REVISIONS	DATE	BY	CHKD	REVISIONS
2	REVIEW			
1	APPROVED			




1000kW 600V 60Hz OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 NAMEPLATE DETAILS
 ESQUIMAULT GRAVING DOCK

APPROVED FOR DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

PROJECT NO.	DATE	BY	CHKD
C-05407	16-07-28		
W-099113			
SSPL160706			

© THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS NOT TO BE LOANED, REPRODUCED OR COPIED WITHOUT PERMISSION.

TO LOAD BANK CONTROLS SHEET 4
CUSTOMER CONNECTION



APPROVED FOR
DRAWINGS SUBJECT
TO CHANGE
WITHOUT NOTICE

APPROVED FOR CONSTRUCTION
 MASTER COPY REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

OF	
REVISIONS	
2	REVIEW
1	APPROVED

DATE	BY
XJ 2016/6/22	MS
XJ 2016/7/25	MS

marathon
Thomson Power Systems

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

PROJECT NO.	W-098113
DATE	16-07-28
REVISED	1
SSPL160706	

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE


1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

1000kW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK



APPROVED FOR CONSTRUCTION
 MASTER COPY REFERENCE COPY
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

OF	DATE	BY	REVISIONS
2	REVIEW	MS XL	2008/6/22
1	APPROVED	MS XL	16-07-28

NO.	DATE	BY	REVISIONS
2	REVIEW	MS XL	2008/6/22
1	APPROVED	MS XL	16-07-28

1000kW 600V OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR
 DRAWINGS SUBJECT
 TO CHANGE
 WITHOUT NOTICE.

NO.	DATE	BY	REVISIONS
2	REVIEW	MS XL	2008/6/22
1	APPROVED	MS XL	16-07-28

1000kW 600V OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK




APPROVED FOR
 DRAWINGS SUBJECT
 TO CHANGE
 WITHOUT NOTICE.

NO.	DATE	BY	REVISIONS
2	REVIEW	MS XL	2008/6/22
1	APPROVED	MS XL	16-07-28

1000kW 600V OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESQUIMALT GRAVING DOCK

APPROVED FOR
 DRAWINGS SUBJECT
 TO CHANGE
 WITHOUT NOTICE.

NO.	DATE	BY	REVISIONS
2	REVIEW	MS XL	2008/6/22
1	APPROVED	MS XL	16-07-28



APPROVED FOR DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

APPROVED FOR DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

APPROVED FOR CONSTRUCTION
 MASTER COPY REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

NO.	DATE	BY	REVISIONS
2	REVIEW		
1	APPROVED		




1000KW 600V OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 LOAD BANK SCHEMATIC DIAGRAM
 ESJUMALTY GRAVING DOCK

PROJECT NO.	W-098113
DATE	16-07-28
REVISED	1
SSPL160706	44

© THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS NOT TO BE LOANED, REPRODUCED, COPIED, OR OTHERWISE DISSEMINATED WITHOUT THE WRITTEN PERMISSION OF THOMSON POWER SYSTEMS.

- UNUSED PLACE (TERMINAL, PLATE)
- TERMINAL UTILIZED
- COPPER JUMPER LINK BETWEEN TERMINALS
- JUMPER WIRE BETWEEN TERMINALS
- AIR FLOW
- TERMINAL/ELEMENT THRU SUPPORT PLATE CERAMICS & RETURN TO NEXT TERMINAL
- OMIT SUPPORT CERAMICS AT THESE POINTS
- TERMINAL/ELEMENT THRU SERIES OF SUPPORT PLATE CERAMICS & RETURN TO ANOTHER TERMINAL



ELEMENT IDENTIFICATION	QTY.	COLD RES.	WIRE #	KVA	VOLTAGE	AMPS	TIGHT COIL LENGTH	STRETCHED COIL LENGTH
C1-C5	45	22.2 Ω	# 17	5.56	346	16.1	49.5" ± 0.2"	66"
							APPROX.	
							APPROX.	
							APPROX.	
							APPROX.	
							APPROX.	
							APPROX.	
							APPROX.	
45 TOTAL # OF ELEMENTS								

90 TERMINAL CERAMICS -
 648 SUPPORT CERAMICS -
 TO JUMPER LINKS

APPROVED FOR CONSTRUCTION
 MASTER COPY REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

OF	ISSUING NO.	REVISIONS	BY	DATE
1	APPROVED	MS	XJ	16-07-28




1000KW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 ELEMENT FRAME LB29L-1
 ESQUIMALT GRADING DOCK

APPROVED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

DESIGN NO.	C-054107	ISSUE NO.	W-098113
DATE	MS	DATE	16-07-28
BY	XJ	BY	
CHECKED		CHECKED	
DATE		DATE	
PROJECT	SSPL160706	PROJECT	5

© THE INFORMATION CONTAINED HEREIN IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS NOT TO BE LOANED, REPRODUCED, COPIED, OR DISSEMINATED IN ANY MANNER WITHOUT THE WRITTEN PERMISSION OF THOMSON POWER SYSTEMS.

- UNUSED PLACE (TERMINAL PLATE)
- TERMINAL UTILIZED
- TERMINAL/ELEMENT THRU. SUPPORT PLATE CERAMICS & RETURN TO NEXT TERMINAL.
- TERMINAL/ELEMENT THRU. SERIES OF SUPPORT PLATE CERAMICS & RETURN TO ANOTHER TERMINAL.
- OMIT SUPPORT CERAMICS AT THESE POINTS
- COPPER JUMPER LINK BETWEEN TERMINALS
- JUMPER WIRE BETWEEN TERMINALS
- AIR FLOW



ELEMENT IDENTIFICATION	QTY.	COLD RES.	WIRE #	KV	VOLTAGE	AMPS	TIGHT COIL LENGTH	STRETCHED COIL LENGTH
C6-C10	45	22.1 Ω	# 17	5.56	346	18.1	49.2"	66"
			Ω	#			APPROX.	
			Ω	#			APPROX.	
			Ω	#			APPROX.	
			Ω	#			APPROX.	
			Ω	#			APPROX.	
			Ω	#			APPROX.	
45 TOTAL # OF ELEMENTS								

90 TERMINAL CERAMICS
 648 SUPPORT CERAMICS
 TO JUMPER LINKS

APPROVED FOR DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

OF _____	REVISIONS	BY	DATE
1 APPROVED	MS	XJ	16-07-28



1000KW 600V 60HZ OUTDOOR LOAD BANK
 MODEL LBO-1000H-600V-3-C
 ELEMENT FRAME LB29L-2
 ESQUIMALT GRAVING DOCK

DATE	REV.	BY	CHK.
16-07-28	1	XJ	MS

SSPL160706

© THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF MARATHON POWER SYSTEMS. IT IS NOT TO BE LOANED, REPRODUCED OR COPIED WITHOUT PERMISSION.

UNUSED PLACE
(TERMINAL PLATE)

TERMINAL UTILIZED

TERMINAL/ELEMENT THRU SUPPORT PLATE
CERAMICS & RETURN TO NEXT TERMINAL


OMIT SUPPORT CERAMICS
AT THESE POINTS

 COPPER JUMPER LINK
BETWEEN TERMINALS

 JUMPER WIRE
BETWEEN TERMINALS

 TERMINAL/ELEMENT THRU, SERIES OF SUPPORT
PLATE CERAMICS & RETURN TO ANOTHER TERMINAL

AIR FLOW



ELEMENT IDENTIFICATION	QTY	COLD RES.	WIRE #	KV	VOLTAGE	AMPS	TIGHT COIL LENGTH	STRETCHED COIL LENGTH
C11-C15	45	22.2 Ω	# 17	5.56	340	16.1	49.5, 2.2"	66"
		Ω	#				APPROX.	
		Ω	#				APPROX.	
		Ω	#				APPROX.	
		Ω	#				APPROX.	
		Ω	#				APPROX.	
		Ω	#				APPROX.	
		Ω	#				APPROX.	
45 TOTAL # OF ELEMENTS								

90 TERMINAL CERAMICS
648 SUPPORT CERAMICS
TO JUMPER LINKS

SEEK TO SHEET #

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

DATE: _____
AUTH. BY: _____

OF _____
DRAWING No. _____

REFERENCE DRAWINGS
1 APPROVED

REVISIONS
BY DATE

US XJ 16-07-28



1000kW 600V 60HZ OUTDOOR LOAD BANK
MODEL LBO-1000H-600V-3-C
ELEMENT FRAME LB29L-3
ESQUIMALT GRAVING DOCK

APPROVED FOR
DRAWINGS SUBJECT
TO CHANGE
WITHOUT NOTICE

PROJECT NO.	DATE	BY	CHKD
C-054107	16-07-28	XJ	1
SSPL160706			7

APPROVED FOR CONSTRUCTION
DATE: 16-07-28
AUTH. BY: XJ

UNUSED PLACE
(TERMINAL PLATE)

TERMINAL UTILIZED


TERMINAL/ELEMENT THRU SUPPORT PLATE
CERAMICS & RETURN TO NEXT TERMINAL

OMIT SUPPORT CERAMICS
AT THESE POINTS

COPPER JUMPER LINK
BETWEEN TERMINALS

JUMPER WIRE
BETWEEN TERMINALS

TERMINAL/ELEMENT THRU SERIES OF SUPPORT
PLATE CERAMICS & RETURN TO ANOTHER TERMINAL



ELEMENT IDENTIFICATION	QTY	COLD RES.	WIRE #	KV	VOLTAGE	AMPS	TIGHT COIL LENGTH	STRETCHED COIL LENGTH
C18-C20	45	22.1 Ω	# 17	5.56	340	18.1	49.2" ± .2"	66"
			Ω				APPROX.	
			Ω				APPROX.	
			Ω				APPROX.	
			Ω				APPROX.	
			Ω				APPROX.	
			Ω				APPROX.	
		TOTAL # OF ELEMENTS						
		45						

90 TERMINAL CERAMICS
648 SUPPORT CERAMICS
TO JUMPER LINKS

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

DATE: _____

OF _____

DRAWING NO. _____

REFERENCE DRAWINGS _____

REVISED BY _____ DATE _____

BY _____ DATE _____


marathon
Thomson Power Systems

1000KW 600V 60HZ OUTDOOR LOAD BANK
MODEL LBO-1000H-600V-3-C
ELEMENT FRAME LB29L-4
ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE

PROJECT NO.	W-098113
DRAWN BY	MS
CHECKED BY	XJ
DATE	16-07-28
REVISION	1
SSPL160706	8

© THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS NOT TO BE LOANED, REPRODUCED, COPIED, OR DISTRIBUTED WITHOUT THE WRITTEN PERMISSION OF THOMSON POWER SYSTEMS.



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Dec 16, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 044

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – MV Transformer record Dwg**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	00022A69XAYA r2 (1pgs)	
1	PDF	1189610A1444 (1pgs)	
1	PDF	4257572C0176 (1pgs)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 12 13 item 1.4
Record Drawing

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP


Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

ITE	DESCRIPTION
1	Welded Cover w/ Handhole
2	25kV 600 Amp Deadbreak HV Bushing
3	Cooling Corrugate
4	1" Drain Valve with Sampler
5	Dual Voltage Switch
6	Ground Pad .50-13 Tap
7	Ground Pad .50-13 Tap
8	H0 Bushing - 200 Amp HV Bush Well w/ 25kV Insert and Rem Stud
9	High Security Cabinet w/ Pentahead Door Bolts
10	LV Bushing Support
11	Lifting Lug
12	Liquid Temperature Gauge w/ Alarm Contacts
13	1.2kV LV Bushing w/12 Hole Spade Supported
14	Magnetic Oil Level Gauge w/ Alarm Contacts
15	Nameplate
16	One Inch Upper Fill Valve
17	Parking Stand
18	Pressure Relief Device
19	Pressure Relief Valve
20	Pressure Switch w/ Alarm Contacts
21	Pressure Vacuum Gauge
22	Schrader Valve
23	Seismic Anchor Provisions
24	Tank Base w/ Jacking and Rolling Facilities
25	Tap Changer
26	Vacuum Switch w/ Alarm Contacts
27	Winding Temperature Gauge w/ Alarm Contacts
28	FANS
29	NEMA 4X Control Box
30	IR 3" Viewing window to HV side of Cab
31	Resistance Temperature Detector
32	CT Junction Block
33	Intelligent Transformer Monitor, Qualitrol 505 ITM

00022A69XAYA	
REVISIONS	
Rev.01	Fans were added
Rev.02	Qualitrol 505 added

Cabinet Removed



3PH Padmount Transformer 60Hz
 3000.0/3990 KVA KNAN/KNAF 65 AWR FR3
 HV 12470Y/7200X24940Y/14400 125 KV BIL
 LV 600D 30 KV BIL
 5.98 %IZ
 Order Number 209775917-20
 ANSI 61 Light Gray Topcoat
 Mild Steel Construction
 UL Listed
 S.O number : 209775917
 P.O number : 2610-373486
 Project Name : ESQUIMALT GRAVING DOCK
 AUDIBLE SOUND LEVEL -63 db



ALL DIMENSIONS ARE IN INCHES [MM]

THE INFORMATION ON THIS DOCUMENT WAS CREATED BY EATON. IT WAS DISCLOSED IN CONFIDENCE AND IS ONLY TO BE USED FOR THE PURPOSE IN WHICH IT WAS SUPPLIED.

THIS DRAWING HAS BEEN GENERATED FROM A 3D MODEL.

Western Pacific Enterprises GP - SHOP DRAWINGS
PROJECT: SSES Standby Power
WPE# C847
Date: 12 Dec, 2016
REVIEWED by -GW-

QUALITROL 505 ITM

COOPER POWER SERIES THREE-PHASE PAD-MOUNTED COMPARTMENTAL TYPE

DWG: PTP DATE: 8/24/2016 REF: P3D V03R07M00 SHEET#: 1 OF 1 SCALE: REV: 02

00022A69XAYA



COOPER POWER
SERIES

3 ϕ DISTRIBUTION
TRANSFORMER ASSEMBLED
IN WAUKESHA, WI U.S.A

K 3000/3990 65°C/160Hz

MODEL 00022A69XAYV

12470Y/7200X24940Y/14400 KNAN/KNAF

600 5.98%Z @85°C MFG DATE

HV KV BIL 125 PCB CONTENT LESS THAN 1 PPM AT TIME OF MANUFACTURE

LV KV BIL 30 CAUTION - READ INSTRUCTION MANUAL MW202001EN

HV/LV CONDUCTOR CU/AL TC CAN BE IN ANY POS. FOR LV OPERATION

APPROX. WEIGHT IN KGS

CORE & COIL UNWINDING 4047

TANK & FIT 2024

FLUID: FR3™ LITERS: 2108

TOTAL 8011

TAP VOLTAGE %


A 26190 105.0

B 25560 102.5

C 24940 100.0

D 24320 97.5

E 23690 95.0



MAX AMPS AT 3000 KVA
%IZ AT BASE KVA AND RATED VOLTAGE
CSA C802.1-00 EFFICIENCY COMPLIANT
BUILT PER ANSI C57.12.34



177P
LIQUID-FILLED DISTRIBUTION TRANSFORMER
LIQUID-IMMERSED DISTRIBUTION TRANSFORMER

WARNING: UNIT WAS DESIGNED WITH NO OVERCURRENT PROTECTION. AN EXTERNAL CURRENT-LIMITING DEVICE SHALL BE PROVIDED TO MEET CSA C227.4 SECTION 9.1.3 ITEM 5. FAILURE TO COMPLY WITH THIS WARNING CAN RESULT IN DEATH, SEVERE PERSONAL INJURY AND/OR EQUIPMENT DAMAGE.








- NOTES: 1) ACTUAL PLATE IS A NEGATIVE OF THE ABOVE DRAWING.
- 2) ACTUAL %IZ TO BE STAMPED IN AFTER TESTING.

NAMEPLATE MATERIAL: ALUMINIUM

209775917.20

WESTERN PACIFIC ENTERPRISES GP - SHOP DRAWINGS
PROJECT: SSES Standby Power
WPE#: C847
Date: 12 Dec, 2016
REVIEWED by

1189610A1444	
REVISIONS	
MATERIAL:	
ALL DIMENSIONS ARE IN INCHES (MM)	
THE INFORMATION ON THIS DOCUMENT WAS CREATED BY EATON. IT WAS DISCLOSED IN CONFIDENCE AND IS ONLY TO BE USED FOR THE PURPOSE IN WHICH IT WAS SUPPLIED.	
TITLE: LASER NAMEPLATE	DESC: COOPER POWER SERIES 00022A69XAYV
DWG: PTP	DATE: 12/8/2016
REF:	SHEET #: 1 of 1
SCALE: 1=1	REV: 00
1189610A1444	



- LT-1 LIQUID TEMPERATURE GAGE (26Q)
- LL-1 LIQUID LEVEL GAGE (71Q)
- S-1 ACTIVATES LOW LEVEL ALARM CIRCUIT
- S-2 ACTIVATES LOW-LOW LEVEL ALARM CIRCUIT
- M-1-2 FAN MOTOR, 115VAC, 1Ø, 60HZ, 2.7A, 1/6HP
- SW-1 3 POSITION SWITCH, 240VAC, 10A
- CR-1 CONTROL RELAY, 600VAC, 2-POLE, 120VAC COIL
- CB-(1-2-3) CIRCUIT BREAKER, 120/240VAC, 15A, 1-POLE
- TB-1 TERMINAL BLOCK, 600V, 30A
- TB-2 TERMINAL BLOCK W/SHORTING SCREWS, 750V, 30A
- WTI-1 WINDING TEMPERATURE INDICATOR (49T)
- HTR-1 THERMAL BULB HEATER, .29±.03 OHMS
- RES-1 TRIM RESISTOR, 1 OHM, ADJUSTABLE, 25 WATT, SET AT .47±.02 OHMS
- CT-1 CURRENT TRANSFORMER, 3000:5 ON X2 FOR WTI-1
- CT-2 CURRENT TRANSFORMER, 3000:5 ON X2 FOR IED-1
- CT-3 CLAMP-ON AUXILIARY CT, 0.10 AMP INPUT
- IED-1 INTELLIGENT TRANSFORMER MONITOR, QUALITROL MODEL 505 ITM
- LT=TOP OIL LIQUID TEMPERATURE
- WT=SIMULATED WINDING TEMPERATURE
- CONTACTS FOR RELAYS 1,2,3 ARE SETUP AS NON-FAILSAFE.
- RTD-1 RESISTANCE TEMPERATURE DETECTOR, 100 OHM PLATINUM.
- PS-1 PRESSURE SWITCH, GEMS PS-E (63PV) ACTIVATES AT +6.0±0.5 PSIG (+41±3 kPa) RISING
- VS-1 VACUUM SWITCH, GEMS PS-EV (63PV) ACTIVATES AT -2.5±0.5 PSIG (-17±3 kPa) FALLING
- HT-1 CABINET STRIP HEATER 100 WATTS 120VAC 0.9A
- TH-1 THERMOSTAT, 120VAC & 10A OR 240VAC & 5A, ACTIVATES AT 24°C (75°F), ADJUSTABLE 10-140°C (50-300°F)

LEGEND

- INDICATES PREWIRED DEVICE
- INDICATES REMOTE DEVICE
- INDICATES WIRE HEAT SHRINK NUMBER LABEL
- INDICATES TERMINAL BLOCK CONNECTION
- INDICATES INTRINSICALLY SAFE TERM BLOCK CONN
- INDICATES RELAY TERM AND #
- INDICATES SPLICE
- INDICATES NORMALLY CLOSED CONTACT (NC)
- INDICATES NORMALLY OPEN CONTACT (NO)
- INDICATES CUSTOMER CONNECTION
- POLARITY MARK
- INDICATES CT SHORTING PINS - TO BE REMOVED WHEN LOAD IS CONNECTED TO CT
- WIRE COLORS APPLICABLE ONLY WHEN USING CORD CONNECTORS TO SWITCHES

- WH - WHITE
- GR - GREEN
- BL - BLACK
- B - BLUE
- OR - ORANGE
- RE - RED
- BR - BROWN
- YE - YELLOW

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847
Date: 12 Dec, 2016

REVIEWED by GW

DEVICE	LT 50°C AWR	LT 65°C AWR	WTI
S-1 (FANS)	60°C	70°C	80°C
S-2 (ALARM)	80°C	90°C	120°C
S-3 (TRIP)	105°C	105°C	130°C

DEVICE	200VAC	48VDC	125VDC	250VDC
LT/LL/PRDRRR	15	1.3	.50	.25
SPC	10	2.0	.50	.25
PSVS	5	1.0	.40	.20
WTI	15	1.3	.50	.25
TPG	1	--	--	--
LCP	3	--	--	--
U	5	2.0	2.0	N/A

NOTE: AC LOADS = INDUCTIVE P.F. 75%
DC LOADS = NON-INDUCTIVE

MATERIAL:

ALL DIMENSIONS ARE IN INCHES
TOLERANCES UNLESS OTHERWISE SPECIFIED

ONE PLACE DECIMAL ± .1
TWO PLACE DECIMAL ± .06
THREE PLACE DECIMAL ± .030

* CRITICAL DIMENSION ANGULAR ± 2°

[CONFIDENTIAL] MUST NOT BE USED IN ANY WAY DETRIMENTAL TO COOPER POWER SYSTEMS

COOPER Power Systems

TITLE: SCHEMATIC

DWG: RFG DATE: 3/31/2016 REF: SHEET 1 of 1 SCALE: N.A. REV: 00

4257572C0176



MATERIAL SAFETY DATA SHEET

1. IDENTIFICATION

Envirotemp[®] FR3[®] fluid

Envirotemp FR3 fluid is a dielectric fluid intended for use as an insulation and cooling medium in electrical apparatus such as electrical distribution and power transformers.

Cooper Power Systems
1900 East North Street
Waukesha, Wisconsin 53188-3899 USA
Telephone: +01 262 524 3300
Internet: www.cooperpower.com
Emergency telephone (Chemtrec)
Inside USA: 800 424 9300
Outside USA: +01 703 527 3887

2. COMPOSITION/INFORMATION ON INGREDIENTS

Envirotemp FR3 fluid is a proprietary formulation using food-grade vegetable oils combined with performance-enhancing additives. All components are listed in the EINECS inventory.

<u>Component</u>	<u>Proportion (wt%)</u>
Vegetable oil	> 98.5
Antioxidant additive	< 1.0
Cold flow additive	< 1.0
Colorant	< 1.0

3. HAZARDS IDENTIFICATION

Envirotemp FR3 fluid is a preparation not classified as dangerous according to Directive 1999/45/EC. Not expected to cause a severe emergency hazard.

Routes of entry

Eyes: Contact may occur as a result of splash or exposure to mist conditions. May cause irritation and redness.

Skin: Typically non-irritating. In some case, a sensitization to vegetable oils may cause localized redness

Ingestion: May cause gastric irritation.

Inhalation: Exposure may occur as a result of mist exposure. May cause respiratory irritation.

Signs and symptoms of exposure: none known

Medical conditions generally aggravated by exposure: There is a very small risk for an allergic reaction to soybean oil in persons allergic to soybeans themselves.

4. FIRST AID MEASURES

Inhalation: If inhaled, remove affected person from exposure to mists.

Eye contact: For eye contact, flush the eyes immediately with large amounts of water with the eyelids held away from the eye to ensure thorough rinsing.

Skin contact: For skin contact, remove by washing with soap and water. Get medical attention if irritation persists.

Ingestion: If swallowed, observe for signs of stomach discomfort or nausea. If symptoms persist, seek medical help. Do not induce vomiting.

5. FIRE-FIGHTING MEASURES

Extinguishing media: CO₂ or dry chemical foam

Special fire fighting procedures: Use approved self-contained breathing apparatus with full facemask and full protective equipment in confined areas. Use water to keep fire-exposed containers cool. Water spray may be used to flush spills away from source of ignition. Application of water to flaming oil can cause spreading.

Unusual fire and explosion hazards: Slight when exposed to flame. Can react with oxidizing materials. Clay materials (Fuller's earth, oil dry products) saturated with Envirotemp FR3 fluid can, under certain conditions, undergo a slow oxidation that releases heat. If the heat so released cannot escape, it is possible that the temperature may increase and ignite combustible materials in close contact.

6. ACCIDENTAL RELEASE MEASURES

Steps to take in case material is released or spilled: Contain and control the leaks or spills with non-combustible absorbent materials such as sand, earth, vermiculite, or diatomaceous earth in drums for waste disposal. Prevent any material from entering drains or waterways. If the product contaminates waterways, rivers or drains, alert the relevant authorities in accordance with statutory procedures.

In the USA, spills into navigable waters must be reported to the National Response Center, 800-424-8802

7. HANDLING AND STORAGE

Precautions to take in handling and storage: Avoid extremes of temperature in storage. Store Envirotemp FR3 fluid in labeled, tightly closed containers in cool, dry, isolated and well-ventilated areas, away from sources of ignition or heat. To maintain fluid for intended use as an electrical insulating fluid, eliminate exposure to oxygen and moisture.

Intermediate bulk storage container (tote): Prolonged exposure to ultraviolet radiation (sunlight) may affect color.

8. EXPOSURE CONTROLS/PERSONAL PROTECTION

Exposure limit values:

	TWA (mg/m ³)	
	OSHA ¹ PEL	ACGIH ² TLV
Vegetable oil mists	–	10
Vegetable oil mists: total dust	15	–
Vegetable oil mists: respirable fraction	5	–

Hazardous Materials Identification System (HMIS): Health 0 Flammability 1 Physical Hazard 0

Respiratory protection: Vaporization is not expected at ambient temperature. Therefore, the need for respiratory protection is not anticipated under normal use conditions and with adequate ventilation. If elevated airborne concentrations above applicable workplace exposure levels are anticipated, a NIOSH-approved organic vapor respirator equipped with a dust/mist prefilter should be used. Protection factors vary depending upon the type of respirator used. Respirators should be used in accordance with OSHA requirements (29 CFR 1910.134). For extreme cases, use of approved supplied-air respiratory protection may be necessary.

Ventilation: General mechanical ventilation can be used to control or reduce airborne concentrations of oil.

Protective gloves: Use gloves constructed of chemical resistant materials such as neoprene or heavy nitrile rubber if frequent or prolonged contact is expected. Use heat-protective gloves when handling product at elevated temperatures.

Eye protection: Wear safety glasses or goggles to prevent eye contact. Eye baths should be readily available in the area of handling Envirotemp FR3 fluid.

¹ U.S. Occupational Health and Safety Administration

² American Conference of Governmental Industrial Hygienists

Other protective clothing or equipment: Wear regularly laundered coveralls or lab coat to minimize skin exposure.

Workplace hygienic practices: Wash with soap and water after contact. Avoid exposure to mists.

Environmental exposure controls: Have oil-absorbent materials easily available.

9. PHYSICAL AND CHEMICAL PROPERTIES

Appearance and odor: clear light-green liquid with slight vegetable oil odor **pH:** neutral

Closed cup flash point: 310 – 320°C

Autoignition temperature: 401 – 404°C

Boiling point: >360°C

Relative density (H₂O = 1): 0.92

Vapor pressure (mm Hg): < 0.01 @ 20°C

Pour point: -18 to -24°C

Vapor density (air = 1): n/a

Evaporation rate (butyl acetate = 1): nil

Solubility in water: negligible; < 0.1%

Volatile organic compounds: < 0.001 g/L

Viscosity: 33 – 35 mm²/s at 40°C

Miscibility: mixes with other dielectric fluids except silicone

10. STABILITY AND REACTIVITY

Stability: Envirotemp FR3 fluid is stable under normal conditions of use.

Incompatibility (materials to avoid): Avoid contact with strong oxidizing agents.

Hazardous decomposition products: none

Hazardous Polymerization: will not occur

Stabilizers: not required

Hazardous exothermic reaction: Slight when exposed to flame; can react with oxidizing materials. Class III B liquid. Clay materials (Fuller's earth, oil dry products) saturated with Envirotemp FR3 fluid can, under certain conditions, undergo a slow oxidation that releases heat. If the heat so released cannot escape, it is possible that the temperature may increase and ignite combustible materials in close contact.

11. TOXICOLOGICAL INFORMATION

Carcinogenicity: none

NTP: no

IARC monographs: no

OSHA regulated: no

Envirotemp FR3 fluid base oils are "generally recognized as safe" (GRAS) by the U.S. Food and Drug Administration and allowed for human consumption as a food and as a component that is allowed in contact with human food.

12. ECOLOGICAL INFORMATION

Acute oral toxicity (OECD 420 - rats): LD₅₀ >2000 mg/kg

Acute aquatic toxicity (OECD 203 - trout): LC₅₀ >1000 mg/kg; NOAEC >1000 mg/kg

Aquatic biodegradation (OPPTS 835.3110): readily biodegradable, >99%

Biological oxidation demand (5-Day SM5210B): 250 ppm

Chemical oxygen demand (SM5220D): 560 ppm

BOD/COD ratio: 45%

Petroleum hydrocarbon content: none

Environmental physical hazard: Envirotemp FR3 fluid shares physical hazards common to all oils such as coating feathers, fur, and gills.

13. DISPOSAL CONSIDERATIONS

Recycling: Consult with local used oil recyclers, restaurant grease recyclers, fat rendering companies, or biodiesel producers.

Hazardous Waste: Envirotemp FR3 fluid itself, when discarded or disposed of, is not a hazardous waste.

Disposal: Incinerate or landfill in accordance with local regulations. Do not pour into drains or waterways.

14. TRANSPORT INFORMATION

Harmonized System Tariff Classification (Schedule B): 1507.90.4050

National Motor Freight Classification (NMFC): 155250

Euro Tariff: 15 07 90 00 00

15. REGULATORY INFORMATION


Envirotemp FR3 fluid itself, when discarded or disposed of, is not listed as a hazardous waste per 40 CFR 261 and is not a used oil per 40 CFR 279. Envirotemp FR3 fluid is a preparation not classified as dangerous according to Directive 1999/45/EC.

16. OTHER INFORMATION

Technical information available at the Cooper Power Systems website: www.cooperpower.com

This Material Safety Data Sheet has been prepared in order to help the users of Envirotemp FR3 fluid. The data contained herein is, to the best of our knowledge, accurate as of the date of preparation of this sheet.

Effective Date: September 22, 2011



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Oct 12, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 034

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – 6SES-SP-0**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	6SES-SP-0 (4pgs)	RAR
1	PDF	Custom WP Enclosure #3277 (1pgs)	RVW

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section – Dwg notes
Seismic anchoring will follow under separate cover.





Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP


Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

WP Enclosure 6SES-SP-0




SECTION A-A

	UNLESS OTHERWISE SPECIFIED:		NAME	DATE	TITLE:			
	DIMENSIONS ARE IN INCHES TOLERANCES: ±0.01		DRAWN	E.P.	9/28/2016	CUSTOM ENCLOSURE		
	MATERIAL Aluminum 1/8		CHECKED	E.P.	SIZE 93 x 38 x 26			
	FINISH Natural		COMMENTS: Type 3R Weatherproof Enclosure Solid welded and gasketed			SIZE	DWG. NO.	REV
DO NOT SCALE DRAWING		IND-3R-A			B	3277	WPE	
					SCALE: 1:24 WEIGHT:		SHEET 1 OF 1	

REV	DESCRIPTION	BY	DATE
---	---	---	---

No T-bus



SWITCHBOARD GENERAL NOTES

PRODUCT DESCRIPTION & RATINGS

Power System Data

600Y/347V 3Ph 4W 60Hz / 3 Phase Wye
 Solidly Grounded
 System Short Circuit Current Rating: 42KA RMS
 Incoming Section 1 Cable Through the Bottom Left of Lineup

Bus System Data

1600A Silver Plated Copper Single Section with No Main Bus
 (1) .25x.875 IN/6x22 mm Cu Ground Bus

Enclosure Data

Type 1 Free Standing
 TOP PLATE
 Sprinklered Equipment per CEC Part 1 Rule 26-008
 Exterior Paint Color: ANSI 49
 Front Accessibility Only Required
 Handling: Rollers & Lifting Assemblies

Estimated Shipping Weight

Shipping Split 1 745.00 lbs / 337.93 kgs
 Complete Lineup 745.00 lbs / 337.93 kgs

Code Standards

CSA C22.2 NO. 31
 Not Suitable for Service Entrance
 Not Suitable for Mounting on Combustible Floor

Rating Nameplates

ST1-Section Bus 1600A

PRODUCT INFORMATION

Wiring

All Gray SIS Wire and Min Size #14 Unless Otherwise Noted, and #12 Ground Wire.
 NOTE: (90 Deg. C) Insulated conductors must be sized per the (75 Deg. C) column of the CE Code Tables.

Instruction Bulletins

Reference 80043-055 For Handling, Installation, Anchoring, Inspection And Maintenance Information


Product Accessories/Options

DUAL DIMENSIONS: INCHES
 MILLIMETERS


JOB NAME:	ESQUIMALT GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	6SES-SP-0
JOB LOCATION:	ESQUIMALT BC	EQUIPMENT TYPE:	QED SWITCHBOARD
DRAWN BY:	ASHISH UPPAL	DRAWING TYPE:	ELEVATION VIEW
ENGR:	ALIREZA MOAYER		
DATE:	NOVEMBER 28, 2016		
DRAWING STATUS:	RECORD	DWG#	F38802251-001-01




REV	DESCRIPTION	BY	DATE						
---	---	---	---	---	---	---	---	---	---



TOP VIEW -- FRONT



LEFT SIDE VIEW




FLOOR PLAN -- FRONT

DUAL DIMENSIONS: INCHES
MILLIMETERS

JOB NAME:	ESQUIMALT GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	6SFS-SP-0
JOB LOCATION:	ESQUIMALT BC	EQUIPMENT TYPE:	QED SWITCHBOARD
DRAWN BY:	ASHISH UPPAL	DRAWING TYPE:	SIDE, TOP VIEW & FLOOR PLAN
ENGR:	ALIREZA MOAYER		
DATE:	NOVEMBER 28, 2016		
DRAWING STATUS:	RECORD	DWG#	F38802251-001-01

REV	DESCRIPTION	BY	DATE																	
---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---



SECTION 1

JOB NAME:	ESQUMALI GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	6SES-SP-0
JOB LOCATION:	ESQUMALI BC	EQUIPMENT TYPE:	QED SWITCHBOARD
DRAWN BY:	ASHISH UPPAL	DRAWING TYPE:	ONE LINE
ENGR:	ALIREZA MOAYER		
DATE:	NOVEMBER 28, 2016		
DRAWING STATUS:	RECORD	DWG#	038802251-001-01

REV	DESCRIPTION	BY	DATE	---	---	---	---	---	---
A	MINOR REVISION	KP	12/21/2016	-	---	---	---	---	---

POWER STYLE QED-2 SWITCHBOARD



CT	NO	GMD HEIGHT	DEVICE/FRAME RATING	TRIP AMP	FUSE/TRIP	#P	DESIGNATION	N/P	LUG/WIRE INFORMATION			ACCESSORIES / NOTES		
									QTY	PHASE	WIRE RANGE		QTY	NEUT WIRE RANGE
1	-	-	Incoming Connection	-	-	-		-	4	3/0	- 750 kcmil	4	3/0 - 750 kcmil	GF, MX, MO PLA
1	1	9 in	PK 1200A Plug A	1200A	A-LSIG	3P		No	4	3/0	- 500 kcmil	4	3/0 - 500kcmil	GF, MX, MO PLA
1	2	9 in	PK 400A Plug A	400A	A-LSIG	3P		No	3	3/0	- 500 kcmil	3	3/0 - 500kcmil	GF, MX, MO PLA

LEGEND	
EN	Argos Power Supply
GF	Ground Fault
PLA	Padlock Attachment-Fixed
MX	Shunt Trip
MO	Motor Operated

JOB NAME:	ESQUMALI GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	6SES-SP-0
JOB LOCATION:	ESQUMALI BC	EQUIPMENT TYPE:	QED SWITCHBOARD
DRAWN BY:	ASHISH UPPAL	DRAWING TYPE:	SCHEDULE
ENGR:	ALIREZA MOAYER		
DATE:	NOVEMBER 28, 2016		
DRAWING STATUS:	RECORD	DWG#	038802251-001-01

REV	DESCRIPTION	BY	DATE


800A 600/347 LINE BUS





JOB NAME:	ESQUIMALTI GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	6SES-SP-0
JOB LOCATION:	ESQUIMALTI BC	EQUIPMENT TYPE:	QED SWITCHBOARD
DRAWN BY:	ASHISH UPPAL	DRAWING TYPE:	WIRING DIAGRAM
ENGR:	ALIREZA MOAYER		
DATE:	NOVEMBER 28, 2016		
DRAWING STATUS:	RECORD	DWG#	W38802251-001-01




REV	DESCRIPTION	BY	DATE						
---	---	---	---	---	---	---	---	---	---



TYPICAL NEUTRAL SENSOR CONNECTION



TYPICAL NEUTRAL SENSOR CONNECTION



- NOTES:
1. REFER TO BREAKER MANUAL FOR COMPLETE BREAKER TERMINAL INFORMATION
 2. REFER TO ONELINE/SCHEDULE DRAWING FOR ACCESSORIES PROVIDED.
 3. ALL WIRES ARE #16 MTM, UNLESS NOTED OTHERWISE.
 4. INSTALL 3/4 INCH FLEXIBLE CONDUIT AROUND SHIELDED CONDUCTORS.
 5. REMOVE THE FACTORY INSTALLED JUMPER BETWEEN T1 & T2.
 6. THIS NEUTRAL CONNECTION IS PROVIDED BY VENDOR.
 7. HI OF NEUTRAL CT ALWAYS POINTS TO BOTTOM.
 8. DO NOT REMOVE FACTORY INSTALLED Z3-Z4 OR Z3-Z5 JUMPER UNLESS DICTATED BY SYSTEM ZSI WIRING.
 9. INSTALL 2.2 nF CAPACITOR & JUMPER IF NOT ALREADY PRESENT.
 10. REFERENCE BULLETIN 48041-082-XX FOR ADDITIONAL CT CONNECTION INFORMATION.


2 TRIP UNITS SHOWN
(TYPICAL CONNECTIONS)

(PP in I/L with GF only)

JOB NAME:	ESQUIMALT GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	6SES-SP-0
JOB LOCATION:	ESQUIMALT BC	EQUIPMENT TYPE:	QED SWITCHBOARD
DRAWN BY:	ASHISH UPPAL	WIRING DIAGRAM	
ENGR:	ALIREZA MOAYER		
DATE:	NOVEMBER 28, 2016		
DRAWING STATUS:	RECORD	DWG#	W38802251-001-01

REV	DESCRIPTION	BY	DATE				
-							

CKT NO	ACCESSORIES	TYPE	RATING AMP/P	PHASE BUS CONN		PHASE BUS CONN	RATING AMP/P	TYPE	ACCESSORIES	CKT NO
	4.50" BLANK								4.50" BLANK	
	4.50" BLANK								4.50" BLANK	
	4.50" BLANK								4.50" BLANK	
	4.50" BLANK								4.50" BLANK	
	4.50" BLANK								4.50" BLANK	
	4.50" BLANK								4.50" BLANK	
	4.50" BLANK								4.50" BLANK	
	4.50" BLANK								4.50" BLANK	
	1.50" BLANK								4.50" BLANK	
	1.50" BLANK								4.50" BLANK	
1	PS 4.50" FP	HD	100/3	ABC		ABC	100/3	HD	PS 4.50" FP	2
						ABC	100/3	HD	PS 4.50" FP	4
						ABC	100/3	HD	PS 4.50" FP	6
						ABC	100/3	HD	PS 4.50" FP	8
3	Std. LSI 80%	LD	400AS 300AT/3	ABC		ABC	100/3	HD	PS 4.50" FP	10



PHYSICAL DATA

ENCLOSURE Type 1
 Surface with Door
 FRONT CAT#: HCW86TSD
 BOX CAT#: HC4286DB
 DIMENSIONS:
 86"H x 42"W x 9.5"D
 WIRE BENDING SPACE:
 TOP - 11.66
 BOTTOM - 17.50
 LEFT SIDE - 8.66
 RIGHT SIDE - 8.77
 PBA: 418

BUSSING: Copper
 Tin Plated

OPTIONAL FEATURES:
 SHIP COMPLETELY ASSEMBLED
 BRANCH USER PLACEMENT
 Copper GROUND BAR
 COPPER SOLID NEUTRAL

ELECTRICAL DATA

SYSTEM: 600Y/347V 3Ph 4W 60Hz
 System Ampacity: 400A
 42kA SYMS. SCCR
 Series Rated w/ LL
 MAIN: MAIN LUGS : 400A
 Bottom FEED
 INCOMING CONDUCTOR(S) PER NEC
 Wire Bending Space:
 (2) #4 - 600 kcmil
 BRANCH MOUNTING TYPE: PLUG-ON
 -----BRANCH SUMMATION-----
 6 - 100A/3P-PS HD 1 - 300A/3P LD STD LSI

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS
PROJECT: SSES Standby Power
 WPE# C847
 Date: 9 Nov, 2016
REVIEWED by GW

JOB NAME:	ESQUIMALT GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	6SES-SP-2
JOB LOCATION:	Esquimalt BC	EQUIPMENT TYPE:	I-Line (Circuit Breaker Type) PANEL 1 OF 1
DRAWN BY:	(Q2C)	DRAWING TYPE:	ONE LINE DIAGRAM
ENGR:			
DATE:	November 09 2016		
DRAWING STATUS:	QUOTE	DWG#	038802251-01
		PG 1	OF 1
		REV	-

REV	DESCRIPTION	BY	DATE	---	---	---	---
-	---	---	---	---	---	---	---

CKT NO	ACCESSORIES	TYPE	RATING AMP/P	PHASE BUS CONN	PHASE BUS CONN	RATING AMP/P	TYPE	ACCESSORIES	CKT NO
	4.50" BLANK							4.50" BLANK	
	4.50" BLANK							4.50" BLANK	
	4.50" BLANK							4.50" BLANK	
	4.50" BLANK							4.50" BLANK	
	4.50" BLANK							4.50" BLANK	
	4.50" BLANK							4.50" BLANK	
	4.50" BLANK							4.50" BLANK	
	4.50" BLANK							4.50" BLANK	
	1.50" BLANK							1.50" BLANK	
1		FA	15 / 1	A					
3		FA	15 / 1	B		C	15 / 1	FA	2
5		FA	15 / 1	A		B	15 / 1	FA	4
7		FA	20 / 2	AB		C	20 / 1	FA	6
						C	20 / 1	FA	8
9		FA	50 / 3	ABC		ABC	50 / 3	FA	10
11		FA	50 / 3	ABC		ABC	50 / 3	FA	12



PHYSICAL DATA

ENCLOSURE Type 1
 Surface with Door
 FRONT CAT#: HCW86TSD
 BOX CAT#: HC4286DB
 DIMENSIONS:
 86"H x 42"W x 9.5"D
 WIRE BENDING SPACE:
 TOP - 11.66
 BOTTOM - 17.50
 LEFT SIDE - 8.66
 RIGHT SIDE - 8.77
 PBA: 418

BUSSING: Copper
 Tin Plated

OPTIONAL FEATURES:
 SHIP COMPLETELY ASSEMBLED
 BRANCH USER PLACEMENT
 Copper GROUND BAR
 COPPER SOLID NEUTRAL


ELECTRICAL DATA

SYSTEM: 208Y/120V 3Ph 4W 60Hz
 System Ampacity: 400A
 10kA SYMS. SCCR
 Series Rated w/ LD
 MAIN: MAIN LUGS : 400A
 Bottom FEED
 INCOMING CONDUCTORS(S) PER NEC
 Wire Bending Space:
 (2) #4 - 600 kcmil

BRANCH MOUNTING TYPE: PLUG-ON
 -----BRANCH SUMMATION-----
 5 - 15A/1P FA 1 - 20A/2P FA
 4 - 50A/3P FA 2 - 20A/1P FA

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS
PROJECT: SSES Standby Power
WPE# C847
Date: 9 Nov, 2016
REVIEWED by GW

JOB NAME:	ESQUIMALT GRAVING DOCK STANDBY	EQUIPMENT DESIGNATION:	2-SES-SP-2
JOB LOCATION:	Esquimalt BC	EQUIPMENT TYPE:	I-Line (Circuit Breaker Type) PANEL 1 OF 1
DRAWN BY:	(Q2C)	DRAWING TYPE:	ONE LINE DIAGRAM
ENGR:			
DATE:	November 09 2016		
DRAWING STATUS:	QUOTE	DWG#	038802251-01
		PG 1	OF 1
		REV	-



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
 Esquimalt Graving Dock
 SSES – Standby Power Generation System
 ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
 OUR REF: C847
 DATE: Oct 7, 2016
 FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 032

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – Panel 6A & 6C Custom**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	6A (1pgs)	RAN
1	PDF	6C (1pgs)	RAN

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected


COMMENTS:

Reference Specification Section – Dwg notes
Custom design due to space limitations.

Sincerely,


Gord Webster
 Project Manager
 Western Pacific Enterprises GP

Cc: Jamie LeBlanc
 Cc: Galen Potash-Kooyman
 Cc: Iain Barnes



Sent by: Mail Courier Hand Fax Email

REV	DESCRIPTION	BY	DATE				
---	---	---	---	---	---	---	---



This is dependant on your contractor's proposed wiring solution

PHYSICAL DATA

ENCLOSURE Type 2
 Surface with Door
 FRONT CAT#: NC62S
 BOX CAT#: MH62H
 DIMENSIONS:
 62''H x 20''W x 5.75''D
 WIRE BENDING SPACE:
 TOP - 5
 BOTTOM - 13.25
 SIDE - 4.1
 PBA: 550

BUSSING: Copper
 Silver/Tin Plated

OPTIONAL FEATURES:
 SHIP COMPLETELY ASSEMBLED
 DRIP HOOD

ALUMINUM SOLID NEUTRAL
 ALUMINUM GROUND BAR

ELECTRICAL DATA

SYSTEM: 600Y/347V 3Ph 4W 60Hz
 System Ampacity: 225A
 25kA SYMS. SCCR
 MAIN: MAIN LUGS: 225A
 Bottom FEED
 INCOMING CONDUCTORS(S) PER NEC
 Wire Bending Space:
 #6 - 350 kcmil
 BRANCH MOUNTING TYPE: BOLT-ON
 -----BRANCH SUMMATION-----
 1 - 150A/3P HJ
 1 - 50A/3P EJB
 28 - 20A/1P-PS EJB


Copper

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS
PROJECT: SSES Standby Power
 WPE# C847
 Date: Oct 7, 2016
 REVIEWED by GW

JOB NAME: ESQUIMALT GRAVING DOCK	EQUIPMENT DESIGNATION: 6A
JOB LOCATION: VICTORIA BC	EQUIPMENT TYPE: NF (Circuit Breaker Type) PANEL 1 OF 1
DRAWN BY: (Q2C)	DRAWING TYPE: ONE LINE DIAGRAM
ENGR:	
DATE: October 07 2016	
DRAWING STATUS: QUOTE	DWG# 038637637-01 PG 1 OF 1 REV -

REV	DESCRIPTION	BY	DATE	---		
---	---	---	---	---		

CKT NO	ACCESSORIES	TYPE	RATING AMP/P
1	PREPARED SPACE	EJB	20 / 1
3	PREPARED SPACE	EJB	20 / 1
5	PREPARED SPACE	EJB	20 / 1
7	PREPARED SPACE	EJB	20 / 1
9	PREPARED SPACE	EJB	20 / 1
11	PREPARED SPACE	EJB	20 / 1
13	PREPARED SPACE	EJB	20 / 1
15	PREPARED SPACE	EJB	20 / 1
17	PREPARED SPACE	EJB	20 / 1
19	PREPARED SPACE	EJB	20 / 1
21	PREPARED SPACE	EJB	20 / 1
23	PREPARED SPACE	EJB	20 / 1
25	PREPARED SPACE	EJB	20 / 1
27	PREPARED SPACE	EJB	20 / 1
29	BLANK		



RATING AMP/P	TYPE	ACCESSORIES	CKT NO
20 / 1	EJB	PREPARED SPACE	2
20 / 1	EJB	PREPARED SPACE	4
20 / 1	EJB	PREPARED SPACE	6
20 / 1	EJB	PREPARED SPACE	8
20 / 1	EJB	PREPARED SPACE	10
20 / 1	EJB	PREPARED SPACE	12
20 / 1	EJB	PREPARED SPACE	14
20 / 1	EJB	PREPARED SPACE	16
20 / 1	EJB	PREPARED SPACE	18
20 / 1	EJB	PREPARED SPACE	20
20 / 1	EJB	PREPARED SPACE	22
20 / 1	EJB	PREPARED SPACE	24
20 / 1	EJB	PREPARED SPACE	26
20 / 1	EJB	PREPARED SPACE	28
		BLANK	30



This is dependant on your contractor's proposed wiring solution

PHYSICAL DATA

ENCLOSURE Type 2

Surface with Door
 FRONT CAT#: NC68VS
 BOX CAT#: MH68H
 DIMENSIONS:
 68''H x 20''W x 5.75''D
 WIRE BENDING SPACE:
 TOP - 12.25
 BOTTOM - 17
 SIDE - 4.1
 PBA: 551

BUSSING: Copper
 Silver/Tin Plated

OPTIONAL FEATURES:
 SHIP COMPLETELY ASSEMBLED
 DRIP HOOD

ALUMINUM SOLID NEUTRAL
 ALUMINUM GROUND BAR


ELECTRICAL DATA

SYSTEM: 600Y/347V 3Ph 4W 60Hz
 System Ampacity: 200A
 25kA SYMS. SCCR
 MAIN: MAIN LUGS : 200A
 Bottom FEED
 INCOMING CONDUCTORS(S) PER NEC
 Wire Bending Space:
 #6 - 350 kcmil
 BRANCH MOUNTING TYPE: BOLT-ON
 -----BRANCH SUMMATION-----
 2 - 150A/3P HJ 28 - 20A/1P-PS EJB

Copper

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS	
PROJECT:	SSES Standby Power
WPE#	C847
Date:	Oct 7, 2016
REVIEWED by <u>GW</u>	

JOB NAME:	ESQUIMALT GRAVING DOCK	EQUIPMENT DESIGNATION:	6C
JOB LOCATION:	VICTORIA BC	EQUIPMENT TYPE:	NF (Circuit Breaker Type) PANEL 1 OF 1
DRAWN BY:	(Q2C)	DRAWING TYPE:	ONE LINE DIAGRAM
ENGR:			
DATE:	October 07 2016		
DRAWING STATUS:	QUOTE	DWG# 038637637-01	PG 1 OF 1 REV -



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM FOR: APPROVAL COMMENT
 INSTRUCTION YOUR REVIEW INFORMATION
 FIELD REPORT ACTION RECORD
 SUBMITTAL YOUR USE RESUBMITTAL

TO: **PWGSC**
 Esquimalt Graving Dock
 SSES – Standby Power Generation System
 ATTN:{Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
 OUR REF: C847
 DATE: Aug 12, 2016
 FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 011

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – Existing PNL Modifications**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	Panel Board 6A	RAR
1	PDF	Panel Board 6C	RAR
1	PDF	Manual Transfer Switch 6A & 6C	REJ
1	PDF	Main Breaker 6A & 6C	RVW

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference DWG 8430 details 5 & 6

Sincerely,

Gord Webster
 Project Manager
 Western Pacific Enterprises GP

Cc: Jamie LeBlanc
 Cc: Galen Potash-Kooyman
 Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

PowerPact™ Circuit Breakers

H- and J-Frame Circuit Breakers

Main Breakers 6A & 6C

Class 611 / Refer to Catalog 0611CT1001



HD and HG 2 Pole Thermal-Magnetic Trip Unit



H-Frame Thermal-Magnetic Trip Unit

DE3 CIRCUIT BREAKERS

H-frame 150 A Thermal-magnetic CSA/UL Current-Limiting ▼ Circuit Breakers (600 Vac) with Factory Sealed Trip Unit Suitable for Reverse Connection ■ ▲

Current Rating @ 40° C	AC Magnetic Trip Setting		D Interrupting		G Interrupting		J Interrupting ▼		L Interrupting ▼		Terminal Wire Range
	Hold	Trip	Catalogue Number ▲	Price	Catalogue Number ▲	Price	Catalogue Number ▲	Price	Catalogue Number ▲	Price	
2-pole, 600 Vac 50/60 Hz											
15	350	750	HDL26015		HGL26015		HJL26015		HLL26015		AL150HD #14-#3/0 AWG Cu or Al
20	350	750	HDL26020		HGL26020		HJL26020		HLL26020		
25	350	750	HDL26025		HGL26025		HJL26025		HLL26025		
30	350	750	HDL26030		HGL26030		HJL26030		HLL26030		
35	400	850	HDL26035		HGL26035		HJL26035		HLL26035		
40	400	850	HDL26040		HGL26040		HJL26040		HLL26040		
45	400	850	HDL26045		HGL26045		HJL26045		HLL26045		
50	400	850	HDL26050		HGL26050		HJL26050		HLL26050		
60	800	1450	HDL26060		HGL26060		HJL26060		HLL26060		
70	800	1450	HDL26070		HGL26070		HJL26070		HLL26070		
80	800	1450	HDL26080		HGL26080		HJL26080		HLL26080		
90	800	1450	HDL26090		HGL26090		HJL26090		HLL26090		
100	900	1700	HDL26100		HGL26100		HJL26100		HLL26100		
110	900	1700	HDL26110		HGL26110		HJL26110		HLL26110		
125	900	1700	HDL26125		HGL26125		HJL26125		HLL26125		
150	900	1700	HDL26150		HGL26150		HJL26150		HLL26150		

Current Rating @ 40° C	AC Magnetic Trip Setting		D Interrupting		G Interrupting		J Interrupting ▼		L Interrupting ▼		Terminal Wire Range
	Low	High	Catalogue Number ▲	Price	Catalogue Number ▲	Price	Catalogue Number ▲	Price	Catalogue Number ▲	Price	
3-pole, 600 Vac 50/60 Hz											
15	350	750	HDL36015		HGL36015		HJL36015		HLL36015		AL150HD #14-#3/0 AWG Cu or Al
20	350	750	HDL36020		HGL36020		HJL36020		HLL36020		
25	350	750	HDL36025		HGL36025		HJL36025		HLL36025		
30	350	750	HDL36030		HGL36030		HJL36030		HLL36030		
35	400	850	HDL36035		HGL36035		HJL36035		HLL36035		
40	400	850	HDL36040		HGL36040		HJL36040		HLL36040		
45	400	850	HDL36045		HGL36045		HJL36045		HLL36045		
50	400	850	HDL36050		HGL36050		HJL36050		HLL36050		
60	800	1450	HDL36060		HGL36060		HJL36060		HLL36060		
70	800	1450	HDL36070		HGL36070		HJL36070		HLL36070		
80	800	1450	HDL36080		HGL36080		HJL36080		HLL36080		
90	800	1450	HDL36090		HGL36090		HJL36090		HLL36090		
100	900	1700	HDL36100		HGL36100		HJL36100		HLL36100		
110	900	1700	HDL36110		HGL36110		HJL36110		HLL36110		
125	900	1700	HDL36125		HGL36125		HJL36125		HLL36125		
150	900	1700	HDL36150		HGL36150		HJL36150		HLL36150		

Main Brk 6A
Main Brk 6C

J-frame 250 A Thermal-magnetic (600 Vac) Factory Sealed Trip Unit Suitable for Reverse Connection ■ ▲

Current Rating @ 40° C	AC Magnetic Trip Setting		D Interrupting		G Interrupting		J Interrupting ▼		L Interrupting ▼		R Interrupting ▼		Terminal Wire Range
	Low	High	Catalogue Number ▲	Price	Catalogue Number ▲	Price	Catalogue Number ▲	Price	Catalogue Number ▲	Price	Catalogue Number ▲	Price	
2-pole, 600 Vac 50/60 Hz													
150	750	1500	JDL26150		JGL26150		JJL26150		JLL26150				AL175JD #4-4/0 AWG Al or Cu
175	875	1750	JDL26175		JGL26175		JJL26175		JLL26175				
200	1000	2000	JDL26200		JGL26200		JJL26200		JLL26200				AL250JD #3/0-350 kcmil Al or Cu
225	1125	2250	JDL26225		JGL26225		JJL26225		JLL26225				
250	1250	2500	JDL26250		JGL26250		JJL26250		JLL26250				
3-pole, 600 Vac 50/60 Hz													
150	750	1500	JDL36150		JGL36150		JJL36150		JLL36150		JRL36150		AL175JD #4-4/0 AWG Al or Cu
175	875	1750	JDL36175		JGL36175		JJL36175		JLL36175		JRL36175		
200	1000	2000	JDL36200		JGL36200		JJL36200		JLL36200		JRL36200		AL250JD #3/0-350 kcmil Al or Cu
225	1125	2250	JDL36225		JGL36225		JJL36225		JLL36225		JRL36225		
250	1250	2500	JDL36250		JGL36250		JJL36250		JLL36250		JRL36250		

- See catalogue for circuit breakers with field interchangeable trip units.
- ▲ For 100% rated circuit breakers, add a "C" in the 9th character place (for example, HDL36015C or JDL26150C). 100% rated circuit breakers have copper lugs and can only be used with copper wire.
- ▼ Circuit breakers with J, L, and R interrupting ratings are CSA/UL certified as current limiting.

H- and J-frame Termination Options

Interrupting Ratings (kA)					
Voltage	D	G	J	L	R
240 V	25	65	100	125	200
480 V	18	35	65	100	200
600 V	14	18	25	50	100

- A-I-Line (see Section 5)
- F = No Lugs (includes terminal nut kit)
- L = Lugs both ends
- M = Lugs "ON" end Terminal Nut Kit "Off" end
- P = Lugs "OFF" end Terminal Nut Kit "On" end
- N = Plug-in ♦
- D = Drawout ♦
- S = Rear Connected ♦
- ♦ For N, D, and S details see page DE3-45, DE3-41



Accessories - DE3-39
Dimensions - DE3-55
Enclosures - DE3-56

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847

Date: 11 Aug, 2016

REVIEWED by GW

Moulded Case Circuit Breakers

Enclosures—Accessories, Dimensions

Accessories Insulated Groundable Neutral Assembly

Circuit Breaker		Neutral Assembly For Use With						Terminal Lug Data—Total Available (Line plus Load) AWG/kcmil
Cat. No. Prefix	Ampere Rating	NEMA 1 & 3R		NEMA 4, 4X, 5, 12 & 12K		NEMA 7 & 9		
		Cat. No.	Price	Cat. No.	Price	Cat. No.	Price	
FAL, FHL, FCL FAL, FHL, FIL	100 100	SN100FA —	—	SN100FA —	—	— 100SNA	—	(4) 14–1/0 Cu or (4) 12–1/0 Al FA060X/Y—(1) 14– 6 Cu, plus (1) 14–4 Cu FA100X/Y—(1) 14– 3 Cu, plus (1) 14–4 Cu
HDL,HGL,HJL,HLL HDL,HGL,HJL,HLL JDL,JGL,JJL,JLL	15–100 125–150 150–250	SN100FA SN400LA SN400LA	—	SN100FA SN400LA SN400LA	—	— — —	— — —	(4) 14–1/0 Cu or (4) 12–1/0 Al (2) 1–600 or (4) 1–250 Al/Cu, plus (2) 4–300 Al/Cu (2) 1–600 or (4) 1–250 Al/Cu, plus (2) 4–300 Al/Cu
KAL, KHL KAL, KHL, KIL, KCL KAL, KHL KAL, KHL, KIL, KCL	225 225 225 250	SN225KA — — —	—	SN225KA — — SN400LA	—	— — — 225SNA	— — — —	(2) 4–300 Al/Cu, plus (2) 14–1/0 Al/Cu (2) 4–300 Al/Cu, plus (2) 14–1/0 Al/Cu (4) 6–300 Cu (2) 1–600 or (4) 1–250 Al/Cu, plus (2) 4–300 Al/Cu
LAL, LHL, Q4L LAL, LHL, Q4L, LCL, LIL LXL, LXIL	400 400	400SN —	—	— SN400LA	—	— —	— —	(2) 1–600 or (4) 1–250 Al/Cu, plus (2) 4–300 Al/Cu (2) 1–600 or (4) 1–250 Al/Cu, plus (2) 4–300 Al/Cu
LCL, LIL, LXL ■, LXIL ■	400	—	—	SNC400LX ◆	—	—	—	(2) 2–600 Cu, plus (2) 6–250 Cu
LCL, LXL LIL, LXIL, LEL	600	—	—	SNC800LX ◆	—	—	—	(4) 2–600 Cu, plus (1) 2–4/0 Cu
MG, MJ ▼	300–800 A	AL800SN	—	AL800SN	—	AL800SN	—	(6) 3/0–500 Al/Cu, plus (2) 6–250 Al/Cu
PG, PJ, PL □	600–1200 A	SN1200	—	SN1200	—	—	—	(8) 750 Max. Al/Cu, plus (2) 350 Max. Al/Cu

- ◆ All Cu neutral assembly.
- ▼ For 200% neutral applications order Jumper kit SN800SNI and 2 of kit SN1200.
- For applications with integral ground fault protection order Neutral Mounting Kit S33576MK and Neutral CT on page DE3-34.

Equipment Ground Kits

Circuit Breaker Cat. No. Prefix	Ground Bar Cat. No.	Number of Terminals	Conductors Per Terminal	Wire Range AWG/kcmil	Price
QBL, QDL, QGL, QJL FAL, FHL, FCL, FIL, KAL, KHL, KCL, KIL, LAL, LHL, Q4L	PKOGTA2	2	1	10–2/0 Cu or 6–2/0 Al	
HDL,HGL,HJL,HLL,JDL,JGL,JJL,JLL	PKOGTJ250	2	1	6–300 Al/Cu	
LCL, LEL, LIL, LXL, LXIL MG, MJ PG, PJ, PL	PKOGTA4	4	1	6–250 Al or Cu	


Dimensions (inches)

Cat. No.	Series	Approximate Dimension					
		H		W		D	
		in.	mm	in.	mm	in.	mm
FA060X ◆	E1	16.00	406	9.88	251	7.00	178
FA060Y ◆	E1	16.00	406	9.88	251	7.00	178
FA100AWK	E2	19.50	495	9.13	232	4.88	124
FA100DS	E2	19.50	495	9.13	232	4.88	124
FA100F	E2	19.50	495	9.88	251	4.13	105
FA100RB	E2	18.00	457	8.88	226	4.88	124
FA100S	E2	18.13	461	8.63	219	4.13	105
FA100X ◆	E1	16.00	406	9.88	251	7.00	178
FA100Y ◆	E1	16.00	406	9.88	251	7.00	178
IK250AWK	E2	42.25	1073	13.88	353	7.50	191
IK250DS	E2	42.25	1073	13.88	353	7.50	191
J250F	A01	32.40	823	15.40	391	6.00	152
J250S	A01	31.36	797	14.36	365	6.00	152
J250R	A01	31.05	789	14.47	368	6.28	160
J250DS	A01	32.26	819	9.72	247	7.94	202
J250AWK	A01	32.26	819	9.72	247	7.94	202
KA225AWK	E2	25.25	641	9.50	241	5.38	137
KA225DS	E2	25.25	641	9.50	241	5.38	137
KA225F	E2	29.88	759	13.75	349	5.38	137
KA225RB	E2	28.38	721	12.50	318	6.13	156
KA225S	E2	28.50	724	12.38	314	5.38	137


Dimensions (inches)

Cat. No.	Series	Approximate Dimension					
		H		W		D	
		in.	mm	in.	mm	in.	mm
KA225X ◆	C2	22.63	575	10.88	276	7.75	197
KA225Y ◆	A2	21.88	556	11.00	279	7.50	191
KA250SWB	E2	20.00	508	19.00	483	5.63	143
KA250RWB	E2	20.25	514	19.00	483	7.12	181
LA400AWK	E2	42.25	1073	13.75	349	7.25	184
LA400DS	E2	42.25	1073	13.75	349	7.25	184
LA400F	E2	45.63	1159	16.50	419	6.50	165
LA400R	E2	44.00	1118	15.38	391	7.88	200
LA400S	E2	44.50	1130	15.38	391	6.50	165
LX600AWK	E3	57.50	1461	20.38	518	8.25	210
M800S	A1	40-3/8	1025.52	21	533.4	9-3/4	247.65
M800R	A1	40-3/8	1025.52	21	533.4	9-3/4	247.65
M800DS	A1	40-7/8	1036.96	20-3/4	527.05	9-1/2	241.3
M800AWK	A1	40-7/8	1036.96	20-3/4	527.05	9-1/2	241.3
P1200S	A1	52-1/8	1323.98	21	533.4	9-3/4	247.65
P1200R	A1	52-1/8	1323.98	21	533.4	9-3/4	247.65
P1200AWK	A1	53	1346.20	20-3/4	527.05	9-1/2	241.3
Q2220NRB	E3	23.38	594	7.63	194	4.75	121
Q2220NS	E3	23.13	588	7.63	194	4.25	108
Q23225NF	E3	26.25	667	9.88	251	4.75	121
Q23225NRB	E3	26.25	667	9.88	251	5.50	140
Q23225NS	E3	26.25	667	9.88	251	4.75	121


- ◆ Tapped conduit opening, top and bottom endwall: FA060X/Y–3/4", FA100X/Y–1-1/4", KA225X/Y–2-1/2".




Type 1
Q2, FA, J, KA, LA, MG, PG



Type 3r
Q2, FA, J, KA, LA, MG, PG



Type 7, Type 9
FA, KA



Type 4, 4X, 5, 12, 12K
FA, KA, LA, LX, MG, PG



Moulded Case Circuit Breaker

Enclosures



FA100S



FA100RB



KA225DS

Circuit breaker enclosures are UL Listed, CSA Certified and are suitable for use as service entrance equipment. The short circuit current rating of an enclosed circuit breaker is equal to the interrupting rating at the supply voltage marked on the circuit breaker installed. Exceptions and restrictions are footnoted. Breakers are ordered and shipped separately for field installation. For ground bars and neutral assemblies, refer to page DE3-32.

Circuit Breaker			Type 1 Flush		Type 1 Surface		Type 3R▲	
Catalogue Number Prefix	Ampere Rating	Number of Poles	Enclosure Catalogue No.	Price	Enclosure Catalogue No.	Price	Enclosure Catalogue No.	Price
FAL, FHL, FCL	15-100	1, 2, 3	FA100F		FA100S		FA100RB	
QBL, QDL, QGL, QJL	100-225	2, 3	Q23225NFC†		Q23225NSC†		Q23225NRBC†	
HDL,HGL,HJL, HLL*	15-150		J250F		J250S		J250R	6C
JDL, JGL, JJL, JLL*	150-250							
KAL, KHL, FCL, FAL, FHL	70-225	2, 3	KA225F		KA225S		KA225RB	
LAL, LHL, Q4L	125-400	2, 3	LA400F		LA400S		LA400R	
KAL, KHL								
MG, MJ, PG, PJ, PL	300-800	2, 3			M800S		M800R	
PG, PJ, PL	600-1200	2, 3			P1200S		P1200R	

▲ Enclosures with NRB or RB suffix have provisions for 3#4" through 21#2" bolt-on hubs in top endwall. Enclosures with R suffix have blank endwalls and require field cut opening.

† Factory installed groundable neutral assembly includes (2) ground lugs and (2) neutral lugs. Equipment ground kit is also included.

Circuit Breaker			Type 4, 4X, 5 Stainless Steel		Without Knockouts* (Type 12/3R)	
Catalogue Number Prefix	Ampere Rating	Number of Poles	Enclosure Catalogue No.	Price	Catalogue No.	Price
FAL, FHL, FCL	15-100	1, 2, 3	FA100DS		FA100AWK	
KAL, KHL▲, FIL■	20-225	2, 3	KA225DS		KA225AWK	
HDL,HGL,HJL, HLL*	15-150		J250DS		J250AWK	6A
JDL, JGL, JJL, JLL*	150-250					
KIL■, KCL, KAL, KHL	110-250		IK250DS		IK250AWK	
LAL, LHL, Q4L	125-400		LA400DS		LA400AWK	
LEL◆, LXL, LXIL	100-600	3			LX600AWK	
LCL, LIL	300-600				LX600AWK	
MG, MJ, PG, PJ, PL	300-800	2, 3	M800DS		M800AWK	
PG, PJ, PL	600-1200				P1200AWK	

* Suitable for rainproof Type 3R application by removing drain screw from bottom endwall.

▲ Wire bending space provided for 250 kcmil (Al/Cu) 75°C conductors maximum.

◆ LEL 100% rated circuit breaker except for 600 Amp frame.

■ Short circuit rating is 100,000 AIR at 480Vac maximum.

* HLL & JLL breakers in the J250 enclosures are rated for 240Vac only.



FA100X



FA100Y

Circuit Breaker			Type 7* Cast Aluminum		Type 9■ Cast Aluminum	
Catalogue Number Prefix	Ampere Rating	Number of Poles	Enclosure Catalogue No.	Price	Enclosure Catalogue No.	Price
FAL, FHL▲	15-60	1, 2, 3	FA060X▼		FA060Y①	
	15-100	1, 2, 3	FA100X▼		FA100Y①	

* NEMA Type 7 – Indoor Hazardous Locations – Class I, Groups C and/or D, Divisions 1 or 2.

■ NEMA Type 9 – Indoor Hazardous Locations – Class II, Groups E and/or G, Class III, Divisions 1 or 2.

▼ Suitable for rainproof applications—includes PKDB-1 breather and drain kit.

▲ Use 75°C Cu conductors only.

① Not CSA certified

Note: Circuit breaker enclosures not to be used with MAG-GARD breakers.

Accessories - DE3-28
Dimensions - DE3-28

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS


PROJECT: SSES Standby Power

WPE# C847

Date: 11 Aug, 2016



REVIEWED by GW



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: May 10, 2017
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 056

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – EGD Standby Generation PSS Configuration**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	Q2C:39022265-001 rev 1.0 (34pg)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 29 23.02 item 1.3

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP

Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email



Document Ref: 1.0

Esquimalt Graving Dock: Standby Generation SCADA Integration

Q2C: 39022265-001

Date: 08/05/2017

Revision: 1.0

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847

Date: May 10, 2017



REVIEWED by GW

Branch office:

Schneider Electric Canada, Inc.

Energy Management and Sustainability Services

2195 Keating Cross Road

Canada V8M 2A5

Tel: 250-652-7100

Main office:

Schneider Electric Canada, Inc.

5985 McLaughlin Road

Mississauga, ON L5R 1B8

Tel: 1-800-565-6699

www.schneider-electric.com

Revision no.	Date	Comments
1.0	May 8, 2017	Initial document

Table of Contents

Table of Contents	3
Table of Figures	4
1 Introduction	5
1.1 Device List	5
1.2 Software and licenses	6
2 Device frameworks	6
2.1 ION7650 frameworks	6
2.1.1 Common Basic Meter configuration	7
2.1.2 Common Modbus Master configuration	7
2.1.3 Common Modbus Slave	8
2.1.4 EPSS Framework	10
2.1.5 Analog output	11
2.2 PM8240 framework	11
2.2.1 Common Basic Meter configuration	11
2.2.2 Modbus Slave configuration	11
2.2.3 Analog output	13
3 SCADA device drivers	14
4 PSS HMI screens	23
4.1 Single Lines	23
4.2 Single meter diagrams	26
4.3 Pop-up screens	28
5 EPSS Reporting Module	31
Appendix	34
a) Reference documents	34
b) Terminology	34

Table of Figures

Figure 1: Project device list.....5
Figure 2: PSS software licenses.....6
Figure 3: ION7650 Modbus Framework view in Designer7
Figure 4: ION7650 EPSS framework.....10
Figure 5: PSS SSES 600V Standby Generation one-line diagram23
Figure 6: Load Bank diagram24
Figure 7: PLC Setpoint diagram.....25
Figure 8: TCS Utility Information25
Figure 9: Single meters diagram26
Figure 10: SSES Single meters sub diagram26
Figure 11: Device diagram template.....27
Figure 12: Generator pop-up28
Figure 13: SEL700G generator protection relay pop-up29
Figure 14: PowerLogic device diagram template pop-up30
Figure 15: EPSS Group setup31
Figure 16: EPSS Generator setup32
Figure 17: Sample EPSS Report.....33
Figure 18: Sample EPSS Report.....33

1 Introduction

Schneider Electric Canada Inc., sub-contracted through WPE, integrated new equipment, listed below, for data acquisition and monitoring of newly installed standby generation and TSC systems into the existing PSS located at the EGD PWGSC site.

The following equipment was directly integrated of the standby generation system

- (4) PowerLogic ION7650 Power Quality Meters
- (1) PM8000 Energy Meter
- (4) SEL 700G protection relays
- (4) Kohler DM550 Generator Controllers
- (1) Prosoft TCS PLC

Note: No materials were ordered or installed by Schneider Electric Canada under this project.

Single line, load bank, TCS PLC, and protection relay pop-ups were created/updated to display relevant data and alarm points.

The PSS is not providing any automatic control functionality under the SOW for this project.

The PSS is directly polling Modbus data points from the Prosoft TCS PLC, ION7650 PQ meters, P8240 and Kohler generator controllers to displace. Generator running status, alarms, and miscellaneous measurements pertaining to breaker and utility status are all rendered in the PSS HMI. Functionality of the PSS and integrated devices pertaining to this project are explained in the sections below.

1.1 Device List

The figure below lists all of the devices that have been integrated into the PSS system under this current project

Device Name	Description	Manufacturer	Model	Address	Device ID	Baud Rate	Serial
Subnet 255.255.0.0	Gateway 10.1.0.1						
SSES.PLC	TCS PLC	Prosoft	MVI56-MNET	10.1.15.21	n/a	n/a	n/a
SSES.M01	Generator 1 PQ Meter	SEC	ION-7650	10.1.11.40	n/a	n/a	n/a
GEN1	Generator 1 Controller	Kohler	DM550	Serial RS-485 to COM2 on SSES.M01	11	19200	8N1
SSES.M02	Generator 2 PQ Meter	SEC	ION-7650	10.1.11.41	n/a	n/a	n/a
GEN2	Generator 2 Controller	Kohler	DM550	Serial RS-485 to COM2 on SSES.M02	12	19200	8N1
SSES.M03	Generator 3 PQ Meter	SEC	ION-7650	10.1.11.42	n/a	n/a	n/a
GEN3	Generator 3 Controller	Kohler	DM550	Serial RS-485 to COM2 on SSES.M03	13	19200	8N1
SSES.M04	Generator 4 PQ Meter	SEC	ION-7650	10.1.11.43	n/a	n/a	n/a
GEN4	Generator 4 Controller	Kohler	DM550	Serial RS-485 to COM2 on SSES.M04	14	19200	8N1
SSES.M05	LoadBank Meter	SEC	PM8240	10.1.11.44	n/a	n/a	n/a
SSES.PR01	Generator 1 Protection Relay	SEL	700G	10.1.16.40	n/a	n/a	n/a
SSES.PR02	Generator 2 Protection Relay	SEL	700G	10.1.16.41	n/a	n/a	n/a
SSES.PR03	Generator 3 Protection Relay	SEL	700G	10.1.16.42	n/a	n/a	n/a
SSES.PR04	Generator 4 Protection Relay	SEL	700G	10.1.16.43	n/a	n/a	n/a

Figure 1: Project device list

1.2 Software and licenses

The existing PSS consists of (2) Schneider Electric StruxureWare applications which are seamlessly integrated:
 Power Monitoring Expert 8.1 and Power SCADA Expert 8.1

The EPSS reporting module license was supplied and activated.




Figure 2: PSS software licenses

The EPSS reporting module enables users to generate test reports for verifying that the generators are operating within normal specification when there is a scheduled test run.

2 Device frameworks

Custom frameworks were programmed and uploaded into the PowerLogic ION7650 and PM8240 devices installed. The below sections describe only the customizations to the frameworks. Please refer to the devices user manuals for information regarding the default meter functionality.

2.1 ION7650 frameworks

The ION7650 device's native proprietary protocol is ION which allows access to all datapoints available in the device include complex data types such as waveform data and historical trends. The ION7650 also supports Modbus TCP protocol and the register configuration is completely customizable to enable access to select datapoints in the device. The sub-sections below indicate the customizations to the default meter frameworks.

No control functionality has been configured in the ION7650s as all control is managed by the TCS.

2.1.1 Common Basic Meter configuration

The table below lists Basic Meter settings configured:

Table 1: Generator 1-4 device basic device settings

Volts Mode: 4-Wire Wye	
PT Primary: 600	PT Secondary: 120
CT Primary: 1000	CT Secondary: 5
I4 CT Primary: 500	I4 CT Secondary: 5
Sag/Swell: DISABLED	

2.1.2 Common Modbus Master configuration

COM2 on the ION7650 devices are configured as the Modbus Master port to poll data from the Kohler generation controllers. The Modbus register map for the generator controller was supplied by Frontier and programmed into the ION7650s:

Table 2: Kohler DM550 registers polled by ION7650s

Label	Address	Format	Scaling
Coolant Temp F	40034	SINT16	S1
Engine RPM	40035	UINT16	S1
Battery V DC	40036	UINT16	S10
Fuel Vol %	40065	UINT16	S1




Figure 3: ION7650 Modbus Framework view in Designer

Total Fuel Volume is not read directly from the controller. It is being calculated using the total volume capacity of the fuel tank (10824 L) and factoring that with the fuel volume % read from the controller. Total Fuel Volume is then being written to the Thomson TCS in order to calculate estimated fuel run times.

A custom display screen was create on each ION7650 to display the generator breaker status and above data points read. In turn the Kohler controller values including the calculating total fuel volume values are mapped internally to the ION7650.

2.1.3 Common Modbus Slave

The table below lists the Modbus Registers that have been configured for the ION7650 devices:

Table 3: Modbus register map

Parameter	Address	Regs	Format	Scaling	InZero	InFull	OutZero	OutFull
I a	40150	1	UINT16	10	0	6000	0	60000
I b	40151	1	UINT16	10	0	6000	0	60000
I c	40152	1	UINT16	10	0	6000	0	60000
I 4	40153	1	UINT16	10	0	6000	0	60000
I 5	40154	1	UINT16	10	0	6000	0	60000
I avg	40155	1	UINT16	10	0	6000	0	60000
I avg mn	40156	1	UINT16	10	0	6000	0	60000
I avg mx	40157	1	UINT16	10	0	6000	0	60000
I avg mean	40158	1	UINT16	10	0	6000	0	60000
Freq	40159	1	UINT16	10	0	6000	0	60000
Freq mn	40160	1	UINT16	10	0	6000	0	60000
Freq mx	40161	1	UINT16	10	0	6000	0	60000
Freq mean	40162	1	UINT16	10	0	6000	0	60000
V unbal	40163	1	UINT16	10	0	6000	0	60000
I unbal	40164	1	UINT16	10	0	6000	0	60000
Phase Rev	40165	1	UINT16	10	0	6000	0	60000
Vln a	40166	2	UINT32	1	0	1000000	0	1000000
Vln b	40168	2	UINT32	1	0	1000000	0	1000000
Vln c	40170	2	UINT32	1	0	1000000	0	1000000
Vln avg	40172	2	UINT32	1	0	1000000	0	1000000
Vll ab	40178	2	UINT32	1	0	1000000	0	1000000
Vll bc	40180	2	UINT32	1	0	1000000	0	1000000
Vll ca	40182	2	UINT32	1	0	1000000	0	1000000
Vll avg	40184	2	UINT32	1	0	1000000	0	1000000
Vll avg mean	40188	2	UINT32	1	0	1000000	0	1000000
kW a	40198	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW b	40200	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW c	40202	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW tot	40204	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW sd del	40206	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR a	40208	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR b	40210	2	INT32	1	-1000000000	1000000000	-1000000	1000000

kVAR c	40212	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR tot	40214	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR sd del-rec	40216	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA a	40218	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA b	40220	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA c	40222	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA tot	40224	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA sd del+rec	40226	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kWh del	40230	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kWh rec	40232	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVARh del	40234	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVARh rec	40236	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAh del+rec	40238	2	INT32	1	-1000000000	1000000000	-1000000	1000000
PF sign a	40262	1	INT16	100	-100	100	-10000	10000
PF sign b	40263	1	INT16	100	-100	100	-10000	10000
PF sign c	40264	1	INT16	100	-100	100	-10000	10000
PF sign tot	40265	1	INT16	100	-100	100	-10000	10000
V1 THD mx	40266	1	INT16	100	-100	100	-10000	10000
V2 THD mx	40267	1	INT16	100	-100	100	-10000	10000
V3 THD mx	40268	1	INT16	100	-100	100	-10000	10000
I1 THD mx	40269	1	INT16	100	-100	100	-10000	10000
I2 THD mx	40270	1	INT16	100	-100	100	-10000	10000
I3 THD mx	40271	1	INT16	100	-100	100	-10000	10000
<i>DI-S1 State</i>	41001	1	UINT16	1	0	1	0	1
<i>DI-S2 State</i>	41002	1	UINT16	1	0	1	0	1
<i>DI-S3 State</i>	41003	1	UINT16	1	0	1	0	1
<i>DI-S4 State</i>	41004	1	UINT16	1	0	1	0	1
<i>DI-S5 State</i>	41005	1	UINT16	1	0	1	0	1
<i>DI-S6 State</i>	41006	1	UINT16	1	0	1	0	1
<i>DI-S7 State</i>	41007	1	UINT16	1	0	1	0	1
<i>DI-S8 State</i>	41008	1	UINT16	1	0	1	0	1
Fuel Vol %	41051	1	UINT16	1	0	1	0	1
Engine RPM	41052	1	UINT16	1	0	1	0	1
Battery V DC	41053	1	UINT16	1	0	1	0	1
Coolant Temp F	41054	1	UINT16	1	0	1	0	1
Fuel Vol L	41055	1	UINT16	1	0	1	0	1

The digital input signals varies for each device. The table below references that actual input (label) of the digital input mapped to the DI-x state register.

Table 4: Digital Input label mapping for each respective device.

	SSES.M01	SSES.M02	SSES.M03	SSES.M04
DI-S1 State	GEN BRK	GEN BRK	GEN BRK	GEN BRK
DI-S2 State	GEN RUNNING	GEN RUNNING	GEN RUNNING	GEN RUNNING
DI-S3 State	DND UTIL BRK	DI-S3 State	DI-S3 State	DI-S3 State
DI-S4 State	BCH1 UTIL BRK	DI-S4 State	DI-S4 State	DI-S4 State
DI-S5 State	BCH2 UTIL BRK	DI-S5 State	DI-S5 State	DI-S5 State
DI-S6 State	GEN1 MAIN BRK	DI-S6 State	DI-S6 State	DI-S6 State
DI-S7 State	TIE BRK	DI-S7 State	DI-S7 State	DI-S7 State
DI-S8 State	GEN START	GEN START	GEN START	GEN START

2.1.4 EPSS Framework

This framework is used by the EPSS Test reporting module as it records key data points when the generators are in used. The framework has been enabled on only the meters monitoring generators (disabled on meter SSES.M04 as there is not generator 4).

When the generator start trigger is initiated the framework will start logging all per phase RMS voltage, current , power, power factor, generator miscellaneous measurements and generator run status points.




Figure 4: ION7650 EPSS framework

The start/stop signal is only a single input wired into the ION7650. As per information supplied by TTI an ON status on the Start input triggers a start, and an OFF state triggers a stop. The input will remain in that position when in either a start/running and stop state.

2.1.5 Analog output

The TCS PLC is monitoring the generator power output via the 4-20mA analog output port A01 on each respective ION7650. Scaling is configured as follows to correspond with the PLC configuration.

0 mA = -255kW

20 mA = 900kW

A 4mA signal will indicate 0 kW.

2.2 PM8240 framework

The (1) PM8240 integrated in this project is used to monitor the load bank power draw and output the kW via a 4-20mA analog signal to the TCS PLC.

The under/over voltage function on this device has been disabled to prevent nuisance PQ disturbance alarms. The 600V bus will only become energized when the generator(s) is running and generator breaker(s) are closed.

No additional provisions have been wired to this device.

2.2.1 Common Basic Meter configuration

The table below lists Basic Meter settings configured:

Table 5: Generator 1-4 device basic device settings

Volts Mode: Delta	
PT Primary: 600	PT Secondary: 600
CT Primary: 1200	CT Secondary: 5
Sag/Swell: DISABLED	

2.2.2 Modbus Slave configuration

Table 6: Modbus Register Map configuration

Parameter	Address	Regs	Format	Scaling	InZero	InFull	OutZero	OutFull
I a	150	1	UINT16	10	0	6000	0	60000
I b	151	1	UINT16	10	0	6000	0	60000
I c	152	1	UINT16	10	0	6000	0	60000
I 4	153	1	UINT16	10	0	6000	0	60000
I 5	154	1	UINT16	10	0	6000	0	60000
I avg	155	1	UINT16	10	0	6000	0	60000
I avg mn	156	1	UINT16	10	0	6000	0	60000

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: Standby Generation SCADA Integration
 Q2C: 39022265-001

I avg mx	157	1	UINT16	10	0	6000	0	60000
I avg avg	158	1	UINT16	10	0	6000	0	60000
Freq	159	1	UINT16	10	0	6000	0	60000
Freq mn	160	1	UINT16	10	0	6000	0	60000
Freq mx	161	1	UINT16	10	0	6000	0	60000
Freg avg	162	1	UINT16	10	0	6000	0	60000
V unbal	163	1	UINT16	10	0	6000	0	60000
I unbal	164	1	UINT16	10	0	6000	0	60000
Phase Rev	165	1	UINT16	10	0	6000	0	60000
Vln a	166	2	UINT32	1	0	1000000	0	10000000
Vln b	168	2	UINT32	1	0	1000000	0	10000000
Vln c	170	2	UINT32	1	0	1000000	0	10000000
Vln avg	172	2	UINT32	1	0	1000000	0	10000000
Vll avg avg	174	2	UINT32	1	0	1000000	0	10000000
Vll ab	178	2	UINT32	1	0	1000000	0	10000000
Vll bc	180	2	UINT32	1	0	1000000	0	10000000
Vll ca	182	2	UINT32	1	0	1000000	0	10000000
Vll avg	184	2	UINT32	1	0	1000000	0	10000000
Vll avg avg	186	2	UINT32	1	0	1000000	0	10000000
I avg sd	188	2	UINT32	1	0	1000000	0	10000000
kW a	198	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW b	200	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW c	202	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW tot	204	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kW sd del	206	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR a	208	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR b	210	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR c	212	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR tot	214	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAR sd del-rec	216	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA a	218	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA b	220	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA c	222	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA tot	224	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVA sd del+rec	226	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kWh del	230	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kWh rec	232	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVARh del	234	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVARh rec	236	2	INT32	1	-1000000000	1000000000	-1000000	1000000
kVAh del+rec	238	2	INT32	1	-1000000000	1000000000	-1000000	1000000
PF sign a	262	1	INT16	100	-100	100	-10000	10000
PF sign b	263	1	INT16	100	-100	100	-10000	10000
PF sign c	264	1	INT16	100	-100	100	-10000	10000

PF sign tot	265	1	INT16	100	-100	100	-10000	10000
V1 THD mx	266	1	INT16	100	-100	100	-10000	10000
V2 THD mx	267	1	INT16	100	-100	100	-10000	10000
V3 THD mx	268	1	INT16	100	-100	100	-10000	10000
I1 THD mx	269	1	INT16	100	-100	100	-10000	10000
I2 THD mx	270	1	INT16	100	-100	100	-10000	10000
I3 THD mx	271	1	INT16	100	-100	100	-10000	10000
S1 State	1001	1	UINT16	1	0	1	0	1
S2 State	1002	1	UINT16	1	0	1	0	1
Port S3	1003	1	UINT16	1	0	1	0	1
A S1 State	1004	1	UINT16	1	0	1	0	1
A S2 State	1005	1	UINT16	1	0	1	0	1
A S3 State	1006	1	UINT16	1	0	1	0	1
A S4 State	1007	1	UINT16	1	0	1	0	1
A S5 State	1008	1	UINT16	1	0	1	0	1

2.2.3 Analog output

The TCS PLC is monitoring the load bank power draw via the 4-20mA analog output port AQ1 from device SSES.M05. Scaling is configured as follows to correspond with the PLC configuration.

0 mA = -250kW

20 mA = 1000kW

A 4mA signal will indicate 0 kW.

3 SCADA device drivers

Device Profiles are used by PSE to poll specific “tags” from devices that are integrated into the SCADA system. Profiles have been created for the following device types:

- ION7650_Modbus
- PM8240_Modbus
- SEL700G
- Prosoft TCS PLC

PSE will read all the tags defined in the device profiles using either the default or custom scan time intervals.

Scan times are configured using the default setting of 500msec.

The function code column refers to the configuration PSE uses to read the specific Modbus register. The function defines the register, register address, bit mask, number of registers to read, scaling, priority, and signed/unsigned read or write register type for example.

Refer to the PSE system’s integrator’s manual for more information regarding device profiles and function codes. Below is an example of a function code used to read a tag from a Modbus register.

T:MV;m:155;u1;N:-1;E:2;L:P:33

- Type : Measured Value
- Holding register: Register address: number of registers
- Register scaling
- Polling priority level
- Singed scaled register

Minimalist Modbus driver were created for the ION7650 and PM8240 devices as to only display relevant breaker and realtime data points on the SCADA HMI. The backend reporting system, PME, uses the native ION protocol to perform all historical data acquisition and access instantaneous data *on-demand* when required.

Recall that the PME is the Advanced Reporting and Dashboard module for the PSS solution. Metering data from only the ION7650s and PM8240 is being logged. These device types are native to the PME application and therefore no custom device drivers are required.

As mentioned earlier custom device profiles are specifically configured in order to poll relevant register tags from devices integrated into PSE.

Separate device profiles were created for the generator equipment from the main TCS PLC. Each separate device can have alarms and event associated with the device profile added to PSE.

Therefore by creating individual profiles for the generators, the SCADA system can differential alarms more easily rather than using complex filters. The generators pop-ups in the HMI are accessing individual device profiles.

All of the utility, load bank, and generator data is originating from the TCS PLC. As explained above, select registers were configured for the generator profiles.

Table 7: PSE device profile summary

Full Equipment Device Name	Profile Description	Address
EGD.SSES.PLC	TCS PLC	10.1.15.21
HMI		10.1.15.22
EGD.SSES.MO1	Generator 1 PQ Meter	10.1.11.40
EGD.SSES.GENERATOR1	Generator 1	10.1.15.21
EGD.SSES.MO2	Generator 2 PQ Meter	10.1.11.41
EGD.SSES.GENERATOR2	Generator 2	10.1.15.21
EGD.SSES.MO3	Generator 3 PQ Meter	10.1.11.42
EGD.SSES.GENERATOR3	Generator 3	10.1.15.21
EGD.SSES.MO4	Generator 4 PQ Meter	10.1.11.43
EGD.SSES.MO5	LoadBank Meter	10.1.11.44
EGD.SSES.PRO1	Generator 1 Protection Relay	10.1.16.40
EGD.SSES.PRO2	Generator 2 Protection Relay	10.1.16.41
EGD.SSES.PRO3	Generator 3 Protection Relay	10.1.16.42
EGD.SSES.PRO4	Generator 4 Protection Relay	10.1.16.43

The table below lists the register tags configured in the PSS specifically for the ION7650 devices monitoring the generator breakers.

Table 8: PSE Generator PQ Meter (ION7650) device profile

Tag	Data Type	Function Code	Label
Gen_Fuel_Volume	REAL	T:MV;m:1051:u1;E:2;L:P:32	@(Generator Fuel Vol %)
Gen_Engine_Speed	REAL	T:MV;m:1052:u1;E:2;L:P:32	@(Generator Speed)
Gen_Battery_VDC	REAL	T:MV;m:1053:u1;E:2;L:P:32	@(Generator Battery Voltage)
Gen_Coolant_Temp	REAL	T:MV;m:1054:u1;E:2;L:P:32	@(Generator Coolant Temp)
MMXU1\A\zavg	REAL	T:MV;m:155:u1;N:-1;E:2;L:P:33	@(Current Avg)
MMXU1\Hz	REAL	T:MV;m:159:u1;N:-1;E:2;L:P:33	@(Frequency)
MMXU1\PPV\zavg	REAL	T:MV;m:184:u2;E:2;L:P:33	@(Voltage L-L Avg)
MMXU1\TotW	REAL	T:MV;m:204:u2;E:2;L:P:32	@(Active Power)
MSTA1\AvW	REAL	T:MV;m:206:u2;E:2;L:P:32	@(Demand Active Power)
MMXU1\TotVA	REAL	T:MV;m:224:u2;E:2;L:P:32	@(Apparent Power)
MSTA1\AvVA	REAL	T:MV;m:226:u2;E:2;L:P:32	@(Demand Apparent Power)
MMXU1\TotPF	REAL	T:MV;m:265:u1;N:-4;E:2;L:P:32	@(Power Factor)
GGIO1\Ind1	DIGITAL	T:SS;m:1001:1;E:2;L:P:28	@(Input 01 Status)
GGIO1\Ind2	DIGITAL	T:SS;m:1002:1;E:2;L:P:28	@(Input 02 Status)
GGIO1\Ind3	DIGITAL	T:SS;m:1003:1;E:2;L:P:28	@(Input 03 Status)
GGIO1\Ind4	DIGITAL	T:SS;m:1004:1;E:2;L:P:28	@(Input 04 Status)
GGIO1\Ind5	DIGITAL	T:SS;m:1005:1;E:2;L:P:28	@(Input 05 Status)
GGIO1\Ind6	DIGITAL	T:SS;m:1006:1;E:2;L:P:28	@(Input 06 Status)
GGIO1\Ind7	DIGITAL	T:SS;m:1007:1;E:2;L:P:28	@(Input 07 Status)
GGIO1\Ind8	DIGITAL	T:SS;m:1008:1;E:2;L:P:28	@(Input 08 Status)
Gen_Fuel_Volume_L	REAL	T:MV;m:1055:u1;E:2;L:P:32	@(Generator Fuel Vol L)

The table below lists the register tags configured in the PSS specifically for the PM2840 monitoring the load bank breakers.

Table 9: PSE PM240 device profile

Tag	Data Type	Function Code	Label
GGIO1\SPCSO1\ctIVal	DIGITAL	C:NO;T:SS;m:52034:1;E:1;L:P:101;T:SS;m:52034:1;E:1;L:P:101	@(Output 01 Operate)
MMXU1\A\zavg	REAL	T:MV;m:155:u1;N:-1;E:2;L:P:33	@(Current Avg)
MMXU1\PPV\zavg	REAL	T:MV;m:184:u2;E:2;L:P:33	@(Voltage L-L Avg)
MMXU1\TotW	REAL	T:MV;m:204:u2;E:2;L:P:32	@(Active Power)
MMXU1\TotPF	REAL	T:MV;m:265:u1;N:-4;E:2;L:P:32	@(Power Factor)

The majority of the datapoints for the Prosoft TCS PLC configured by Thomson System, as described in the document name “C-054107 Esquimalt - SeqOp_Rev1.pdf”, have been integrated into the PSS.

The table below lists the TCP PLC tags configured in the PSS. All of the TCS PLC tags are associate with a single device in the PLC.

Table 10: PSE PM240 device profile

Tag	Function Code	Data Type	Label
BCH1\Breaker_Closed	T:SS;m:201:10;E:2;L:P:28	DIGITAL	@(Utility BCH1 Breaker Closed)
BCH1\fail_time	T:MV;m:204:u1;E:2;L:P:33	REAL	@(Utility BCH1 Fail Time)
BCH1\fail_to_close	T:SS;m:203:1;E:2;L:P:28	DIGITAL	@(Utility BCH1 Fail to Close)
BCH1\fail_to_open	T:SS;m:203:2;E:2;L:P:28	DIGITAL	@(Utility BCH1 Fail to Open)
BCH1\fail_to_unload	T:SS;m:203:4;E:2;L:P:28	DIGITAL	@(Utility BCH1 Fail to Unload)
BCH1\kW	T:MV;m:205:u1;E:2;L:P:33	REAL	@(Utility BCH1 kW)
BCH1\mslc_alarm	T:SS;m:202:10;E:2;L:P:28	DIGITAL	@(Utility BCH1 MSLC Alarm)
BCH1\out_of_limits	T:SS;m:201:4;E:2;L:P:28	DIGITAL	@(Utility BCH1 Out of Limits)
BCH1\preferred	T:SS;m:201:8;E:2;L:P:28	DIGITAL	@(Utility BCH1 Preferred)
BCH1\protection_tripped	T:SS;m:202:2;E:2;L:P:28	DIGITAL	@(Utility BCH1 Protection Tripped)
BCH1\retransfer_time	T:MV;m:206:u1;E:2;L:P:33	REAL	@(Utility BCH1 Retransfer Time)
BCH1\sync_attempts	T:MV;m:207:u1;E:2;L:P:33	REAL	@(Utility BCH1 Sync Attempts)
BCH1\sync_output	T:SS;m:201:1;E:2;L:P:28	DIGITAL	@(Utility BCH1 Synchronize Output)
BCH1\sync_time	T:MV;m:208:u1;E:2;L:P:33	REAL	@(Utility BCH1 Sync Time)
BCH1\utility_failed	T:SS;m:202:8;E:2;L:P:28	DIGITAL	@(Utility BCH1 Utility Failed)
BCH1\utility_na	T:SS;m:201:2;E:2;L:P:28	DIGITAL	@(Utility BCH1 N/A)
BCH2\Breaker_Closed	T:SS;m:221:10;E:2;L:P:28	DIGITAL	@(Utility BCH2 Breaker Closed)
BCH2\Fail_Time	T:MV;m:224:u1;E:2;L:P:33	REAL	@(Utility BCH2 Fail Time)
BCH2\Fail_to_Close	T:SS;m:223:1;E:2;L:P:28	DIGITAL	@(Utility BCH2 Fail to Close)
BCH2\Fail_to_Open	T:SS;m:223:2;E:2;L:P:28	DIGITAL	@(Utility BCH2 Fail to Open)
BCH2\Fail_to_Unload	T:SS;m:223:4;E:2;L:P:28	DIGITAL	@(Utility BCH2 Fail to Unload)
BCH2\kW	T:MV;m:225:u1;E:2;L:P:33	REAL	@(Utility BCH2 kW)
BCH2\MSLC_Alarm	T:SS;m:222:10;E:2;L:P:28	DIGITAL	@(Utility BCH2 MSLC Alarm)
BCH2\Out_of_Limits	T:SS;m:221:4;E:2;L:P:28	DIGITAL	@(Utility BCH2 Out of Limits)
BCH2\Preferred	T:SS;m:221:8;E:2;L:P:28	DIGITAL	@(Utility BCH2 Preferred)
BCH2\Protection_Tripped	T:SS;m:222:2;E:2;L:P:28	DIGITAL	@(Utility BCH2 Protection Tripped)
BCH2\Retransfer_Time	T:MV;m:226:u1;E:2;L:P:33	REAL	@(Utility BCH2 Retransfer Time)
BCH2\Sync_Attempts	T:MV;m:227:u1;E:2;L:P:33	REAL	@(Utility BCH2 Sync Attempts)
BCH2\Sync_Output	T:SS;m:221:1;E:2;L:P:28	DIGITAL	@(Utility BCH2 Synchronize Output)
BCH2\Sync_Time	T:MV;m:228:u1;E:2;L:P:33	REAL	@(Utility BCH2 Sync Time)
BCH2\utility_failed	T:SS;m:222:8;E:2;L:P:28	DIGITAL	@(Utility BCH2 Utility Failed)

BCH2\Utility_NA	T:SS;m:221:2;E:2;L:P:28	DIGITAL	@(Utility BCH2 N/A)
DND\Breaker_Closed	T:SS;m:241:10;E:2;L:P:28	DIGITAL	@(Utility DND Breaker Closed)
DND\Fail_Time	T:MV;m:244:u1;E:2;L:P:33	REAL	@(Utility DND Fail Time)
DND\Fail_to_Close	T:SS;m:243:1;E:2;L:P:28	DIGITAL	@(Utility DND Fail to Close)
DND\Fail_to_Open	T:SS;m:243:2;E:2;L:P:28	DIGITAL	@(Utility DND Fail to Open)
DND\Fail_to_Unload	T:SS;m:243:4;E:2;L:P:28	DIGITAL	@(Utility DND Fail to Unload)
DND\kW	T:MV;m:245:u1;E:2;L:P:33	REAL	@(Utility DND kW)
DND\MSLC_Alarm	T:SS;m:242:10;E:2;L:P:28	DIGITAL	@(Utility DND MSLC Alarm)
DND\Out_of_Limits	T:SS;m:241:4;E:2;L:P:28	DIGITAL	@(Utility DND Out of Limits)
DND\Preferred	T:SS;m:241:8;E:2;L:P:28	DIGITAL	@(Utility DND Preferred)
DND\Protection_Tripped	T:SS;m:242:2;E:2;L:P:28	DIGITAL	@(Utility DND Protection Tripped)
DND\Retransfer_Time	T:MV;m:246:u1;E:2;L:P:33	REAL	@(Utility DND Retransfer Time)
DND\Sync_Attempts	T:MV;m:247:u1;E:2;L:P:33	REAL	@(Utility DND Sync Attempts)
DND\Sync_Output	T:SS;m:241:1;E:2;L:P:28	DIGITAL	@(Utility DND Synchronize Output)
DND\Sync_Time	T:MV;m:248:u1;E:2;L:P:33	REAL	@(Utility DND Sync Time)
DND\utility_failed	T:SS;m:242:8;E:2;L:P:28	DIGITAL	@(Utility DND Utility Failed)
DND\Utility_NA	T:SS;m:241:2;E:2;L:P:28	DIGITAL	@(Utility DND N/A)
GENBUS\capacity_online_gens	T:MV;m:55:u1;E:2;L:P:33	REAL	@(600V Gen Bus Capacity of Online Gens)
GENBUS\gen_bus_load	T:MV;m:51:u1;E:2;L:P:33	REAL	@(600V Gen Bus Load)
GENBUS\gen_bus_load_perc	T:MV;m:52:u1;E:2;L:P:33	REAL	@(600V Gen Bus Load %)
GENBUS\gen_bus_reserve	T:MV;m:53:u1;E:2;L:P:33	REAL	@(600V Gen Bus Reserve kW)
GENBUS\HMI_load_dmd_dly_strt	T:MV;m:57:u1;E:2;L:P:33	REAL	@(600V Gen Bus Load Dmd HMI Load Dmd Dly Strt)
GENBUS\HMI_load_dmd_im_start	T:MV;m:56:u1;E:2;L:P:33	REAL	@(600V Gen Bus Load Dmd HMI Load Dmd Im Start)
GENBUS\HMI_load_dmd_stop	T:MV;m:58:u1;E:2;L:P:33	REAL	@(600V Gen Bus Load Dmd HMI Load Dmd Stop)
GENBUS\HMI_load_dmd_stop_time	T:MV;m:60:u1;E:2;L:P:33	REAL	@(600V Gen Bus Load Dmd HMI Load Dmd Stop Time)
GENBUS\HMI_load_dmd_strt_dly_t	T:MV;m:59:u1;E:2;L:P:33	REAL	@(600V Gen Bus Load Dmd HMI Load Dmd Dly Strt T)
GENBUS\load_shed_loads_shed	T:SS;m:61:8;E:2;L:P:28	DIGITAL	@(600V Gen Bus Load Shed Loads have been Shed)
GENBUS\load_shed_on_dead_bus	T:SS;m:61:1;E:2;L:P:28	DIGITAL	@(600V Gen Bus Load Shed Load Shed on Dead Bus)
GENBUS\load_shed_on_overload	T:SS;m:61:2;E:2;L:P:28	DIGITAL	@(600V Gen Bus Load Shed Load Shed on Overload)
GENBUS\load_shed_on_under_freq	T:SS;m:61:4;E:2;L:P:28	DIGITAL	@(600V Gen Bus Load Shed Load Shed on Under F)
GENBUS\num_gens_online	T:MV;m:54:u1;E:2;L:P:33	REAL	@(600V Gen Bus No of Generators Online)
LOADBANK\ALARM	T:SS;m:91:80;E:2;L:P:28	DIGITAL	@(Load Bank Alarm)
LOADBANK\DUMPOP	T:SS;m:91:8;E:2;L:P:28	DIGITAL	@(Load Bank Dump Output)
LOADBANK\ENLST1	T:SS;m:92:2;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 1)
LOADBANK\ENLST10	T:SS;m:92:400;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 10)
LOADBANK\ENLST11	T:SS;m:92:800;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 11)
LOADBANK\ENLST12	T:SS;m:92:1000;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 12)
LOADBANK\ENLST13	T:SS;m:92:2000;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 13)
LOADBANK\ENLST14	T:SS;m:92:4000;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 14)
LOADBANK\ENLST15	T:SS;m:92:8000;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 15)
LOADBANK\ENLST16	T:SS;m:93:1;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 16)
LOADBANK\ENLST17	T:SS;m:93:2;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 17)
LOADBANK\ENLST18	T:SS;m:93:4;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 18)
LOADBANK\ENLST19	T:SS;m:93:8;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 19)
LOADBANK\ENLST2	T:SS;m:92:4;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 2)
LOADBANK\ENLST20	T:SS;m:93:10;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 20)
LOADBANK\ENLST3	T:SS;m:92:8;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 3)
LOADBANK\ENLST4	T:SS;m:92:10;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 4)
LOADBANK\ENLST5	T:SS;m:92:20;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 5)
LOADBANK\ENLST6	T:SS;m:92:40;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 6)
LOADBANK\ENLST7	T:SS;m:92:80;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 7)
LOADBANK\ENLST8	T:SS;m:92:100;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 8)
LOADBANK\ENLST9	T:SS;m:92:200;E:2;L:P:28	DIGITAL	@(Load Bank Energize Load Step 9)
LOADBANK\LBKWALC	T:MV;m:99:u1;E:2;L:P:33	REAL	@(Load Bank Load Bank kW Calculated)

LOADBANK\LSO	T:MV;m:97:u1;E:2;L:P:33	REAL	@(Load Bank Load Steps Online)
LOADBANK\LSR	T:MV;m:96:u1;E:2;L:P:33	REAL	@(Load Bank Load Steps Required)
LOADBANK\MCRE	T:SS;m:91:10;E:2;L:P:28	DIGITAL	@(Load Bank Master Control Relay is Energized)
LOADBANK\MCS1	T:SS;m:94:2;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 1)
LOADBANK\MCS10	T:SS;m:94:400;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 10)
LOADBANK\MCS11	T:SS;m:94:800;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 11)
LOADBANK\MCS12	T:SS;m:94:1000;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 12)
LOADBANK\MCS13	T:SS;m:94:2000;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 13)
LOADBANK\MCS14	T:SS;m:94:4000;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 14)
LOADBANK\MCS15	T:SS;m:94:8000;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 15)
LOADBANK\MCS16	T:SS;m:95:1;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 16)
LOADBANK\MCS17	T:SS;m:95:2;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 17)
LOADBANK\MCS18	T:SS;m:95:4;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 18)
LOADBANK\MCS19	T:SS;m:95:8;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 19)
LOADBANK\MCS2	T:SS;m:94:4;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 2)
LOADBANK\MCS20	T:SS;m:95:10;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 20)
LOADBANK\MCS3	T:SS;m:94:8;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 3)
LOADBANK\MCS4	T:SS;m:94:10;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 4)
LOADBANK\MCS5	T:SS;m:94:20;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 5)
LOADBANK\MCS6	T:SS;m:94:40;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 6)
LOADBANK\MCS7	T:SS;m:94:80;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 7)
LOADBANK\MCS8	T:SS;m:94:100;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 8)
LOADBANK\MCS9	T:SS;m:94:200;E:2;L:P:28	DIGITAL	@(Load Bank Manual Close Step 9)
LOADBANK\NIAUTOALRM	T:SS;m:91:100;E:2;L:P:28	DIGITAL	@(Load Bank Not In Auto Alarm)
LOADBANK\OK2ASIMAN	T:SS;m:91:40;E:2;L:P:28	DIGITAL	@(Load Bank Okay to Add Steps in MANUAL)
LOADBANK\OK2ASSIA	T:SS;m:91:20;E:2;L:P:28	DIGITAL	@(Load Bank Okay to Add/Subtract Steps in AUTO)
LOADBANK\OLSPKWI	T:MV;m:98:u1;E:2;L:P:32	REAL	@(Load Bank Optimum Load Setpoint Internal)
LOADBANK\PLCCONAUTO	T:SS;m:91:2;E:2;L:P:28	DIGITAL	@(Load Bank PLC Control AUTO)
LOADBANK\PLCCONMAN	T:SS;m:91:4;E:2;L:P:28	DIGITAL	@(Load Bank PLC Control MANUAL)
LOADBANK\SWAUTO	T:SS;m:91:1;E:2;L:P:28	DIGITAL	@(Load Bank Switch in AUTO)
MAINBRK\gen_main_brk_closed	T:SS;m:77:2;E:2;L:P:28	DIGITAL	@(25kV Gen Main Breaker Closed)
MISCBRK\gen_main_brk_close_fail	T:SS;m:79:1;E:2;L:P:28	DIGITAL	@(25kV Gen Main Breaker Fail to Close)
MISCBRK\gen_main_brk_kw	T:MV;m:80:u1;E:2;L:P:33	REAL	@(25kV Gen Main Breaker kW)
MISCBRK\gen_main_brk_MSLC	T:SS;m:78:8;E:2;L:P:28	DIGITAL	@(25kV Gen Main Breaker MSLC Alarm)
MISCBRK\gen_main_brk_open_fail	T:SS;m:79:2;E:2;L:P:28	DIGITAL	@(25kV Gen Main Breaker Fail to Open)
MISCBRK\gen_main_brk_sync_att	T:MV;m:81:u1;E:2;L:P:33	REAL	@(25kV Gen Main Breaker Sync Attempts)
MISCBRK\gen_main_brk_sync_time	T:MV;m:82:u1;E:2;L:P:33	REAL	@(25kV Gen Main Breaker Sync Time)
MISCBRK\gen_main_brk_tripped	T:SS;m:75:2;E:2;L:P:28	DIGITAL	@(25kV Gen Main Breaker Protection Tripped)
MISCBRK\gen_main_brk_unload_fail	T:SS;m:79:4;E:2;L:P:28	DIGITAL	@(25kV Gen Main Breaker Fail to Unload)
MISCBRK\loadbank_brk_closed	T:SS;m:75:1;E:2;L:P:28	DIGITAL	@(Load Bank Breaker Breaker Closed)
MISCBRK\loadbank_brk_kw	T:MV;m:76:u1;E:2;L:P:33	REAL	@(Load Bank Breaker Power)
MISCBRK\main_gen_brk_sync	T:SS;m:77:1;E:2;L:P:28	DIGITAL	@(25kV Gen Main Breaker Synchronize Output)
MISCBRK\SES6_SP2_closed	T:SS;m:74:1;E:2;L:P:28	DIGITAL	@(Feeder Breaker 6SES-SP-2 Closed)
MISCBRK\tie_brk_close_fail	T:SS;m:73:1;E:2;L:P:28	DIGITAL	@(25kV Bus Tie Breaker Fail to Close)
MISCBRK\tie_brk_closed	T:SS;m:71:1;E:2;L:P:28	DIGITAL	@(25kV Bus Tie Breaker Closed)
MISCBRK\tie_brk_fail_open	T:SS;m:73:1;E:2;L:P:28	DIGITAL	@(25kV Bus Tie Breaker Fail to Open)
MISCBRK\tie_brk_tripped	T:SS;m:72:2;E:2;L:P:28	DIGITAL	@(25kV Bus Tie Breaker Protection Tripped)
PSSWRITE\ABNOAC_R	T:SS;m:1011:10;E:2;L:P:28	DIGITAL	@(Anticipated But Not Online R- Air Compressors)
PSSWRITE\ABNOAC_W	C:NO;T:SS;m:1011:10;E:1;L:P:103; T:SS;m:1011:10;E:1;L:P:102	DIGITAL	@(Anticipated But Not Online W- Air Compressors)
PSSWRITE\ABNOAD_R	T:SS;m:1011:4;E:2;L:P:28	DIGITAL	@(Anticipated But Not Online R- Aux Dewatering)
PSSWRITE\ABNOAD_W	C:NO;T:SS;m:1011:4;E:1;L:P:103; T:SS;m:1011:4;E:1;L:P:102	DIGITAL	@(Anticipated But Not Online W- Aux Dewatering)
PSSWRITE\ABNOBL_R	T:SS;m:1011:20;E:2;L:P:28	DIGITAL	@(Anticipated But Not Online R- Building Loads)

PSSWRITE\ABNOBL_W	C:NO;T:SS;m:1011:20;E:1;L:P:103; T:SS;m:1011:20;E:1;L:P:102	DIGITAL	@(Anticipated But Not Online W- Building Loads)
PSSWRITE\ABNOMD_R	T:SS;m:1011:2;E:2;L:P:28	DIGITAL	@(Anticipated But Not Online R- Main Dewatering)
PSSWRITE\ABNOMD_W	C:NO;T:SS;m:1011:2;E:1;L:P:103; T:SS;m:1011:2;E:1;L:P:102	DIGITAL	@(Anticipated But Not Online W- Main Dewatering)
PSSWRITE\ABNOTC_R	T:SS;m:1011:8;E:2;L:P:28	DIGITAL	@(Anticipated But Not Online R- Travelling Crane)
PSSWRITE\ABNOTC_W	C:NO;T:SS;m:1011:8;E:1;L:P:103; T:SS;m:1011:8;E:1;L:P:102	DIGITAL	@(Anticipated But Not Online W- Travelling Crane)
PSSWRITE\ALAC	T:MV;m:1005:u1;E:2;L:P:120	LONG	@(Anticipated Load - Air Compressors)
PSSWRITE\ALADP	T:MV;m:1003:u1;E:2;L:P:120	LONG	@(Anticipated Load - Aux Dewatering Pumps)
PSSWRITE\ALBL	T:MV;m:1006:u1;E:2;L:P:120	LONG	@(Anticipated Load - Building Loads)
PSSWRITE\ALMDP	T:MV;m:1002:u1;E:2;L:P:120	LONG	@(Anticipated Load - Main Dewatering Pumps)
PSSWRITE\ALTC	T:MV;m:1004:u1;E:2;L:P:120	LONG	@(Anticipated Load - Travelling Cranes)
PSSWRITE\Gen_1_Fuel_Vol_L	T:MV;m:1021:u1;E:2;L:P:120	LONG	@(Generator 1 Fuel Volume)
PSSWRITE\Gen_2_Fuel_Vol_L	T:MV;m:1022:u1;E:2;L:P:120	LONG	@(Generator 2 Fuel Volume)
PSSWRITE\Gen_3_Fuel_Vol_L	T:MV;m:1023:u1;E:2;L:P:120	LONG	@(Generator 3 Fuel Volume)
PSSWRITE\WV	T:MV;m:1001:u1;E:2;L:P:110	REAL	@(Watchdog value)
SETPOINTS\CLOSEDTRANS	T:SS;m:11:400;E:2;L:P:28	DIGITAL	@(Closed Transition Selected)
SETPOINTS\COMALRMACT	T:SS;m:11:1;E:2;L:P:28	DIGITAL	@(Common Alarm Action)
SETPOINTS\F2CDLY	T:MV;m:22:u1;E:2;L:P:33	REAL	@(Fail to Close Delay Preset)
SETPOINTS\F2ODLY	T:MV;m:23:u1;E:2;L:P:33	REAL	@(Fail to Open Delay Preset)
SETPOINTS\F2STRDLY	T:MV;m:25:u1;E:2;L:P:33	REAL	@(Fail to Start Delay Preset)
SETPOINTS\F2SYNCDLY	T:MV;m:24:u1;E:2;L:P:33	REAL	@(Fail to Sync Delay Preset)
SETPOINTS\F2ULDLY	T:MV;m:26:u1;E:2;L:P:33	REAL	@(Fail to Unload Delay Preset)
SETPOINTS\FAILSTART	T:SS;m:11:4;E:2;L:P:28	DIGITAL	@(Fail to Start Action)
SETPOINTS\FAILSYNC	T:SS;m:11:2;E:2;L:P:28	DIGITAL	@(Fail to Sync Action)
SETPOINTS\FDRULSP	T:MV;m:19:u1;E:2;L:P:33	REAL	@(Feeder Unloaded Setpoint)
SETPOINTS\GENEXTRT	T:MV;m:21:u1;E:2;L:P:33	REAL	@(Gen Extended Runtime Preset)
SETPOINTS\GENWARMUPTIME	T:MV;m:38:u1;E:2;L:P:33	REAL	@(Gen Warm Up Time Preset)
SETPOINTS\LBDLY	T:MV;m:31:u1;E:2;L:P:33	REAL	@(Live Bus Delay Preset)
SETPOINTS\LBINITDLY	T:MV;m:28:u1;E:2;L:P:33	REAL	@(Load Bank Initial Delay Timer Preset)
SETPOINTS\LBSTEPADDDLY	T:MV;m:27:u1;E:2;L:P:33	REAL	@(Load Bank Step Add Delay Timer Preset)
SETPOINTS\LBSTEPFSSUBDLY	T:MV;m:30:u1;E:2;L:P:33	REAL	@(Load Bank Step Fast Subtract Delay Timer Preset)
SETPOINTS\LBSTEPSSUBDLY	T:MV;m:29:u1;E:2;L:P:33	REAL	@(Load Bank Step Subtract Delay Timer Preset)
SETPOINTS\LDLSTP	T:MV;m:33:u1;E:2;L:P:33	REAL	@(Load Demand Delayed Stop Timer Preset)
SETPOINTS\LDMDALEN	T:SS;m:11:10;E:2;L:P:28	DIGITAL	@(Load Demand - Anticipated Loads Enabled)
SETPOINTS\LDMDLSTPSP	T:MV;m:16:u1;E:2;L:P:33	REAL	@(Load Demand Delayed Stop Setpoint)
SETPOINTS\LDMDLSTRT	T:MV;m:32:u1;E:2;L:P:33	REAL	@(Load Demand Delayed Start Timer Preset)
SETPOINTS\LDMDLSTRTSP	T:MV;m:15:u1;E:2;L:P:33	REAL	@(Load Demand Delayed Start Setpoint)
SETPOINTS\LDMDEN	T:SS;m:11:20;E:2;L:P:28	DIGITAL	@(Load Demand Enabled)
SETPOINTS\LDMDIMSTRTSP	T:MV;m:17:u1;E:2;L:P:33	REAL	@(Load Demand Immediate Start Setpoint)
SETPOINTS\LDMDN1EN	T:SS;m:11:40;E:2;L:P:28	DIGITAL	@(Load Demand - N+1 Redundancy Enabled)
SETPOINTS\LFSP	T:MV;m:12:u1;E:2;L:P:33	REAL	@(Low Fuel Alarm Setpoint)
SETPOINTS\LOADBANKOPTSP	T:MV;m:14:u1;E:2;L:P:33	REAL	@(Load Bank Optimum Load Setpoint)
SETPOINTS\LOADSHEDDBUS	T:SS;m:11:80;E:2;L:P:28	DIGITAL	@(Load Shed on Dead Bus Enabled)
SETPOINTS\LOADSHEDOL	T:SS;m:11:100;E:2;L:P:28	DIGITAL	@(Load Shed on Overload Enabled)
SETPOINTS\LOADSHEDOLSP	T:MV;m:18:u1;E:2;L:P:33	REAL	@(Load Shed Overload Setpoint)
SETPOINTS\LOADSHEDUFREQ	T:SS;m:11:200;E:2;L:P:28	DIGITAL	@(Load Shed on Underfrequency Enabled)
SETPOINTS\LOWFUEL	T:SS;m:11:8;E:2;L:P:28	DIGITAL	@(Low Fuel Action)
SETPOINTS\MINRT	T:MV;m:34:u1;E:2;L:P:33	REAL	@(Minimum Run Time Preset)
SETPOINTS\NDLY	T:MV;m:35:u1;E:2;L:P:33	REAL	@(Neutral Delay Preset)
SETPOINTS\NGENREQ4TRAN	T:MV;m:13:u1;E:2;L:P:33	REAL	@(Number of generators required for transfer)
SETPOINTS\SRCFDLY	T:MV;m:20:u1;E:2;L:P:33	REAL	@(Source Failure Delay Preset)
SETPOINTS\UTILRETRANAUTO	T:SS;m:11:800;E:2;L:P:28	DIGITAL	@(Utility Retransfer in Auto)

SETPOINTS\UTILRETRANDLY	T:MV;m:36:u1;E:2;L:P:33	REAL	@(Utility Retransfer Delay Preset)
SETPOINTS\W4REQGEN	T:MV;m:37:u1;E:2;L:P:33	REAL	@(Wait For Required Gens Timer Preset)
SYSPLC\B1LIVE	T:SS;m:1:20;E:2;L:P:28	DIGITAL	@(25kV Bus 1 Live Bus)
SYSPLC\B2LIVE	T:SS;m:1:40;E:2;L:P:28	DIGITAL	@(25kV Bus 2 Live Bus)
SYSPLC\BSTM	T:SS;m:1:8;E:2;L:P:28	DIGITAL	@(Block the System TEST Mode)
SYSPLC\GENBLIVE	T:SS;m:1:80;E:2;L:P:28	DIGITAL	@(600V Generator Bus Live Bus)
SYSPLC\SMSA	T:SS;m:1:1;E:2;L:P:28	DIGITAL	@(System Mode Switch - AUTO)
SYSPLC\SMSM	T:SS;m:1:2;E:2;L:P:28	DIGITAL	@(System Mode Switch - MANUAL)
SYSPLC\S MSS	T:SS;m:1:4;E:2;L:P:28	DIGITAL	@(System Mode Switch - START)
SYSPLC\S MST	T:SS;m:1:8;E:2;L:P:28	DIGITAL	@(System Mode Switch - TEST)

Generator tags are read from the TCS PLC however to facilitate the pop-up functionality, the register list was broken out into individual device profiles: Generator1, Genertor2 and Generator4. Since Generator 4 does not presently exist its profile has not been added however is can be added at any time as the profile is configured as per the below. Generator tags and alarms are displayed in the pop-up window example shown in figure 6.

Table 11: PSE Generator source profile

Tag	Function Code	Data Type	Label
SSES_Generator1\Gen_Entered_Priority	REAL	T:MV;m:124:u1;E:2;L:P:33	@(Generator Entered Priority)
SSES_Generator1\MMXU1\TotW	REAL	T:MV;m:125:u1;E:2;L:P:33	@(Active Power)
SSES_Generator1\Gen_Fuel_Consumption	REAL	T:MV;m:126:u1;E:2;L:P:33	@(Generator Fuel Consumption)
SSES_Generator1\Gen_Fuel_Time_Rem_Hour	REAL	T:MV;m:127:u1;E:2;L:P:33	@(Generator Fuel Time Remaining Hours)
SSES_Generator1\Gen_Fuel_Time_Rem_Min	REAL	T:MV;m:128:u1;E:2;L:P:33	@(Generator Fuel Time Remaining Minutes)
SSES_Generator1\Gen_Fuel_Volume	REAL	T:MV;m:129:u1;E:2;L:P:33	@(Generator Fuel Volume)
SSES_Generator1\Gen_Sync_Attempts	REAL	T:MV;m:130:u1;E:2;L:P:33	@(Generator Sync Attempts)
SSES_Generator1\Gen_Sync_Time	REAL	T:MV;m:131:u1;E:2;L:P:33	@(Generator Sync Time)
SSES_Generator1\Gen_Warmup_Time	REAL	T:MV;m:132:u1;E:2;L:P:33	@(Generator WarmupTime)
SSES_Generator1\Gen_Available	DIGITAL	T:SS;m:121:1;E:2;L:P:28	@(Generator Available)
SSES_Generator1\Gen_Running	DIGITAL	T:SS;m:121:10;E:2;L:P:28	@(Generatror Running)
SSES_Generator1\Gen_Brk_Closed	DIGITAL	T:SS;m:121:20;E:2;L:P:28	@(Generator Breaker Closed)
SSES_Generator1\Gen_Engine_Start	DIGITAL	T:SS;m:121:4;E:2;L:P:28	@(Generator Engine Start)
SSES_Generator1\Gen_Sync_to_Bus	DIGITAL	T:SS;m:121:8;E:2;L:P:28	@(Generator Sync to Bus)
SSES_Generator1\Gen_Common_Alarm	DIGITAL	T:SS;m:122:1;E:2;L:P:28	@(Generator Common Alarm)
SSES_Generator1\Gen_Brk-Withdrawn	DIGITAL	T:SS;m:122:10;E:2;L:P:28	@(Generator Breaker Withdrawn)
SSES_Generator1\Gen_Common_Shutdown	DIGITAL	T:SS;m:122:2;E:2;L:P:28	@(Generator Common Shutdown)
SSES_Generator1\Gen_Protection_Tripped	DIGITAL	T:SS;m:122:20;E:2;L:P:28	@(Generator Protection Tripped)
SSES_Generator1\Gen_Local_Brk_Open	DIGITAL	T:SS;m:122:4;E:2;L:P:28	@(Generator Local Breaker Open)
SSES_Generator1\Gen_Protection_Relay_Alarm	DIGITAL	T:SS;m:122:40;E:2;L:P:28	@(Generator Protection Relay Alarm)
SSES_Generator1\Gen_Not_In_Auto	DIGITAL	T:SS;m:122:8;E:2;L:P:28	@(Generator Not In Auto)
SSES_Generator1\Gen_DS LC_Alarm	DIGITAL	T:SS;m:122:80;E:2;L:P:28	@(Generator DS LC Alarm)
SSES_Generator1\Gen_Fail_to_Close	DIGITAL	T:SS;m:123:1;E:2;L:P:28	@(Generator Fail to Close)
SSES_Generator1\Gen_Low_Fuel_Alarm	DIGITAL	T:SS;m:123:10;E:2;L:P:28	@(Generator Low Fuel Alarm)
SSES_Generator1\Gen_Fail_to_Open	DIGITAL	T:SS;m:123:2;E:2;L:P:28	@(Generator Fail to Open)
SSES_Generator1\Gen_Fail_to_Unload	DIGITAL	T:SS;m:123:4;E:2;L:P:28	@(Generator Fail to Unload)
SSES_Generator1\Gen_Fail_to_Start_Alarm	DIGITAL	T:SS;m:123:8;E:2;L:P:28	@(Generator Fail to Start Alarm)
SSES_Generator2\Gen_Entered_Priority	REAL	T:MV;m:144:u1;E:2;L:P:33	@(Generator Entered Priority)
SSES_Generator2\MMXU1\TotW	REAL	T:MV;m:145:u1;E:2;L:P:33	@(Active Power)
SSES_Generator2\Gen_Fuel_Consumption	REAL	T:MV;m:146:u1;E:2;L:P:33	@(Generator Fuel Consumption)
SSES_Generator2\Gen_Fuel_Time_Rem_Hour	REAL	T:MV;m:147:u1;E:2;L:P:33	@(Generator Fuel Time Remaining Hours)
SSES_Generator2\Gen_Fuel_Time_Rem_Min	REAL	T:MV;m:148:u1;E:2;L:P:33	@(Generator Fuel Time Remaining Minutes)

SSES_Generator2\Gen_Fuel_Volume	REAL	T:MV;m:149:u1;E:2;L:P:33	@(Generator Fuel Volume)
SSES_Generator2\Gen_Sync_Attempts	REAL	T:MV;m:150:u1;E:2;L:P:33	@(Generator Sync Attempts)
SSES_Generator2\Gen_Sync_Time	REAL	T:MV;m:151:u1;E:2;L:P:33	@(Generator Sync Time)
SSES_Generator2\Gen_Warmup_Time	REAL	T:MV;m:152:u1;E:2;L:P:33	@(Generator WarmupTime)
SSES_Generator2\Gen_Available	DIGITAL	T:SS;m:141:1;E:2;L:P:28	@(Generator Available)
SSES_Generator2\Gen_Running	DIGITAL	T:SS;m:141:10;E:2;L:P:28	@(Generator Running)
SSES_Generator2\Gen_Brk_Closed	DIGITAL	T:SS;m:141:20;E:2;L:P:28	@(Generator Breaker Closed)
SSES_Generator2\Gen_Engine_Start	DIGITAL	T:SS;m:141:4;E:2;L:P:28	@(Generator Engine Start)
SSES_Generator2\Gen_Sync_to_Bus	DIGITAL	T:SS;m:141:8;E:2;L:P:28	@(Generator Sync to Bus)
SSES_Generator2\Gen_Common_Alarm	DIGITAL	T:SS;m:142:1;E:2;L:P:28	@(Generator Common Alarm)
SSES_Generator2\Gen_Brk_Wlthdrwawn	DIGITAL	T:SS;m:142:10;E:2;L:P:28	@(Generator Breaker Wlthdrawn)
SSES_Generator2\Gen_Common_Shutdown	DIGITAL	T:SS;m:142:2;E:2;L:P:28	@(Generator Common Shutdown)
SSES_Generator2\Gen_Protection_Tripped	DIGITAL	T:SS;m:142:20;E:2;L:P:28	@(Generator Protection Tripped)
SSES_Generator2\Gen_Local_Brk_Open	DIGITAL	T:SS;m:142:4;E:2;L:P:28	@(Generator Local Breaker Open)
SSES_Generator2\Gen_Protection_Relay_Alarm	DIGITAL	T:SS;m:142:40;E:2;L:P:28	@(Generator Protection Relay Alarm)
SSES_Generator2\Gen_Not_In_Auto	DIGITAL	T:SS;m:142:8;E:2;L:P:28	@(Generator Not In Auto)
SSES_Generator2\Gen_DSCL_Alarm	DIGITAL	T:SS;m:142:80;E:2;L:P:28	@(Generator DSCL Alarm)
SSES_Generator2\Gen_Fail_to_Close	DIGITAL	T:SS;m:143:1;E:2;L:P:28	@(Generator Fail to Close)
SSES_Generator2\Gen_Low_Fuel_Alarm	DIGITAL	T:SS;m:143:10;E:2;L:P:28	@(Generator Low Fuel Alarm)
SSES_Generator2\Gen_Fail_to_Open	DIGITAL	T:SS;m:143:2;E:2;L:P:28	@(Generator Fail to Open)
SSES_Generator2\Gen_Fail_to_Unload	DIGITAL	T:SS;m:143:4;E:2;L:P:28	@(Generator Fail to Unload)
SSES_Generator2\Gen_Fail_to_Start_Alarm	DIGITAL	T:SS;m:143:8;E:2;L:P:28	@(Generator Fail to Start Alarm)
SSES_Generator3\Gen_Entered_Priority	REAL	T:MV;m:164:u1;E:2;L:P:33	@(Generator Entered Priority)
SSES_Generator3\MMXU1\TotW	REAL	T:MV;m:165:u1;E:2;L:P:33	@(Active Power)
SSES_Generator3\Gen_Fuel_Consumption	REAL	T:MV;m:166:u1;E:2;L:P:33	@(Generator Fuel Consumption)
SSES_Generator3\Gen_Fuel_Time_Rem_Hour	REAL	T:MV;m:167:u1;E:2;L:P:33	@(Generator Fuel Time Remaining Hours)
SSES_Generator3\Gen_Fuel_Time_Rem_Min	REAL	T:MV;m:168:u1;E:2;L:P:33	@(Generator Fuel Time Remaining Minutes)
SSES_Generator3\Gen_Fuel_Volume	REAL	T:MV;m:169:u1;E:2;L:P:33	@(Generator Fuel Volume)
SSES_Generator3\Gen_Sync_Attempts	REAL	T:MV;m:170:u1;E:2;L:P:33	@(Generator Sync Attempts)
SSES_Generator3\Gen_Sync_Time	REAL	T:MV;m:171:u1;E:2;L:P:33	@(Generator Sync Time)
SSES_Generator3\Gen_Warmup_Time	REAL	T:MV;m:172:u1;E:2;L:P:33	@(Generator WarmupTime)
SSES_Generator3\Gen_Available	DIGITAL	T:SS;m:161:1;E:2;L:P:28	@(Generator Available)
SSES_Generator3\Gen_Running	DIGITAL	T:SS;m:161:10;E:2;L:P:28	@(Generator Running)
SSES_Generator3\Gen_Brk_Closed	DIGITAL	T:SS;m:161:20;E:2;L:P:28	@(Generator Breaker Closed)
SSES_Generator3\Gen_Engine_Start	DIGITAL	T:SS;m:161:4;E:2;L:P:28	@(Generator Engine Start)
SSES_Generator3\Gen_Sync_to_Bus	DIGITAL	T:SS;m:161:8;E:2;L:P:28	@(Generator Sync to Bus)
SSES_Generator3\Gen_Common_Alarm	DIGITAL	T:SS;m:162:1;E:2;L:P:28	@(Generator Common Alarm)
SSES_Generator3\Gen_Brk_Wlthdrwawn	DIGITAL	T:SS;m:162:10;E:2;L:P:28	@(Generator Breaker Wlthdrawn)
SSES_Generator3\Gen_Common_Shutdown	DIGITAL	T:SS;m:162:2;E:2;L:P:28	@(Generator Common Shutdown)
SSES_Generator3\Gen_Protection_Tripped	DIGITAL	T:SS;m:162:20;E:2;L:P:28	@(Generator Protection Tripped)
SSES_Generator3\Gen_Local_Brk_Open	DIGITAL	T:SS;m:162:4;E:2;L:P:28	@(Generator Local Breaker Open)
SSES_Generator3\Gen_Protection_Relay_Alarm	DIGITAL	T:SS;m:162:40;E:2;L:P:28	@(Generator Protection Relay Alarm)
SSES_Generator3\Gen_Not_In_Auto	DIGITAL	T:SS;m:162:8;E:2;L:P:28	@(Generator Not In Auto)
SSES_Generator3\Gen_DSCL_Alarm	DIGITAL	T:SS;m:162:80;E:2;L:P:28	@(Generator DSCL Alarm)
SSES_Generator3\Gen_Fail_to_Close	DIGITAL	T:SS;m:163:1;E:2;L:P:28	@(Generator Fail to Close)
SSES_Generator3\Gen_Low_Fuel_Alarm	DIGITAL	T:SS;m:163:10;E:2;L:P:28	@(Generator Low Fuel Alarm)
SSES_Generator3\Gen_Fail_to_Open	DIGITAL	T:SS;m:163:2;E:2;L:P:28	@(Generator Fail to Open)
SSES_Generator3\Gen_Fail_to_Unload	DIGITAL	T:SS;m:163:4;E:2;L:P:28	@(Generator Fail to Unload)
SSES_Generator3\Gen_Fail_to_Start_Alarm	DIGITAL	T:SS;m:163:8;E:2;L:P:28	@(Generator Fail to Start Alarm)

Four SEL700G generator protection relays are integrated under this project. The device profile tags are limited to the protection functions that are enabled on the protection relay, the LED status used to mimic the front panel display and the remote trip reset.

Table 12: PSE SEL700G device profile

Tag	Function Code	Data Type	Label
BRKRST	C:NO;T:SS;m:262:1;E:1;L:P:101; T:SS;m:262:1;E:1;L:P:101	Digital	@(Breaker Trip Reset)
PHOC50	T:SS;m:902:1;E:2;L:P:28	Digital	@(Phase Over Current Trip)
TOC51	T:SS;m:902:8;E:2;L:P:28	Digital	@(Time Over Current Trip)
UV27	T:SS;m:903:1;E:2;L:P:28	Digital	@(Under Voltage Trip)
UOFREQ81	T:SS;m:903:10;E:2;L:P:28	Digital	@(Under/Over Frequency Trip)
OV59	T:SS;m:903:2;E:2;L:P:28	Digital	@(Over Voltage Trip)
PE27	T:SS;m:903:8;E:2;L:P:28	Digital	@(Power Element Trip)
FL40	T:SS;m:903:800;E:2;L:P:28	Digital	@(Loss of Field Trip)
TRIP	T:SS;m:903:8000;E:2;L:P:28	Digital	@(General Breaker Trip)
TLED_06	T:SS;m:972:1;E:2;L:P:28	Digital	@(SEL LED - 06)
TLED_02	T:SS;m:972:10;E:2;L:P:28	Digital	@(SEL LED - 02)
TLED_05	T:SS;m:972:2;E:2;L:P:28	Digital	@(SEL LED - 05)
TLED_01	T:SS;m:972:20;E:2;L:P:28	Digital	@(SEL LED - 01)
TLED_04	T:SS;m:972:4;E:2;L:P:28	Digital	@(SEL LED - 04)
TRIP_LED	T:SS;m:972:40;E:2;L:P:28	Digital	@(SEL LED - Trip)
TLED_03	T:SS;m:972:8;E:2;L:P:28	Digital	@(SEL LED - 03)
EN_LED	T:SS;m:972:80;E:2;L:P:28	Digital	@(SEL LED - Enabled)

Trip status and protection alarms are displayed in a pop-up window for each protection relay. Trip alarms are date/time stamped with the time the PSS picks up the alarm. The SEL700G popup window is displayed in the section below.

4 PSS HMI screens

HMI screens are configured to correspond with the one lines and data points monitored by the devices and PLC. The PSS navigation menu bar was updated to accommodate additional navigation buttons. Upon launching the SCADA application users may access the standby generation diagrams under the Single Lines / Standby Generation SSES diagram menu. Navigation for the new HMI screens pertaining to the new standby generators is as follows:

- Single Lines
 - Standby Generators: SSES
 - SSES 600V (one line for
 - Loadbank (displays status of load bank from PLC)
 - TCS: Utility Info (displays utility and breaker status points monitored by PLC)
 - TCS: PLS Setpoints (displays the PLC setpoints programmed from the Thomson HMI touchscreen)
 - TCS: PSS Write (displays the values are written to the PLC by the PSS)

Single Meters:

- Standby Generators (access to the individual SEC device templates)
 - Individual meter templates

4.1 Single Lines

The SSES 600V page below displays in real-time the status for the generator breakers, generator run, and instantaneous values. Real-time metering and status details pertaining to each equipment is accessible by clicking on the device icon. This is the same existing functionality configured under the PHS/SES SCADA upgrade project. The icons are configured with URLs that open the device diagram template using web styled popup. Generator status, monitored via the digital inputs on the ION7650, will show 3 main states: Stopped, Starting, and Running. The Starting status will only be displayed momentarily as the generator startup only required ~3 seconds to start.




Figure 5: PSS SSES 600V Standby Generation one-line diagram

The load bank HMI screen will give users the ability to remotely monitor the load bank during testing. This is a read-only display that shows users the PLC status for all for the load bank steps. Control function of the load bank is done the load bank panel and TCS HMI touch screen.

Each load bank step represents a 50kW load. The load bank step indicators will aluminate when the load bank is in either manual or automatic mode. All of the data points read and from the TCS PLC. The calculated load bank kW is also read from the PLC which in turn is monitoring the 4-20mA signal from the PM8240 device.




Figure 6: Load Bank diagram

This HMI displays setpoint parameters that are programmed into the PLC and configured from the TCS touch panel display. Values in the screen are ready only.




Figure 7: PLC Setpoint diagram

This HMI summarizes and displays diagnostic & statistical information monitored by the TCS PLC. All data points displayed are read-only registers.




Figure 8: TCS Utility Information

4.2 Single meter diagrams

The single meters diagram allows users to access metering specific data from diagrams where all meters are grouped according to their group name/location rather than navigating the single line diagrams. Clicking on the icons will navigate to sub diagrams where individual meter icons are display for the associated grouping.




Figure 9: Single meters diagram

Clicking on the meter icons shown below will open the specific device template where users to pull up details metering data.




Figure 10: SSES Single meters sub diagram

Meter diagram templates will populate the whole page rather than pop-ups when navigating the single line diagrams. Clicking on the “back to main” will return users to the previous SES Single meters diagram.




Figure 11: Device diagram template

4.3 Pop-up screens

Pop-ups are super imposed diagrams to display alarms / data for equipment when navigating through one-line diagrams

Three pop-up style pages are configured for this project:

- Generator summary pop-up
- SEL 700G generator protection relay pop-up
- PowerLogic meter device pop-up

Clicking on the generator icon will open a window displaying the data points below as well as the last 5 alarms that were triggered from that specific generator and the date & time at which the SCADA system detect the alarm condition. Close the pop-up by clicking on the X in the upper right corner of the window.

The data points below are monitored directly from the TCS PLC and ION7650 devices.




Figure 12: Generator pop-up

Pop-up windows to mimic the front panel display of the SEL 700G protection relays were created. LED's and trip status will displayed will correspond with actual trip alerts and the LED status.

All LED statuses are read directly from the SEL700G Modbus register map.

A breaker trip reset function is accessible for users with an L6 or greater login privilege. Users who are not logged in or are logged in using an account with a level lower than 6 (engineer) will not be able to operate the reset function.

Note the breaker trip reset function will only reset the trip status indicators on the device. The device must still be locally reset by the operator using the reset switch on located on the door of the switch gear.




Figure 13: SEL700G generator protection relay pop-up

The metering device template is dynamically populate according the device type and configuration. There are several device types deployed at the EGD site and display formats and available data may vary according to the device. Wye and Delta configured devices will use different templates as well as legacy devices for example.

Note that only 1 metering pop-up may be opened at any moment. In order to open another device, template the initial pop-up must be closed.




Figure 14: PowerLogic device diagram template pop-up

5 EPSS Reporting Module

The EPSS module is a reporting package integrated into the EGD PSS Advanced Reporting module which serves as an automated analysis and reporting tool for testing and reporting on backup power systems. Its purpose is to increase speed and accuracy of testing, and provides comprehensive reports to validate the results.

The EPSS module requires that metering devices are monitoring the minimum required inputs and have the required EPSS framework programmed. After having loaded the appropriate devices with the required frameworks and the frameworks have been enabled, the “Generator Performance Configuration Tool” can be run to configure the reporting module. Unless additional generators or changes to the measurements are being made, no further updates are required to the configuration.

The screen captures below illustrate the basic configuration of the EPSS reporting module. The initial setup is to group the gen sets/site together. For this configuration 3 generators are configured for the “EGD Standby Generators”.




Figure 15: EPSS Group setup

Several miscellaneous measurements may be associated with each generator although they are not required. The only required inputs are the generator start, stop and running inputs as well as the high speed data log for the all the RMS measurements.




Figure 16: EPSS Generator setup

A saved report template has also been configured. To access the reports, users must be logged in on to the PSS application and that user must have operator (L4) permission or higher.

Navigate to Applications / Web Reports. When the Web Reports page opens (may require 1-2 seconds to populate), go to "EPSS Test Report" under the folder "Configured Reports – Gen Tests".

The only required input will be the selection of the run history which is a timestamp filter for the report module.

Available selections depend on then the ION7650 devices detected status changes from the generator start and stop triggers which are wired in.




Figure 17: Sample EPSS Report

Below is an example for the visualization of the data provided after having configured the EPSS module and generating a report after a load test.




Figure 18: Sample EPSS Report

Appendix

a) Reference documents

- PME 8.1 Help.chm
- PME 8.1 Installation Guide.pdf
- PME 8.1 UserGuide.pdf
- PowerSCADA Expert Design Reference Guide.pdf
- PowerSCADA Installation Guide.pdf
- PM8000 - User's guide.pdf
- ION7650 – User's guide.pdf

b) Terminology

The following terminology is used throughout this document.


PME: Power Monitoring Expert

PSE: Power SCADA Expert

PSS: Power SCADA System

TCS: Transfer Control System

ATS: Automatic transfer switch



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Oct 5, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 029

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – 750KW Generator rev 4**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	GD7736 (96pgs)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 32 10 item 1.6
Emissions control package to follow

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP

Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email



Applied Engineering Solutions Ltd.
3rd Floor, 1815 Blanshard Street
Victoria, BC V8T 5A4

- Reviewed
- Revise and Resubmit
- Reviewed as Modified
- Not Reviewed

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on shop drawings during this review do not relieve the contractor from compliance with the requirement of the plans and specifications. Review of the specific item shall not include review of an assembly of which the item is a component. Contractor is responsible for dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication process or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work with that of all other trades; and for performing all Work in a safe and satisfactory manner.

Project No.: 16-008
Date: October 20, 2016
By: Iain Barnes

This review is completed with comments and is based on the design presented. It is reviewed with the understanding that follow up will be provided on the items noted, and for complete compliance with the contract documents.

This review does not preclude further commentary on subsequent submissions or correspondence.

1. 1200 amp generator breakers to be LSIG. Breaker has motor operator. Provide complete breaker and accessories information.
2. Confirm color code is RAL 7004.
3. Ensure that breaker lugs have correct size and number of terminals.
4. Full exhaust system to be wrapped with thermal blanket and stainless steel (per emissions vendor)
5. Provide engine barring device and battery tools per specifications.
6. Provide all spare parts and manuals noted in section 1.11.
7. Lighting in generator enclosure to be LED, plus battery power emergency lighting.
8. Confirm location of local load centers in generator enclosures.
9. Show coordinated emissions control panels, tanks, pumps, compressors, piping, wiring, etc.
10. Coordinate with TTI and Schneider to integrate signals, wiring, etc. Provide complete diagram showing all wiring between systems, protection, etc.
11. Analog fuel level signal is to be provided to SCADA system. Indicate how this is done; connected to SCADA system?
12. Refer to Section 26 32 10 2.16. Indicate compliance with all tank accessories indicated in specifications, in particular tank overfill protection devices (.12); audible/visual overfill alarm devices (.11); tight fill connections (.8); and all spare/future ports/suction/return connections noted. All features noted must be provided.
13. Seismic information and sign off to be provided.
14. Battery information to be provided.
15. Generator is NOT to shutdown in event of urea fuel depletion.
16. All equipment shall be CSA (or equivalent approval marking) approved.
17. All integration and interconnection systems (cables, hoses, piping ,etc) is the responsibility of this contractor.
18. All hardware and equipment shall be corrosion resistant.
19. Provide supplementary information from generator manufacturer regarding Tier 4F and prohibition of overfuelling/overduty of diesel. This information to be provided for PWGSC filing purposes.
20. Submit a fully compliant, integrated shop drawing of generator and emissions equipment at the soonest.

Project 1-16-008 Responses, revise and resubmit # 4

AES # 1-Confirm generator breaker has remote trip/close motor operator. Breaker only shows shunt trip which requires manual re-close, this is not acceptable.

FPP# 1-As stated previously” on page # 3 generator index ES description 01, Adder for motor operator LCB” Explanation in further detail

ES= Engineered special, this means this is not a typical standby system design that does not have on unit paralleling controls, once the unit is built and shipped as built drawings will be available to show the details of the EO on the breaker, this should now clear up any confusion.

-AES # 2 Exhaust to be ejected towards dock (south) not straight up. Generator orientation has been revised on our sheets to prevent exhaust from entering air intakes when stack is oriented in this way.

FPP # 2 GA drawing has been added on Page 53 showing the additional components to reduce the emissions from a Tier 2 to a Tier 4, these components are DOC, DPF and SCR.

-AES # 3 Confirm compliance with EEMAC 3 Standards and the door hinges as required in item no. 1; “The roof shall have a minimum 25 mm overhang and provide rain gutters over all doors and openings. All hinges shall be internally mounted and concealed, with grease fittings as required. External hinges will not be accepted. Note that stainless steel enclosures will be considered.)

FPP # 3

The enclosure is EEMAC 3.

**The enclosure does not have a rain gutter on the roof, all doors have rain gutters. ~~Hinges are all externally mounted, with tamper proof hardware, grease fitting are not provided or necessary.~~ Hinges will be similar type as sample photo provided by AES
All hinges are composite material**

-AES 4 Duty rating: full load continuous plus 10% overload for 1h in every 12h period.
(Or explain why not available on standby power units)

FPP# 4 As the request is for an emission compliant generator system, the EPA and CEPA do not allow overfueling of engines any longer. This has been removed from the CSA 282 -00 section 6.1. Emergency electrical power supply for buildings, the last mention of this was in the M89 version item 6.1.2. The CEPA and the EPA approvals are at the engine's stated power rating on the EPA documents. In the case of a generator set, it would be the rating of the set by the genset manufacturer – Kohler

-AES 5 Generator not 4F compliant.

FPP# 5, The generator is not T4 compliant is somewhat correct. As the C/EPA code does not regulate stationary emergency standby generator there is no manufacturer that provides a T 4 compliant emergency genset engines as of yet. However emission vendors can supply reduction systems (DOC,DPF,SCR packages with DEF injection) to reduce the tailpipe emissions down to a Tier 4 level, as the Tier 4 standard is for Non Road, portable generators only we will have to supply an external system. This system is to be attached to the existing genset enclosure structure (see page 53) We have supplied a separate submittal with details of this system as it is a very detailed package and the owner should understand what they will be receiving and ultimately maintaining.

The answer is that we will supply a packaged genset that provides a Tier 4 emission output to the Tier 4 non road standard. This system will be supplied with certificate of compliance from the manufacturer.

AES 6-For next submission please combine generator, fuel tank assembly and exhaust scrubbers into one submission such that we have a single document to discuss.

FPP # 6 Absolutely, we have put the DOC,DPF,SCR details in the emission category.

AES #7-For next submission ensure that generator dimensions/elevations shown all exterior equipment required (IE catalytic scrubbers, urea injectors/storage tanks, mufflers).

FPP # 7- See page 53

-AES #8 If the contractor cannot "factory test" the complete assembly c/w the 4F emissions equipment PWGSC has proposed to following:

- 1- A complete coordinated shop drawings package (including the Tier 4F solution/stack and full generator enclosure) is submitted for review and approval.

FPP# 8-1, full emission detail submittal has been provided, we have also included it again in the emission section of the attached submittal

- 2- Clarify and confirm with the contractor how they will achieve the tests and performance certification for compliance of the system.

FPP# 8-2 Compliance certificate will be supplied to confirm the system reduction attains the Tier 4 non road emissions as designated.

We hope that this concludes the review and we can begin the manufacturing and engineering process, as we are coming into the winter production season leadtimes will lengthen and production time will shorten due to factory shutdown time.



7983 Progress Way | Delta, BC V4G 1A3
Phone: 604-946-5531 | Fax: 604-946-8524

www.frontierpower.com

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847

Date: Oct 5, 2016



REVIEWED by GW

Submittal Package

Job Name: Esquimault Graving S

Quote: 0026255062

Proposal: GD7736

We are pleased to offer the following submittal for your consideration.

Thank you, CRAIG EINARSON, FRONTIER
POWER

KOHLER Power Systems

TABLE OF CONTENTS

Section	Sub-Section	Literature
Quote		
Model 750REOZMD Spec Sheets		
Specification Sheet	Controller	G6-46
Specification Sheet	Circuit Breaker	G6-88
Specification Sheet	Circuit Breaker	Circuit Breaker Trip Curves
Specification Sheet	Circuit Breaker	P_R Frame Breaker
Specification Sheet	Battery	Battery
Specification Sheet	Battery Charger	Battery Charger, 10 Amp
Specification Sheet	Weather/ Sound Enclosure Packaging	Enclosure Package
Specification Sheet	Voltage Regulator	Voltage Regulator
Alternator Data		
	Alternator Data Sheet	5M4278
Sound Data		
	Sound Data Sheet	Sound Data
Emissions Data		
	Emissions Data	Emissions Data
	Emissions Data	EPA Certificate
Dimensional Drawings		
	Generator	ADV-8207
	Controller	ADV-7985
	Enclosure Tank Package	ADV-8249
Wiring Schematic Diagrams		
	Controller Schematic Diagram	ADV-8169
	Controller Wiring Diagram	GM81312
	Enclosure Accessories	ADV-7035
Misc		
	Battery Charger	ADV-5971
	Battery Charger Assembly	233968
	Block Heater	GM77395
	Block Heater	GM62498
	Circuit Breaker	GM24181
	Circuit Breaker Mounting	ADV-8030
Warranty		
	Warranty	TP-5374
Certification		
	ISO9001 Certificate	G15-152
	Prototype Test Certificate	G18-56
Pre-Startup Checklist		
	Pre-Startup Checklist	PreStartUpCheckList



7983 Progress Way | Delta, BC V4G 1A3
 Phone: 604-946-5531 | Fax: 604-946-8524
www.frontierpower.com

Job Name: Esquimault Graving S

Offer: GD7736

Quote Number: 0026255062
 Version 1.0
 06/27/2016
 Page 3

Generator

Kohler Model: 750REOZMD

This diesel generator set equipped with a 5M4278 alternator operating at 347/600 volts is rated for 760 kW/950 kVA. Output amperage: 914.

Qty	Description
	750REOZMD Generator System
3	750REOZMD Generator Set
3	Battery, 2/12V, 1150CCA, Wet
3	Battery Rack & Cables
3	Lit Kit, General Maint., 750REOZMD

Include the following:

ES Description 01	Adder for Motor Op. LCB
ES Description 02	Inst Pyrometer and Thermocoup.
Literature Languages	English
Approvals and Listings	Canadian cJL Tank Listing
Approvals and Listings	CSA Listing
Engine	750REOZMD, 24V, 60Hz
Nameplate Rating	Standby 130C Rise (25C Amb.)
Voltage	60Hz, 347/600V, Wye, 3Ph, 4W
Alternator	5M4278
Cooling System	Unit Mounted Radiator, 50C
Skid and Mounting	Skid
Air Intake	Standard Duty
Controller	DEC550
Controller Accy, Installed	Controller Connection Kit
Enclosure Type	Sound
Enclosure Material	Aluminum
Enclosure Electrical Package	Basic Electrical Pkg, 1 Ph
Enclosure Electrical Acc.	Wire Block Heater



7983 Progress Way | Delta, BC V4G 1A3
Phone: 604-946-5531 | Fax: 604-946-8524

www.frontierpower.com

Job Name: Esquimault Graving S

Offer: GD7736

Quote Number: 0026255062

Version 1.0


06/27/2016

Page 4

Enclosure Electrical Acc.	Wire Battery Charger
Enclosure Heater	Enclosure Heater, 240VAC
Enclosure DC Lighting	DC Lights
Enclosure Silencer	Internal Silencer
Fuel Tank Type	State
Fuel Runtime (Approx.)	36 Hours
Subbase Fuel Tank Capacity	2859 Gallons
High Fuel Switch	High Fuel Switch
Starting Aids, Installed	9000W,240V,1Ph,w/Valves
Electrical Accy.,Installed	Batt. Chg., Float w/Alarm 10A
Electrical Accy.,Installed	Run Relay
Electrical Accy.,Installed	Failure Relay w/Harness,1Fault
Rating, LCB 1 Right	100% Rated c/w Electric
Amps, LCB 1 Right	Operator
Trip Type, LCB 1 Right	1200
LCB 1 Right Interrupt Rating	Electronic w/ GFI, UL/IEC/CSA
Fuel Lines, Installed	35kA at 480V
Exceeds LTL Shipping Height	Flexible Fuel Lines
Miscellaneous Accy,Installed	Add'l Shipping Charge Accepted
Miscellaneous Accy,Installed	Coolant in Genset
Warranty	Oil in Genset
	Standard

KOHLER. Power Systems

Spec Sheets



Standard Features

- Kohler Co. provides one-source responsibility for the generating system and accessories.
- The generator set and its components are prototype-tested, factory-built, and production-tested.
- The 60 Hz generator set offers a UL 2200 listing.
- The generator set accepts rated load in one step.
- The 60 Hz generator set meets NFPA 110, Level 1, when equipped with the necessary accessories and installed per NFPA standards.
- A one-year limited warranty covers all systems and components.
- Tier 2 EPA-certified for Stationary Emergency Applications
- Separate Emmisons reduction submittal with SCR/DPF and DOC will follow

Alternator Features

- The pilot-excited, permanent magnet (PM) alternator provides superior short-circuit capability.
- The brushless, rotating-field alternator has broad range reconnectability.

Other Features

- Controllers are available for all applications. See controller features inside.
- The low coolant level shutdown prevents overheating (standard on radiator models only). Integral vibration isolation eliminates the need for under-unit vibration spring isolators.
- An electronic, isochronous governor delivers precise frequency regulation.
- Multiple circuit breaker configurations.

Generator Set Ratings

Alternator	Voltage	Ph	Hz	Standby 130C Ratings	
				kW/kVA	Amps
5M4278	347/600	3	60	760 / 950	914

RATINGS: All three-phase units are rated at 0.8 power factor.

Standby Ratings: The standby rating is applicable to varying loads for the duration of a power outage. There is no overload capability for this rating.

Prime Power Ratings: At varying load, the number of generator set operating hours is unlimited.

A 10% overload capacity is available for one hour in twelve. Ratings are in accordance with ISO-8528-1 and ISO-3046-1. For limited running time and continuous ratings, consult the factory.

Obtain technical information bulletin (TIB-101) for ratings guidelines, complete ratings definitions, and site condition derates.

The generator set manufacturer reserves the right to change the design or specifications without notice and without any obligation or liability whatsoever.

Model: 750REOZMD, continued

Alternator Specifications

Specifications	Alternator
Alternator manufacturer	Kohler
Type	4-Pole, Rotating-Field
Exciter type	Brushless, Permanent-Magnet Pilot Exciter
Leads, quantity	10, Reconnectable
Voltage regulator	Solid State, Volts/Hz
Insulation	NEMA MG1
Insulation: Material	Class H, Synthetic, Nonhydroscopic
Insulation: Temperature Rise	130°C, 150°C Standby
Bearing: quantity, type	1, Sealed
Coupling	Flexible disc
Amortisseur windings	Full
Rotor balancing	125%
Voltage regulation, no-load to full-load RMS	Controller Dependent
One-Step Load Acceptance	100% of rating
Unbalanced load capability	100% of Rated Standby Current

- NEMA MG1, IEEE, and ANSI standards compliance for temperature rise and motor starting.
- Sustained short-circuit current of up to 300% of the rated current for up to 10 seconds.
- Sustained short-circuit current enabling down stream circuit breakers to trip without collapsing the alternator field.
- Self-ventilated and dripproof construction.
- Superior voltage waveform from a two-thirds pitch stator and skewed rotor.
- Digital solid-state, volts-per-hertz voltage regulator with +/-0.25% no-load to full-load regulation.
- Brushless alternator with brushless pilot exciter for excellent load response.

Engine

Engine Specification

Engine Manufacturer	Mitsubishi
Engine Model	S12A2-Y2PTAW-2
Engine: type	4-Cycle, Turbocharged
Cylinder arrangement	12-V
Displacement, L (cu. in.)	33.93 (2071)
Bore and stroke, mm (in.)	150 x 160 (5.91 x 6.30)
Compression ratio	15.3:1
Piston speed, m/min. (ft./min.)	576 (1890)
Main bearings: quantity, type	7, Precision Half-Shell
Rated rpm	1800
Max. power at rated rpm, kWm (BHP)	900 (1207)
Cylinder head material	Cast Iron
Crankshaft material	Forged Steel
Governor: type, make/model	Electronic
Frequency regulation, no-load to-full load	Isochronous
Frequency regulation, steady state	±0.25%
Frequency	Fixed
Air cleaner type, all models	Dry

Model: 750REOZMD, continued

Exhaust

Exhaust System

Exhaust Manifold Type	Dry
Exhaust flow at rated kW, kg/hr. (cfm)	208 (7344)
Exhaust temperature at rated kW, dry exhaust, °C (°F)	473 (883)
Maximum allowable back pressure, kPa (in. Hg)	5.9 (1.7)
Exh. outlet size at eng. hookup, mm (in.)	See ADV Drawing

Engine Electrical

Engine Electrical System

Battery charging alternator: Ground (negative/positive)	Negative
Battery charging alternator: Volts (DC)	24
Battery charging alternator: Ampere rating	30
Starter motor rated voltage (DC)	Dual, 24
Battery, recommended cold cranking amps (CCA): Qty., CCA rating each	Two, 1150
Battery voltage (DC)	12

Fuel

Fuel System

Fuel type	Diesel
Fuel supply line, min. ID, mm (in.)	19 (0.75)
Fuel return line, min. ID, mm (in.)	19 (0.75)
Max. lift, engine-driven fuel pump, m (ft.)	1 (3)
Max. fuel flow, Lph (gph)	630 (166)
Max. fuel pump restriction, kPa (in. Hg)	10 (3.0)
Fuel filter: quantity, type	3, Cartridge
Recommended fuel	#2 Diesel

Lubrication

Lubrication System

Type	Full Pressure
Oil pan capacity, L (qt.)	100 (106)
Oil pan capacity with filter, L (qt.)	120 (127)
Oil filter: quantity, type	3, Cartridge
Oil cooler	Water-Cooled

Model: 750REOZMD, continued

Cooling

Radiator System

Ambient temperature, °C (°F)	50 (122)
Engine jacket water capacity, L (gal.)	100 (26.4)
Radiator system capacity, including engine, L (gal.)	303 (80)
Engine jacket water flow, Lpm (gpm)	1100 (291)
Charge cooler water flow, Lpm (gpm)	470 (124)
Heat rejected to cooling water at rated kW, dry exhaust, kW (Btu/min.)	321 (18253)
Heat rejected to charge cooling water at rated kW, dry exhaust, Kw Btu/ min.	252 (14341)
Water pump type	Centrifugal
Fan diameter, including blades, mm (in.)	1524 (60)
Fan, kWm (HP)	40 (54)
Max. restriction of cooling air, intake and discharge side of radiator, kPA (in. H2O)	0.125 (0.5)

* Enclosure with internal silencer reduces ambient temperature capability by 5°C (9°F).

Remote Radiator System

Exhaust manifold type	Dry
Jacket water engine inlet, mm (in.)	95 (3.75)
Jacket water engine outlet, mm (in.)	95 (3.75)
Intercooler water engine inlet, mm (in.)	67 (2.63)
Intercooler water engine outlet, mm (in.)	95 (3.75)
Static head allowable above engine, kPa (ft. H2O)	98 (32.8)
Note:	Contact your local distributor for cooling system options and specifications based on your specific requirements.

Operation Requirements

Air Requirements

Radiator-cooled cooling air, m3/min. (scfm) *	1161 (41000)
Cooling air required for generator set when equipped with city water cooling or remote radiator, based on 14°C (25°F) rise, m3/min. rise and ambient temp. of 29°C (85°F) m3/min. (cfm)	416 (14700)
Combustion air, m3/min. (cfm)	78 (2763)
Heat rejected to ambient air: Engine, kW (Btu/min.)	69 (3912)
Heat rejected to ambient air: Alternator, kW (Btu/min.)	47 (2673)
Radiator-cooled cooling air, m3/min. (scfm) *	1456 (51425)
Cooling air required for generator set when equipped with city water cooling or remote radiator, based on 14°C (25°F) rise, m3/min. rise and ambient temp. of 29°C (85°F) m3/min. (cfm)	416 (14700)
Combustion air, m3/min. (cfm)	78 (2763)
Heat rejected to ambient air: Engine, kW (Btu/min.)	69 (3912)
Heat rejected to ambient air: Alternator, kW (Btu/min.)	47 (2673)

*Air density = 1.20 kg/m3 (0.075 lbm/ft3)

Fuel Consumption

Diesel, Lph (gph), at % load	Rating
Standby Fuel Consumption at 100% load	232.3 Lph (61.4 gph)
Standby Fuel Consumption at 75% load	164.0 Lph (43.3 gph)
Standby Fuel Consumption at 50% load	108.2 Lph (28.6 gph)
Standby Fuel Consumption at 25% load	65.0 Lph (17.2 gph)
Prime Fuel Consumption at 100% load	207.1 Lph (54.7 gph)




Kohler® Decision-Maker® 550 Controller

General Description and Function

The Decision-Maker® 550 generator set controller provides advanced control, system monitoring, and system diagnostics for optimum performance and compatibility with selected engine Electronic Control Modules (ECM).

ECM models only: The Decision-Maker® 550 controller directly communicates with the ECM to monitor engine parameters and diagnose engine problems (see Controller Diagnostics for details).



Decision-Maker® 550

Standard Features


- A digital display and keypad provide access to data. The display provides complete and understandable information, and the keypad allows easy local access.
- Measurements selectable in metric or English units.
- The controller can communicate directly with a personal computer via a network or via a modem configuration.
- The controller supports Modbus® protocol. Use with serial bus or Ethernet networks. (Ethernet requires an external Modbus®/Ethernet converter module.)
- Integrated voltage regulator providing $\pm 0.25\%$ regulation.
- Built-in alternator thermal overload protection.
- A lockout keyswitch meets appropriate local code requirements.

Optional Features

- Monitor III, an optional menu-driven Windows®-based PC software, monitors engine and alternator parameters and also provides control capability. See G6-76 spec sheet for more information.
- Menu 15 (Protective Relays) is required for optional protective functions and is only available with the Kohler PD-Series switchgear.

Modbus® is a registered trademark of Schneider Electric.

Windows® is a registered trademark of Microsoft Corporation.



Decision-Maker® 550 Controller

Controller Features

Decision-Maker® 550—Software Version 2.70 or higher

Specifications

- Power source with circuit protection: 12- or 24-volt DC
- Power drain: 700 milliamps (or 400 milliamps without panel lamps)
- Humidity range: 5% to 95% noncondensing
- Operating temperature range: -40°C to +70°C (-40°F to +158°F)
- Storage temperature range: -40°C to +85°C (-40°F to +185°F)
- Standards:
 - NFPA 99
 - NFPA 110, Level 1
 - CSA 282-09
 - UL 508

Hardware Features

- Vacuum fluorescent display
- Environmentally sealed 16-button membrane keypad
- LED status indicating lights
- Three-position (run, off/reset, auto) keyswitch
- Latch-type emergency stop switch with International Electromechanical Commission (IEC) yellow ring identification
- Alarm horn
- Fuse-protected battery circuits
- Controller mounts locally or remotely up to a distance of 12 m (40 ft.) and viewed from one of four positions
- Dimensions—W x H x D,
460 x 275 x 291 mm (18.15 x 10.8 x 11.47 in.)

NFPA Requirements

In order to meet NFPA 110, Level 1 requirements, the generator set controller monitors the engine/generator functions and faults shown below.

NFPA 110 Common Alarm

- Engine functions:
 - Overcrank
 - Low coolant temperature warning
 - High coolant temperature warning
 - High coolant temperature shutdown
 - Low oil pressure shutdown
 - Low oil pressure warning
 - Overspeed
 - Low fuel (level or pressure) *
 - Low coolant level
 - EPS supplying load
 - High battery voltage *
 - Low battery voltage *
 - Air damper indicator
- General functions:
 - Master switch not in auto
 - Battery charger fault *
 - Lamp test
 - Contacts for local and remote common alarm
 - Audible alarm silence switch
 - Remote emergency stop

* Function requires optional input sensors or kits and is engine dependent, see Controller Displays as Provided by the Engine ECM.

Controller Functions

The control functions apply to both the ECM and non-ECM equipped models unless noted otherwise.

- **AC Output Voltage Adjustment**

The voltage adjustment provides keypad adjustment in 0.1 volt increments of the average line-to-line AC output voltage with a maximum adjustment of $\pm 10\%$ of the system voltage.
- **Alternator Protection**

The controller firmware provides generator set overload and short circuit protection matched to each alternator for the particular voltage/phase configuration.
- **Automatic Restart**

The controller automatic restart feature initiates the start routine and recrank when the generator set slows to less than 390 rpm after a failed start attempt.
- **Battleswitch (Fault Shutdown Override Switch)**

The *battleswitch* input provides the ability to override the fault shutdowns except emergency stop and overspeed shutdown in emergency situations and during generator set troubleshooting.
- **Clock and Calendar**

Real-time clock and calendar functions time stamp shutdowns for local display and remote monitor. Also use these functions to determine the generator set start date and days of operation.
- **Cooldown Temperature Override**

This feature provides the ability to bypass (override) the cooldown temperature shutdown and force the generator set to run for the full engine cooldown time delay. Also see Time Delay Engine Cooldown (TDEC).
- **Cyclic Cranking**

The controller has programmable cyclic cranking. The customer selects the number of crank cycles (1–6) and the crank time from 10 to 30 seconds. The crank disconnect depends upon the speed sensor input information or the generator frequency information. The default cyclic crank setting is 15 seconds on, 15 seconds off for three cycles.
- **Digital Voltage Regulator**

The digital voltage regulator provides $\pm 0.25\%$ no-load to full-load regulation.
- **Display Power Shutdown**

To conserve battery power, the display turns off after 5 minutes of inactivity. Pressing any keypad button activates the display.
- **ECM Communication**

The controller monitors ECM communication links and provides fault detection for oil pressure signal loss, coolant temperature signal loss, and ECM communication loss. Each of these faults provides local display, alarm horn ON, and relay driver output (RDO) on ECM models only. See Controller Diagnostics following for additional information.
- **Idle Speed Function**

Idle speed function provides the ability to start and run the engine at idle speed for a selectable time period. The engine will go to normal speed should the temperature reach warm-up before the time delay is complete.
- **Lamp Test**

Keypad switch verifies functionality of the indicator LEDs, alarm horn, and digital display.
- **Load Shed**

The load shed function provides a load control output (RDO) with user-selectable load shed level.
- **Master Switch Fault**

The generator set master switch has fault detection at four levels: 1) master switch to off, 2) master switch open, 3) master switch error, and 4) master switch not in auto. Each of these faults/warnings provides local display, alarm horn on, and activates a relay driver output (RDO). By placing the master switch to the off/reset position, all generator set faults can be reset.
- **Modbus® Interface**

The Modbus® interface provides industry standard open protocol for communication between the generator set controller and other devices or for network communications.
- **Number of Starts**

Total number of generator set successful starts is recorded and displayed on the local display and remote PC monitor. This information is a resettable and total record.
- **Programming Access**

The setup access and programming information is password protected. When locally accessing programming information, the PM (programming mode) LED flashes. When remotely accessing programming information, the PM LED is steady.
- **Programmed Run**

The programmed run function provides user-selectable time for a one-time exercising of the generator set. The controller does not provide weekly scheduled exercise periods.
- **Remote Reset**

The remote reset function resets faults and allows restarting of the generator set without going to the master switch off/reset position. The remote reset function is initiated via the remote reset digital input.
- **Running Time Hourmeter**

The running time hourmeter function is available on the local display and remote monitor. The information displayed uses real time loaded and unloaded run time as an actual and resettable record.
- **Self-Test**

The controller has memory protection and a microprocessor self-test.
- **Starting Aid**

The starting aid feature provides control for an ether injection system. This setup has adjustable *on* time before engine crank from 0 to 10 seconds. This feature is also part of the remote communication option.
- **Time Delay Engine Cooldown (TDEC)**

The TDEC provides a user-selectable time delay before the generator set shuts down. If the engine is *above* the preset temperature and unit is signalled to shut down, unit will continue to run for the duration of the TDEC. If the engine is *at or below* the preset temperature and unit is signalled to shut down or the TDEC is running, unit will shut down without waiting for the time delay to expire. Also see Cooldown Temperature Override.
- **Time Delay Engine Start (TDES)**

The TDES provides a user-selectable time delay before the generator set starts.

Modbus® is a registered trademark of Schneider Electric.

Controller Diagnostics

The controller features warnings and shutdowns as text messages on the vacuum fluorescent display. See the table below.

Warnings show yellow LED and signal an impending problem.
Shutdowns show red LED and stop the generator set.

Note: Menu 15 features are available by purchasing the paralleling switchgear option.

Note: The available user inputs are dependent on factory reserved inputs for specific engine types, engine controls, and paralleling applications.

User-Defined Common Fault and Status. The user customizes outputs through a menu of warnings, shutdowns, and status conditions. User defines up to 31 relay driver outputs (**RDOs**) (relays not included).

	Warning Function	Shutdown Function	User-Defined	User RDOs
Engine Protection				
Air damper control, if equipped			X	X
Air damper indicator, if equipped		X	X	X
Coolant temp. signal loss		X	X	X
High battery voltage	X		X	X
High coolant temperature	X	X	X	X
High oil temp. shutdown		X	X	X
Low battery voltage	X		X	X
Low coolant level		X	X	X
Low coolant temperature	X		X	X
Low fuel level (diesel) *	X		X	X
Low fuel pressure (gas) *	X		X	X
Low oil pressure	X	X	X	X
Oil pressure signal loss		X	X	X
Overcrank		X	X	X
Overspeed		X	X	X
Speed sensor fault	X		X	X
Starting aid			X	X
Weak battery	X		X	X
General Protection				
Auxiliary inputs 0-5 VDC—up to 7 analog	X	X	X	X
Auxiliary inputs—up to 21 digital	X	X	X	X
Battery charger fault *	X		X	X
Defined common fault †			X	X
EEPROM write failure		X	X	X
Emergency stop		X	X	X
Engine cooldown delay			X	X
Engine start delay			X	X
EPS supplying load	X		X	X
Internal fault		X	X	X
Load shed kW overload	X		X	X

	Warning Function	Shutdown Function	User-Defined	User RDOs
Load shed underfrequency	X		X	X
Master switch error		X	X	X
Master switch not in auto	X		X	X
Master switch open		X	X	X
Master switch to off		X	X	X
NFPA 110 common alarm			X	X
SCRDO's 1-4 (software controlled RDOs)			X	X
System ready (status)			X	X
Alternator Protection				
AC sensing loss	X	X	X	X
Critical overvoltage		X	X	X
Generator running			X	X
Ground fault *	X		X	X
Locked rotor		X	X	X
AC Protection (includes Menu 15 Enabled Enhancements)				
Alternator protection (short circuit and overload)		X	X	X
Breaker trip			‡	X
Common protective relay output			X	X
In synchronization			‡	X
Loss of field (reverse VAR)		X	X	X
Overcurrent	X	X	X	X
Overfrequency		X	X	X
Overpower		X	X	X
Overvoltage		X	X	X
Reverse power		X	X	X
Underfrequency		X	X	X
Undervoltage		X	X	X

* Function requires optional input sensors or kits and is engine dependent, see Controller Displays as Provided by the Engine ECM.

† Factory default settings for the defined common fault are emergency stop, high coolant temperature shutdown, low oil pressure shutdown, overcrank, and overspeed.

‡ Factory set inputs that are fixed and not user changeable.

Controller Displays as Provided by the Engine ECM (availability subject to change by the engine manufacturer)						
Display	GM/PSI	Doosan	John Deere (JDEC)	Volvo (EMS II)	Volvo (EDC III)	DD/MTU (ADEC)
Ambient temperature		X				
Charge air pressure	X	X		X	X	X
Charge air temperature	X	X	X	X	X	
Coolant level				X	X	X
Coolant pressure				X	X	
Coolant temperature	X	X	X	X	X	X
Crankcase pressure				X	X	
ECM battery voltage	X	X				X
ECM fault codes	X	X	X	X	X	X
ECM serial number						X
Engine model number			X			X
Engine serial number			X			X
Engine speed	X	X	X	X	X	X
Fuel pressure				X	X	
Fuel rate	X	X	X	X	X	X
Fuel temperature			X	X	X	X
Oil level					X	
Oil pressure	X	X	X	X	X	X
Oil temperature				X	X	X
Trip fuel				X	X	X

NOTE: 40-60REOZK (Kohler KDI engines) do not include an ECM as standard equipment. REOZMD/ROZMC (Mitsubishi engines) have an ECM but do not send signals to the generator set controller.

Controller Monitoring Standard Equipment and Features

- Alarm horn
- Indicators:
 - Not in auto (yellow)
 - Program mode (yellow)
 - System ready (green)
 - System shutdown (red)
 - System warning (yellow)
- Switches and standard features:
 - Keypad, 16-button multi-function sealed membrane
 - Lamp test
 - Keyswitch, auto, off/reset, run (engine start)
 - Switch, emergency stop (normally closed contacts)
- Vacuum fluorescent display with two lines of 20 characters

Displays

Some engine displays are dependent upon enhanced electronic engine control availability.

- Engine monitoring data (metric or English units):
 - Battery voltage
 - Engine model number †
 - Engine serial number †
 - Engine speed
 - Engine start countdown
 - ECM—battery voltage †
 - ECM—fault codes
 - ECM—serial number †
 - Fuel rate
 - Level—coolant †
 - Level—oil †
 - Pressure—crankcase †
 - Pressure—charge air †
 - Pressure—coolant †
 - Pressure—fuel
 - Pressure—oil
 - Rpm
 - Temperature—ambient †
 - Temperature—charge air †
 - Temperature—coolant
 - Temperature—fuel †
 - Temperature—oil †
 - Trip fuel †
- Engine setpoints
 - Coolant—high temperature shutdown and warning setpoints
 - Oil—low pressure shutdown and warning setpoints
 - Temperature—engine cooled down setpoint
 - Temperature—engine warmed up setpoint
- Generator monitoring data:
 - Current (L1, L2, L3), $\pm 0.25\%$ accuracy
 - Frequency, $\pm 0.5\%$ accuracy
 - Kilowatts, total per phase (L1, L2, L3), $\pm 0.5\%$ accuracy
 - KVA, total per phase (L1, L2, L3), $\pm 0.5\%$ accuracy
 - KVAR, total absorbing/generating per phase (L1, L2, L3), $\pm 0.5\%$ accuracy
 - Percent alternator duty level (actual load kW/standby kW rating)
 - Power factor per phase, leading/lagging
 - Voltage (line-to-line, line-to-neutral for all phases), $\pm 0.25\%$ accuracy
- Operational records:
 - Event history (stores up to 100 system events)
 - Last start date
 - Number of starts
 - Number of starts since last maintenance
 - Operating days since last maintenance
 - Operating mode—standby or prime power
 - Run time (total, loaded and unloaded hours, and total kW hours)
 - Run time since maintenance (total, loaded, and unloaded hours and total kW hours)
 - System shutdowns
 - System warnings
 - Time, date, and day of week
- Time delays—general:
 - Crank cycles for on/pause
 - Crank cycles for overcrank shutdown
 - Engine cooldown
 - Engine start
 - Load shed
 - Voltage, over- and under-
 - Starting aid

- Time delays—paralleling relays (PR) for optional switchgear applications:
 - Current—over (PR)
 - Current—over shutdown
 - Frequency—over- and under- (PR and shutdown)
 - Loss of field (PR and shutdown)
 - Loss of field shutdown (PR)
 - Power—over (PR)
 - Power—over shutdown
 - Reverse power (PR)
 - Reverse power shutdown
 - Synch matching—frequency, phase, voltage
 - Voltage—over- and under- (PR and shutdown)
- System parameters:
 - Alternator number
 - Current, rated (based on kW, voltage, connection settings)
 - Frequency
 - Generator set model number
 - Generator set serial number
 - Generator set spec number
 - Rating, kW
 - Phase, single and three (wye or delta)
 - Voltage, AC
 - Voltage configuration, wye or delta

Inputs

- Customer and remote inputs:
 - Analog inputs 0-5 VDC (up to 7 user-defined analog inputs with multiple shutdown and warning levels)
 - Digital contact inputs (up to 21 user-defined digital inputs with shutdown or warning levels)
 - Ground fault detector *
 - Remote emergency stop
 - Remote reset
 - Remote 2-wire start
- Digital inputs (standard):
 - Air damper fault, if equipped
 - Battery charger fault *
 - Battleswitch
 - Emergency stop
 - Field overvoltage (350 kW and higher)
 - High oil temperature
 - Idle mode active (ECM models only) *
 - Low coolant level
 - Low coolant temperature
 - Low fuel warning *
 - Low fuel shutdown *
- Switchgear inputs in Menu 15 (to interface with switchgear system):
 - Circuit breaker closed
 - Enable synch
 - Lockout shutdown
 - Remote reset
 - Remote shutdown
 - VAR/PF mode selection
 - Voltage—raise/lower (or VAR/PF raise/lower in VAR/PF mode)

Outputs

See the Fault Diagnostics section for a breakdown of the available shutdown and warning functions.

- Thirty-one user-defined relay driver outputs (relays not included)
 - Fifteen NFPA 110 faults
 - Defined common faults

Communication

- RS-485 connector for Modbus® RTU communication port
- RS-232 connector for a PC or modem (optional software required)
- SAE J1939 connector for the engine ECM (engine control module)

* Function requires optional input sensors or kits and is engine dependent; see Controller Displays as Provided by the Engine ECM on page 4.

† See Controller Displays as Provided by the Engine ECM on page 4 for display availability.


Modbus® is a registered trademark of Schneider Electric.

Decision-Maker® 550 Controller Available Options

Communication and PC Software Available Options

Refer to spec sheet G6-76, Monitor III Software for additional communication and PC software information including Modbus® communication.

- Local Single Connection.** A PC is connected directly to the device communication module with an RS-232 cable for applications where the PC is within 15 m (50 ft.) of the device or RS-485 cable for applications where the PC is up to 1220 m (4000 ft.) from the device.
- Local Area Network (LAN).** A PC is connected directly to the device's local area network. A LAN is a system of connecting more than one device to a single PC.
- Remote Network (Ethernet):** A PC with a NIC card uses an Ethernet connection to access a remotely located converter (Modbus®/Ethernet) serving a controller. Refer to G6-79 for system details.
- Remote Network (Modem):** A PC uses a modem to connect to a remotely located device modem serving a controller. Monitoring software (Monitor III) runs on the PC to view system operation.
- Monitor III Software for Monitoring and Control (Windows®-based user interface)**
- Converter, Modbus®/Ethernet.** Supports a power system using a controller accessed via the Ethernet. Converter is supplied with an IP address by the site administrator. Refer to G6-79 for converter details.
- RS-232 to RS-485 Port Converters**



Availability is subject to change without notice. Kohler Co. reserves the right to change the design or specifications without notice and without any obligation or liability whatsoever. Contact your local Kohler® generator set distributor for availability.


Other Available Options

- Common Failure Relay** remotely signals auxiliary fault, emergency stop, high engine temperature, low oil pressure, overcrank, and overspeed via one single-pole, double-throw relay with 10-amp contacts at 120 VAC or 28 VDC maximum.
- Run Relay** provides a three-pole, double-throw relay with 10-amp contacts at 120 VAC or 28 VDC maximum for indicating that the generator set is running.
- Controller Cable** enables remote mounting of the controller with distances of up to 12 m (40 ft.) from the generator set.
- Controller Connection Kit** provides a cable connecting the controller output terminals to a terminal strip in the junction box.
- Dry Contact Kit** interfaces between the controller signals and customer-supplied accessories providing contact closure to activate warning devices such as lamps or horns. Kits are available with either one or ten single-pole, double-throw (form-C) relays with 10-amp contacts at 120 VAC or 28 VDC maximum.
- Float/Equalize Battery Charger with Alarm Feature** signals controller of battery charger fault.
- Prealarm Kit for NFPA 110 (gas fuel models only)** warns the operator of low fuel pressure. Select the kit based on LP vapor or natural gas, combination dual fuel, or LP liquid withdrawal.
- Prime Power Switch** prevents battery drain during generator set non-operation periods and when the generator set battery cannot be maintained by an AC battery charger.
- Remote Audiovisual Alarm Panel** warns the operator of fault shutdowns and warning conditions. Kit includes common fault lamp and horn with silence switch.
- Remote Emergency Stop Panel** immediately shuts the generator set down from a remote station.
- Remote Serial Annunciator (RSA) Panel** enables the operator to monitor the status of the generator set from a remote location, which may be required for NFPA 99 and NFPA 110 installations. Uses Modbus® protocol, an industry standard.


Modbus® is a registered trademark of Schneider Electric.

Windows® is a registered trademark of Microsoft Corporation.


DISTRIBUTED BY:



Single Circuit Breaker Kit with Neutral Bus Bar
15-300 kW Model Shown



Dual Circuit Breaker Kit with Neutral Bus Bar
15-300 kW Model Shown



Multiple Circuit Breaker Kits with Neutral Bus Bar
350-2250 kW Model Shown
(also applies to some 300 kW models)

Standard Features

- The line circuit breaker interrupts the generator set output during a short circuit and protects the wiring when an overload occurs. Use the circuit breaker to manually disconnect the generator set from the load during generator set service.
- Circuit breaker kits are mounted to the generator set and are provided with load-side lugs and neutral bus bar.
- Kohler Co. offers a wide selection of molded-case line circuit breaker kits including single, dual, and multiple configurations for each generator set.
- Four types of line circuit breakers are available: (see page 2 for definitions and pages 3 and 4 for application details)
 - Magnetic trip
 - Thermal magnetic trip
 - Electronic trip
 - Electronic with ground fault (LSIG) trip
- In addition, line circuit breakers are offered with 80% and 100% ratings.
- Single line circuit breaker kits allow circuit protection of the entire electrical system load.
- Dual line circuit breaker kits allow circuit protection of selected priority loads from the remaining electrical system load.
- Multiple line circuit breaker kits with field connection barrier allow circuit protection for special applications (350-2250 kW).
- Line circuit breakers comply with the following codes and standards unless otherwise stated.
 - UL 489 Molded Case Circuit Breakers
 - UL 1077 Supplementary Protectors
 - UL 2200 Stationary Engine Generator Assemblies

Line Circuit Breaker Types

Magnetic Trip

The magnetic trip features an electromagnet in series with the load contacts and a moveable armature to activate the trip mechanism. When a sudden and excessive current such as a short circuit occurs, the electromagnet attracts the armature resulting in an instantaneous trip (UL 1077 circuit breakers).

Thermal Magnetic Trip

Thermal magnetic trip contains a thermal portion with a bimetallic strip that reacts to the heat produced from the load current. Excessive current causes it to bend sufficiently to trip the mechanism. The trip delay is dependant on the duration and excess of the overload current. Elements are factory-calibrated. A combination of both thermal and magnetic features allows a delayed trip on an overload and an instantaneous trip on a short circuit condition.

Electronic Trip

These line circuit breakers use electronic controls and miniature current transformers to monitor electrical currents and trip when preset limits are exceeded.

LI breakers are a combination of adjustable trip functions including long-time ampere rating, long-time delay, and instantaneous pickup. LSI breakers have all of the LI breaker features plus short-time pickup, short-time delay, and defeatable instantaneous pickup. LSIG breakers have all of the LSI breaker features plus ground-fault pickup and delay.

Electronic with Ground Fault Trip

The ground fault trip feature is referred to as LSIG in this document. Models with LSIG compare current flow in phase and neutral lines, and trip when current unbalance exists.

Ground fault trip units are an integral part of the circuit breaker and are not available as field-installable kits. The ground fault pickup switch sets the current level at which the circuit breaker will trip after the ground fault delay. Ground fault pickup values are based on circuit breaker sensor plug only and not on the rating plug multiplier. Changing the rating plug multiplier has no effect on the ground fault pickup values.

80% Rated Circuit Breaker

Most molded-case circuit breakers are 80% rated devices. An 80% rated circuit breaker can only be applied at 80% of its rating for continuous loads as defined by NFPA 70. Circuit conductors used with 80% rated circuit breakers are required to be rated for 100% of the circuit breaker's rating.

The 80% rated circuit breakers are typically at a lower cost than the 100% rated circuit breaker but load growth is limited.

100% Rated Circuit Breaker

Applications where all UL and NEC restrictions are met can use 100% rated circuit breakers where 100% rated circuits can carry 100% of the circuit breaker and conductor current rating.

The 100% rated circuit breakers are typically at a higher cost than the 80% rated circuit breaker but have load growth possibilities.

When applying 100% rated circuit breakers, comply with the various restrictions including UL Standard 489 and NEC Section 210. If any of the 100% rated circuit breaker restrictions are not met, the circuit breaker becomes an 80% rated circuit breaker.

Line Circuit Breaker Options

Alarm Switch

The alarm switch indicates that the circuit breaker is in a tripped position caused by an overload, short circuit, ground fault, the operation of the shunt trip, an undervoltage trip, or the push-to-trip pushbutton. The alarm resets when the circuit breaker is reset.

Auxiliary Contacts

These switches send a signal indicating whether the main circuit breaker contacts are in the open or closed position.

Breaker Separators (350–2250 kW)

Provides adequate clearance between breaker circuits.

Bus Bars

Bus bar kits offer a convenient way to connect load leads to the generator set when a circuit breaker is not present.

15–300 kW. Bus bar kits are available on alternators with leads for connection to the generator set when circuit breakers are not ordered.

350–2250 kW. A bus bar kit is provided on the right side of the unit when no circuit breaker is ordered. Bus bars are also available in combination with circuit breakers or other bus bars on the opposite side of the junction box. On medium voltage (3.3 kV and above) units, a bus bar kit is standard.

Field Connection Barrier

Provides installer wiring isolation from factory connections.

Ground Fault Annunciation

A relay contact for customer connection indicates a ground fault condition and is part of a ground fault alarm.

Lockout Device (padlock attachment)

This field-installable handle padlock attachment is available for manually operated circuit breakers. The attachment can accommodate three padlocks and will lock the circuit breaker in the OFF position only.

Neutral Lugs

Various neutral lug sizes are available to accommodate multiple cable sizes for connection to the bus bar only.

Overcurrent Trip Switch

The overcurrent trip switch indicates that the circuit breaker has tripped due to overload, ground fault, or short circuit and returns to the deenergized state when the circuit breaker is reset.

Shunt Trip, 12 VDC or 24 VDC

A shunt trip option provides a solenoid within the circuit breaker case that, when momentarily energized from a remote source, activates the trip mechanism. This feature allows the circuit breaker to be tripped by customer-selected faults such as alternator overload or overspeed. The circuit breaker must be reset locally after being tripped. Tripping has priority over manual or motor operator closing.

Shunt Trip Wiring

Connects the shunt trip to the generator set controller.

Undervoltage Trip, 12 VDC or 24 VDC

The undervoltage trips the circuit breaker when the control voltage drops below the preset threshold of 35%–70% of the rated voltage.

350-2250 kW Line Circuit Breaker Specifications

80% Rating Circuit Breaker

Gen. Set kW	Alt. Model	Ampere Range	Trip Type	C. B. Frame Size
350-2250 kW (also available on some 300 kW)	4M/ 5M/ 7M	15-150	Thermal Magnetic	HD
		60-150	Electronic LI	
		60-150	Electronic LSIG	
		175-250	Thermal Magnetic	JD
		250	Electronic LI	
			Electronic LSIG	
		60-150	Electronic LI	HG
		60-150	Electronic LSIG	
		250	Electronic LI	JG
			Electronic LSIG	
		30	9-325 A. Mag. Trip	HJ
		50	84-546 A. Mag. Trip	
		100	180-1040 A. Mag. Trip	
		150	348-1690 A. Mag. Trip	
		250	684-2500 A. Mag. Trip	JJ
		300-400	Thermal Magnetic	LA
		400	500-1000 A. Mag. Trip	
			750-1600 A. Mag. Trip	
			1000-2000 A. Mag. Trip	
			1125-2250 A. Mag. Trip	
			1250-2500 A. Mag. Trip	
			1500-3000 A. Mag. Trip	
		1750-3500 A. Mag. Trip		
		2000-4000 A. Mag. Trip		
		400-600	Electronic LI	LG
		400-600	Electronic LSIG	
		700-800	Thermal Magnetic	MG
		1000-1200	Thermal Magnetic	
800-1200	Electronic LSI	PG		
800-1200	Electronic LSIG			
1200	Thermal Magnetic	PJ		
1200	Electronic LSI			
1200	Electronic LSIG			
1600-2500	Thermal Magnetic	RJ		
1600-2500	Electronic LSI			
1600-2500	Electronic LSIG			

100% Rating Circuit Breaker

Gen. Set kW	Alt. Model	Ampere Range	Trip Type	C. B. Frame Size
350-2250 kW (also available on some 300 kW)	4M/ 5M/ 7M	15-150	Thermal Magnetic	HD
		60-150	Electronic LI	
		60-150	Electronic LSIG	
		175-250	Thermal Magnetic	JD
		250	Electronic LI	
			Electronic LSIG	
		60-150	Electronic LI	HG
		60-150	Electronic LSIG	
		250	Electronic LI	JG
			Electronic LSIG	
		400	Electronic LI	LG
			Electronic LSIG	
		600-1200	Electronic LSI	PG
		600-1200	Electronic LSIG	
		1200	Electronic LSI	PJ
		1200	Electronic LSIG	
		1600-2500	Electronic LSI	RJ
		1600-2500	Electronic LSIG	
3000	Electronic LSI	NW		
3000	Electronic LSIG			

Circuit Breaker Lugs Per Phase (Al/Cu)


Frame Size	Ampere Range	Wire Range
HD (80%)	15-150	One #14 to 3/0
HD (100%)	15-150	One #14 to 2/0 Cu only
HG	60-150	One #14 to 3/0
HJ	30-150	One #14 to 3/0
JD (80%)	175	One 1/0 to 4/0
JD (80%)	200-250	One 3/0 to 350 kcmil
JD (100%)	175-250	One 3/0 to 300 kcmil Cu only
JG (80%)	250	One 3/0 to 350 kcmil
JG (100%)	250	One 3/0 to 300 kcmil Cu only
JJ	250	One 3/0 to 350 kcmil
LA	300-400	One #1 to 600 kcmil or Two #1 to 250 kcmil
LG	400-600	Two 2/0 to 500 kcmil
MG	700-800	Three 3/0 to 500 kcmil
PG	600-800	Three 3/0 to 500 kcmil
	1000-1200	Four 3/0 to 500 kcmil
PJ	1200	Four 3/0 to 500 kcmil
RJ	1600-2500	Eight 1/0 to 750 kcmil or (16) 1/0 to 300 kcmil
NW	3000	Eight 1/0 to 750 kcmil or (16) 1/0 to 300 kcmil

Interrupting Ratings

Circuit Breaker Frame Size	240 Volt, kA	480 Volt, kA	600 Volt, kA
HD	25	18	14
HG	65	35	18
HJ	100	65	25
JD	25	18	14
JG	65	35	18
JJ	100	65	25
LA	42	30	22
LG	65	35	18
MG			
PG			
PJ	100	65	25
RJ			
NW	100	100	85

350-2250 kW Line Circuit Breaker Specifications

Breaker Positions



NOTE: Breaker and load bus phasing on right positions is A-B-C and on left positions is C-B-A.

NOTE: HD, HG, JD, JG, and LG-frames when selected with LSIg trip require two mounting spaces (one space for the breaker and one space for the LSIg neutral). These combinations are not reflected in the Multiple Circuit Breaker Combinations table on this page.

NOTE: H/J in the tables on this page refer to frame sizes HD, HG, HJ, JD, JG, and JJ.

Circuit Breaker Lugs Per Phase (Al/Cu)

Frame Size	Ampere Range	Wire Range
HD (80%)	15-150	One #14 to 3/0
HD (100%)	15-150	One #14 to 2/0 Cu only
HG	60-150	One #14 to 3/0
HJ	30-150	One #14 to 3/0
JD (80%)	175	One 1/0 to 4/0
JD (80%)	200-250	One 3/0 to 350 kcmil
JD (100%)	175-250	One 3/0 to 300 kcmil Cu only
JG (80%)	250	One 3/0 to 350 kcmil
JG (100%)	250	One 3/0 to 300 kcmil Cu only
JJ	250	One 3/0 to 350 kcmil
LA	300-400	One #1 to 600 kcmil or Two #1 to 250 kcmil
LG	400-600	Two 2/0 to 500 kcmil
MG	700-800	Three 3/0 to 500 kcmil
PG	600-800	Three 3/0 to 500 kcmil
	1000-1200	Four 3/0 to 500 kcmil
PJ	1200	Four 3/0 to 500 kcmil
RJ	1600-2500	Eight 1/0 to 750 kcmil or (16) 1/0 to 300 kcmil
NW	3000	Eight 1/0 to 750 kcmil or (16) 1/0 to 300 kcmil

Multiple Circuit Breaker Combinations

Alternator Model	Positions			
	1 or 5	2 or 6	3 or 7	4 or 8
	H/J			
	H/J	H/J		
	H/J	H/J	H/J	
	H/J	H/J	H/J	H/J
	LA			
	LA	H/J		
	LA	LA		
	LA	H/J	H/J	
	LA	LA	H/J	
	LA	LA	LA	
	LA	H/J	H/J	H/J
	LA	LA	H/J	H/J
	LA	LA	LA	H/J
	LA	LA	LA	LA
	LG			
	LG	H/J		
	LG	LA		
	LG	LG		
	LG	H/J	H/J	
	LG	LA	H/J	
	LG	LA	LA	
	LG	LA	LA	
	LG	LG	H/J	
	LG	LG	LA	
	LG	LG	LG	
	LG	H/J	H/J	H/J
	LG	LA	H/J	H/J
	LG	LA	LA	LA
	LG	LG	H/J	H/J
	LG	LG	LA	H/J
	LG	LG	LA	LA
	LG	LG	LG	H/J
	LG	LG	LG	LA
	LG	LG	LG	LG †
	MG/PG/PJ			
	MG/PG/PJ		H/J	
	MG/PG/PJ		LA	
	MG/PG/PJ		LG	
	MG/PG/PJ		MG/PG/PJ ‡	
	MG/PG/PJ		H/J	H/J
	MG/PG/PJ		LA	H/J
	MG/PG/PJ		LA	LA
	MG/PG/PJ		LG	H/J
	MG/PG/PJ		LG	LA
	MG/PG/PJ		LG	LG †
	RJ			
	NW *			
	NONE OR LOAD BUS KIT			


4M/
5M/
7M

* Frame size NW is not available with 1219 mm (48 in.) junction box.

† Frame size LG is not available in position 4 with 1219 mm (48 in.) junction box.

‡ Frame sizes MG/PG/PJ are not available in position 3 or 4 with 1219 mm (48 in.) junction box.

CURRENT IN MULTIPLES OF I_r ($I_r = \text{LONG-TIME SETTING} \times I_n$)



**MICROLOGIC® 5.0/6.0 A/P/H TRIP UNIT
CHARACTERISTIC TRIP CURVE NO. 613-4**

Long-time Pickup and Delay
Short-time Pickup and I²t OFF Delay

The time-current curve information is to be used for application and coordination purposes only.


Curves apply from -30°C to +60°C ambient temperature.

Notes:

1. There is a thermal-imaging effect that can act to shorten the long-time delay. The thermal-imaging effect comes into play if a current above the long-time delay pickup value exists for a time and then is cleared by the tripping of a downstream device or the circuit breaker itself. A subsequent overload will cause the circuit breaker to trip in a shorter time than normal. The amount of time delay reduction is inverse to the amount of time that has elapsed since the previous overload. Approximately 20 minutes is required between overloads to completely reset thermal-imaging.
2. The end of the curve is determined by the interrupting rating of the circuit breaker.
3. With zone-selective interlocking on, short-time delay utilized and no restraining signal, the maximum unrestrained short-time delay time band applies regardless of the setting.
4. Total clearing times shown include the response times of the trip unit, the circuit breaker opening, and the extinction of the current.
5. For a withstand circuit breaker, instantaneous can be turned OFF. See 613-7 for instantaneous trip curve. See 613-10 for instantaneous override values.
6. Overload indicator illuminates at 100%.

- Merlin Gerin
 - Modicon
 - Square D
 - Telemecanique
 - Federal Pioneer
 - Federal Pacific
- Schneider Electric Brands

CURRENT IN MULTIPLES OF I_r
($I_r = \text{LONG-TIME SETTING} \times I_n$)



© 2000 Schneider Electric all rights reserved

Curve No. 0613TC0004
December 2000
Drawing No. B48095-613-04

POWERPACT® P- and R-Frame Molded Case Circuit Breakers (Standard or 100% rated up to 2500 A)

The most compact and innovative molded case circuit breakers



P-Frame 1200 A



R-Frame

POWERPACT Molded Case Circuit Breakers lead the industry with proven, reliable protection and innovative design. Providing unparalleled performance and control, this generation of P- and R-frame circuit breakers features exclusive MICROLOGIC® Trip Units, which allow for a range of sophisticated applications for metering and monitoring. In addition, units can be interchanged to allow for maximum flexibility and are field-installable for easy upgrades as needed.

The compact P- and R-frame circuit breakers permit smaller footprint and higher density installations using I-LINE® Panelboards and Switchboards. These circuit breakers are available in 100% rated construction up to 2500 A to meet a broad range of commercial and industrial application needs.

Full-Featured Performance

- P-frame – 1200A available in both standard and 100% ratings with sensor sizes 250–1200A. Interrupting ratings (AIR) G-35kAIR, J-65kAIR and L-100kAIR at 480 VAC
- R-frame – 2500A available in both standard and 100% ratings with sensor sizes 600–2500A. Interrupting ratings (AIR) G-35kAIR, J-65kAIR and L-100kAIR at 480 VAC
- Compact breaker size allows for smaller footprint installations using I-LINE Panelboards and Switchboards. 9" width on P-frame designs and 15" width on R-frame designs provide increased density installations
- Most field-installable accessories are common to all frame sizes for easier stocking and installation
- Selection of four interchangeable MICROLOGIC Trip Units with POWERLOGIC® power metering and monitoring capabilities available in advanced trip units
- Compatible with POWERLOGIC® systems and high amperage power circuit breakers
- Built-in MODBUS® protocol provides an open communications platform and eliminates the need to purchase additional, proprietary network solutions
- Connection options include bus, cable or I-Line for installation flexibility
- Additional options are available for 5-cycle closing, stored energy mechanisms and draw-out mounting of 1200 A breakers

POWERPACT® P- and R-Frame Molded Case Circuit Breakers (Standard or 100% rated up to 2500 A)

Onboard Intelligence

For “smarter breakers,” a range of MICROLOGIC® Trip Units provides advanced functionality, such as a communications interface, and power metering and monitoring capabilities. With the appropriate MICROLOGIC Trip Unit, you can communicate with breakers, gather power information, monitor events and remotely control breakers based on predetermined conditions, leading to substantial savings in electrical system operating costs.

These interchangeable, microprocessor-controlled, plug-in devices provide the next generation of protection, measurement and control functions, delivering not only greater electrical system safety but also improved system integration and coordination.



MICROLOGIC® Trip Units

Choose the Model that Meets Your Needs

MICROLOGIC 3.0 and 5.0

- Basic circuit protection including long-time, instantaneous and optional short-time adjustments

MICROLOGIC 3.0A, 5.0A and 6.0A

- Long-time, instantaneous and optional short-time adjustments
- Integrated ammeter and phase loading bar graph
- LED trip indicator
- Zone selective interlocking with downstream and upstream breakers
- **Optional ground-fault protection**
- Optional MODBUS® communications interface

MICROLOGIC 5.0P and 6.0P

- Long-time, instantaneous and optional short-time adjustments
- Advanced relay protection (current imbalance, under/over voltage, etc.)
- Inverse Definite Minimum Time Lag (IdmtL) long-time delay curve shaping for improved coordination
- Basic power metering and monitoring functions
- Standard MODBUS communications interface compatibility with POWERLOGIC® installations
- Standard GF alarm on 5.0P. 6.0P has equipment ground-fault tripping protection

MICROLOGIC 5.0H and 6.0H

- All 5.0P and 6.0P functions
- Enhanced POWERLOGIC power metering and monitoring capabilities
- Basic power quality (harmonic) measurement
- Waveform capture

Contact your Square D sales representative for additional information. Or, visit www.SquareD.com.




KOHLER Power Systems



Typical Overall Dimensions

Typical Overall Dimensions




Standard Features


- Kohler Co. selects batteries to meet the engine manufacturer's specifications and to comply with NFPA requirements for engine-cranking cycles.
- Heavy-duty starting batteries are the most cost-effective means of engine cranking and provide excellent reliability in generator set applications.
- Batteries are rated according to SAE standard J-537. All batteries are 12-volt and have lead-calcium or lead-antimony plates with sulfuric acid electrolyte.
- Most generator set battery kits offer dry-charged or wet-charged batteries.
- Tough polypropylene cases protect against life-shortening vibration and impact damage.
- Removable cell covers allow checking of electrolyte specific gravity.

Charge Type*	Battery Part Number	Battery Qty. per Size	BCI Group Size	Battery SAE Dimension, mm (in.)			Cold Cranking Amps at 18°C (0°F) Min.	Reserve Capacity Minutes at 27° (80°F) Min.	Battery Post Layout and Style
				L	W	H			
Wet	GM34399	2	8D	527.1 (20.8)	282.4 (11.1)	276.4 (10.9)	1150	400	A/1

Battery Specifications

Battery Specifications





Standard Features

- Kohler automatic battery chargers feature two charging modes to keep lead-acid and nickel-cadmium batteries fully charged without overcharging.
- The battery charger automatic float-to-equalize operation maintains battery voltage with no manual intervention.
- Temperature compensation feature prevents overcharging or undercharging battery at high/low ambient temperatures.
- Current-limiting circuitry prevents battery charger from overload at low battery voltage and during a short circuit.
- The ten amp DC current limit allows the battery charger to remain connected to the battery during engine cranking.
- Battery charger complies with NFPA 110 code requirements when equipped with optional alarm circuit board.
- Alarm board features low battery voltage, high battery voltage, and battery charger malfunction alarm contacts.

NFPA 110 Alarm Outputs	Output		Number of Cells	
	Voltage	Amps	Lead Acid	Ni Cd
Yes	24	10	12	18
AC Input Voltage, Frequency	120/240 VAC			
DC Voltage Regulation	±1%			
Weight (battery charger without mounting brackets)	11.8 kg (26 lb.)			
Dimensions, L x D x H (battery charger without mounting brackets)	271 x 143 x 422 mm (10.67 x 5.63 x 16.63 in.)			

Automatic Float to Equalize

When the battery loses its charge, the battery charger operates in the High Rate Constant Current Mode until the battery voltage rises to the preset equalize level.

At the preset equalize level, the battery charger switches to the constant voltage Equalize Mode until the current required to maintain this voltage drops to 50% of the battery charger's high rate current.

The battery charger then switches to the lower constant voltage Float Mode when the battery nears full charge. The battery charger continues to operate in this mode until AC input power disconnects or the current required to maintain the battery at the float voltage setting exceeds 6 amps.

Temperature Compensation

The battery charger compensates for battery temperature using a negative temperature coefficient. The battery charger provides temperature compensation of $-2\text{mV}/^\circ\text{C}$ per cell over the ambient temperature range of -40°C up to 60°C . The temperature compensation automatically adjusts the float and equalize voltage settings to prevent the battery from overcharging at high ambient temperatures and undercharging at low ambient temperatures.




Figure 1





Figure 2


Standard Features

- Ammeter and voltmeter indicate battery charging rate with 5% full-scale accuracy. POWER ON lamp indicates battery charger is operating.
- AC input and DC output fuses prevent battery charger damage from abnormal overload and short-circuit conditions.
- Operational temperature range is from 40°C (-40°F) to 60°C (140°F). Battery charger float equalize voltage automatically adjust throughout the temperature range.
- Reverse polarity protection circuitry prevents battery charger from energizing if improperly connected.
- Internal terminal blocks for AC input and DC output/ sensing lead connections.
- DC voltage regulation of $\pm 1\%$ from no load to full load and AC input line voltage variations of $\pm 10\%$.
- UL-1012 listed/CSA certified.
- Wall-mount, slotted enclosure with knockouts for customer conduit installation.
- Reconnection blocks allow operation at 120 or 240 volts AC, single phase, 50 or 60 hertz.
- Battery charger circuitry protected from AC line and DC load voltage spikes and transients.
- Terminal block for remote battery sensing leads.
- Automatic float-to-equalize operation with individual potentiometer adjustments. Charge up to 12 lead-acid or 18 nickel-cadmium battery cells.
- No adjustments are necessary for lead-acid or nickel-cadmium batteries.
- Oversized transformer and SCR heatsink allow constant current charging at 10 amps up to the equalize voltage setting for fastest battery charging.

Note: The battery charger will discharge the engine starting battery(ies) when the battery charger is connected to the battery(ies) and is not connected to an AC power supply. To prevent engine starting battery(ies) discharge, install battery charger relay kit GM39659.

Float/Equalize Battery Charger, continued



9001
KOHLER
POWER SYSTEMS
NATIONALLY REGISTERED

Sound Enclosure


Sound Enclosure Standard Features

- Internal-mounted, critical exhaust silencer with rain cap.
- Lift base or tank-mounted, steel or aluminum construction with hinged and removable doors. Aluminum enclosures recommended for high humidity and/or high salt/coastal regions.
- Fade-, scratch-, and corrosion-resistant Kohler® cream beige powder-baked finish.
- Lockable, flush-mounted door latches.
- Air inlet louvers reduce rain and snow entry.
- Acoustic insulation that meets UL 94 HF1 flammability classification.
- Sound attenuated enclosure that offers an average of **67 dB(A)** sound level at 7 m (23 ft.) using acoustic insulation, acoustic-lined air inlets and an acoustic-lined air discharge.

Subbase Fuel Tank Features

- The above-ground rectangular secondary containment tank mounts directly to the generator set, below the generator set skid (subbase).
- Both the inner and outer UL-listed tanks have emergency relief vents.
- Flexible fuel lines are provided with subbase fuel tank selection.
- The containment tank's construction protects against fuel leaks or ruptures. The inner (primary) tank is sealed inside the outer (secondary) tank. The outer tank contains the fuel if the inner tank leaks or ruptures.
- The above ground secondary containment subbase fuel tank meets UL 142 requirements.

Sound Enclosure



Sound Enclosure Features

- Available in steel (14 gauge) or aluminum (3mm [0.125 in.]) formed panel, solid construction. Preassembled package offering corrosion resistant (aluminum), dent resilient structure mounting directly to the lift base or fuel tank.
- Powder-baked paint. Superior finish, durability, and appearance.
- Interchangeable modular panel construction. Allows complete serviceability or replacement without compromising enclosure design.
- Internal critical exhaust silencer. Offers maximum component life, operator safety, and includes rain shield and cap.
- Note: Installing an additional length of exhaust tail pipe may increase backpressure levels. Please refer to the generator set spec sheet for the maximum backpressure value.
- Attenuated design. Acoustic insulation UL 94 HF1 listed for flame resistance; 75 dB(A) design offering mechanically restrained acoustic insulation in enclosure only.
- Service access. Multi-personnel doors for easy access to generator set control and servicing of the fuel fill, fuel gauge, oil fill, and battery.
- Cooling/Combustion Air Intake. Attenuated models offering fixed air inlet louvers. The 75 dB(A) models include acoustic insulation lining with urethane film.
- Extended operation. Usable tank capacities offers full load standby operation of up to 72 hours.
- Power Armor Plus textured epoxy-based rubberized coating that creates an ultra-thick barrier between the tank and harsh environmental conditions like humidity, saltwater, and extreme temperatures, and provides advanced corrosion and abrasion protection
- UL listed. Secondary containment generator set base tank meeting UL 142 tank requirements.
- NFPA compliant. Designed to comply with the installation standards of NFPA 30 and NFPA 37.
- Integral external lift lugs. Enables crane with spreader-bar lifting of the complete package (empty tank, mounted generator set, and enclosure) to ensure safety.
- Emergency pressure relief vents. Meets UL requirements; ensures adequate venting of inner and outer tank under extreme pressure and/or emergency conditions.
- Normal vent with cap. Vent is raised above lockable fuel fill.
- Fuel level sender with fuel level and low and high fuel warning annunciated through the generator set controller.
- Leak detection switch. Annunciates a contained primary tank fuel leak condition at generator set control.
- Electrical stub-up.
- State tank designed to comply with with Florida Dept. of Environmental Protection (FDEP) File No. EQ-634 installation standards.

Fuel Tank Capacity, L (gal.)	Est. Fuel Supply Hours at 60 Hz with Full Load	Enclosure and Fuel Tank Length, mm (in.)	Enclosure and Fuel Tank Width, mm (in.)	Enclosure and Fuel Tank Weight, kg (lb.)	Enclosure and Fuel Tank Height, mm (in.)	Fuel Tank Height (H), mm (in.)	Sound Pressure Level, dB(A)
Lift base	0	8826 (347)	2645 (104)	10142 (22360)	3253 (128)	254 (10)	67
10824 (2859)	36	9594 (378)	2645 (104)	13708 (30220)	3913 (154)	914 (36)	67

Note: Data in table is for reference only, refer to the respective ADV drawings for details.

Note: Refer to TIB-114 for generator set sound data.

* Max weight includes the generator set (wet) with the largest alternator option, enclosure, silencer, and tank (no fuel).

Accessories

Basic Electrical Package (BEP)

Distribution panel/load center. Prewired AC power distribution of all factory-installed features including block heater, two GFCI-protected internal 120-volt service receptacles, internal lighting, and commercial grade wall switch. The load center powered by building source power and protected by a main circuit breaker, rated for 100 amps with capacity and circuit positions for future expansion. AC power distribution installed in accordance with NEC and all wiring within EMT thin wall conduit. Four incandescent or fluorescent lights located within UL-listed fixtures designed for wet locations.

Enclosure Heater

Heater, 5 kW Ceiling Mounted. Electrical utility heater prewired to load center internal to enclosure. Rated at 17100 Btu includes adjustable louvers offering down flow and horizontal air tuning, built-in thermostat with automatic fan delay controls.

DC Light Package

Prewired DC light package offering an economical alternative light source within the enclosure, as a complement to the BEP or a source of light when AC power is not available. Battery drain limited with fuse protection and controlled through a 0-60 minute, spring-wound, no-hold timer.


Battery Charger, Mounted.

Mounting, rewiring of DC output and AC input when optional BEP is selected. Battery charger located inside the enclosure and accessible through an access door.

KOHLER Power Systems



Integral Voltage Regulator with Kohler® Decision-Maker® 550 and Menu-Driven Selections (20-3250 kW Generator Set Models)



550 Controller with Menu-Driven
Integral Voltage Regulator

The voltage regulator is integral to the controller and uses microprocessor logic providing $\pm 0.25\%$ no-load to full-load regulation using root-mean-square (RMS) voltage sensing. The voltage regulator features three-phase sensing and is available for 12- or 24-volt engine electrical systems.

The following information provides general features, specifications, and functions of available voltage regulators.

This information generally applies to a single generator set and multiple generator sets with paralleling applications. Refer to the respective generator set specification sheet and see your authorized distributor for information regarding specific voltage regulator applications and availability.

Integral Voltage Regulators with Decision-Maker® 550 Controllers

Calibration	Digital Display	Range Settings	Default Selection
Voltage Adjustment	Volt Adj	$\pm 20\%$ of System Voltage	System Voltage
Controller Gain	Regulator Gain	1-1000	100
Underfrequency Unload or Frequency Setpoint	Frequency Setpoint	40 to 70 Hz	1 Hz Below System Frequency (ECM) 2 Hz Below System Frequency (non-ECM)
Underfrequency Unload Scope	Slope	0-10% of Rated Voltage (Volts per Cycle)	15 volts per Cycle at 480 Volts (3.1%)
Reactive Droop	Voltage Droop	0-10% of System Voltage	4% of System Voltage
VAR Control	kVAR Adj	-35% to 110%	0 kVAR
PF Adjust Control	PF Adj	0.70 to 1.0 to 0.60	0.8 Lagging
VAR/PF Gain Adjustment	VAR/PF Gain	1-10000	100

Specification/Feature	Integral with Decision-Maker® 550
Generator Set Availability	350-2250 kW
Type	Microprocessor Based
Status and Shutdown Indicators	LEDs and Text Vacuum Fluorescent Display (VFD) Display
Operating Temperature	-40°C to 70°C (-40°F to 158°F)
Storage Temperature	-40°C to 85°C (-40°F to 185°F)
Humidity	5-95% Non-Condensing
Circuit Protection	Solid-State, Redundant Software and Fuses
Sensing, Nominal	100-240 Volts (L-L), 50-60 Hz
Sensing Mode	RMS, Single- or 3-Phase
Input Requirements	8-36 VDC
Continuous Output	12 VDC @ 100mA max. 5.0 ADC with GM88453 Activator Board
Maximum Output	12 VDC @ 100mA max. 7.8 ADC with GM88453 Activator Board
Transition Frequency	50-70 Hz
Exciter Field Resistance	4-30 Ohms with GM88453 Activator Board
No-Load to Full-Load Voltage Regulation	±0.25%
Thermal Drift	<0.5% (-40°C to 70°C) [-40°F to 158°F] Range
Response Time	Less than 5µS
System Voltage Adjust.	±10%
Voltage Adjustment	Controller Keypad
Remote Voltage Adjustment	Digital Input Standard/ Analog 0-5 VDC (±10%) Input Optional
Paralleling Capability	Reactive Droop Standard
VAR/PF Control Input	Standard

Integral Voltage Regulator with Decision-Maker® 550 Controller

- A digital display and keypad provide access to data. A two-line vacuum fluorescent display provides complete and concise information.
- The controller provides an interface between the generator set and switchgear for paralleling applications incorporating multiple generator set and/or utility feeds.
- The controller can communicate with a personal computer directly or on a network. See spec sheets G6-76, Monitor III Software for more information.
- Using optional menu-driven, Windows®-based PC software, an operator can monitor engine and alternator parameters and also provide control capability.
- The controller supports Modbus® RTU (Remote Terminal Unit), an industry standard open communication protocol.
- These controllers can control Fast Response™ II, Fast Response™ X, and wound field alternators using the GM88453 activator board.


Voltage Regulator Menu 11 Displays

- Voltage Adjust
 - Three-phase voltage display
 - Numeric entry of voltage adjust
- Under frequency unload (V/Hz) settings
 - Enable/disable
 - Cut-in frequency
 - Numeric entry of V/Hz slope
- Reactive Droop settings
 - Enable/disable
 - Numeric entry of droop settings
- VAR control enabled, yes/no
 - Total kVAR (running), kVAR adjustment
 - Generating/absorbing yes/no
- Power factor control enabled yes/no, droop at rated load 0.8 PF
 - Average power factor (running), PF adjustment
 - Lagging/leading, yes/no
- Voltage regulator gain
- Analog voltage regulator adjust enable

Modbus® is a registered trademark of Schneider Electric.

Windows® is a registered trademark of Microsoft Corporation.

Activator Board GM88453



- Interfaces between the controller and alternator assembly using rotor field leads, auxiliary power windings, and optic board leads.
- Allows the Decision-Maker® controllers the ability to control a wound-field alternator using the same control signal as Fast Response™ alternator.
- Permits the generator set controller to control the current to the exciter field of a wound-field excited alternator.
- Contains two isolated relay driver outputs (RDO) rated at 250 mA. Provides RDO outputs indicating a field over-excitation condition and that the alternator is supplying voltage to the activator.

Modbus® is a registered trademark of Schneider Electric.

Alternator Data

TECHNICAL INFORMATION BULLETIN

Alternator Data Sheet

Alternator Model: 5M4278

(6-6-13)

Kilowatt ratings at	1800 RPM	60 Hertz	4 LEADS	Dedicated voltage 3 phase					
kW (kVA)	3 Phase		0.8 Power Factor			Dripproof or Open Enclosure			
	Class B		Class F					Class H	
Voltage*	80° C ⊕ Continuous	90° C ⊕ Lloyds	95° C ⊕ ABS	105° C ⊕ British Standard	105° C ⊕ Continuous	130° C ⊕ Standby	125° C ⊕ British Standard	125° C ⊕ Continuous	150° C ⊕ Standby
600	700 (875)	725 (906)	750 (938)	820 (1025)	825 (1031)	875 (1094)	820 (1025)	875 (1094)	900 (1125)

Ⓛ Rise by resistance method, Mil-Std-705, Method 680.1b.


Ⓜ British Standard Rating per BS 5000

Submittal Data: 600 Volts*, 875 kW, 1093 kVA, 0.8 P.F., 1800 RPM, 60 Hz, 3 Phase			STD. CONNECTION		
Mil-Std-705B			Mil-Std-705B		
Method	Description	Value	Method	Description	Value
301.1b	Insulation Resistance	> 1.5 Meg	505.3b	Overspeed	2250 RPM
302.1a	High Potential Test		507.1c	Phase Sequence CCW-ODE	ABC
	Main Stator	2200 Volts	508.1c	Voltage Balance, L-L or L-N	0.20%
	Main Rotor	1500 Volts	601.4a	L-L Harmonic Maximum - Total (Distortion Factor)	5.0%
	Exciter Stator	1500 Volts	601.4a	L-L Harmonic Maximum - Single	3.0%
	Exciter Rotor	1500 Volts	601.1c	Deviation Factor	5.0%
	PMG Stator	1500 Volts	--	TIF (1960 Weightings)	< 50
401.1a	Stator Resistance, Line to Line High Wye Connection	0.0069 Ohms	--	THF (IEC, BS & NEMA Weightings)	< 2 %
	Rotor Resistance	0.584 Ohms	652.1a	Shaft Current	< 0.1 ma
	Exciter Stator	23 Ohms			
	Exciter Rotor	0.045 Ohms	--	Main Stator Capacitance to ground	0.037 mfd
	PMG Stator	2.1 Ohms			
410.1a	No Load Exciter Field Amps at 600 Volts Line to Line	0.81 A DC	Additional Prototype Mil-Std Methods are Available on Request.		
420.1a	Short Circuit Ratio	0.773	--	Generator Frame	574
421.1a	Xd Synchronous Reactance	2.27 pu	--	Type	MAGNAMAXDVR
		0.748 ohms	--	Insulation	Class H
422.1a	X2 Negative Sequence React.	0.177 pu	--	Coupling - Single Bearing	Flexible
		0.058 ohms	--	Amortisseur Windings	Full
423.1a	X0 Zero Sequence Reactance	0.052 pu	--	Excitation	Ext. Voltage Regulated, Brushless
		0.017 ohms			
425.1a	X'd Transient Reactance	0.119 pu			
		0.039 ohms	--	Cooling Air Volume	1220 CFM
426.1a	X"d Subtransient Reactance	0.108 pu	--	Heat rejection rate	2804 Btu's/min
		0.036 ohms	--	Full load current	1052 amps
--	Xq Quadrature Synchronous	0.972 pu			
		0.32 ohms	--	Minimum Input hp required	1239.0
427.1a	T'd Transient Short Circuit Time Constant	0.127 sec.	--	Efficiency at rated load :	94.7%
428.1a	T"d Subtransient Short Circuit Time Constant	0.014 sec.			
430.1a	T'do Transient Open Circuit Time Constant	2.33 sec.	--	Full load torque	3614 Lb-ft
432.1a	Ta Short Circuit Time Constant of Armature Winding	0.02 sec.			

* Voltage refers to wye (star) connection, unless otherwise specified.

TYPICAL DYNAMIC CHARACTERISTICS


Alternator Model: 5M4278



Voltage refers to wye (star) connection, unless otherwise specified.

**5M4278, 60 Hz, 600 V Connection
SHORT CIRCUIT DECREMENT CURVE**

Full Load Current: 992 Amps **Steady State S.C. Current:** 2976 Amps **Max. 3 ph. Symm. S.C. Current:** 9725 Amps



NOTE: Symmetrical component values are shown, maximum asymmetrical values are 1.732 times the symmetrical values.

The generator set manufacturer reserves the right to change the design or specifications without notice and without any obligation or liability whatsoever. © 2015 by Kohler Co. All rights reserved.

Emissions Data

60 HZ. DIESEL INDUSTRIAL GENERATOR SET EMISSION DATA SHEET

ENGINE INFORMATION

Model:	Mitsubishi, S12A2-Y2PTAW-2	Bore:	150mm (5.91 in.)
Nameplate BPH @ 1800 RPM:	1207	Stroke:	160mm (6.30 in.)
Type:	4-Cycle, 12 V Cylinder	Displacement:	33.93 L (2071 cu. in.)
Aspiration:	Turbocharged	EPA Family:	GMVXL33.9BBA
Compression Ratio	15.3:1	EPA Certificate	GMVXL33.9BBA-010
Emission Control Device	Turbocharged and after cooled		

Table 1

PERFORMANCE DATA:

	1/4 Standby	1/2 Standby	3/4 Standby	Full Standby
Engine bkW @ Stated Load	225.00	450.00	675.00	900.00
Fuel Consumption (g/kWh)	251.00	223.00	218.00	240.00
Exhaust Gas Flow (m ³ /s)				232.00
Exhaust Temperature (°C)				473.00

EXHAUST EMISSION DATA:

HC (Total Unburned Hydrocarbons)	0.56
NOx (Oxides of Nitrogen as NO ₂)	5.36
CO (Carbon Monoxide)	0.60
PM (Particular Matter)	0.17

**Table 2
EPA CERTIFICATE DATA**

Values are in g/kWh

TEST METHODS AND CONDITIONS

Data was recorded during steady-state rated engine speed (± 25 RPM) with full load ($\pm 2\%$). Pressures,

temperatures, and emission rates were stabilized

Fuel Spec	Type 2-D and ASTM D975 No.2D
Fuel Temperature	37 \pm 10 ° C
Intake Temperature	25 ° C
Barometric Pressure	100 kPa (29.6 In Hg)
Relative Humidity	30 %
Standard	ISO 8178

The emission data here were taken from a single engine under the test condition shown above. These data are subjected to instrumentation and engine to engine variability.

Data and specifications subject to change without notice
For further information, please contact MENA, 630-268-0750




UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
2016 MODEL YEAR
CERTIFICATE OF CONFORMITY
WITH THE CLEAN AIR ACT

OFFICE OF TRANSPORTATION
 AND AIR QUALITY
 ANN ARBOR, MICHIGAN 48105

Certificate Issued To: Mitsubishi Heavy Industries, Ltd.
 (U.S. Manufacturer or Importer)
Certificate Number: GMVXL33.9BBA-010

Effective Date:
 11/03/2015
Expiration Date:
 12/31/2016


 Byron J. Bunker, Division Director
 Compliance Division

Issue Date:
 11/03/2015
Revision Date:
 N/A

Model Year: 2016
Manufacturer Type: Original Engine Manufacturer
Engine Family: GMVXL33.9BBA


Mobile/Stationary Indicator: Stationary
Emissions Power Category: 560<kW<=2237
Fuel Type: Diesel
After Treatment Devices: No After Treatment Devices Installed
Non-after Treatment Devices: Engine Design Modification

Pursuant to Section 111 and Section 213 of the Clean Air Act (42 U.S.C. sections 7411 and 7547) and 40 CFR Part 60, and subject to the terms and conditions prescribed in those provisions, this certificate of conformity is hereby issued with respect to the test engines which have been found to conform to applicable requirements and which represent the following engines, by engine family, more fully described in the documentation required by 40 CFR Part 60 and produced in the stated model year.


This certificate of conformity covers only those new compression-ignition engines which conform in all material respects to the design specifications that applied to those engines described in the documentation required by 40 CFR Part 60 and which are produced during the model year stated on this certificate of the said manufacturer, as defined in 40 CFR Part 60.

It is a term of this certificate that the manufacturer shall consent to all inspections described in 40 CFR 1068 and authorized in a warrant or court order. Failure to comply with the requirements of such a warrant or court order may lead to revocation or suspension of this certificate for reasons specified in 40 CFR Part 60. It is also a term of this certificate that this certificate may be revoked or suspended or rendered void *ab initio* for other reasons specified in 40 CFR Part 60.

This certificate does not cover engines sold, offered for sale, or introduced, or delivered for introduction, into commerce in the U.S. prior to the effective date of the certificate.



Dimensional Drawings



1598 [62.9] 5M4032, 5M4034, 5M4278
 1776 [70.0] 5M4036, 5M4038, 5M4186
 5M4188, 5M4278, 5M4280

650 [25.6]

75 [3.0] 90

595 [23.4]

114 [4.5] TYP.

342 [13.5] TYP.

110 [4.3]

728 [28.6]

1346 [53.0]

SUGGESTED CONDUIT ENTRY AREA FOR CONTROLLER, TRANSFER SWITCH, ACCESSORIES, AND REMOTE ANNUNCIATOR

271 [10.7]

555 [21.9]

688 [27.0] AMBIENT

OPTIONAL BATTERY RACK

150 [5.9]

2133 [84.0]

1738 [68.4]

OPT. BLOCK HEATER CONDUIT LOCATION Δ

100 [3.9]

100 [3.9]

82 [2.4]

OPT. BATTERY CHARGING CONDUIT LOCATION

1194 [47.0]

635 [25.0]

1270 [50.0]

SUGGESTED FUEL SUPPLY & RETURN STUB-UP AREA

2398 [94.4]

1927 [75.9]

1854 [73.0]

927 [36.5]

1596 [61.3]

922 [36.3]

808 [31.8]

342 [13.5]

254 [10.0]

2344 [92.3]

2419 [95.3]

254 [10.0]

2032 [80.0]

2304 [90.7] CENTER OF GRAVITY

2379 [93.7] OIL DRAIN

2424 [95.4] 3282 [129.2]

3564 [140.3]

3539 [151.1] 5M4036, 5M4038, 5M4186, 5M4278, 5M4282 ONLY

4722 [185.9] 5M4032, 5M4034, 5M4278

4901 [193.0] 5M4036, 5M4038, 5M4186, 5M4278, 5M4280

4790 [188.6] 5M4032, 5M4034, 5M4278

4988 [195.6] 5M4036, 5M4038, 5M4186, 5M4278, 5M4280

2X #24.0 [94] SUBBASE TANK TO CONSET INTO HOLES SUBBASE TANK TO CONSET INTO HOLES SUBBASE TANK TO CONSET INTO HOLES INTEGRAL ISOLATION


EX #24.0 [94] ISOLATION INTO HOLES

EX #24.0 [94] SUBBASE TANK TO CONSET INTO HOLES INTEGRAL ISOLATION

2X #24.0 [94] SUBBASE TANK TO CONSET INTO HOLES SUBBASE TANK TO CONSET INTO HOLES SUBBASE TANK TO CONSET INTO HOLES INTEGRAL ISOLATION

2X #24.0 [94] SUBBASE TANK TO CONSET INTO HOLES SUBBASE TANK TO CONSET INTO HOLES SUBBASE TANK TO CONSET INTO HOLES INTEGRAL ISOLATION

REV	DATE	DESCRIPTION
1	5-2-11	REV DIMENSIONS [MMA-8]
2	5-2-11	NUMBER OF DECIMAL PLACES CORRECTED FOR ALL DIMENSIONS [MMA-8]



DIMENSIONS IN [] ARE INCH EQUIVALENTS.

KOHLER CO.
 POWER SYSTEMS, MILWAUKEE, WISCONSIN, U.S.A.
 750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207


750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207


750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

750/800 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 50C COOLING SYSTEM
 MITSUBISHI, TIER II
 ADV-8207

REV	DATE	REVISION
1	8-2-11	REV EXHAUST [1004-3]
2	8-2-11	REV EXHAUST [1004-3]
3	8-2-11	NUMBER OF EXHAUST PIPES CONNECTED FOR ALL DIMENSIONS [1004-3]
4	8-2-11	NUMBER OF EXHAUST PIPES CONNECTED FOR ALL DIMENSIONS [1004-3]
5		
6		
7		
8		




SEE SHEET 2 FOR EXHAUST LOCATION
 (SEE SHEET 1 FOR EXHAUST LOCATION) FOR
 ENGINE EXHAUST CONNECTION



METRIC CAD FILE

DIMENSIONS IN [] ARE INCH EQUIVALENTS.

KOHLER CO.
 POWER SYSTEMS, WAUWATOSA, WISCONSIN, U.S.A.
 750/800 MODEL 50/60 1/2
 5M4032, 5M4034, 5M4036, 5M4038, 5M4168, 5M4276, 5M4278, 5M4280
 5M4168, 380V, 600V ALTERNATORS
 500 COOLING SYSTEM
 MITSUBISHI, TIER II POWER 800
 ADV-8207



REV	DATE	REVISION
1	8-2-11	REV DRAWING (FORM A)
2	8-2-11	REV DRAWING (FORM A)
3	8-2-11	REV DRAWING (FORM A)
4	8-2-11	REV DRAWING (FORM A)
5	8-2-11	REV DRAWING (FORM A)
6	8-2-11	REV DRAWING (FORM A)
7	8-2-11	REV DRAWING (FORM A)
8	8-2-11	REV DRAWING (FORM A)

REVISIONS
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)
 - 8-2-11 REV DRAWING (FORM A)

METRIC CAD FILE

DIMENSIONS IN [] ARE INCH EQUIVALENTS.

KOHLER CO.
 POWER SYSTEMS, WILMINGTON, OHIO 45397
 2300 N. WILMINGTON AVENUE, WILMINGTON, OHIO 45397
 TEL: 513/383-6000 FAX: 513/383-6001
 WWW.KOHLER.COM

750/650 MODEL 50/65 HZ
 50/650 MODEL 50/65 HZ
 5M4032, 5M4034, 5M4163, 5M4276, 5M4280
 5M4163, 350V, 600V ALTERNATORS
 500 COOLING SYSTEM
 MITSUBISHI, TIER II POWER

750/650 MODEL 50/65 HZ
 50/650 MODEL 50/65 HZ
 5M4032, 5M4034, 5M4163, 5M4276, 5M4280
 5M4163, 350V, 600V ALTERNATORS
 500 COOLING SYSTEM
 MITSUBISHI, TIER II POWER


750/650 MODEL 50/65 HZ
 50/650 MODEL 50/65 HZ
 5M4032, 5M4034, 5M4163, 5M4276, 5M4280
 5M4163, 350V, 600V ALTERNATORS
 500 COOLING SYSTEM
 MITSUBISHI, TIER II POWER

DIMENSION PRINT
 750/650E02ZMD
 .IN
 8-2-11
 8-2-11
 8-2-11
 8-2-11
 8-2-11
 ADV-6207

FUEL/WATER SEPARATOR

BLOCK HEATER

REV	DATE	REVISION
1	8-2-11	REV SKETCH (KOHLEN)
2	8-2-11	REV SKETCH (KOHLEN)
3	8-2-11	REV SKETCH (KOHLEN)
4	8-2-11	REV SKETCH (KOHLEN)
5	8-2-11	REV SKETCH (KOHLEN)
6	8-2-11	REV SKETCH (KOHLEN)
7	8-2-11	REV SKETCH (KOHLEN)
8	8-2-11	REV SKETCH (KOHLEN)



METRIC CAD FILE


DIMENSIONS IN [] ARE INCH EQUIVALENTS.

KOHLER CO.
 POWER SYSTEMS DIVISION, 1000 W. 150th St., Ashland, WI 54806, U.S.A.
 TEL: 715/685-3000 FAX: 715/685-3001
 WWW.KOHLER.COM
 DIMENSION PRINT
 750/850REOZMD
 500 COOLING SYSTEM
 MITSUBISHI, TIER II POWER

750/850 MODEL 50/60 HZ
 5M4032, 5M4034, 5M4036, 5M4038, 5M4166, 5M4168, 5M4276, 5M4278, 5M4280
 380V, 600V ALTERNATORS
 500 COOLING SYSTEM
 MITSUBISHI, TIER II POWER

1 2 3 4 5 6 7 8


A B C D



DEC 3000

DEC 550

DEC 6000



REAR VIEW OF CONTROLLER
(DEC 3000, DEC 550 & DEC 6000)

REV	DATE	DESCRIPTION	BY	FOR REVISION LEVEL	SCALE	UNIT	PROJ
A	2-22-12	NEW DRAWING (D-2733) 430 [11.6] WAS 445 [11.5], 40 [1.6] WAS 33 [1.3] (D-516) 430 [11.6] WAS 400 [10.4], 40 [1.6] WAS 55 [2.2] (C107212)	DJM				

APPROVALS	DATE	SCALE	UNIT	PROJ
DESIGNED BY				
CHECKED BY				
DRAWN BY				
INSTRUMENTED BY				
DATE				
SCALE				
UNIT				
PROJ				

DIMENSION PRINT, CONTROLLER	
MODEL NO.	ADV-7985
DATE	1-26-11
SCALE	0.16
UNIT	INCH
PROJ	
DATE	1-26-11
SCALE	
UNIT	
PROJ	

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

KOHLER CO. METRIC PROJE

POWER SYSTEMS, KOHLER, WI 53044 U.S.A.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.



ALL DIMENSIONS ARE IN MILLIMETERS.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED.

UNLESS OTHERWISE SPECIFIED, DIMENSIONS ARE IN MILLIMETERS.

REV	DATE	DESCRIPTION	BY	FOR REVISION LEVEL	SCALE	UNIT	PROJ
A	2-22-12	NEW DRAWING (D-2733) 430 [11.6] WAS 445 [11.5], 40 [1.6] WAS 33 [1.3] (D-516) 430 [11.6] WAS 400 [10.4], 40 [1.6] WAS 55 [2.2] (C107212)	DJM				

APPROVALS	DATE	SCALE	UNIT	PROJ
DESIGNED BY				
CHECKED BY				
DRAWN BY				
INSTRUMENTED BY				
DATE				
SCALE				
UNIT				
PROJ				

DIMENSION PRINT, CONTROLLER	
MODEL NO.	ADV-7985
DATE	1-26-11
SCALE	0.16
UNIT	INCH
PROJ	
DATE	1-26-11
SCALE	
UNIT	
PROJ	

300-2250RW
CONTROLLER

REAR VIEW OF CONTROLLER
(DEC 3000, DEC 550 & DEC 6000)

DEC 3000

DEC 550

DEC 6000

KOHLER Power Systems

**POWER ARMOR™
PAINT SYSTEMS**

KOHLER
Power Systems

TOTAL SYSTEM INTEGRATION

GENERATORS | TRANSFER SWITCHES | SWITCHGEAR | CONTROLS

**A WORD TO SALT SPRAY AND ANGRY WEATHER.
WE'RE READY FOR YOU.**

We took a good hard look at today's generator tanks and enclosures. You know what we found? An opportunity to improve. We all know the weather can be unforgiving to your equipment, causing excessive paint damage, rampant rust and unsightly exteriors.

Rather than accept the status quo, we did something about it. We installed a state-of-the-art coating system that defeats Mother Nature without harming her. One that provides extreme corrosion resistance while protecting the environment. Some call it impossible.

We call it POWER ARMOR™.

OUR POWER ARMOR™ PROCESS

INTRODUCING THE ULTIMATE PAINT SYSTEM



KOHLER® enclosures, skids and internal components endure one of the industry's toughest paint processes. We invested millions in this system to make your generators look better, longer. Here's how:

TWO-STAGE ALKALINE CLEANER

Our ultra-strong cleaners remove grease, grit and grime from parts.

ZIRCONIUM-BASED CONVERSION COATING


This automotive-grade process prepares metal for e-coat (electrocoat) adhesion.

E-COAT APPLICATION

All parts receive 100% epoxy e-coat coverage, with the added benefit of high-edge protection.

POWDER COAT

Following the e-coat process, our parts are powder coated in an automated booth, which recycles excess powder to reduce waste.



KOHLER® Power Systems

KOHLER® Power Systems
POWER ARMOR™

POWER ARMOR™ PAINT SYSTEM

For Enclosures, Skids and Components

POWER ARMOR is a textured industrial finish that provides heavy-duty durability in harsh conditions.

CORROSION RESISTANCE

POWER ARMOR surpasses 3,000-hour salt spray corrosion tests per ASTM B-1117.

HEAVY-DUTY DURABILITY

POWER ARMOR combines high-edge, E-coat epoxy primer with TGIC (triglycidyl isocyanurate) powder coat topcoat for advanced corrosion resistance and abrasion protection, as well as enhanced edge coverage and color retention.

ECO DESIGN

Our 10-stage, automotive grade e-coat paint system is heavy-metal free and reduces sludge by at least 80% compared to zinc-phosphate-based products.

KOHLER® Power Systems

KOHLER® Power Systems
POWER ARMOR PLUS™

POWER ARMOR PLUS™ PAINT SYSTEM

For Sub-Base Fuel Tanks

POWER ARMOR PLUS is a textured epoxy-based, rubberized coating that's built to take a beating.

NEXT-LEVEL TOUGHNESS

KOHLER sub-base fuel tanks are armored with a polyurea-textured coating, the same coating found on truck beds.

EXTREME DURABILITY

POWER ARMOR PLUS creates an ultra-thick barrier between your equipment and harsh environmental conditions.

SIGNIFICANT COST SAVINGS

With POWER ARMOR PLUS, there's no need for expensive secondary epoxy treatments on tanks.

CLEAN, INDUSTRIAL LOOK

The textured finish provides the ultimate industrial surface with better grip for generator servicing.

SPEC YOUR JOB AT
KOHLERPOWER.COM/INDUSTRIAL

For more information, call **800.544.2444**
or visit **KohlerPower.com/Industrial**




ISO 9001
KOHLER
POWER SYSTEMS
NATIONALLY REGISTERED

KOHLER Power Systems

Printed in U.S.A.
G12-395 2/13
© 2013 by Kohler Co.

KOHLER® is a registered trademark of Kohler Co.
Use of this material for reproduction on the Internet and World Wide Web
is strictly prohibited without written permission from Kohler Co.

MODEL	DIM C MM [INCH]
700/800 REOZDE	4724.2 [186.0]
750/800 REOZMD	4574.5 [180.1]
900/1000 REOZDE /MD	4536.4 [178.6]



*WEIGHT INCLUDES GENERATOR (WET), ENCLOSURE & SILENCER.
NOTE: DIMENSIONS IN [] ARE ENGLISH EQUIVALENTS.

STEEL SOUND ENCLOSURE WEIGHT KG [LBS]	700/800 REOZDE	900/1000 REOZDE	750/800 REOZMD	900/1000 REOZMD
	8981 [19800]	10523 [23200]	9435 [20800]	12655 [27900]
ALUM. SOUND ENCLOSURE WEIGHT KG [LBS]	8754 [19300]	10297 [22700]	9208 [20300]	12428 [27400]

LITERS [GALLONS] MIN HOURS	GENSETS	DIM A MM [INCH]	DIM B MM [INCH]	TANK WEIGHT KG [LBS] (NO FUEL)
3682 [973] 12 HOURS	700-1000REOZDE / MD	254 [10.0]	8773 [345.4]	934 [2060]
6679 [1791] 24 HOURS	700-1000REOZDE / MD	304.8 [12.0]	7967 [313.6]	3512 [7743]
8215 [2170] 24 HOURS	700-1000REOZMD	508.0 [20.0]	7967 [313.6]	3938 [8681]
8215 [2170] 36 HOURS	900-800REOZMD	609.6 [24.0]	7967 [313.6]	4139 [9125]
10824 [2859] 36 HOURS	900-1000REOZDE / 750-1000REOZMD	609.6 [24.0]	7967 [313.6]	4139 [9125]
10824 [2859] 48 HOURS	700-800REOZDE	914.4 [36.0]	7967 [313.6]	4500 [9920]
13970 [3690] 48 HOURS	900-1000REOZDE / 750-1000REOZMD	914.4 [36.0]	7967 [313.6]	4500 [9920]
16193 [4278] 72 HOURS	700-800REOZDE	914.4 [36.0]	9567 [376.6]	4632 [10653]
20914 [5525] 72 HOURS	900-1000REOZDE / 750-1000REOZMD	914.6 [36.0]	11430 [450.0]	5498 [12120]
				6322 [13958]


REV#	DATE	ON COMPOSITE DINES - SEE PART NO. FOR REVISION LEVEL
E	03-15-14	SEE SHEET 4 [CT15098]
F	06-24-14	SEE SHEET 6 FOR CHANGE [CT85282]
G	10-09-14	SEE SHEET 6 FOR CHANGE [CT92730]
H	12-11-14	SEE SHEET 3 [CT100596]
J	4-21-15	(C, D-5) DOOR LOCATION CORRECTED. SEE SHEETS 1 & 3 [CT111226]
K	7-22-15	SEE SHEET 4 [CT119088]
L	10-27-15	SEE SHEETS 1 AND 2 OF 6. (D-6) VIEW OF GENSETS UPDATED. [CT128608]

BY	DATE	DESCRIPTION
SAK	JMR	6-28-11
SAK	JMR	6-28-11
SAK	JMR	6-28-11
SAK	JMR	6-28-11


KOMLER CO. METRIC PROE
POWER SYSTEMS, KOHLER, WI 53044 U.S.A.
PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO.
DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF TITLE

DIMENSION PRINT
SCALE: 0.04" = 1" (1:25)
DATE: 6-28-11
JOB NO.: ADV-8249

OPTIONAL MOTORIZED OR GRAVITY DISCHARGE DAMPER
(SHOWN ON WEATHER ENCLOSURE)



SCALE 0.05











1524 X 2438 (60 X 96)
FIXED AIR INTAKE
LOUVER (STANDARD)
(MOTORIZED LOUVERS OPTIONAL)

VENT FAN
DC LIGHT (QTY 4)
INCANDESCENT LIGHT (QTY 4)

RAIN CAP
VENT FAN
DC LIGHT (QTY 4)
INCANDESCENT LIGHT (QTY 4)

SPACE HEATER
POWER SYSTEMS
MOTORIZED DAMPER
BATTERY CHARGER
DISTRIBUTION PANEL
3-WAY SWITCH WITH GFCI



SOUND ENCLOSURE SHOWN

NOTE: DIMENSIONS IN [] ARE ENGLISH EQUIVALENTS.

REV	DATE	BY	DESCRIPTION	SCALE	UNIT
F	6-24-14	JMR	SEE SHEET 5 FOR CHANGE (C185282)	1:1	MILLIMETER
G	10-09-14	JMR	SEE SHEET 6 FOR CHANGE (C192730)	1:1	MILLIMETER
H	12-11-14	PRM	(B-5) SIDE VIEW UPDATED FOR BETTER VISIBILITY OF ELECTRICAL ACCESSORIES (C1100396)	1:1	MILLIMETER
J	4-21-15	PRM	(C, D-5) DOOR LOCATION CORRECTED. SEE SHEETS 2 & 3 (C111226)	1:1	MILLIMETER
K	7-22-15	JMR	SEE SHEET 4 (C1119088)	1:1	MILLIMETER
L	10-27-15	JMR	SEE SHEETS 1 AND 2 OF 6. (C-3) VIEW OF [E-VENTS UPDATED. (C126606)]	1:1	MILLIMETER

ELECTRICAL & ENCLOSURE
ACCESSORY OPTIONS


KOHLER CO.
POWER SYSTEMS, KOHLER, WI 53044 U.S.A.
PROPERTY AND MUST NOT BE USED EXCEPT BY KOHLER CO.
DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF
TITLE

METRIC PROJE
SCALE: 0.04 (1:25)
DATE: 6-28-11
JOB NO.: ADV-8249

DIMENSION PRINT
SHEET 3 OF 6

1 2 3 4 5 6 7 8

D C B A



NOTE: DIMENSIONS IN INCHES. DIMENSIONS AND FEATURES ARE SUBJECT TO CHANGE WITHOUT NOTICE

TANK INFORMATION			
LITERS (GALLONS) MIN HOURS	GENSETS	DIM A MM (INCH)	TANK WEIGHT (KG (LBS) AND FUEL)
3682 (9733) 12 HOURS	700-1000REDZDE / HD	254 (10.0)	934 (2060)
6679 (1791) 24 HOURS	700-1000REDZDE / HD	304.8 (12.0)	3532 (7743)
8215 (2170) 24 HOURS	700-1000REDZDE / 750-800REDZMD	308.0 (12.0)	3538 (7868)
8215 (2170) 36 HOURS	700-800REDZDE	609.6 (24.0)	4139 (9125)
10824 (2859) 36 HOURS	900-1000REDZDE / 750-1000REDZMD	609.6 (24.0)	4139 (9125)
13970 (3690) 48 HOURS	700-800REDZDE	914.4 (36.0)	4500 (9920)
16193 (4278) 72 HOURS	900-1000REDZDE / 750-1000REDZMD	914.4 (36.0)	4832 (10653)
20914 (5525) 72 HOURS	700-800REDZDE	914.4 (36.0)	5498 (12120)
	900-1000REDZDE / 750-1000REDZMD	914.6 (36.0)	6322 (13938)

TANK/LIFT BASE WEIGHT
+ENCLOSURE WEIGHT
=TOTAL WEIGHT





700-1000 KV SOUND ENCLOSURE WITH SUB BASE TANK OR LIFTING BASE OPTION

REV	DATE	BY	CHK	APP	DATE	DESCRIPTION
E	03-19-14	SSH	JMR			ON COMPOSITE DWGS. SEE PART NO. FOR REVISION LEVEL.
F	6-26-14	JMR	JMR			SEE SHEET 4 (C1775098) FOR CHANGE (C185282)
G	10-09-14	JMR	JMR			SEE SHEET 6 FOR CHANGE (C192730)
H	4-21-15	JMR	JMR			SEE SHEET 3 (C1805796) FOR CHANGE (C192730)
I	4-21-15	JMR	JMR			SEE SHEET 1 & 3 (C111226)
J	7-22-15	JMR	JMR			SEE SHEET 4 (C119088)
K	10-27-15	JMR	JMR			SEE SHEETS 1 AND 3 OF 6. (I-6) VIEW DF [E-VENTS UPDATED] (C126860)
L	10-27-15	JMR	JMR			SEE SHEETS 1 AND 3 OF 6. (I-6) VIEW DF [E-VENTS UPDATED] (C126860)

KOHLER CO. METRIC PRO-E
POWER SYSTEMS, KOHLER, VT, 53044 USA.
THIS DRAWING IS DESIGN AND DETAIL IS KOHLER CO.
CONNECTION WITH KOHLER CO. WORK. ALL RIGHTS DF
RESERVED. NO INVENTION ARE RESERVED.

DATE 6-28-11
SCALE 1:1
FIG. NO. ADV-8249
SHEET 2 OF 6

8 7 6 5 4 3 2 1



LIFTING BASE FOR
SOUND ENCLOSURES

REV.	DATE	ON COMPLETE DIMS. SEE PART NO. FOR REVISION LEVEL	BY	DESCRIPTION	METRIC	PROJ.
F	6-24-14	LIFTING BASE VIEWS REDRAWN TO SHOW SUGGESTED CONDUIT AREAS. [CT185382]	JMR	176 INCOMPLETE DIMS. TO BE DELETED AND DIMENSIONS TO BE RE-DRAWN		
G	10-09-14	ADDED RECOMMENDED FUEL LINE STUB-UP AREA TO LIFTING BASE DWG VIEWS. [CT192730]	JMR	SCALE 2.5X MAX SURFACE FINISH		
H	12-11-14	SEE SHEET 3 [CT100596]	PRM	DATE		
J	4-21-15	SEE SHEETS 1, 2 AND 3 [CT111226]	JMR	APPROVALS	JMR	6-28-11
K	7-22-15	SEE SHEET 4 [CT119088]	SAM	DATE	JMR	6-28-11
L	10-27-15	SEE SHEETS 1, 2 AND 3 OF 6. [CT128608]	GFH	DATE	JMR	6-28-11

KOHLENER CO. METRIC PROJE				
POWER SYSTEMS, KOHLER, WI 53044 U.S.A. PROPERTY AND MUST NOT BE USED EXCEPT BY KOHLER CO. DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF DESIGN OR INVENTION ARE RESERVED.				
DIMENSION PRINT				
SCALE	0.04	CO. NO.		
DATE	A.D.	6-28-11	CAD	
PROJECT		A.D.	6-28-11	REV.
PROJECT		A.D.	6-28-11	REV.

D C B A



EFVT7.GuideInfo Special-purpose Tanks Certified for Canada

[View Listings](#)
[Page Bottom](#)

[Containment Products Certified for Canada] (Storage Tanks Certified for Canada) Special-purpose Tanks Certified for Canada

[See General Information for Storage Tanks Certified for Canada](#)

USE AND INSTALLATION

This category covers special purpose tanks for use as indicated in the individual Listings. These tanks are intended to be installed in accordance with Part 4 of the "National Fire Code of Canada," "CCME Environmental Code of Practice for Aboveground Storage Tank Systems Containing Petroleum Products," and regulations of the appropriate Authority Having Jurisdiction. Tanks used with oil-burning equipment are installed in accordance with CSA B139, "Installation Code for Oil Burning Equipment."

TANK TYPES

The following types of tank constructions are indicated in the individual Listings:

Generator Base Tank - Aboveground steel rectangular tank incorporated into the support structure of diesel engine generators and used for the storage of the generator's fuel supply. The maximum capacity of these tanks is limited to 100,000 L.

→ **Closed Top Diked (Contained) Generator Base Tank** - Generator base tank with an integral steel dike intended to contain liquids resulting from tank leak or rupture. The dike has integral protection on the top to prevent precipitation, debris, or other elements from entering the diked area.

Secondary Containment (Double Wall) Generator Base Tank - Generator base tank consisting of a steel primary containment rectangular tank contained within a steel secondary containment rectangular tank shell forming a sealed interstitial space which is vacuum monitored for leakage.

Protected Secondary Containment Generator Base Tank - Generator base tank that also meets the requirements for protected aboveground steel secondary containment rectangular tanks. These tanks have provisions for monitoring the annular space for leakage. These tanks have not been investigated to determine acceptability for use after fire exposure. These tanks are provided with protection against vehicle impact and small arms attack.

Work Top (Bench) Tank - Aboveground steel rectangular tank for combined use as a working surface and storage of lubricating oils. The maximum capacity is limited to 2500 L.

Secondary Containment Work Top (Bench) Tank - Steel primary rectangular tank contained within a steel secondary containment rectangular tank forming an interstitial space which is capable of being monitored for leakage.

Lubricant Storage Tank - Aboveground steel tank for use as an aboveground storage tank for fuel oil or lubricating oil. The maximum capacity is limited to 1200 L for obround tanks and 2500 L for other tank constructions.

Waste Oil Storage Tank - Aboveground steel tank for use as an aboveground storage tank for waste oil. These tanks are intended for stationary outdoor use only. The maximum capacity is limited to 2000 L and vertical or horizontal cylindrical design.

Secondary Containment Waste Oil Storage Tank - Waste oil storage tank consisting of a steel primary containment tank contained within a steel secondary containment tank shell forming an interstitial space which is capable of being monitored for leakage.

ADDITIONAL INFORMATION

For additional information, see Storage Tanks Certified for Canada ([EDOXZ](#)) and Flammable and Combustible Liquids and Gases Equipment Certified for Canada ([AAPQZ](#)).

REQUIREMENTS

The basic standard used to investigate generator base tanks and work top tanks in this category is ULC/ORD-C142.18-1995, "Rectangular Steel Aboveground Tanks for Flammable and Combustible Liquids." This standard excludes rectangular steel aboveground tanks having capacities less than 2,500 L that are in full compliance with the requirements of CAN/ULC-S602-M92, "Standard for Aboveground Steel Tanks for Fuel Oil and Lubricating Oil."

The basic standard used to investigate closed top dike tank constructions in this category is ULC-S653-94, "Standard for Aboveground Steel Contained Tank Assemblies for Flammable and Combustible Liquids."

The basic standard used to investigate protected tanks in this category is ULC-S655, "Aboveground Protected Tank Assemblies for Flammable and Combustible Liquids."

The basic standard used to investigate lubricant storage tanks in this category is CAN/ULC-S602-M92, "Standard for Aboveground Steel Tanks for Fuel Oil and Lubricating Oil."

The basic standard used to investigate waste oil storage tanks in this category is ULC/ORD-C142.23-1991, "Aboveground Waste Oil Tanks." Additionally, these tanks conform to the general requirements of ULC-S601-00, "Standard for Shop Fabricated Steel Aboveground Horizontal Tanks for Flammable and Combustible Liquids" and ULC-S630-00, "Standard for Shop Fabricated Steel Aboveground Vertical Tanks for Flammable and Combustible Liquids."

UL MARK

The Listing Mark of Underwriters Laboratories Inc. on the product is the only method provided by UL to identify products manufactured under its Listing and Follow-Up Service. The Listing Mark for these products includes the UL Mark for Canada symbol (as illustrated in the Introduction of this Directory) together with word "LISTED," a control number, and the appropriate tank construction as indicated in the individual Listings.

UL, in performing its functions in accordance with its objectives, does not assume or undertake to discharge any responsibility of the manufacturer or any other party. UL shall not incur any obligation or liability for any loss, expense or damages, including incidental or consequential damages, arising out of or in connection with the use, interpretation of, or reliance upon this Guide Information.

Last Updated on 2002-06-14

[Questions?](#)

[Notice of Disclaimer](#)

[Page Top](#)

Copyright © 2009 Underwriters Laboratories Inc.®

The appearance of a company's name or product in this database does not in itself assure that products so identified have been manufactured under UL's Follow-Up Service. Only those products bearing the UL Mark should be considered to be Listed and covered under UL's Follow-Up Service. Always look for the Mark on the product.

UL permits the reproduction of the material contained in the Online Certification Directory subject to the following conditions: 1. The Guide Information, Designs and/or Listings (files) must be presented in their entirety and in a non-misleading manner, without any manipulation of the data (or drawings). 2. The statement "Reprinted from the Online Certifications Directory with permission from Underwriters Laboratories Inc." must appear adjacent to the extracted material. In addition, the reprinted material must include a copyright notice in the following format: "Copyright © 2009 Underwriters Laboratories Inc.®"

An independent organization working for a safer world with integrity, precision and knowledge.



Fuel tank
Overhang from enclosure

#1
2 x 4" Containment
Emergency Vents

#1 4" Emergency Vent
maintank

#1 4" Emergency Vent
maintank

#6 Optional 2" port


#2 2" Normal tank
Vent

#9 Lockable
fuel fill

#3 Fuel level gage

GENERATOR END

SUGGESTED
CONDUIT AREA



2735.3
107.691

126.5
28.60

M

515.8
20.31

453.5
17.85

0	CHECK VALVE W/C LOCK N PPLE ("NPT)
3	FIT CAP, 2" LOCKABLE
8	FUEL LEVEL SLND NG UNIT
7	SW TCH ASSY FUEL N BAS N TOP MTD,
6	2" NPT OPTIONAL FUEL LEVEL SWITCHES
5	2" NPT FITTING, ALTD P TUBE LOCAT ON
4	D P TUBE ASSY ("NPT)
3	GAUGE, FUEL LEVEL, MECHAN CAL
3	VENT, NORMAL 2" W/ R SER
3	CAP, VENT, EMERGENCY
TLM	DESCR PT ON


A

8

7

6

Wiring Schematics



LEGEND

- ACT - ACTUATOR CHARGING ALTERNATOR
- BCA - BATTERY CHARGING ALTERNATOR
- CT - CURRENT TRANSFORMER
- CTA - CITY WATER COOLING SOLENOID
- ESS - EMERGENCY STOP SWITCH
- F(1) - FUSE
- F(2) - FUSE
- F(3) - FUSE
- F(4) - FUSE
- F(5) - FUSE
- F(6) - FUSE
- F(7) - FUSE
- F(8) - FUSE
- F(9) - FUSE
- F(10) - FUSE
- F(11) - FUSE
- F(12) - FUSE
- F(13) - FUSE
- F(14) - FUSE
- F(15) - FUSE
- F(16) - FUSE
- F(17) - FUSE
- F(18) - FUSE
- F(19) - FUSE
- F(20) - FUSE
- F(21) - FUSE
- F(22) - FUSE
- F(23) - FUSE
- F(24) - FUSE
- F(25) - FUSE
- F(26) - FUSE
- F(27) - FUSE
- F(28) - FUSE
- F(29) - FUSE
- F(30) - FUSE
- F(31) - FUSE
- F(32) - FUSE
- F(33) - FUSE
- F(34) - FUSE
- F(35) - FUSE
- F(36) - FUSE
- F(37) - FUSE
- F(38) - FUSE
- F(39) - FUSE
- F(40) - FUSE
- F(41) - FUSE
- F(42) - FUSE
- F(43) - FUSE
- F(44) - FUSE
- F(45) - FUSE
- F(46) - FUSE
- F(47) - FUSE
- F(48) - FUSE
- F(49) - FUSE
- F(50) - FUSE
- F(51) - FUSE
- F(52) - FUSE
- F(53) - FUSE
- F(54) - FUSE
- F(55) - FUSE
- F(56) - FUSE
- F(57) - FUSE
- F(58) - FUSE
- F(59) - FUSE
- F(60) - FUSE
- F(61) - FUSE
- F(62) - FUSE
- F(63) - FUSE
- F(64) - FUSE
- F(65) - FUSE
- F(66) - FUSE
- F(67) - FUSE
- F(68) - FUSE
- F(69) - FUSE
- F(70) - FUSE
- F(71) - FUSE
- F(72) - FUSE
- F(73) - FUSE
- F(74) - FUSE
- F(75) - FUSE
- F(76) - FUSE
- F(77) - FUSE
- F(78) - FUSE
- F(79) - FUSE
- F(80) - FUSE
- F(81) - FUSE
- F(82) - FUSE
- F(83) - FUSE
- F(84) - FUSE
- F(85) - FUSE
- F(86) - FUSE
- F(87) - FUSE
- F(88) - FUSE
- F(89) - FUSE
- F(90) - FUSE
- F(91) - FUSE
- F(92) - FUSE
- F(93) - FUSE
- F(94) - FUSE
- F(95) - FUSE
- F(96) - FUSE
- F(97) - FUSE
- F(98) - FUSE
- F(99) - FUSE
- F(100) - FUSE

REV	DATE	BY	CHKD	DESCRIPTION
1	5-1-11	W/MA	W/MA	ISSUED
2	5-1-11	W/MA	W/MA	ISSUED
3	5-1-11	W/MA	W/MA	ISSUED
4	5-1-11	W/MA	W/MA	ISSUED
5	5-1-11	W/MA	W/MA	ISSUED
6	5-1-11	W/MA	W/MA	ISSUED
7	5-1-11	W/MA	W/MA	ISSUED
8	5-1-11	W/MA	W/MA	ISSUED
9	5-1-11	W/MA	W/MA	ISSUED
10	5-1-11	W/MA	W/MA	ISSUED

**750-1000 KW MITSUBISHI
W/MARINATION ALT. & WOODWARD GEN.
DECISION-MAKER 500 CONTROLLED**

DIAGRAM, SCHEMATIC

ADV-8169

KOHLER CO.

**750-1000 KW MITSUBISHI
W/MARINATION ALT. & WOODWARD GEN.
DECISION-MAKER 500 CONTROLLED**

DIAGRAM, SCHEMATIC

ADV-8169


KOHLER CO.

**750-1000 KW MITSUBISHI
W/MARINATION ALT. & WOODWARD GEN.
DECISION-MAKER 500 CONTROLLED**

DIAGRAM, SCHEMATIC

ADV-8169

KOHLER CO.



REV	DATE	DESCRIPTION
1	3-28-11	REV ENGINEER [REDACTED]
2		
3		
4		
5		
6		
7		
8		
9		
10		

NO.	REV.	DATE	BY	CHK.	APP.
1		3-28-11	[REDACTED]	[REDACTED]	[REDACTED]
2		3-28-11	[REDACTED]	[REDACTED]	[REDACTED]
3		3-28-11	[REDACTED]	[REDACTED]	[REDACTED]
4		3-28-11	[REDACTED]	[REDACTED]	[REDACTED]
5		3-28-11	[REDACTED]	[REDACTED]	[REDACTED]

FOR SCHEMATIC DIAGRAM SEE ADV-8169

750-1000KW MITSUBISHI
DECISION-MAKER 550 CONTROLLER

ACT - ACTUATOR
BCH - BATTERY CHARGING ALTERNATOR
CPL - CONTROLLER PANEL GROUND
CT(F) - CURRENT TRANSFORMER
G/F - DIODE
EBG - ENGINE BLOCK GROUND
ESS - EMERGENCY STOP SWITCH
GND - GROUND
G/CG - GROUND CONNECTION BOARD GROUND
INSUL - INSULATION
M2D - MAGNETIC PICK-UP
P28 - PRESSURE SENSOR

P(A) - CONNECTOR (PLUG)
P(B) - CONTROLLER PANEL GROUND
P(M) - PERMANENT MAGNET GENERATOR
P(S) - STARTER MOTOR
SM(F) - STARTER MOTOR
STAN - STARTER SOLENOID
STP - INTERCONNECTION BOARD TERMINAL BLOCK
TBE - A/D TERMINAL BLOCK
TBS - DIGITAL INPUT TERMINAL BLOCK
TBR - CONTROLLER A.C. FUSE BLOCK
TDR - DIODE
W(F) - SONG HARNESS WELD


LEGEND

750-1000KW MITSUBISHI
DECISION-MAKER 550 CONTROLLER


750-1000KW MITSUBISHI
DECISION-MAKER 550 CONTROLLER

750-1000KW MITSUBISHI
DECISION-MAKER 550 CONTROLLER

750-1000KW MITSUBISHI
DECISION-MAKER 550 CONTROLLER



- P1 CONNECTIONS**
- 18 N/C
 - 19 UNINSULATED (OC)
 - 20 S5 UNINSULATED (P5)
 - 21 WHT (P5-C)
 - 22 RED (P5-B)
 - 23 RED (P5-A)
 - 24 N/C (P5-A)
 - 25 N/C (N6)
 - 26 70A UNINSULATED (P7)
 - 27 70A UNINSULATED (P7)
 - 28 WHT (P7-B)
 - 29 BLK (P7-A)
 - 30 BLK (P7-A)
 - 31 N/A (P9-A)
 - 32 N/C (E80)
 - 33 N/C
 - 34 N/C





TO SHEET 1

- P5 CONNECTIONS**
- A BLK
 - B RED
 - C WHT

- P7 CONNECTIONS**
- A BLK
 - B RED
 - C WHT


- P8 CONNECTIONS**
- 1 BLK (OC-1)
 - 2 WHT (OC-1)
 - 3 S2 (OC-0A0)



KOHLER CO.
 750-1000KW MITSUBISHI
 DECISION-MAKER 550 CONTROLLER
 GN81312

750-1000KW MITSUBISHI
 DECISION-MAKER 550 CONTROLLER

REV	DATE	DESCRIPTION
1	3-28-11	ISSUE DRAWING (20444-3)
2		
3		
4		
5		
6		
7		
8		



- P2E CONNECTIONS**
- PH #1 I1 (PID-9)
 - 2 I2 (PID-11)
 - 3 I3 (PID-12)
 - 4 I2R (PID-12)
 - 5 I3 (PID-13)
 - 6 I2R (PID-14)

- P2D CONNECTIONS**
- PH #1 V7 (PID-1)
 - 2 V8 (PID-3)
 - 3 V9 (PID-4)
 - 4 V6 (PID-5)


- P1D CONNECTIONS**
- PH #1 E12 (PID-24)
 - 2 E13 (PID-25)
 - 3 E14 (PID-26)
 - 4 3B (PID-21)
 - 5 3B
 - 6 N/C

- P1D CONNECTIONS (4 LEAD & 6 LEAD GENERATOR ONLY)**
- PH #1 V7
 - 2 V8
 - 3 V9
 - 4 V6
 - 5 V7
 - 6 V8
 - 7 V9
 - 8 V6
 - 9 V7
 - 10 I1R (P2A-1)
 - 11 I2 (P2A-2)
 - 12 I2R (P2A-4)
 - 13 I3R (P2A-5)
 - 14 I3 (P2A-6)
 - 15 N/C
 - 16 N/C
 - 17 N/C
 - 18 N/C
 - 19 N/C
 - 20 ENV (P8-3)
 - 21 3B (P8-4)
 - 22 3B (P8-5)
 - 23 N20 (P8-2)
 - 24 E12 (P8-1)

KOHLEN CO.
 1000 W. 10th St., Milwaukee, WI 53233
 414-224-1111
 FAX 414-224-1112
 WWW.KOHLEN.COM

DIAGRAM, WIRING
750-1000 KW MITSUBISHI
 DEC 2-28-11
 DEC 2-28-11
 777
 33
 6M81312

750-1000KW MITSUBISHI
 DECISION-MAKER 350 CONTROLLER



REV	DATE	REVISION	BY
-	2-18-05	NEW DRAWING (73983)	DPS
A	11-10-06	(D-B) OPTIONAL BATTERY HEATER OUTLET ADDED (79794)	SDM

NOTES:
 1.) BLOCK HEATER BREAKERS AND WIRING MAY BE DIFFERENT DUE TO ENGINE SIZE SELECTED PER UNIT. SEE BLOCK HEATER SUMMARY FOR AMPS ON UNIT SOLD.
 2.) DC LIGHT PACKAGE INCLUDES (4) 24 VDC LIGHTS & A WIND TIMER.


KOHLER CO.
 POWER SYSTEMS DIVISION
 3700 SOUTH GARDEN AVENUE, SUITE 200
 DENVER, COLORADO 80239-1100
 (303) 733-1200 FAX (303) 733-1201
 WWW.KOHLER.COM

DIAGRAM SCHEMATIC
TPIK ELECTRICAL PANEL

DATE: 2-18-05
 DRAWN: DPS
 CHECKED: TJK
 APPROVALS: [Signature]
 PART: 1-3

TPIK HOUSINGS
 ELECTRICAL ACCESSORIES
 1 PHASE

ADV-7035



NOTES:
 1.) BLOCK HEATER BREAKERS AND WIRING MAY BE DIFFERENT DUE TO ENGINE SIZE SELECTED PER UNIT. SEE BLOCK HEATER SUMMARY FOR AMPS ON UNIT SOLD.
 2.) DC LIGHT PACKAGE INCLUDES (4) 24 VDC LIGHTS & A WIND TIMER.

DATE: 02/21/05	BY: EB	REV: 1	DESCRIPTION: ADV-7035
DATE: 12/21/05	BY: EB	REV: 2	DESCRIPTION: ADV-7035
DATE: 2-21-05	BY: EB	REV: 3	DESCRIPTION: ADV-7035
DATE: 2-18-05	BY: EB	REV: 4	DESCRIPTION: ADV-7035
DATE: 2-18-05	BY: EB	REV: 5	DESCRIPTION: ADV-7035
DATE: 2-18-05	BY: EB	REV: 6	DESCRIPTION: ADV-7035
DATE: 2-18-05	BY: EB	REV: 7	DESCRIPTION: ADV-7035
DATE: 2-18-05	BY: EB	REV: 8	DESCRIPTION: ADV-7035
DATE: 2-18-05	BY: EB	REV: 9	DESCRIPTION: ADV-7035
DATE: 2-18-05	BY: EB	REV: 10	DESCRIPTION: ADV-7035


KOHLER CO.
 POWER SYSTEMS DIVISION
 10000 W. 100th Ave., Golden, CO 80401
 303-440-1000
 FAX: 303-440-1001
 WWW.KOHLER.COM

TPIK HOUSING ACCESSORIES
3 PHASE


DIAGRAM SCHEMATIC
TPIK ELECTRICAL PANEL

APPROVALS: [Signature] DATE: 2-18-05
 DRAWN: DJS DATE: 2-18-05
 CHECKED: TJK DATE: 2-21-05
 DESIGNED: EB DATE: 2-21-05


KOHLER GENERATOR CONTROL




THOMSON POWER SYSTEMS SWITCHBOARD



GENERATOR

G1

 KOHLER
 750REOZMD
 760KW / 950KVA
 346 / 600V 3P4W

CT1, CT2, CT3, CT4, PT1, PT2, PT3
 TO BE PROVIDED BY OTHERS
 FOR FRONTIER POWER PRODUCTS LTD.
 TO INSTALL TO GENSET











T1

DATE	5/DEC/2016	DWG #	10468
REV	2		24/FEB/2017
CLIENT WESTERN PACIFIC ENTERPRISES LTD.			
TITLE INTERFACING DRAWING FOR VOLTAGE AND CURRENT SENSING BETWEEN G1 AND THOMSON POWER SWITCHBOARD			
DRN BY	HO. K. CHUNG	W/O #	67060



REV 2	CIRCUIT UPDATE
REV 1	ADD PT
REV 0	INITIAL DRAFT



REV 2 CHANGE -- TPS DC24V
 REV 1 CIRCUIT UPDATE
 REV 0 INITIAL DRAFT




DATE 5/DEC/2016	DWG # 10471
REV 2	27/FEB/2017
CLIENT WESTERN PACIFIC ENTERPRISES LTD.	
TITLE INTERFACING DRAWING FOR GENSET CONTROL BETWEEN G1 AND THOMSON POWER SWITCHBOARD	
DRN BY HO. K. CHUNG	W/O # 67060



KOHLER GENERATOR CONTROL

THOMSON POWER SYSTEMS SWITCHBOARD

KOHLER
750REOZMD
760KW / 950KVA
346 / 600V 3P4W











CT1, CT2, CT3, CT4, PT1, PT2, PT3
TO BE PROVIDED BY OTHERS
FOR FRONTIER POWER PRODUCTS LTD.
TO INSTALL TO GENSET



REV 2 CIRCUIT UPDATE
REV 1 ADD PT
REV 0 INITIAL DRAFT

Frontier
POWER PRODUCTS

DATE	5/DEC/2016	DWG #	10469
REV	2		24/FEB/2017
CLIENT	WESTERN PACIFIC ENTERPRISES LTD.		
TITLE	INTERFACING DRAWING FOR VOLTAGE AND CURRENT SENSING BETWEEN G2 AND THOMSON POWER SWITCHBOARD		
DRN BY	HO. K. CHUNG	W/O #	67060



REV 2 CHANGE - TPS DC24V
 REV 1 CIRCUIT UPDATE
 REV 0 INITIAL DRAFT






DATE 5/DEC/2016	DWG # 10472
REV 2	27/FEB/2017
CLIENT WESTERN PACIFIC ENTERPRISES LTD.	
TITLE INTERFACING DRAWING FOR GENSET CONTROL BETWEEN G2 AND THOMSON POWER SWITCHBOARD	
DRN BY HO. K. CHUNG	W/O # 67060

KOHLER GENERATOR CONTROL

THOMSON POWER SYSTEMS SWITCHBOARD

CT1, CT2, CT3, CT4, PT1, PT2, PT3
TO BE PROVIDED BY OTHERS
FOR FRONTIER POWER PRODUCTS LTD.
TO INSTALL TO GENSET









KOHLER
750REOZMD
760KW / 950KVA
346 / 600V 3P4W



- REV 2 CIRCUIT UPDATE
- REV 1 ADD PT
- REV 0 INITIAL DRAFT

Frontier
POWER PRODUCTS

DATE	5/DEC/2016	DWG #	10470
REV	2	24/FEB/2017	
CLIENT	WESTERN PACIFIC ENTERPRISES LTD.		
TITLE	INTERFACING DRAWING FOR VOLTAGE AND CURRENT SENSING BETWEEN G3 AND THOMSON POWER SWITCHBOARD		
DRN BY	HO. K. CHUNG	W/O #	67060




REV 2 CHANGE - TPS DC24V
 REV 1 CIRCUIT UPDATE
 REV 0 INITIAL DRAFT



DATE 5/DEC/2016	DWG # 10473
REV 2	27/FEB/2017
CLIENT WESTERN PACIFIC ENTERPRISES LTD.	
TITLE INTERFACING DRAWING FOR GENSET CONTROL BETWEEN G3 AND THOMSON POWER SWITCHBOARD	
DRN BY HO. K. CHUNG	W/O # 67060

Miscellaneous

Refer to Section 4
for Seismic Anchor
Details




Read Jones Christoffersen
Consulting Engineers


Dwg. Ref. N/A
Scale N.T.S.

Sketch Title
GENERATOR ANCHOR DETAIL

REV	DATE	REVISION	BY
A	12-2-97	(A-1) DC WIRE RECOMMENDATION NOTE REVISED [52068]	KAR



NOTE:
DIMENSIONS IN [] ARE MILLIMETERS.






REV	DATE	REVISION	BY
A	12-2-97	(A-1) DC WIRE RECOMMENDATION NOTE REVISED [52068]	KAR

REV	DATE	REVISION	BY
A	12-2-97	(A-1) DC WIRE RECOMMENDATION NOTE REVISED [52068]	KAR

REV	DATE	REVISION	BY
A	12-2-97	(A-1) DC WIRE RECOMMENDATION NOTE REVISED [52068]	KAR

REV	DATE	REVISION	BY
A	12-2-97	(A-1) DC WIRE RECOMMENDATION NOTE REVISED [52068]	KAR

REV	DATE	REVISION
A	2-1-83	(C-3) AC & DC FUSE SYMBOLS REVISED
B	9-17-83	(G-3,2) "BLK" EXPANSION REMOVED FROM "N" WIRE (70388) (SAM)



NOTE: CHANGING AC INPUT VOLTAGE, THE AC INPUT FUSE MUST BE CHANGED TO AGREE AS SHOWN BELOW.

INPUT FUSE
 120 VAC 7A, TYPE ABC
 240 VAC 5A, TYPE ABC


KOHLER CO. POWER SYSTEMS DIVISION 1700 WEST 17TH AVENUE DENVER, COLORADO 80202		U.S. PATENT OFFICE PATENT NO. 3,339,896
MODEL NO. 233985-010 PART NO. 233968	REV. 1-1 1-1-82	SHEET 1-1

DIAGRAM, WIRING


AUTO-FLOAT 24 VOLT BATTERY CHARGER





233968

KOHLER CO. CONFIDENTIAL INFORMATION



BLOCK HEATER	PART REV	VOLTS/PHASE	REPLACEMENT ELEMENT (SERVICE)	WATTS	TYPE	OPERATING TEMPERATURE	BLOCK HEATER	PART REV	VOLTS/PHASE	REPLACEMENT ELEMENT (SERVICE)	WATTS	TYPE	OPERATING TEMPERATURE
GM62498	D	480V / 3Ø	GM62638	9000	1	120-140	10305000200	B	480V / 3Ø	10305000800	6000	4	120-140
GM62499	D	240V / 1Ø	GM62639	9000	2	120-140	10305000300	B	240V / 1Ø	10305000900	6000	4	120-140
GM62500	D	480V / 1Ø	GM62640	9000	3	120-140	10305000400	B	480V / 1Ø	10305001000	6000	4	120-140
GM62501	D	240V / 3Ø	GM62641	9000	1	120-140	10305000500	B	240V / 3Ø	10305001100	6000	4	120-140
GM62502	D	380V / 3Ø	GM62642	9000	1	120-140	10305000600	B	380V / 3Ø	10305001200	6000	4	120-140
GM62509	D	208V / 1Ø	GM62649	9000	2	120-140	10305000700	B	208V / 1Ø	10305001300	6000	4	120-140
GM62504	D	240V / 1Ø	GM62644	12000	3	120-140	10305001500	A	480V / 3Ø	10305002100	9000	4	120-140
GM62505	D	480V / 1Ø	GM62645	12000	3	120-140	10305001600	A	240V / 1Ø	10305002200	9000	4	120-140
GM62506	D	240V / 3Ø	GM62646	12000	1	120-140	10305001700	A	480V / 1Ø	10305002300	9000	4	120-140
GM62507	D	380V / 3Ø	GM62647	12000	1	120-140	10305001800	A	240V / 3Ø	10305002400	9000	4	120-140
GM62503	D	480V / 3Ø	GM62643	12000	1	120-140	10305001900	A	380V / 3Ø	10305002500	9000	4	120-140
GM62508	D	208V / 1Ø	GM62648	10500	3	120-140	10305002000	A	208V / 1Ø	10305002600	9000	4	120-140
GM62510	E	480V / 1Ø	GM74181	6000	1	120-140	GM97609	A	208V / 1Ø	GM98483	6000	4	100-120
GM62511	E	240V / 1Ø	GM74182	6000	2	120-140	GM97610	A	240V / 1Ø	GM98494	6000	4	100-120
GM62512	E	480V / 1Ø	GM74183	6000	3	120-140	GM97611	A	480V / 1Ø	GM98495	6000	4	100-120
GM62513	E	240V / 3Ø	GM74184	6000	1	120-140	GM97612	A	240V / 3Ø	GM98496	6000	4	100-120
GM62514	E	380V / 3Ø	GM74185	6000	1	120-140	GM97613	A	380V / 3Ø	GM98497	6000	4	100-120
GM77835	H	208V / 1Ø	GM77836	6000	2	120-140	GM97614	A	480V / 3Ø	GM98498	6000	4	100-120
ES-75396	G	208V / 3Ø	ES-75397	9000	1	120-140	GM97615	A	208V / 1Ø	GM98499	9000	4	100-120
ES-79356	J	208V / 3Ø	ES-79357	6000	1	120-140	GM97616	A	240V / 1Ø	GM98500	9000	4	100-120
ES-80588	A	208V / 3Ø	ES-80589	12000	1	120-140	GM97617	A	480V / 1Ø	GM98501	9000	4	100-120
ES-82106	A	400V / 3Ø	ES-82107	12000	1	120-140	GM97618	A	240V / 3Ø	GM98502	9000	4	100-120
							GM97619	A	380V / 3Ø	GM98503	9000	4	100-120
							GM97510	A	480V / 3Ø	GM98504	9000	4	100-120










REV.	DATE	BY	CHKD.	APP'D.	DESCRIPTION
1	8-13-13	JMS	JMS	JMS	ISSUE FOR PRODUCTION
2	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
3	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
4	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
5	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
6	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
7	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
8	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
9	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
10	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
11	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
12	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
13	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
14	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
15	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
16	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
17	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
18	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
19	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
20	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE

REV.	DATE	BY	CHKD.	APP'D.	DESCRIPTION
1	8-13-13	JMS	JMS	JMS	ISSUE FOR PRODUCTION
2	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
3	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
4	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
5	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
6	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
7	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
8	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
9	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
10	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
11	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
12	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
13	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
14	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
15	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
16	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
17	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
18	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
19	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
20	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE

REV.	DATE	BY	CHKD.	APP'D.	DESCRIPTION
1	8-13-13	JMS	JMS	JMS	ISSUE FOR PRODUCTION
2	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
3	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
4	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
5	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
6	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
7	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
8	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
9	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
10	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
11	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
12	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
13	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
14	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
15	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
16	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
17	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
18	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
19	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE
20	7-1-14	JMS	JMS	JMS	REVISED FOR REVISED RANGE

COHLETT, INC. 1000 W. WISCONSIN ST. MILWAUKEE, WI 53224 U.S.A.
 POWER SYSTEMS, INC. 1000 W. WISCONSIN ST. MILWAUKEE, WI 53224 U.S.A.
 PROPERTY AND MUST NOT BE USED EXCEPT BY KOHLER CO.
 DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF
 DESIGN OR INVENTION ARE RESERVED.

SCALE: 0.30 (1:3)
 DATE: 4-7-08
 DRAWN: JMS
 CHECKED: JMS
 APPROVED: JMS
 TITLE: DWG. HEATER, BLOCK
 SHEET: 2 OF 4
 PART NO.: GM62498-CMP








TYPE 3

REV#	DATE	BY	CHKD	APP'D	DESCRIPTION
1	8-13-13	JMS	JMS	JMS	ISSUE FOR PRODUCTION
2	7-11-14	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
3	4-15-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
4	6-23-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
5	8-14-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
6	10-12-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
7	11-2-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL

REV#	DATE	BY	CHKD	APP'D	DESCRIPTION
1	8-13-13	JMS	JMS	JMS	ISSUE FOR PRODUCTION
2	7-11-14	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
3	4-15-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
4	6-23-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
5	8-14-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
6	10-12-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL
7	11-2-15	JMS	JMS	JMS	REVISED FOR 24VDC RELAY CONTROL

KOHLER CO. METRIC PROE POWER SYSTEMS, KOHLER, WI 53044 U.S.A. PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO. DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF DESIGN OR INVENTION ARE RESERVED.			
DWG. HEATER, BLOCK			
SCALE:	0.30 (1:3)	DATE:	9-15-09
DWG. NO.:	GM62498-CMP	REV. NO.:	1
SHEET 3 OF 4		SHEET 3 OF 4	







TYPE 4

REV	DATE	ON COMPLETE	UNES	SEE PART NO.	FOR REVISION LEVEL	BY	UNLESS OTHERWISE SPECIFIED	METRIC	PROE
L	4-15-15	SHEET 4	TYPE 4	ADDED	SEE SHEET 1 (CT114235)	JMS	175 MILLIMETER PER INCH WIREMETER	KOHLER CO.	
M	6-23-15	SEE SHEET 1	CT1125811			JMS	2 1/4 x 4 1/2	POWER SYSTEMS,	U.S.A.
M	8-14-15	SEE SHEET 1	CT11229521			JMS	3 1/2 x 4 1/2	KOHLER, WI 53044	
N	10-12-15	IB-41 WIRING DIAGRAM UPDATED (ID-3-2) WIERS OF ROX AND ELEMENT REVISED. SEE SHEETS 1, 2 AND 3 (CT1123009)				JMS	MAX SURFACE FINISH	PROPERTY AND MUST NOT BE USED EXCEPT KOHLER CO.	
P	11-2-15	(ID-1) ELEMENT REMOVED (IB-41) 1 PHASE WIRING DIAGRAM ADDED (CT1123009)				JMS	DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF		
APPROVALS		DATE	SCALE	0.30	1:1				
SIGNED		SVP	4-15-15						
CHECKED		JMS	4-15-15						
DRAWN		JMS	4-15-15						
DESIGNED		JMS	4-15-15						

DWG. HEATER BLOCK
 SHEET 4 OF 4
 GM62498-CMP

PART NO.	REV	AMPS % RATING	GFI	VENDOR NO.
GM24181-1	C	600 100	NO	PGP36060CU33A
GM24181-2	C	600 100	YES	PGP36060CU44A
GM24181-3	C	800 80	NO	PGP36080CU33A
GM24181-4	C	800 80	YES	PGP36080CU44A
GM24181-5	C	800 100	NO	PGP36080CU33A
GM24181-6	C	800 100	YES	PGP36080CU44A
GM24181-7	C	1000 80	NO	PGP36100CU33A
GM24181-8	C	1000 80	YES	PGP36100CU44A
GM24181-9	C	1000 100	NO	PGP36100CU33A
GM24181-10	C	1000 100	YES	PGP36100CU44A
GM24181-11	C	1200 80	NO	PGP36120CU33A
GM24181-12	C	1200 80	YES	PGP36120CU44A
GM24181-13	C	1200 100	NO	PGP36120CU33A
GM24181-14	C	1200 100	YES	PGP36120CU44A


NOTE: (4) #10-32 X 4.5 INCH MOUNTING SCREWS INCLUDED.



REV	DATE	DESCRIPTION
1	3-22-02	NEW DRAWING [86249]
A	8-12-03	(0-4) THREADED BAR NOTE ADDED. [70090]
B	1-12-03	(0-7) GM24181-13 CFI: NO WAS YES [70840]
C	2-23-07	(0-3) KOHLER NOTE ADDED [78985]

NOTE:
 KOHLER PART # TO BE CLEARLY VISIBLE ON
 CIRCUIT BREAKER AND ON INDIVIDUAL PACKAGING.

NOTE:
 THREADED BAR SUPPLIED WITH BREAKER IS USED WITH LUGS OR WHEN
 BUS BARS ARE INSTALLED WITH BOLTS INSERTED FROM THE FRONT.
 REMOVE AND DISCARD BAR WHEN BOLTS ARE INSTALLED FROM THE REAR
 OF BREAKER.



8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

8 7 6 5 4 3 2 1

D C B A

KOHLER CO.
 12000 W. 120th Ave., Suite 100
 Golden, CO 80601
 (303) 239-1000
 FAX: (303) 239-1001
 WWW.KOHLER.COM

MODEL: GM24181-13
 PART NO.: GM24181-13
 REV: 1-13


SQUARE D P-FRAME CIRCUIT BREAKER
 3 POLE ELECTRONIC TRIP

METRIC CAD FILE

SQUARE D P-FRAME CIRCUIT BREAKER
 3 POLE ELECTRONIC TRIP

600-800A

RATING AMPS		STANDARD BREAKERS		STANDARD BREAKERS CONTINUED		AL/CU MECHANICAL LOAD LUGS PER PHASE		WIRE BENDING SPACE 4M/5M		WIRE BENDING SPACE 7M		STANDARD BREAKER COMBINATIONS POSITIONS (SEE DIAGRAM)			
RATING AMPS	TRIP TYPE	FRAME	TRIP TYPE	TRIP UNIT	RATING AMPS	FRAME	WIRE RANGE		WIRE BENDING SPACE 4M/5M	WIRE BENDING SPACE 7M	1 OR 5 2 OR 6 3 OR 7 4 OR 8				
							AMPS	WIRE RANGE			H/J	H/J	H/J	H/J	H/J
80% OR 100%	THERMAL MAGNETIC	HD	ELECTRONIC LSI	P6	400	P6	15-150	(1) #14 TO 3/0	63 [25.7]	785 [30.9]					
					600		15-150	(1) #14 TO 2/0 CU ONLY							
					700		175-250	(1) 3/0 TO 350 KCMIL	639 [25.1]	771 [30.3]					
					800		THERMAL MAGNETIC								
					1000		THERMAL MAGNETIC								
					1200		THERMAL MAGNETIC								
					800		ELECTRONIC LSI								
					1000		ELECTRONIC LSI								
					1200		ELECTRONIC LSI								
					800		ELECTRONIC LSI								
80% OR 100%	THERMAL MAGNETIC	JD	ELECTRONIC LSI	LG	400	LG	65	(1) 1/0 TO 4/0							
					600		100	(1) 3/0 TO 300 KCMIL							
					800		100	(1) #1 TO 600 KCMIL OR (2) #1 TO 250 KCMIL	551 [21.6]	683 [26.8]					
					1000		100	(2) 2/0 TO 500 KCMIL AL/CU	559 [22.0]	691 [27.2]					
					1200		100	(3) 3/0 TO 500 KCMIL	523 [20.5]	655 [25.7]					
					800		1000-1200	(4) 3/0 TO 500 KCMIL	480 [18.9]	612 [24.0]					
					1000		1600-2500	(8) 1/0-750 KCMIL OR (16) 1/0-300 KCMIL	483 [19.0]	615 [24.2]					
					1200		3000	(8) 1/0-750 KCMIL OR (16) 1/0-300 KCMIL	510 [20.0]	642 [25.2]					
					1000		THERMAL MAG								
					1200		ELECTRONIC LSI								
80%	ELECTRONIC LSI	HD/HG	ELECTRONIC LSI	P6	400	P6	65	(1) 1/0 TO 4/0							
					600		100	(1) 3/0 TO 300 KCMIL							
					800		100	(1) #1 TO 600 KCMIL OR (2) #1 TO 250 KCMIL	551 [21.6]	683 [26.8]					
					1000		100	(2) 2/0 TO 500 KCMIL AL/CU	559 [22.0]	691 [27.2]					
					1200		100	(3) 3/0 TO 500 KCMIL	523 [20.5]	655 [25.7]					
					800		1000-1200	(4) 3/0 TO 500 KCMIL	480 [18.9]	612 [24.0]					
					1000		1600-2500	(8) 1/0-750 KCMIL OR (16) 1/0-300 KCMIL	483 [19.0]	615 [24.2]					
					1200		3000	(8) 1/0-750 KCMIL OR (16) 1/0-300 KCMIL	510 [20.0]	642 [25.2]					
					1000		THERMAL MAG								
					1200		ELECTRONIC LSI								
100%	ELECTRONIC LSI	HD/HG	ELECTRONIC LSI	RJ	400	RJ	65	(1) 1/0 TO 4/0							
					600		100	(1) 3/0 TO 300 KCMIL							
					800		100	(1) #1 TO 600 KCMIL OR (2) #1 TO 250 KCMIL	551 [21.6]	683 [26.8]					
					1000		100	(2) 2/0 TO 500 KCMIL AL/CU	559 [22.0]	691 [27.2]					
					1200		100	(3) 3/0 TO 500 KCMIL	523 [20.5]	655 [25.7]					
					800		1000-1200	(4) 3/0 TO 500 KCMIL	480 [18.9]	612 [24.0]					
					1000		1600-2500	(8) 1/0-750 KCMIL OR (16) 1/0-300 KCMIL	483 [19.0]	615 [24.2]					
					1200		3000	(8) 1/0-750 KCMIL OR (16) 1/0-300 KCMIL	510 [20.0]	642 [25.2]					
					1000		THERMAL MAG								
					1200		ELECTRONIC LSI								
80%	THERMAL MAGNETIC ONLY	LA	MICROLOGIC 3.2	LA	500-1000	LA	9-32.5	(1) 1/0 TO 4/0							
					750-1600		84-546								
					1000-2000		180-1040								
					1125-2250		348-1690								
					1250-2500		684-2500								
					1500-3000										
					1750-3500										
					2000-4000										
					100		MAGNETIC ONLY								
					300		THERMAL MAGNETIC								
350	MICROLOGIC 3.2														
400	MICROLOGIC 3.2														
80%	MAGNETIC ONLY	LA	MICROLOGIC 3.3	LA	500-1000	LA	9-32.5	(1) 1/0 TO 4/0							
					750-1600		84-546								
					1000-2000		180-1040								
					1125-2250		348-1690								
					1250-2500		684-2500								
					1500-3000										
					1750-3500										
					2000-4000										
					100		MAGNETIC ONLY								
					300		THERMAL MAGNETIC								
350	MICROLOGIC 3.3														
400	MICROLOGIC 3.3														



UL INTERRUPT RATINGS

BREAKER	KA • 240V	KA • 480V	KA • 600V
HD	25	18	14
HG	65	35	18
HJ	100	65	25
JD	25	18	14
JG	65	35	18
JJ	100	65	25
LA	42	30	22
LG	65	35	18
LG	65	35	18
MG	65	35	18
PG	65	35	18
PJ	100	65	25
RJ	100	65	25
NW	100	100	85

NOTES:
 1) SEE UNIT DIMENSION PRINT (ADV-XXXX) FOR ADDITIONAL DIMENSIONS, JUNCTION BOX AND STUB-UP LOCATION.
 2) CONSULT FACTORY FOR BREAKER COMBINATIONS NOT SHOWN ON THIS PRINT.
 3) MECHANICAL LUGS ARE AVAILABLE FOR NEUTRAL. SEE ADV-7376.
 4) UNITS ARE SHIPPED WITH NEUTRAL BUS ASSEMBLIES THAT ARE NOT BONDED TO GROUND. IF A GROUND FAULT CIRCUIT BREAKER OR GROUND FAULT RELAY IS PROVIDED THE NEUTRAL WILL BE BONDED TO GROUND. CONSULT NEC AND/OR LOCAL ELECTRICAL CODES FOR THE PROPER INSTALLATION REQUIREMENTS.
 5) CIRCUIT BREAKER FRAMES REFER TO STANDARD SQUARE-D PRODUCT.
 6) STANDARD NEUTRALS PROVIDED ARE SIZED FOR MAXIMUM UNIT AMPS. GFT NEUTRALS ARE MATCHED TO THEIR CIRCUIT BREAKER AMPS.
 7) DIMENSIONS IN [] ARE INCHES.
 8) SEE 1B29 FOR PART NUMBER CROSS REFERENCE.
 9) BREAKER AND LOAD BUS PHASING ON RIGHT IS A-B-C. ON LEFT IS C-B-A.
 10) 48" WIDE JUNCTION BOXES ARE NOT AVAILABLE WITH NW FRAME BREAKERS, OR M OR P FRAMES IN POSITION 3 & 4, OR LG FRAME BREAKERS IN POSITION 4.

REVISIONS:

REV	DATE	ON	COMPOSITE	UNITS	BY	DATE	FOR	REVISION	LEVEL
A	12-12-11	NEW	DESIGN	LSI	WSD	12-12-11	LSI	LSI	1
B	10-3-12	ELECTRONIC TRIP	H/J'S	ADDED. WITH	HG & JG.				
C	11-7-12	LG WAS	D.	80%	LG	400A	ADDED. TRIP	CHART	
D	4-23-11	OFFERINGS	IC126372						
E	4-23-11	(A-5) NOTE	10	ADDED: (C-4) J-BOX	WIDTH	DIMS			
F	4-23-11	ADDED. SHEET	6	ADDED: (C126128)					

APPROVALS:







DATE: WSD 4-23-11

KOHLER CO.
 METRIC PROBE
 POWER SYSTEMS, KOHLER, WI 53044 U.S.A.
 PROPERTY AND MUST NOT BE USED EXCEPT UNDER CO.
 DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF
 TITLE

DIMENSION PRINT

SCALE: 0.15 (4-23-11) SHEET 1 OF 6

ADV-8030



STANDARD LOW VOLTAGE LOAD BUS KIT.
RIGHT-FACING SHOWN. LEFT FACING AND DUAL AVAILABLE

STANDARD MEDIUM VOLTAGE (5KV) LOAD BUS KIT.
RIGHT-FACING ONLY

BREAKER AND LOAD BUS PHASING	
A	RIGHT
B	RIGHT
C	RIGHT
A	LEFT
B	LEFT
C	LEFT

KOHLER CO. METRIC PROE	
POWER SYSTEMS, KOHLER, WI 53024 U.S.A.	
PROPERTY AND MUST NOT BE USED EXCEPT KOHLER CO.	
DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF	
DESIGN OR INVENTION ARE RESERVED.	
DATE	
APPROVALS	
DESIGNER	
DRWING	
SCALE	0.15
CAD NO.	
DATE	5-4-11
DESIGNED	WSD
DATE	5-4-11
APPROVED	A.J.H.
DATE	5-4-11


REVISION		DATE	BY	DESCRIPTION
1	5-4-11	WSD	WSD	NEW DESIGN (SEE PART NO. FOR REVISION LEVEL)
2	12-12-11	WSD	WSD	NEW DRAWING (9137)
3	10-3-12	WSD	WSD	SEE SHEETS 1 & 5 (CND05461)
4	11-7-12	WSD	WSD	SEE SHEETS 1 & 3 (CT26372)
5	11-7-12	WSD	WSD	SEE OTHER SHEETS (CT2828)

DIMENSION PRINT	
SCALE	0.15
CAD NO.	
DATE	5-4-11
DESIGNED	WSD
DATE	5-4-11
APPROVED	A.J.H.
DATE	5-4-11

ADV-8030


4M/5M/7M GENSETS

SHEET 2 OF 6




SECTION A-A
STANDARD LOW-VOLTAGE NEUTRAL


BOTTOM ENTRY (TYP BOTH SIDES)
SEE UNIT ADV FOR RELATION TO GENSET FOOTPRINT




SECTION A-A
STANDARD LOW-VOLTAGE NEUTRAL
IN 48" WIDE JUNCTION BOX



SECTION A-A
LSIG LOW-VOLTAGE NEUTRAL
IN 48" WIDE JUNCTION BOX



SECTION B-B
STANDARD MEDIUM VOLTAGE (5KV) NEUTRAL




SECTION B-B
R OR NW FRAME LSIG NEUTRAL

REV#	DATE	BY	DESCRIPTION	SCALE	DATE	APPROVALS	DATE	SCALE	DATE
A	3-28-11	MSD	NEW DRAWING (19132)	1:1	3-28-11	MSD	3-28-11	0.15	3-28-11
B	10-3-12	MSD	CHART ADDED (126312)	1:1	10-3-12	MSD	10-3-12	0.15	10-3-12
C	11-7-12	MSD	J-BOX NEUTRAL VIEWS ADDED (126312)	1:1	11-7-12	MSD	11-7-12	0.15	11-7-12


KOHLER CO. METRIC PROE
POWER SYSTEMS, KOHLER, WI 53044 U.S.A.
PROPERTY AND MUST NOT BE USED EXCEPT BY KOHLER CO.
DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF
TITLE

DIMENSION PRINT
SCALE: 0.15
JOB NO.:
DATE: 3-28-11
DRAWN: MSD
CHECKED: MSD
APPROVED: A.JH



4M/5M/7M GENSETS
ADV-8030
SHEET 3 OF 6




H, J, OR LG-FRAME LSIG NEUTRAL
250A J SHOWN
POSITION VARIES BASED ON CONFIGURATION



P-FRAME LSIG NEUTRAL
POSITION VARIES BASED ON CONFIGURATION



MECHANICAL LOAD LUGS INCLUDED WITH H, J & LG LSIG NEUTRALS		
BREAKER FRAME	AMPS	WIRE RANGE
H	60-150	(1) #14 TO 3/0 AWG AL/CU
J	250	(1) 3/0 TO 350 KCMIL AL/CU
LG	400-600	(2) 4/0 TO 500 KCMIL AL/CU



DETAIL F
SCALE 0.500



REV#	DATE	BY	DESCRIPTION
			ON COMPOSITE DIMS. SEE PART NO. FOR REVISION LEVEL
			BY 11-7-12 NEW DRAWING 1
			BY 11-7-12 SEE OTHER SHEETS (CT28728)

APPROVALS	DATE	SCALE	CAD NO.
DESIGNED	11-7-12	0.15	
CHECKED	11-7-12		
DRAWN	11-7-12		
INVENTOR			

KOHLER CO. METRIC PROE
POWER SYSTEMS, KOHLER, WI 53044 U.S.A.
PROPERTY AND MUST NOT BE USED EXCEPT BY KOHLER CO.
DESIGN OR INVENTION ARE RESERVED. ALL RIGHTS OF
KOHLEKORPUNG, MANNHEIM, GERMANY ARE RESERVED.

DIMENSION PRINT	
SCALE	0.15
CAD NO.	
DATE	11-7-12
BY	AJH
CHECKED	AJH
DRAWN	AJH
INVENTOR	

ABC BUS (TYP ALL LOW-VOLTAGE UNITS, NOT SHOWN ON ALL VIEWS)





FOR ALL CIRCUIT BREAKER KITS:
MOUNTING KIT CONSISTS OF ALL
SHEET METAL, BUS, CABLES, AND
HARDWARE REQUIRED TO MOUNT
AND CONNECT BREAKER.

DUAL R-FRAME CIRCUIT BREAKER

DUAL NW-FRAME CIRCUIT BREAKER

R-FRAME CIRCUIT BREAKER
RIGHT-FACING SHOWN. LEFT-FACING AVAILABLE.
SEE CHARTS ON PAGE 1 FOR LUGS AND BENDING SPACE

NW-FRAME CIRCUIT BREAKER
RIGHT-FACING SHOWN. LEFT-FACING AVAILABLE.
SEE CHARTS ON PAGE 1 FOR LUGS AND BENDING SPACE



DUAL R-FRAME CIRCUIT BREAKER

DUAL NW-FRAME CIRCUIT BREAKER

R-FRAME CIRCUIT BREAKER
RIGHT-FACING SHOWN. LEFT-FACING AVAILABLE.
SEE CHARTS ON PAGE 1 FOR LUGS AND BENDING SPACE

NW-FRAME CIRCUIT BREAKER
RIGHT-FACING SHOWN. LEFT-FACING AVAILABLE.
SEE CHARTS ON PAGE 1 FOR LUGS AND BENDING SPACE

BREAKER AND LOAD BUS PHASING	
RIGHT	
A	B
C	A
LEFT	
A	B
C	A

REV#	DATE	BY	DESCRIPTION	SCALE	DATE	APPROVALS	DATE	SCALE	DATE
	5-6-11	WSD	NEW DRAWING (09137)	1:1	5-6-11	WSD	5-6-11	1:1	5-6-11
A	12-12-11	WSD	SEE SHEETS 1 & 5 (CND05461)	1:1	12-12-11	WSD	12-12-11	1:1	12-12-11
B	10-3-12	WSD	SEE SHEETS 1 & 3 (CT26312)	1:1	10-3-12	WSD	10-3-12	1:1	10-3-12
C	11-7-12	WSD	SEE OTHER SHEETS (CT28128)	1:1	11-7-12	WSD	11-7-12	1:1	11-7-12

MATERIALS		DIMENSION PRINT	
WSD	5-6-11	WSD	5-6-11
WSD	12-12-11	WSD	12-12-11
WSD	10-3-12	WSD	10-3-12
WSD	11-7-12	WSD	11-7-12

NOTE: COMBINATIONS OF R-FRAME WITH NW-FRAME NOT AVAILABLE.

4M/5M/7M GENSETS

ADV-8030

11/16

11/16

11/16

Warranty

Stationary Standby and Prime Power Industrial Generator Set One-Year or Two Thousand (2000)-Hour Limited Warranty

Your Kohler product has been manufactured and inspected with care by experienced craftsmen. If you are the original end user, Kohler Co. warrants, for the period indicated below, each product to be free from defects in materials and workmanship. In the event of a defect in materials or workmanship, Kohler Co. will repair, replace, or make appropriate adjustment at Kohler Co.'s option if the product, upon Kohler Co.'s inspection, is found to be properly installed, maintained, and operated in accordance with Kohler Co.'s instruction manuals. A Kohler distributor, dealer, or authorized service representative must perform startup.

Kohler Product

Stationary Standby Generator Set & Accessories

Warranty Coverage

One (1) year from registered startup or two thousand (2000) hours (whichever occurs first). In any event, the warranty period will expire not later than thirty (30) months from the date of shipment from Kohler Co.'s factory.

Stationary Prime Power Generator Set & Accessories

One (1) year from registered startup or two thousand (2000) hours (whichever occurs first). In any event, the warranty period will expire not later than thirty (30) months from the date of shipment from Kohler Co.'s factory.

The following will **not** be covered by the warranty:

1. Normal wear, routine tuneups, tuneup parts, adjustments, and periodic service.
2. Damage, including but not limited to damage caused by accidents, improper installation or handling, faulty repairs not performed by an authorized Kohler service representative, improper storage, or acts of God.
3. Damage caused by operation at speeds, or with fuel, loads, conditions, modifications or installation contrary to published specifications.
4. Damage caused by negligent maintenance such as:
 - a. Failure to provide the specified type and sufficient quantity of lubricating oil.
 - b. Failure to keep the air intake and cooling fin areas clean.
 - c. Failure to service the air cleaner.
 - d. Failure to provide sufficient coolant and/or cooling air.
 - e. Failure to perform scheduled maintenance as prescribed in supplied manuals.
 - f. Failure to regularly exercise the generator set under load (stationary applications only).
5. Original installation charges and startup costs.
6. Starting batteries and the following related expenses:
 - a. Labor charges related to battery service.
 - b. Travel expenses related to battery service.
7. Additional expenses for repairs performed after normal business hours, i.e. overtime or holiday labor rates.
8. Rental of equipment during the performance of warranty repairs.
9. Removal and replacement of non-Kohler-supplied options and equipment.
10. Non-Kohler replacement parts. Replacement of a failed Kohler part with a non-Kohler part voids the warranty on that part.
11. Radiators replaced rather than repaired.
12. Fuel injection pumps not repaired by an authorized Kohler service representative.
13. Non-Kohler-authorized repair shop labor without prior approval from Kohler Co. Warranty Department.
14. Engine fluids such as fuel, oil, or coolant/antifreeze.
15. Shop supplies such as adhesives, cleaning solvents, and rags.
16. Expenses incurred investigating performance complaints unless the problem is caused by defective Kohler materials or workmanship.
17. Maintenance items such as fuses, lamps, filters, spark plugs, loose or leaking clamps, and adjustments.
18. Travel time and mileage exceeding 300 miles round trip.

To obtain warranty service, call 1-800-544-2444 for your nearest authorized Kohler service representative or write Kohler Co., Kohler Power Systems Service Department, MS072, Kohler, WI 53044 USA.

KOHLER CO. SHALL NOT BE LIABLE FOR SPECIAL, INCIDENTAL, AND/OR CONSEQUENTIAL DAMAGES OF ANY KIND including, but not limited to, incidental and/or consequential labor costs, installation charges, telephone charges, or transportation charges in connection with the replacement or repair of defective parts.

This is our exclusive written warranty. We make no other express warranty nor is anyone authorized to make any on our behalf.

ANY IMPLIED OR STATUTORY WARRANTY, INCLUDING ANY WARRANTY OF MERCHANTABILITY OR FITNESS FOR A PARTICULAR PURPOSE, IS EXPRESSLY LIMITED TO THE DURATION OF THIS WARRANTY. Some states do not allow limitations on how long an implied warranty lasts, or the exclusion or limitation of incidental and/or consequential damages, so the above limitation or exclusion may not apply to you.

This warranty gives you specific legal rights, and you may also have other rights which vary from state to state.

KOHLER
Power Systems

KOHLER CO. Kohler, Wisconsin 53044
Phone 920-457-4441, Fax 920-459-1646
For the nearest sales/service outlet in the
US and Canada, phone 1-800-544-2444
KOHLERPower.com

TP-5374 12/15e

Certification

Certificate US95/0189

The management system of

Kohler Power Systems, a Business Unit of Kohler Co.

N7650 Lakeshore Drive (known as Mosel Plant)
Sheboygan, WI, 53083, United States

has been assessed and certified as meeting the requirements of

ISO 9001:2008

For the following activities

Design, manufacture, and distributor support for electrical generators, alternators, automatic transfer switches, and switchgear.

Further clarifications regarding the scope of this certificate and the applicability of ISO 9001:2008 requirements may be obtained by consulting the organization

This certificate is valid from 6 November 2015 until 15 September 2018 and remains valid subject to satisfactory surveillance audits. Recertification audit due a minimum of 60 days before the expiration date. Issue 12 : 14 October 2015. Certified since November 2003

This is a multi-site certification. Additional site details are listed on subsequent pages.




Authorized by

John Woodman
Senior Vice President SSC, North America
SGS Systems & Services Certification, a Division of SGS North America, Inc.
201 Route 17 North, Rutherford, NJ 07070, USA
t (201) 508-3000 f (201) 935-4555 www.us.sgs.com

This certificate remains the property of SGS and shall be returned upon request

Page 1 of 2



Kohler Power Systems, a Business Unit of Kohler Co.

ISO 9001:2008



Issue 12 : 14 October 2015

Additional facilities

.300 N. Dekora Woods Blvd., Saukville, WI 53080 (Known as Sauk)
Scope: Manufacturer of fuel tanks, skids, fabricated components, enclosures, and assembly of enclosures and generators.

4327 County EE, Sheboygan, WI 53081 (Known as KWIP Warehouse)
Scope: Receiving and storage of generator components & receiving and shipping of generator sets.



Kohler Standby/Prime Generator Set Test Program

Testing is an integral part of quality assurance. In keeping with our uncompromising commitment to quality, safety, and reliability, every Kohler Standby/Prime power generator set undergoes an extensive series of prototype and production testing.

Prototype Testing

Prototype testing includes the potentially destructive tests necessary to verify design, proper function of protective devices and safety features, and reliability expectations. Kohler's prototype testing includes the following:

- Alternator temperature rise test per NEMA MG1-32.6. Standby and prime ratings of the alternator are established during this test.
- Maximum power test to assure that the prime mover and alternator have sufficient capacity to operate within specifications.
- Alternator overload test per NEMA MG1-32.8.
- Steady-state load test to ensure voltage regulation meets or exceeds ANSI C84.1, NEMA MG1-32.17 requirements and to verify compliance with steady-state speed control specifications.
- Transient test to verify speed controls meets or exceeds specifications.
- Transient load tests per NEMA MG1-32.18, and ISO 8528 to verify specifications of transient voltage regulation, voltage dip, voltage overshoot, recovery voltage, and recovery time.
- Motor starting tests per NEMA MG1-32.18.5 to evaluate capabilities of generator, exciter, and regulator system.
- Three-phase symmetrical short-circuit test per NEMA MG1-32.13 to demonstrate short circuit performance, mechanical integrity, ability to sustain short-circuit current.
- Harmonic analysis, voltage waveform deviation per NEMA MG1-32.10 to confirm that the generator set is producing clean voltage within acceptable limits.

Torsional analysis data, to verify torsional effects are not detrimental and that the generator set will provide dependable service as specified, is available upon request.

Kohler offers other testing at the customer's request at an additional charge. These optional tests include power factor testing, customized load testing for specific application, witness testing, and a broad range of MIL-STD-705c testing. A certified test report is also available at an additional charge.

- Generator set cooling and air flow tests to verify maximum operating ambient temperature.
- Reliability tests to demonstrate product durability, followed by root cause analysis of discovered failures and defects. Corrective action is taken to improve the design, workmanship, or components.
- Acoustical noise intensity and sound attenuation effects tests.

Production Testing

In production, Kohler Standby/Prime generator sets are built to the stringent standards established by the prototype program. Every Kohler Generator set is fully tested prior to leaving the factory. Production testing includes the following:

- Stator and exciter winding high-potential test on all generators. Surge transient tests on stators for generators 180 kW or larger. Continuity and balance tests on all rotors.
- One-step, full-load pickup tests to verify that the performance of each generator set, regulator, and governor meets published specifications.
- Regulation and stability of voltage and frequency are tested and verified at no load, 1/4 load, 1/2 load, 3/4 load, and full-rated load.
- Voltage, amperage, frequency and power output ratings verified by full-load test.
- The proper operation of controller logic circuitry, prealarm warnings, and shutdown functions is tested and verified.
- Any defect or variation from specification discovered during testing is corrected and retested prior to approval for shipment to the customer.

KOHLER[®]
POWER SYSTEMS

KOHLER CO. Kohler, Wisconsin 53044
Phone 920-565-3381, Fax 920-459-1646
For the nearest sales/service outlet in the
US and Canada, phone 1-800-544-2444
KohlerPowerSystems.com

Prestartup Checklist

Generator Set/Transfer Switch Installation Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Make the following installation checks before performing the Startup Checklist.

Note: Use this form as a general guide, along with any applicable codes or standards. Comply with all applicable codes and standards. Improper installation voids the warranty.


		Does Not Apply	
Equipment Room or Weather Housing			
<input type="checkbox"/> <input type="checkbox"/> Does Not Apply Yes	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 1. Is the equipment installed in a fire-resistant room (made of non-combustible material) or in an outdoor weather housing?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 25. Is there an exhaust line condensate trap with a drain installed?
<input type="checkbox"/> <input type="checkbox"/> 2. Is there adequate clearance between the engine and floor for service maintenance?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 26. Is the specified silencer installed and are the hanger and mounting hardware tightened?
<input type="checkbox"/> <input type="checkbox"/> 3. Is there emergency lighting available at the equipment room or weather housing?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 27. Is a heat-isolating thimble(s) installed at points where exhaust lines pass through combustible wall(s) or partition(s)?
<input type="checkbox"/> <input type="checkbox"/> 4. Is there adequate heating for the equipment room or outdoor weather housing?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 28. Is the exhaust line free of excessive bends and restrictions? Is the backpressure within specifications?
<input type="checkbox"/> <input type="checkbox"/> 5. Is the equipment room clean with all materials not related to the emergency power supply system removed?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 29. Is the exhaust line installed with a downward pitch toward the outside of the building?
<input type="checkbox"/> <input type="checkbox"/> 6. Is the equipment room protected with a fire protection system?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 30. Is the exhaust line protected from entry by rain, snow, and animals?
Engine and Mounting			
<input type="checkbox"/> <input type="checkbox"/> 7. Is the mounting surface(s) properly constructed and leveled?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 31. Does the exhaust system outlet location prevent entry of exhaust gases into buildings or structures?
<input type="checkbox"/> <input type="checkbox"/> 8. Is the mounting surface made from non-combustible material?	<input type="checkbox"/> <input type="checkbox"/>		<input type="checkbox"/> <input type="checkbox"/> 32. Are individuals protected from exposure to high temperature exhaust parts and are hot parts safety decals present?
<input type="checkbox"/> <input type="checkbox"/> 9. Was the generator-to-engine alignment performed after attaching the skid to the mounting base? Generator sets with two-bearing generators require alignment.	<input type="checkbox"/> <input type="checkbox"/>		
Lubrication			
<input type="checkbox"/> <input type="checkbox"/> 10. Is the engine crankcase filled with the specified oil?	<input type="checkbox"/> <input type="checkbox"/>		
Cooling and Ventilation			
<input type="checkbox"/> <input type="checkbox"/> 11. Is the cooling system filled with the manufacturer's specified coolant/antifreeze and purged of air?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 12. Is there adequate inlet and outlet air flow (electric louvers adjusted and ventilation fan motor(s) connected to the corresponding voltage)?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 13. Is the radiator duct properly sized and connected to the air vent or louver?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 14. Are flexible sections installed in the cooling water lines?	<input type="checkbox"/> <input type="checkbox"/>		
Fuel			
<input type="checkbox"/> <input type="checkbox"/> 15. Is there an adequate/dedicated fuel supply?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 16. Are the fuel filters installed?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 17. Are the fuel tanks and piping installed in accordance with applicable codes and standards?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 18. Is there adequate fuel transfer tank pump lift capacity and is the pump motor connected to the corresponding voltage?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 19. Is the fuel transfer tank pump connected to the emergency power source?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 20. Are flexible fuel lines installed between the engine fuel inlet and fuel piping?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 21. Is the specified gas pressure available at the fuel regulator inlet?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 22. Does the gas solenoid valve function?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 23. Are the manually operated fuel and cooling water valves installed allowing manual operation or bypass of the solenoid valves?	<input type="checkbox"/> <input type="checkbox"/>		
Exhaust			
<input type="checkbox"/> <input type="checkbox"/> 24. Is the exhaust line sized per guidelines and does it have flexible connector(s)? Is the flexible connector(s) straight?	<input type="checkbox"/> <input type="checkbox"/>		
AC Electrical System			
<input type="checkbox"/> <input type="checkbox"/> 33. Does the nameplate voltage/frequency of the generator set and transfer switch match normal/utility source ratings?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 34. Do the generator set load conductors have adequate ampacity and are they correctly connected to the circuit breakers and/or the emergency side of the transfer switch?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 35. Are the load conductors, engine starting cables, battery charger cables, and remote annunciator leads installed in separate conduits?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 36. Is the battery charger AC circuit connected to the corresponding voltage?	<input type="checkbox"/> <input type="checkbox"/>		
Transfer Switch, Remote Control System, Accessories			
<input type="checkbox"/> <input type="checkbox"/> 37. Is the transfer switch mechanism free of binding? Note: Disconnect all AC sources and operate the transfer switch manually.	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 38. Are the transfer switch AC conductors correctly connected? Verify lead designations using the appropriate wiring diagrams.	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 39. Is all other wiring connected, as required?	<input type="checkbox"/> <input type="checkbox"/>		
Batteries and DC Electrical System			
<input type="checkbox"/> <input type="checkbox"/> 40. Does the battery(ies) have the specified CCA rating and voltage?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 41. Is the battery(ies) filled with electrolyte and connected to the battery charger?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 42. Are the engine starting cables connected to the battery(ies)?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 43. Do the engine starting cables have adequate length and gauge?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 44. Is the battery(ies) installed with adequate air ventilation?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 45. Are the ends of all spark plug wires properly seated onto the coil/distributor and the spark plug?	<input type="checkbox"/> <input type="checkbox"/>		
Special Requirements			
<input type="checkbox"/> <input type="checkbox"/> 46. Is the earthquake protection adequate for the equipment and support systems?	<input type="checkbox"/> <input type="checkbox"/>		
<input type="checkbox"/> <input type="checkbox"/> 47. Is the equipment protected from lightning damage?	<input type="checkbox"/> <input type="checkbox"/>		

Generator Set/Transfer Switch Startup Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Complete the Installation Checklist before performing the initial startup checks. Refer to Service Bulletin 616 for Warranty Startup Procedure Requirements regarding generator set models with ECM-controlled engines.

- | Does Not
Yes Apply | | Does Not
Yes Apply | |
|---|-----|---|---|
| <input type="checkbox"/> <input type="checkbox"/> | 1. | <input type="checkbox"/> <input type="checkbox"/> | 29. Close the normal source circuit breaker or replace fuses to the transfer switch. |
| <input type="checkbox"/> <input type="checkbox"/> | 2. | <input type="checkbox"/> <input type="checkbox"/> | 30. Check the normal source voltage, frequency, and phase sequence on three-phase models. The normal source must match the load. |
| <input type="checkbox"/> <input type="checkbox"/> | 3. | <input type="checkbox"/> <input type="checkbox"/> | 31. Open the normal source circuit breaker or remove fuses to the transfer switch. |
| <input type="checkbox"/> <input type="checkbox"/> | 4. | <input type="checkbox"/> <input type="checkbox"/> | 32. Manually transfer the load to the normal source. |
| <input type="checkbox"/> <input type="checkbox"/> | 5. | <input type="checkbox"/> <input type="checkbox"/> | 33. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch. |
| <input type="checkbox"/> <input type="checkbox"/> | 6. | <input type="checkbox"/> <input type="checkbox"/> | 34. Place the generator set master switch in the RUN position. |
| <input type="checkbox"/> <input type="checkbox"/> | 7. | <input type="checkbox"/> <input type="checkbox"/> | 35. Check the generator set voltage, frequency, and phase sequence on three-phase models. The generator set must match normal source and load. |
| <input type="checkbox"/> <input type="checkbox"/> | 8. | <input type="checkbox"/> <input type="checkbox"/> | 36. Place the generator set master switch in the OFF/RESET position. |
| <input type="checkbox"/> <input type="checkbox"/> | 9. | <input type="checkbox"/> <input type="checkbox"/> | 37. Open the generator set main line circuit breakers, open the safeguard breaker, and/or remove the fuses connected to the transfer switch. |
| <input type="checkbox"/> <input type="checkbox"/> | 10. | <input type="checkbox"/> <input type="checkbox"/> | 38. Reconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch. |
| <input type="checkbox"/> <input type="checkbox"/> | 11. | <input type="checkbox"/> <input type="checkbox"/> | 39. Close the normal source circuit breaker or replace fuses to the transfer switch. Place the generator set master switch to the AUTO position. |
| <input type="checkbox"/> <input type="checkbox"/> | 12. | <input type="checkbox"/> <input type="checkbox"/> | 40. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch. |
| <input type="checkbox"/> <input type="checkbox"/> | 13. | <input type="checkbox"/> <input type="checkbox"/> | 41. Place the transfer switch in the TEST position (load test or open normal source circuit breaker). NOTE: Obtain permission from the building authority before proceeding. This procedure tests transfer switch operation and connects building load to generator set power. |
| <input type="checkbox"/> <input type="checkbox"/> | 14. | <input type="checkbox"/> <input type="checkbox"/> | 42. Readjust frequency to 50 or 60 Hz with total building loads.* |
| <input type="checkbox"/> <input type="checkbox"/> | 15. | <input type="checkbox"/> <input type="checkbox"/> | 43. Verify that the current phase is balanced for three phase systems. |
| <input type="checkbox"/> <input type="checkbox"/> | 16. | <input type="checkbox"/> <input type="checkbox"/> | 44. Release the transfer switch test switch or close the normal circuit breaker. The transfer switch should retransfer to the normal source after appropriate time delay(s). |
| <input type="checkbox"/> <input type="checkbox"/> | 17. | <input type="checkbox"/> <input type="checkbox"/> | 45. Allow the generator set to run and shut down automatically after the appropriate cool down time delay(s). |
| <input type="checkbox"/> <input type="checkbox"/> | 18. | <input type="checkbox"/> <input type="checkbox"/> | 46. Set the plant exerciser to the customer's required exercise period, if equipped. |
| <input type="checkbox"/> <input type="checkbox"/> | 19. | <input type="checkbox"/> <input type="checkbox"/> | 47. Verify that all options on the transfer switch are adjusted and functional for the customer's requirements. |
| <input type="checkbox"/> <input type="checkbox"/> | 20. | <input type="checkbox"/> <input type="checkbox"/> | 48. If possible, run the building loads on the generator set for several hours or perform the load bank test if required. |
| <input type="checkbox"/> <input type="checkbox"/> | 21. | <input type="checkbox"/> <input type="checkbox"/> | 49. Verify that all the wire connections from the generator set to the transfer switch and optional accessories are tight and secure. |
| <input type="checkbox"/> <input type="checkbox"/> | 22. | <input type="checkbox"/> <input type="checkbox"/> | 50. Verify that the customer has the appropriate engine/generator set and transfer switch literature. Instruct the customer in the operation and maintenance of the power system. |
| <input type="checkbox"/> <input type="checkbox"/> | 23. | <input type="checkbox"/> <input type="checkbox"/> | 51. Fill out the startup notification at this time and send the white copy to the Generator Warranty Dept. Include the warranty form if applicable. |
| <input type="checkbox"/> <input type="checkbox"/> | 24. | | |
| <input type="checkbox"/> <input type="checkbox"/> | 25. | | |
| <input type="checkbox"/> <input type="checkbox"/> | 26. | | |
| <input type="checkbox"/> <input type="checkbox"/> | 27. | | |
| <input type="checkbox"/> <input type="checkbox"/> | 28. | | |

* Some models with an Engine Electronic Control Module (ECM) may limit or prohibit adjusting the engine speed or testing shutdowns. Refer to appropriate documentation available from the manufacturer.



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Oct 19, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 035

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – 750KW Generator Tier 4 compliant r1**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	AeriNOx Emission Control System (58pgs)	
		ADV-8249 (2pgs)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 32 10 item 2.3

Emission Controller to be located inside the generator enclosure.

Compressor and Pump to be located with in the generator enclosure - location to be confirmed.

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP

Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email



Applied Engineering Solutions Ltd.
3rd Floor, 1815 Blanshard Street
Victoria, BC V8T 5A4

- Reviewed
- Revise and Resubmit
- Reviewed as Modified
- Not Reviewed

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on shop drawings during this review do not relieve the contractor from compliance with the requirement of the plans and specifications. Review of the specific item shall not include review of an assembly of which the item is a component. Contractor is responsible for dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication process or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work with that of all other trades; and for performing all Work in a safe and satisfactory manner.

Project No.: 16-008
Date: October 20, 2016
By: Iain Barnes

This review is completed with comments and is based on the design presented. It is reviewed with the understanding that follow up will be provided on the items noted, and for complete compliance with the contract documents.
This review does not preclude further commentary on subsequent submissions or correspondence.

1. Finalized drawings showing compressor, pump, control panel, tank, wiring, etc to be provided as made available. Final drawings to indicated integration to generator and SCADA systems as applicable.
2. Vendor notes that emissions equipment should only be installed after engine break in is complete. Confirm how this will be complied with.
3. Urea pump to be 120/208V.
4. Urea tank mounting shall easily accessed for filling, and shall not compromise access to fuel tank ports/fillers. Show final location.
5. Vendor notes that stainless steel exhaust components should be used. Confirm that this is complied with.
6. Certificate of compliance to Tier 4F emissions level to be provided. As on site testing is not specifically noted in contract, Owner may choose to confirm emissions levels on site using a third party. Provide assurance that expected emissions levels at time of commissioning will be observed, and that remedial work (if required) will be provided at no cost to the owner.
7. All piping, wiring, cabling, hoses, etc for integration to generator to be included. Provide final drawings.
8. General acceptance of concept and overall arrangement is provided pending follow up on the items noted.
9. All equipment shall be CSA (or equivalent approval marking) approved.
10. All integration and interconnection systems (cables, hoses, piping ,etc) is the responsibility of this contractor.
11. All hardware and equipment shall be corrosion resistant.
12. Provide supplementary information from generator manufacturer regarding Tier 4F and prohibition of overfuelling/overdutyng of diesel. This information to be provided for PWGSC filing purposes.
13. Proposed urea concentration must be maintained above -11 deg C. Provide suitable heating method to ensure this requirement is met.
14. Training for operation and maintenance of this system to be part of the generator demonstration/training.
15. Submit a fully compliant, integrated shop drawing of generator and emissions equipment at the soonest.

Esquimalt Graving Dock

Project Number: PN16084

AeriNOx™ Emission Control System to Reduce
Emissions from (3) Mitsubishi, S12A2-Y2PTAW-2
Diesel Engines

AeriNOx Inc.
PO Box 490
Eaton, CO 80615

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847

Date: Oct 19, 2016



REVIEWED by GW

1	Introduction and setting of tasks	3
1.1	General	3
1.2	Safety notes.....	3
1.3	Qualified personnel	3
1.4	Operation in accordance with intended purposes	3
1.5	Chemicals.....	3
1.6	Important note.....	3
2	General (safety) instructions	3
3	Main components of the SCR – System	4
4	Description of the process	4
5	Signal Exchange	7
6	Operation Modes.....	7
6.1	Operation Mode "Stand By"	7
6.2	Operation Mode "Start Up".....	8
6.3	Operation Mode "Urea Injection"	8
6.4	Operation Mode "Shut Down"	9
7	Manual Touch Panel:.....	9
7.1	Basic functions:	9
7.2	Menu structure overview:	10
7.3	Detailed Menu Structure:	11
7.4	Picture "Urea/Load Curve":	17
7.5	Picture "Alarms/Alarm History":	18
7.6	Picture "Alarms/Alarm History":	19

1 Introduction and setting of tasks

1.1 General

This introductory installation manual does not include complete, detailed information on the product and cannot cover every conceivable aspect of installation, operation and maintenance. For more detailed information refer to the system manuals.

1.2 Safety notes

This technical description contains introductions concerning major personal safety issues and how to prevent property damage, however, these instructions are intended to complement general CLASSIFICATION and company safety instructions only.

1.3 Qualified personnel

Installation, commissioning, operation and maintenance/repairs of the AeriNOx SCR-System shall be performed by skilled personnel only.

Please read this system description and the safety instructions prior to working on or operating the SCR-System.

1.4 Operation in accordance with intended purposes

Please note:

The AeriNOx SCR - System may only be used as specified in the system documentation.

When used with material, parts and components other than specified without prior approval by AeriNOx all guarantee shall be void.

Correct and safe operation of the SCR - System is dependent on proper operation and maintenance procedures.

1.5 Chemicals

The SCR-System is operated with urea solution (32,5 %) as reducing agent. The instructions for handling this material are listed in the supplier's (Material safety data sheets) MSDS. Do not work on or open piping before checking the MSDS.

When handling the catalytic material, refer to the MSDS in the AeriNOx SCR-System documentation.

1.6 Important note

The tag numbers of valves, field devices... are referring to P & ID Diagram.

2 General (safety) instructions

This technical description contains introductions concerning major personal safety issues and how to prevent property damage, however, these instructions are intended to complement general CLASSIFICATION and company safety instructions only.



- To avoid damages at engine / turbo by falling parts, we strongly recommend to install applicable arrangements (e.g. protection grill / or siphon)

- Protect hot parts (> 50°C) against contact!
- All temperature bonded threats must be treated with adequate antiseize paste
- Avoid Temperature over 520°C for whole SCR – System, catalyst or material maybe damaged!
- Install catalysts after running in engines!
- We recommend to install catalyst only under supervision of AeriNOx expert.
- All urea contacted items / pipes shall be made of stainless steel

3 Main components of the SCR – System

The AeriNOx DENOx system cleans the exhaust gas from a gas engine. For this process the DENOx system is built with the following main components (Per Unit):

- 1 Diesel Oxidation Catalyst housing and element
- 1 Injection and mixing pipe
- 1 SCR / DPF housing and elements
- 1 Air compressor unit with automatic drain
- 1 Control cabinet including:
 - Electrical control unit (PLC)
 - NOx sensor
 - Field devices:
 - Urea dosing
 - Compressed air control
 - Thermocouple
 - Differential pressure transmitter
- Urea Tank with supply pump and level transmitter

4 Description of the process

Selective Catalytic Reduction Principle


NOx is a general term referring to Nitrogen Oxide (NO) and Nitrogen Dioxide (NO₂) gases. NOx forms at the high temperatures of a combustion process, typical of internal combustion engines. NOx is a precursor to smog and adversely affects health and the environment. As such, NOx is increasingly regulated by both the US Environmental Protection Agency and by local authorities.

NOx emissions are most efficiently removed from the exhaust by Selective Catalytic Reduction, often referred to as SCR. SCR works by promoting a chemical reaction between the NOx and ammonia gas (NH₃), which is introduced upstream of the SCR catalysts. The ammonia can come from a variety of sources, including directly as a gas (known as anhydrous ammonia), or as an aqueous ammonia solution. It is more common to use aqueous urea solution. Urea is a widespread component of fertilizer, and water-based solutions made from urea are easier to handle than ammonia compounds. Moreover, aqueous urea solutions are readily available in different storage capacities and concentrations.

Commercially, aqueous urea solutions come in two concentrations, either 32.5% or 40%. The lower concentration, 32.5%, has the lowest freezing point of 12°F (-11°C), and is therefore used in colder climates where ambient temperatures can reach this point. The 40% concentration has a higher freezing temperature of 35°F (2°C), but requires less volume of solution to achieve the same degree of NOx reduction. In either case, freezing is to be avoided since injection becomes problematic. When low temperatures are encountered in the application, it is customary to install an immersion heater in the urea storage tank, as well as heat-tracing the urea supply lines to the SCR System. This is true for both concentrations of urea solution.

When the engine is running and the catalyst has warmed up to its normal operating temperature, urea solution is injected into exhaust stream ahead of the SCR catalyst, in combination with high-pressure air, to assist in atomizing the spray. (The air also cools the urea injection nozzle and purges the injector when the engine is no longer running.) Chemically, the heat of the exhaust first vaporizes the water in the urea solution, resulting in the formation of small urea crystals. These crystals further breakdown in the exhaust stream into ammonia and carbon dioxide. Once ammonia is present, the chemical reactions shown below take place over the SCR catalyst, reducing NOx to harmless nitrogen gas and water vapor.

Once ammonia gas is present, the chemical reactions shown below take place over the SCR catalyst, reducing NOx to harmless nitrogen gas and water vapor:




The SCR Catalyst Technology:

SCR catalysts generally fall into two categories, a vanadia-based catalyst embedded in an extruded ceramic substrate, or a zeolite-based technology coated onto the surface of a ceramic substrate. In the former, the catalyst is actually incorporated into the ceramic structure, and as a result the catalyst is generally more robust to thermal variation. In addition, vanadia-based technologies operate over a wide temperature range, and when combined with its strength advantages and lower cost, are used in many industrial applications such as large-scale power plants and boiler systems. Vanadia-based catalysts have demonstrated NOx reduction capability of up to 98%, and can operate continuously to temperatures of 510°C (950°F).

Zeolite systems are ideal for higher temperature applications, for example above 510°C, and as such have found wide use in mobile diesel applications such as on-highway trucks. These systems have also demonstrated a capability for high NOx reduction.

The size of the SCR catalyst elements and how they are configured in a catalyst housing (e.g., number of catalyst layers) is determined by factors such as the required NOx reduction, allowable back pressure of the engine, and ammonia slip limits. High levels of NOx reduction (>80%) generally require 2-4 layers of catalyst.



Schematic of a representative AeriNOx™ Emission Control System. Urea storage not included.

Urea Injection Strategy:

Reducing NOx to N₂ with high levels of chemical conversion efficiency without introducing excess ammonia into the exhaust (known as “ammonia slip”) requires precise control of the urea or ammonia injection process. The strategy for urea or ammonia injection depends on the degree of NOx reduction, and the required ammonia slip limits.


The simplest injection strategy links the engine to the SCR system through the engine load. NOx emissions are measured as a function of engine load, creating a “NOx vs. Engine Load” map. From this map, an injection algorithm determines the amount of urea or aqua ammonia necessary to reach the required NOx level, and sends this signal to the dosing control system. Because the amount of urea or ammonia injected is based on the engine load and not on a direct measurement of NOx, such an engine mapping strategy is often referred to as an “open-loop” control strategy. Such an injection strategy has been used successfully when NOx reduction requirements are generally less than 90%. Moreover the strategy has demonstrated that ammonia slip is minimal, generally far less than typical 10ppm regulatory requirements.

When higher levels of NOx reduction are necessary, it is customary to add a NOx analyzer to the SCR System to directly measure NOx after the SCR catalyst. The signal from the analyzer is then sent to the SCR dosing control system, which then “trims” the injection volume up or down to ensure the required NOx reduction level is reached, without overdosing that could lead to an increase in ammonia slip. As the NOx is measured directly with the NOx analyzer, and the signal is used to control the reagent dosing volume, this strategy is referred to as “closed-loop” control. This strategy has demonstrated up to 98% NOx reduction, with very low levels of ammonia slip (as low as 5ppm in some applications).

Role of the Oxidation Catalyst:

By incorporating an oxidation catalyst into the system, it is possible to reduce carbon monoxide (CO), many hydrocarbon species (HC), volatile organic compounds (VOC) such as formaldehyde, and particulate matter. Placement of the oxidation catalyst depends on the application requirements, such as degree of CO reduction, but also on parameters such as the degree of NOx reduction and maximum levels of ammonia slip. In many cases, the oxidation catalyst can be incorporated directly into the SCR catalyst housing, saving both space and the cost of a separate housing.

Oxidation catalysts are generally precious metals-based systems composed of platinum, or mixtures of platinum, palladium and other precious group metals (PGM). PGM catalysts are highly effective at utilizing the excess oxygen in the exhaust stream of lean-burning engines to convert CO, HC and formaldehyde to water vapor and carbon dioxide, as shown below:



Oxidation catalysts can be engineered to operate at temperatures similar to SCR catalysts, allowing for reduction of several pollutant emissions within the same system. Moreover, oxidation catalysts are highly effective, reducing emissions as much as 95%.

5 Signal Exchange

The AeriNOx system functions independently to a large degree. For this automatic operation a signal exchange between the engine-management and the AeriNOx system is realized, which includes following:

Name	Character	Description	Source	Destination
Engine running	Digital	Closed when engine running	Engine management	AeriNOx DENOx System
Engine load	Analog	0...100% = 4...20 mA	Engine management	AeriNOx DENOx System
Engine Fuel mode	Digital	Closed if engine in diesel mode	Engine management	AeriNOx DENOx System
Alarm DENOx system	Digital	system is in alarm mode	AeriNOx DENOx System	engine management

6 Operation Modes

6.1 Operation Mode "Stand By"

System "Stand By" is the operation mode if the hand operated switch is in position "off", the remote signal "SCR - off" is active or the gas engine is not running. All components turn to the safe position.

The components are in operation states as follows:

Component	Pos. N°	Operation State	Notes
Urea pump	1HSJ AP010	No request	
Compressor	1HSC AN230	Normal operation	Controlled by compressor internal unit – pressure related
shut-off valve atomizing air	1HSC AA010	closed	

* The specific reaction depends on HC species, such as CH₄, C₂H₆ etc.

shut-off valve flushing air	1HSC AA020	closed	
dosing valve reducing agent	1HSJ AA040	closed	
shut-off valve urea	1HSJ AA030	Closed	
NO _x measurement system			
Measuring gas pump	1HSA AP060	On	

6.2 Operation Mode "Start Up"

System "Start Up" is the operation mode if the hand operated switch is in position "On", the remote signal "SCR - off" is inactive or the gas engine is running. The engine load must be higher than 30% and the exhaust gas temperature after catalyst must be higher than 280°C.

The components are in operation states as follows:

Component	Pos. N°	Operation State	Notes
Urea pump	1HSJ AP010	Requested-On	
Compressor	1HSC AN230	Normal operation	Controlled by compressor internal unit – pressure related
shut-off valve atomizing air	1HSC AA010	Open	
shut-off valve flushing air	1HSC AA020	Open	
dosing valve reducing agent	1HSJ AA040	closed	
shut-off valve urea	1HSJ AA030	Closed	
NO _x measurement system			
Measuring gas pump	1HSA AP060	On	

6.3 Operation Mode "Urea Injection"

System "Urea Injection" is the operation mode if the hand operated switch is in position "On", the remote signal "SCR - off" is inactive or the gas engine is running. The engine load must be higher than 30% and the exhaust gas temperature after catalyst must be higher than 280°C.

The components are in operation states as follows:

Component	Pos. N°	Operation State	Notes
Urea pump	1HSJ AP010	On	
Compressor	1HSC AN230	Normal operation	Controlled by compressor internal unit – pressure related
shut-off valve atomizing air	1HSC AA010	Open	
shut-off valve flushing air	1HSC AA020	Closed	
dosing valve reducing agent	1HSJ AA040	Continuous controlling	
shut-off valve urea	1HSJ AA030	Open	

NO _x measurement system			
Measuring gas pump	1HSA AP060	On	

6.4 Operation Mode "Shut Down"

System "Shut Down" is the operation mode if the hand operated switch is turned to position "Off", the remote signal "SCR - off" is changing to active or the engine is stopped. If the engine load drops below 30% or the exhaust gas temperature after catalyst drops lower than 280°C or an internal alarm occurs the system will automatically go to "Shut Down" .

The components are in operation states as follows:



Component	Pos. N°	Operation State	Notes
Urea pump	1HSJ AP010	Off	
Compressor	1HSC AN230	Normal operation	Controlled by compressor internal unit – pressure related
shut-off valve atomizing air	1HSC AA010	Open	
shut-off valve flushing air	1HSC AA020	Open	
dosing valve reducing agent	1HSJ AA040	Closed	
shut-off valve urea	1HSJ AA030	Closed	
NO _x measurement system			
Measuring gas pump	1HSA AP060	On	

7 Manual Touch Panel:


The AeriNOx DENOx system can be controlled and monitored via the integrated SIMATIC Touch Panel. This Panel is controlled via the touch screen and you will find the way through the menu via the labeled bush buttons on the screen. The menu structure is described in the following manual.

7.1 Basic functions:

On all pages you will find the following two push buttons in the left lower corner. Here in after you will have the explanation:


	The "BACK" – button will always go one step back, to the picture you came from.	
	The "HOME" – button will always go back to the picture "Main-Menu" (see below)	

7.2 Menu structure overview:



7.3 Detailed Menu Structure:


7.3.1 Starting Picture “Main-Menu”:



- Parameter DENOx: Parameters for urea and compressed air control (see section 7.3.4 and 7.3.2)
- Urea/Load Curve: The curve shows the needed urea consumption at different engine load (see section 7.3.6)
- Alarms: Active alarms and access to alarm history
- Service: Service menu (see Page)
- System Overview: Overview of the whole system with gas values and operation states (see section 7.3.2)

7.3.2 Picture “System Overview”:

The picture shows the following main components of the system:



Urea Tank parameters:

Level:	full/empty
Pump:	On/Off
Urea Pressure:	0(depressurized)/1(pressurized)

Urea dosing equipment:

Valve:	actual percentage of the opening of the dosing valve
Flow:	actual urea flow
Urea valve:	0(closed)/1(open)
Compressor:	On/Off
Flushing air valve:	0(closed)/1(open)
Flushing air pressure:	0(depressurized)/1(pressurized)
Atomizing air valve:	0(closed)/1(open)
Atomizing Air pressure:	0(depressurized)/1(pressurized)


Engine:

Load:	Engine load in %
Operation status:	On/Off

Reactor/catalyser:

Corr value:	0,5..1,3 (actual calculated correction of the urea flow needed)
Temp °C:	0...600 °C (Actual temperature after catalyser)
Delta P mbar:	0...50mbar (Actual differential pressure over catalyser)

7.3.3 Picture “Parameter DENOx”:



DENOx Parameter: Parameters and settings for general urea and compressed air (see section 7.3.4)

Analogue Values: Parameter for the analogue input channels

- Engine load
- Temperature after catalyst
- Delta P (differential pressure over catalyst system)
- Urea flow meter


(see section 7.3.5)

Urea flow controller: Parameter for the closed loop urea controller (see section 7.3.6)

NOx controller: Parameter for the NOx regulation

- NOx limit values

7.3.4 Picture “DENOx Parameter”:



Reactor outlet:

The SCR process starts at a minimum temperature of 280°C and will stop at 510°C. Both, start up and shut down, will be automatic

Requested minimum urea flow command:

The SCR process starts at a minimum request of ~1.5 l/h and will stop at ~15.0 l/h. These requested amount is related to the engine load and can be seen in the picture “Urea/Load Curve” (see section).Both, start up and shut down, will be automatic.

T Cooling/Cleaning Time:

The SCR process starts with a delay of 600sec to cool the nozzle, then the urea injection will start. When shutting down, both air valves will be open for 600 sec to clean the urea out of the piping and injection nozzle.

T filltime pipe:

Once the urea dosing is released, the dosing valve will open 100% to fill up the pipe to the nozzle as soon as possible. When the time of 10 sec is over, the dosing valve will go to normal operation mode.

T limit switch flushing (atomizing) air:

This is a delay time if the pressure transmitter gives alarm.


Reactor delta P warning:

A warning will be generated with 10sec delay if the back pressure exceeds 60 mbar. The warning will disappear automatic when the pressure is below 50 mbar again.

Urea pressure Min/Max delay:


This is a delay time if the pressure transmitter gives alarm.

7.3.5 Picture “Analogue Values”:



The values show the attenuation of the input signals of the analogue values.

7.3.6 Picture “Urea Flow Controller”:




PI-Control:

This shows the amplification (P) and the integration time of the controller

Controller flow deviation warning:

Here is the max allowed deviation and the according delay time displayed and configured. Meaning when the actual flow varies from the calculated set point more than 2 l/h for more than 300 seconds the system will go to shut down and create an alarm.


7.4 Picture “Urea/Load Curve”:



This is the “polygon”, which calculates the values for different engine load. This curve has been configured during commissioning and gives you the needed urea amount at a certain engine load to reach the correct NO_x-output. These urea values will be corrected with the “correction value” (shown in “System Overview”) to the real and actual NO_x – output. The correction value compensates tolerances in the engine NO_x-output, urea concentration etc. This picture will be created for both fuels separately.


7.5 Picture “Alarms/Alarm History”:

7.5.1 Picture “Alarms”:




All active alarms will be displayed here and can be reset in this picture.

7.5.2 Picture “Alarm History”:



This gives you an overview of all alarms in the past.


7.6 Picture “Alarms/Alarm History”:



FRONTIER POWER PRODUCTS - KOHLER 750REOZMD TIER 4 EMISSIONS PROJECT
DRAWING INDEX

Project:		Kohler 750REOZMD (3)		AerINOX Project # 16084		Client ref:		Revision: 0		Revised By:	
Pages	Title	Drawing	No.	Rev.	Description	Submitted Initials/Date	Client Approval Initials/Date	Comment			
1	Drawing Index		16084-010	0		ASC	10/14/2016				
1	PID - Process Diagram		16084-100	0		ASC	10/14/2016				
1	Cable Block Diagram		16084-150	0		ASC	10/14/2016				
1	DOC, Mixer, SCR Layout		10-SCR4.9-16_E014209	0		GP	10/14/2016				
1	Installation_V04P URHS-8		C235270	0	Air Compressor Drawing		10/14/2016				
1	V01-V07 Technical Information Sheet		TIS_60HZ	0	Air Compressor Technical Data		10/14/2016				
1	Filter Data, FILL12-FILZ0		GA23GAR-0001	0	FILL14B13AP - Filter Separator and FILL14E13AP - Coalescing Filter		10/14/2016				
1	Urea Tank, 150 GAL		500150H	0	Urea Tank General Drawing		10/14/2016				
1	Ultrasonic Level Transmitter Data Sheet		D5204200	A.1	Ultrasonic Level Transmitter Data Sheet		10/14/2016				
1	Ultrasonic Level Transmitter Manual		MIN204210	B	Ultrasonic Level Transmitter Manual		10/14/2016				
1	Urea Pump General Assembly		16084-PA2016_238LAY050	0	Urea Pump Layout, Pressure Regulator, Return Flow		10/14/2016				
	O&M Manual				After Delivery						
	Service & Maintenance Recommendations				After Commissioning						
	Commissioning Pre-Checks				After Commissioning						
	Commissioning Report				After Site Commissioning						

Drawings in Red Text are new with this revision



This document contains material and/or information which is the property of Aerinox, Inc. and is supplied only as a confidential basis. No reproduction, transmission, or disclosure shall be made by any person, firm, or corporation without the prior written approval of Aerinox, Inc.

Unless Otherwise Specified:
 -Dimensions are in inches.
 -Tolerances are as noted.
 For information on clarifying tolerances contact Aerinox, Inc.

Aerinox
 AERINOX, INC. is a subsidiary of
 FRONTIER POWER PRODUCTS

PO BOX 400 100 CHERY AVE., STE 68
 EATON, CO 80615
 Office: (970) 634-6339
 www.Aerinox-Inc.com

CUSTOMER: FRONTIER POWER PRODUCTS
 PROJECT: KOHLER 750REG2MID-TIER 4 EMISSIONS PROJECT
 DWG TITLE: PID SCR SYSTEM
 SCALE: NTS
 DATE: 10/13/16
 DWG No.: 16084-100
 DRAWN BY: ASC
 SIZE: D
 REV: 0
 SHIFT: 1 of 1

Notes:


- Items shipped loose.
- Tag numbers beginning with "X" will be replaced with the unit number (1, 2 or 3) for construction. Example: XHSA20CT041 will become THSA20CT041 for Unit 1.

ENGINEERING APPROVALS

REV NUM.	DRAWN BY	APPROVED BY	DATE	IFC SIGNATURE

Piping List

Pipe #	Pipe Material	Nom. Dia (in)	Pressure Range (psig)	Temperature Range (F)	Fluid	Flow
OHS105	S3316L	1	3-7	5-45	32.5% Urea	0-15 gph
OHS120	S3316L	1	7-14	5-45	32.5% Urea	0-15 gph
XHSC05	GalV Stl	1	87	1-45	Compressed Air	24 cfm
XHSC20	S3316L	1/2	87	1-45	Compressed Air	0-8 cfm
XHSH10	S3316L	1/4	7-130	5-45	32.5% Urea	0-5 gph
XHSD20	S3316L	1/4	7-130	5-45	32.5% Urea	0-5 gph
XHSA20	16MO3	18	0	883	Exhaust Gas	7344 acfm
XHSA30	16MO3	18	0	883	Exhaust Gas	7344 acfm
XHSA40	Carbon Steel	18	0	883	Exhaust Gas	7344 acfm



ENGINEERING APPROVALS

REV. NUM.	DRAWN BY	APPROVED BY	DATE



IFC SIGNATURE

PROPERTY INFORMATION

CUSTOMER	FRONTIER POWER PRODUCTS
PROJECT	KOHLER 750REQ2MD - TIER 4 EMISSIONS PROJECT
DWG TITLE	CABLE BLOCK DIAGRAM
SCALE	NTS
DATE	10/13/16
DWN BY	ASC
DWG No.	16094-150
SIZE	D
REV	0
SHT	1 of 1

CONTACT INFORMATION:
 AerINOX
 PO BOX 490, 100 CHERRY AVE., STE 68
 EATON, CO 80815
 Office: (878) 454-5639
 www.AerINOX-inc.com

PRELIMINARY CONCEPT
ALL DIMENSIONS FOR REFERENCE ONLY



- MATERIAL:**
- DOC QL INJECTOR & MIXING DUCT: STAINLESS STEEL
 - SCR on F HOUSING: 409SS
 - STACK PIPE & ALL FLANGES: CARBON STEEL
 - HARDWARE: PLATED CARBON STEEL

WELDING & ASSEMBLY PER DCI
ENGINEERING STANDARD-E101
UNLESS OTHERWISE NOTED


EO14209



DCI INTERNATIONAL INC. RESERVES PROPRIETARY RIGHTS TO THE DRAWING AND THE DATA SHOWN THEREON AND HEREBY DISCLAIMS ANY LIABILITY FOR THE DATA AND/OR DRAWINGS AND/OR DATA TO BE USED OR REPRODUCED FOR ANY PURPOSE WITHOUT THE EXPRESS WRITTEN CONSENT OF DCI INTERNATIONAL INC.

UNLESS OTHERWISE NOTED		TITLE	
1. UNLESS ALL DIMENSIONS ARE IN INCHES	2. DIMENSIONS ARE IN MILLIMETERS	10-SCRF4.9-16 ON FILTER	
3. DIMENSIONS ARE IN MILLIMETERS	4. DIMENSIONS ARE IN INCHES	DRAWN BY: CT	
5. DIMENSIONS ARE IN MILLIMETERS	6. DIMENSIONS ARE IN INCHES	CHECKED BY:	
7. DIMENSIONS ARE IN MILLIMETERS	8. DIMENSIONS ARE IN INCHES	SCALE: 1:36	
9. DIMENSIONS ARE IN MILLIMETERS	10. DIMENSIONS ARE IN INCHES	PAPER SIZE: 1:36	
11. DIMENSIONS ARE IN MILLIMETERS	12. DIMENSIONS ARE IN INCHES	PART NO. 10-SCRF4.9-16_EO14209	
13. DIMENSIONS ARE IN MILLIMETERS	14. DIMENSIONS ARE IN INCHES	REV NAME: 10-SCRF4.9-16_EO14209	
15. DIMENSIONS ARE IN MILLIMETERS	16. DIMENSIONS ARE IN INCHES	DATE: 16/09/15	
17. DIMENSIONS ARE IN MILLIMETERS	18. DIMENSIONS ARE IN INCHES	ORIG. Y/N:	
19. DIMENSIONS ARE IN MILLIMETERS	20. DIMENSIONS ARE IN INCHES	ENGINE:	
21. DIMENSIONS ARE IN MILLIMETERS	22. DIMENSIONS ARE IN INCHES	MITSUBISHI S12A2-Y2PTAW-2(1207BHP)	
23. DIMENSIONS ARE IN MILLIMETERS	24. DIMENSIONS ARE IN INCHES	ANGULAR TOLERANCE: 2P	
25. DIMENSIONS ARE IN MILLIMETERS	26. DIMENSIONS ARE IN INCHES	THIRD ANGLE PROJECTION	

NO	REVISION	DATE	CHK'D BY
0	INITIAL RELEASE	16/09/15	CT



REMOVE ALL BURRS AND SHARP EDGES

DO NOT SCALE

PRODUCTION THIRD ANGLE
ALL DIMENSIONS IN INCHES

ISSUE	A. NOTE	DATE	INITIALS
A		06.11.09	ADD

MODIFICATION
INITIAL ISSUE

<p>NOTES: READ THE INSTRUCTIONS CAREFULLY BEFORE USING THIS EQUIPMENT. ALWAYS USE THE CORRECT TYPE OF AIR TOOL, AIR LINE, HOSE, AND AIR FITTING. ALWAYS WEAR YOUR SAFETY GOGGLES AND HEARING PROTECTION. ALWAYS USE THE CORRECT TYPE OF AIR TOOL, AIR LINE, HOSE, AND AIR FITTING. ALWAYS WEAR YOUR SAFETY GOGGLES AND HEARING PROTECTION. ALWAYS USE THE CORRECT TYPE OF AIR TOOL, AIR LINE, HOSE, AND AIR FITTING. ALWAYS WEAR YOUR SAFETY GOGGLES AND HEARING PROTECTION.</p>	
<p>FOR INFORMATION ONLY: THIS EQUIPMENT IS DESIGNED TO OPERATE AT A MAXIMUM PRESSURE OF 120 PSI. ALWAYS USE THE CORRECT TYPE OF AIR TOOL, AIR LINE, HOSE, AND AIR FITTING. ALWAYS WEAR YOUR SAFETY GOGGLES AND HEARING PROTECTION. ALWAYS USE THE CORRECT TYPE OF AIR TOOL, AIR LINE, HOSE, AND AIR FITTING. ALWAYS WEAR YOUR SAFETY GOGGLES AND HEARING PROTECTION.</p>	

MATERIAL	N/A
CSA COMPLIANT	YES

DATE	06/11/2009
REV	1.7 & 1.8
ADD	
TITLE	INSTALLATION_V04PURHS-8

DRAWING No.	CZ35270
-------------	---------

FIRST USE	V04PURHS-8
-----------	------------

Performance Data	Model	V01		V04		V05		V07	
Performance	psig	100	150	100	150	100	150	100	150
F.A.D.	cfm	6.3	4.5	19.5	16	NA	22.0	NA	28.9
Total Input Power (when compressor is new)	kW	1.7	1.8	4.9	4.8	-	7.0	-	8.6
Total Input Power (after 500 operating hours)	kW	1.6	1.7	4.6	4.5	-	6.6	-	8.2
Off-Load Power	kW	1.7	1.8	4.9	4.8	-	7.0	-	8.6

Compressor Details		V01	V04	V05	V07
Noise level	dB(A)	65	72	73	73
Power	hp (kW)	2 (1)	5.5 (4)	7.5 (5.5)	10 (7.5)
Starter Type		Automatic Direct-On-Line			
Operating Controls		Automatic Stop/Start		Automatic Stop/Start or Continuous Run	
Air End Rotation Speed	rpm	1760			
Oil Capacity	Gallons	0.30	0.50	1.10	
Air Discharge Temperature (above ambient)	°F	15 - 20°F (approach temp.)			

Installation		V01	V04	V05	V07
Air Outlet Size	NPT	1/2			
Phase	ph	Single phase or Three phase			Three phase
Available Motor Voltages	V	208 / 230 / 460			
Ambient Temperature Range	°F	32 - 104°F			

Electrical Data		V01	V04	V05	V07
Starter		<i>Single phase - Direct-On-Line</i>			
Electrical Supply	Voltage	230V	230V	230V	n/a
Suggested Incoming Supply Cable *	Rating	12 AWG	8 AWG	8 AWG	n/a
110% Full Line Current	Amps	10.6	25.3	34.3	n/a
Motor Efficiency (at 100% Duty)	%	78	82.5	85.5	n/a

Electrical Data		V01	V04	V05	V07
Starter		<i>Three phase - Direct-On-Line</i>			
Electrical Supply	Voltage	208 - 230V	208 - 230V	208 - 230V	208 - 230V
Suggested Incoming Supply Cable *	Rating	14 AWG	12 AWG	8 AWG	8 AWG
110% Full Line Current	Amps	6.4	15	24.2	35.4
Motor Efficiency (at 100% Duty) **	%	84	89.5	89.5	89.5


Electrical Supply	Voltage	460V	460V	460V	460V
Suggested Incoming Supply Cable *	Rating	14 AWG	14 AWG	12 AWG	12 AWG
110% Full Line Current	Amps	3.1	7.15	11.1	14.85
Motor Efficiency (at 100% Duty) **	%	84	89.5	89.5	89.5

Motor Data		V01	V04	V05	V07
Motor Service Factor		1.15			
Standard Drive Motor Detail	NEMA	TEFC			

Model Dimensions	Overall Length (in.)	Overall Width (in.)	Overall Height (in.)	Overall Weight (lbs.)
V01PUTS	30	11	18	130
V01PURHS-3	41	19	34	240
V04PUTS	42	24	24	315
V04PURVS-8	38	26	66	570
V04PURHS-8	65	22	40	425
V05PURVS-8	39	26	69	695
V05PURHS-8	66	22	43	550
V07PURHS-8	66	22	43	670
V04PDRHS-12	72	27	48	845
V05PDRHS-12	76	27	50	1210
V07PDRHS-12	76	27	50	1325

* Based on 75°C conductor temperature rating, copper wire (insulated), and 104°F ambient. Does not account for voltage drop.


** V04PUTS 3-phase motor efficiency @ 100% duty is 87.5%.





REVISIONS		ZONE	REV	DESCRIPTION	DATE	DWN	CHK
		A	REF TO ECF-010620-DDB-01		7/6/01	RDP	DDB
		B	REF TO ECF-010816-DDB-01		8/17/01	RDP	DDB

NOTES & SPECIFICATIONS

1. MWP - MAXIMUM WORKING PRESSURE.
2. FILTER ASSEMBLIES WITH AN LLI OR AN AUTOMATIC FLOAT DRAIN INSTALLED WILL HAVE A MWP OF 250 psi (17 bar).
3. CONSULT FACTORY FOR BSP TYPE INLET/OUTLET CONNECTIONS.



FILTER TYPE	FIL12 (Grade)	FIL14 (Grade)	FIL16 (Grade)	FIL18 (Grade)	FIL20 (Grade)
REPLACEMENT ELEMENT	FIL12 (Grade)E	FIL14 (Grade)E	FIL16 (Grade)E	FIL18 (Grade)E	FIL20 (Grade)E
NOMINAL AIR FLOW (m ³ /hr @ 7.0 bar)	20 (35)	35 (60)	60 (105)	100 (170)	170 (250)
IN/OUT CONNECTION	3/8, 1/2	3/8, 1/2	3/8, 1/2	3/4, 1	3/4, 1
"A"	4.13, (105)	4.13, (105)	4.13, (105)	5.25, (133)	5.25, (133)
"B"	7.875, (200)	10.05, (255)	12.40, (316)	13.32, (338)	17.57, (446)
"C"	6.40, (163)	8.58, (219)	10.97, (285)	11.74, (298)	15.99, (406)
"D"	3.00, (76)	3.00, (76)	3.00, (76)	3.50, (89)	3.50, (89)
WEIGHT	4.2/(2.9)	8.1/(3.67)	8.5/(3.86)	6.3/(2.9)	6.9/(3.1)
MWP SEE NOTES#1, 2	300/(21)	300/(21)	300/(21)	300/(21)	300/(21)
MAXIMUM OPERATING TEMP.	150/(65)	150/(65)	150/(65)	150/(65)	150/(65)
HEAD MATERIAL	ZINC	ZINC	ZINC	ALUMINUM	ALUMINUM
BOWL MATERIAL	ALUMINUM	ALUMINUM	ALUMINUM	ALUMINUM	ALUMINUM
LLI MATERIAL (OPTIONAL)	ISOPLAST	ISOPLAST	ISOPLAST	ISOPLAST	ISOPLAST



FIL12

FIL14, 16

ENG. REF:

DIMENSIONING AND TOLERANCES PER ASME Y14.5M-1994
HEAT TREATMENT



Gardner Denver Inc.
Quincy, IL

FILTER DATA
FIL12 THRU FIL20

DWN BY RDP	5/10/01	SIZE	B	ENGR. APPROVAL	DDB	DWG NO.	GA23GAR-0001	REV	B
CK'D BY DDB	5/10/01	SCALE	NONE						SHEET 1 of 1

UNLESS OTHERWISE SPECIFIED
DIMENSIONS ARE IN INCHES
TOL. ON FRACTIONS: ± 1/16"
TOL. ON DECIMALS: ± .03" (2 PLACE)
TOL. ON DECIMALS: ± .015" (3 PLACE)
TOL. ON ANGLES: ± .5°

THIRD ANGLE PROJECTION



CONFIDENTIAL - THE INFORMATION CONTAINED IN THIS DOCUMENT IS THE PROPERTY OF GARDNER DENVER, INC. IT IS NOT FOR PUBLIC DISCLOSURE. THE INFORMATION DOES NOT CONVEY ANY RIGHT TO LOAN, SELL OR DISCLOSE THE INFORMATION. DENVER, ILL. UPON THE COMPLETION OF THE PURPOSE FOR WHICH IT IS LOANED OR UPON REQUEST, TAP DRILL DEPTHS ARE MAXIMUM. FULL THD DEPTHS ARE MINIMUM. UNLESS OTHERWISE SPECIFIED MACH. DIM ± .02 FINISH OF CHAMFERS & FILLETS TO CONFORM TO ROUGHEST ADJACENT AREA SURFACE ROUGHNESS MAX. PER ASA SPEC.

1	2	3	4	5	6	7	8	9	10										
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="2">MATERIALS LIST</th> </tr> <tr> <th>ITEMS</th> <th>DESCRIPTION</th> </tr> </thead> <tbody> <tr> <td>1</td> <td>IHFS-125</td> </tr> <tr> <td>2</td> <td>8" THREADED MCPHEE LID</td> </tr> </tbody> </table>										MATERIALS LIST		ITEMS	DESCRIPTION	1	IHFS-125	2	8" THREADED MCPHEE LID		
MATERIALS LIST																			
ITEMS	DESCRIPTION																		
1	IHFS-125																		
2	8" THREADED MCPHEE LID																		
<p>NOTES:</p> <ol style="list-style-type: none"> TANK IS MANUFACTURED FROM HDPE (1.5 SG) TANK IS MANUFACTURED TO ASTM D-1998 STANDARD. ALL RECOMMENDED RUBBER GASKETS TO BE MIN. 1/4" THICK. ALL FITTING GASKETS ARE EPDM INCLUDES (4) 2 IN NPT FITTINGS LOCATIONS TBD. 																			
<p>This document contains material and/or information which is the property of AerInox, Inc. and is supplied only on a confidential basis. No reproduction, transmission, or disclosure shall be made by any person, firm, or corporation without the prior written approval of AerInox, Inc.</p> <p>Unless Otherwise Specified: -Dimensions are in inches. -Tolerances are as shown. For information on manufacturing tolerances contact AerInox, Inc.</p>																			
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="2">ENGINEERING APPROVALS</th> </tr> <tr> <th>REV. NUM.</th> <th>APPROVED BY</th> <th>DATE</th> <th>IFC SIGNATURE</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>										ENGINEERING APPROVALS		REV. NUM.	APPROVED BY	DATE	IFC SIGNATURE				
ENGINEERING APPROVALS																			
REV. NUM.	APPROVED BY	DATE	IFC SIGNATURE																
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="2">CUSTOMER</th> </tr> <tr> <th>PROJECT</th> <th>DWG TITLE</th> </tr> </thead> <tbody> <tr> <td>FRONTIER POWER PRODUCTS</td> <td>UREA TANK, 150 GAL. HORIZONTAL</td> </tr> <tr> <td colspan="2" style="text-align: center;"> </td> </tr> <tr> <td colspan="2" style="text-align: center;"> PO BOX 490 100 CHERRY AVE., STE 68 BAYON, CO 80815 Office: (970) 454-5639 www.AerInox-inc.com </td> </tr> </tbody> </table>										CUSTOMER		PROJECT	DWG TITLE	FRONTIER POWER PRODUCTS	UREA TANK, 150 GAL. HORIZONTAL			PO BOX 490 100 CHERRY AVE., STE 68 BAYON, CO 80815 Office: (970) 454-5639 www.AerInox-inc.com	
CUSTOMER																			
PROJECT	DWG TITLE																		
FRONTIER POWER PRODUCTS	UREA TANK, 150 GAL. HORIZONTAL																		
PO BOX 490 100 CHERRY AVE., STE 68 BAYON, CO 80815 Office: (970) 454-5639 www.AerInox-inc.com																			
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>SCALE</th> <th>DATE</th> <th>DWN BY</th> <th>REV</th> </tr> </thead> <tbody> <tr> <td>NTS</td> <td>10/13/16</td> <td>ASC</td> <td>0</td> </tr> </tbody> </table>										SCALE	DATE	DWN BY	REV	NTS	10/13/16	ASC	0		
SCALE	DATE	DWN BY	REV																
NTS	10/13/16	ASC	0																
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>REV. NUM.</th> <th>DATE</th> <th>DESCRIPTION</th> </tr> </thead> <tbody> <tr> <td>1</td> <td> </td> <td> </td> </tr> </tbody> </table>										REV. NUM.	DATE	DESCRIPTION	1						
REV. NUM.	DATE	DESCRIPTION																	
1																			

EchoPod®

2.5m Ultrasonic Level Switch, Controller and Transmitter

Introducing EchoPod

The general purpose, ultrasonic sensor provides non-contact level detection up to 98.4" (2.5m) with 4 SPST 60 VA 1A relays and a two-wire 4-20 mA level measurement output. Each relay can be configured on a single set point alarm or latched on two sets for automatic fill or empty in simplex or duplex control modes with fail-safe logic. The embedded controller can replace external control hardware. The sensor is well suited for a wide range of corrosive, sticky or dirty type media. EchoPod is broadly selected for day tanks, sumps, IBC totes, lift stations and mini-bulk storage applications. To configure EchoPod, download our free WebCal software and purchase one USB interface tool.

Specifications

Range:	98.4" (2.5 m)
Accuracy:	+/- 0.2 % range
Resolution:	0.019" (0.5 mm)
Beam width:	2" (5 cm)
Dead band:	4" (10 cm)
Supply voltage:	24 VDC (loop)
Loop resistance:	400Ω max
Consumption:	0.5W
Signal output:	4-20 mA, two-wire (when loop powered)
Contact type:	(4) SPST relays 1A
Loop fail-safety:	4 mA, 20 mA, 21 mA, 22 mA or hold last
Relay fail-safety:	Power loss: Hold last Echo loss: Open, close or hold last
Hysteresis:	Selectable
Configuration:	WebCal® PC Windows® USB 2.0
Temp. comp.:	Automatic over range
Process Temp.:	F: -20° to 140° C: -7° to 60°
Pressure:	MWP = 30 PSI
Enclosure:	Type 6P encapsulated, corrosion resistant & submersible
Encl. material:	PC
Strain relief mat.:	Santoprene
Trans. material:	PVDF
Cable length:	48" (1.2 m)
Cable jacket mat.:	Polyurethane
Process mount:	1" NPT (1" G)
Mount. gasket:	Viton®
Classification:	General purpose
Approvals:	CE
Compliance:	RoHS

Features

- ✓ Multi-function sensor provides 4-20 mA measurement, switch and control functions
Compact sensor with 2" beam width and 4" dead band optimized for small tank applications
- ✓ Four 1A relays programmable for switch or advanced pump or valve control and fail-safety
- ✓ Rugged PVDF transducer and polycarbonate enclosure rated 6P for corrosive applications
- ✓ Control / switch point functions include:
 - 2 pumps with 2 alarms
 - 1 pump with 3 alarms
 - 2 pumps (lead-lag) with 2 alarms
 - 2 pumps (duplexing) with 2 alarms
 - 4 independent switch point alarms

EchoPod Ordering

	DL24-	<input type="checkbox"/>	<input type="checkbox"/>
Process mount			
0	NPT (US)		
1	G (Metric)		
Fob USB interface (1),(2)			
0	Without Fob		
1	With Fob		

Configuration

EchoPod is user configured via our WebCal software through the Fob USB interface tool. Configuration files can be easily created, saved, copied into one or more units, emailed or modified. Take control of your level process with WebCal's intuitive interface, pre-programmed menus, tank set point graphics and custom wiring diagrams for each configuration. Click here to learn more about WebCal. Its level made simple.



WebCal Software



LI99-1001
Shown

Ordering Notes

- 1) EchoPod can not be configured without the Fob USB interface tool (LI99-1001) and WebCal. One Fob will configure all EchoPods.
- 2) WebCal is a free download from our website at www.flowline.com/webcal (Windows® XP Compatible).

EchoPod DL14, DL24 & DL34 Series Manual Revision A.3



**Flowline Inc.
10500 Humbolt Street
Los Alamitos, CA 90720
Tel: (562) 598-3015
Fax: (562) 431-8507
www.flowline.com**

Preface

This manual explains how to use the EchoPod DL14, DL24 and DL34 series level switch, controller and transmitter.

Warranty, Service & Repair

To register your product with the manufacturer, go to the Flowline website for on-line registration. The website address is as follows:

www.flowline.com

On-line Warranty Registration can be found on the Flowline home page.

If for some reason your product must be returned for factory service, go to the Flowline website to receive a Material Return Authorization number (MRA), providing the following information:

1. Full Part Number, Full Serial Number
2. Name and telephone number of someone who can answer technical questions related to the product and its application.
3. Return Shipping Address
4. Brief Description of the Symptom
5. Brief Description of the Application

On-line Material Return Authorization can be found under Contact Us in the Navigation Bar along the side of the home page. Click on *Return Authorization* to begin the MRA request. Once you have received a MRA number, ship the product prepaid in its original packing to:

Flowline Factory Service
MRA _____
10500 Humbolt Street
Los Alamitos, CA 90720

To avoid delays in processing your repair, write the MRA on the shipping label. Please include the information about the malfunction with your product. This information enables our service technicians to process your repair order as quickly as possible.



Warranty

Flowline warrants to the original purchaser of its products that such products will be free from defects in material and workmanship under normal use and service in accordance with instructions furnished by Flowline for a period, which is equal to the shorter of one year from the date of purchase of such products or two years from the date of manufacture of such products. Flowline's obligation under this warranty is solely and exclusively limited to the repair or replacement, at Flowline's option, of the products or components, which Flowline's examination determines to its satisfaction to be defective in material or workmanship within the warranty period. Flowline must be notified pursuant to the instructions below of any claim under this warranty within thirty (30) days of any claimed lack of conformity of the product. Any product repaired or replaced under this warranty will be warranted only for the remainder of the original warranty period.

Returns

Products cannot be returned to Flowline without Flowline's prior authorization. To return a product that is thought to be defective, go to www.flowline.com, and submit a customer return (MRA) request form and follow the instructions therein. All warranty and non-warranty product returns to Flowline must be shipped prepaid and insured. Flowline will not be responsible for any products lost or damaged in shipment.

Limitations

This warranty does not apply to products which: 1) are beyond the warranty period or are products for which the original purchaser does not follow the warranty procedures outlined above; 2) have been subjected to electrical, mechanical or chemical damage due to improper, accidental or negligent use; 3) have been modified or altered; 4) anyone other than service personnel authorized by Flowline have attempted to repair; 5) have been involved in accidents or natural disasters; or 6) are damaged during return shipment to Flowline. Flowline reserves the right to unilaterally waive this warranty and dispose of any product returned to Flowline where: 1) there is evidence of a potentially hazardous material present with the product; or 2) the product has remained unclaimed at Flowline for more than 30 days after Flowline has dutifully requested disposition. This warranty contains the sole express warranty made by Flowline in connection with its products. ALL IMPLIED WARRANTIES, INCLUDING WITHOUT LIMITATION, THE WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE, ARE EXPRESSLY DISCLAIMED. The remedies of repair or replacement as stated above are the exclusive remedies for the breach of this warranty. IN NO EVENT SHALL FLOWLINE BE LIABLE FOR ANY INCIDENTAL OR CONSEQUENTIAL DAMAGES OF ANY KIND INCLUDING PERSONAL OR REAL PROPERTY OR FOR INJURY TO ANY PERSON. THIS WARRANTY CONSTITUTES THE FINAL, COMPLETE AND EXCLUSIVE STATEMENT OF WARRANTY TERMS AND NO PERSON IS AUTHORIZED TO MAKE ANY OTHER WARRANTIES OR REPRESENTATIONS ON BEHALF OF FLOWLINE. This warranty will be interpreted pursuant to the laws of the State of California. If any portion of this warranty is held to be invalid or unenforceable for any reason, such finding will not invalidate any other provision of this warranty.

Introduction:

The EchoPod is a general-purpose ultrasonic level switch, controller and transmitter that provides a loop powered 4-20 mA output and 4 SPST 60 VA relays. The 4-20 mA output can be used to provide the proportional level of liquid in any tank or vessel. The 4 relays can be used to control multiple combinations of pumps, valves and/or alarms. The signal can be connected to any device that accepts a loop powered 4-20 mA signal or relay output, such as a PLC, SCADA, DCS, display, controller, etc.

New Features

- Simple configuration with WebCal software, *no more target calibration*
- Adjustable Loop Fail-Safe, Hold Last, Empty, Full, 21 mA, 22 mA
- Easy to reverse mA output, 4-20 mA to 20-4 mA
- Adjustable start-up condition, Empty, Mid (12 mA), Full, Over range (22 mA)
- Increased output filtering

Table of Contents

Introduction	4
New Features	4
About this manual	5
Specifications	7
Dimensions	7
Getting Started	8
USB® Fob Interface	8
WebCal	9
Step 1: Configuration	9
Step 2: Tank Levels	17
Step 3: Write to Unit	17
Wiring	18
Wiring EchoPod	18
Wire Connections	18
Installation	20
Mounting Guide	20
Fitting Selection	21
Tank Adapter	22
Riser	22
Flange	22
Side Mount Fitting	23
Stand Pipe	23
Advanced Feature	24
Appendix	26
Updating WebCal Software	26
Updating Transmitter Firmware	26
Factory Defaults	27
Troubleshooting	29

FLOWLINE

About this Manual:

PLEASE READ THE ENTIRE QUICK START PRIOR TO INSTALLING OR USING THIS PRODUCT. This manual includes information on the EchoPod series Ultrasonic Level Switch, controller and transmitter from FLOWLINE. Please refer to the part number located on the switch label to verify the exact model configuration, which you have purchased.

User's Responsibility for Safety:

FLOWLINE manufactures a broad range of level sensing technologies. While each of these sensors is designed to operate in a wide variety of applications, it is the user's responsibility to select a sensor model that is appropriate for the application, install it properly, perform tests of the installed system, and maintain all components. The failure to do so could result in property damage or serious injury.

Proper Installation and Handling:

Only professional staff should install and/or repair this product. Install the transmitter with the included Viton® gasket and never over tighten the transmitter within the fitting. Always check for leaks prior to system start-up.

Wiring and Electrical:

A supply voltage of 12 to 28 VDC is used to power the EchoPod. Electrical wiring of the transmitter should be performed in accordance with all applicable national, state, and local codes.

Material Compatibility:

The enclosure is made of Polycarbonate (PC). The transducer is made of Polyvinylidene Fluoride (PVDF). Make sure that the model, which you have selected, is chemically compatible with the application media.

Enclosure:

While the transmitter housing is liquid-resistant the EchoPod is not designed to be operational when immersed. It should be mounted in such a way that the enclosure and transducer do not come into contact with the application media under normal operational conditions.

Safety:

- Installation should be done by properly trained staff
- Supply voltage should never exceed a maximum of 28 VDC
- Make sure the sensor is chemically compatible with your application
- Design a fail-safe system that accommodates the possibility of sensor and/or power failure
- This sensor should not be used in classified hazardous environments

Make a Fail-Safe System:

Design a fail-safe system that accommodates the possibility of transmitter and/or power failure. FLOWLINE recommends the use of redundant backup systems and alarms in addition to the primary system.

Flammable, Explosive or Hazardous Applications:

EchoPod should not be used within classified hazardous environments.

Warning:

Always use the Viton® gasket when installing the EchoPod, and make sure that all electrical wiring of the switch is in accordance with applicable codes.

Components:


EchoPod is offered in two different models. Depending on the model purchased, you may or may not have been shipped all the components shown below. You do however, need an EchoPod, USB® Fob and Viton® gasket to configure, install and operate EchoPod.

- EchoPod
 - DL14-00 – 4.1' (1.25 m) range, Type 6P encl., 1" NPT
 - DL14-01 – 4.1' (1.25 m) range, Type 6P encl., 1" NPT w/ Fob
 - DL14-10 – 4.1' (1.25 m) range, Type 6P encl., 1" G
 - DL14-11 – 4.1' (1.25 m) range, Type 6P encl., 1" G w/ Fob
 - DL24-00 – 9.8' (3.0 m) range, Type 6P encl., 1" NPT
 - DL24-01 – 9.8' (3.0 m) range, Type 6P encl., 1" NPT w/ Fob
 - DL24-10 – 9.8' (3.0 m) range, Type 6P encl., 1" G
 - DL24-11 – 9.8' (3.0 m) range, Type 6P encl., 1" G w/ Fob
 - DL34-00 – 18.0' (5.5 m) range, Type 6P encl., 2" NPT
 - DL34-01 – 18.0' (5.5 m) range, Type 6P encl., 2" NPT w/ Fob
 - DL34-10 – 18.0' (5.5 m) range, Type 6P encl., 2" G
 - DL34-11 – 18.0' (5.5 m) range, Type 6P encl., 2" G w/ Fob
- Viton® Gasket
 - Part #200128 – used with DL14 series
 - Part #200129 – used with DL24 series
 - Part #204038 – used with DL34 series
- USB® Fob (DL_4-_1 only)
 - Part #LI99-1001
- Quick Start Guide

Specifications:

Range:	DL14: 2" to 4.1' (5 cm to 1.25m) DL24: 4" to 9.8' (10 cm to 3.0m) DL34: 8" to 18.0' (20 cm to 5.5m)	Relay fail-safety:	Power loss: Hold last Echo loss: Open, close or hold last
Accuracy:	DL14: 0.125" (3mm) DL24: +/- 0.2% of range DL34: +/- 0.2% of range	Hysteresis:	Selectable
Resolution:	DL14: 0.019" (0.5mm) DL24: 0.039" (1mm) DL34: 0.079" (2mm)	Configuration:	WebCal® PC Windows® USB 2.0
Beam width:	DL14/24: 2" (5cm) dia. DL34: 3" (7.6cm)	Temp. comp.:	Automatic
Dead band:	DL14: 2" (5 cm) DL24: 4" (10 cm) DL34: 8" (20 cm)	Process temp.:	F: 20° to 140° C: -7° to 60°
Memory:	Non-volatile	Ambient temp.:	F: 31° to 140° C: -35° to 60°
Supply voltage:	24 VDC (loop)	Pressure:	MWP = 30 PSI
Loop resistance:	400 Ohms max	Enclosure type:	Type 6P encapsulated, corrosion resistance & submersible
Consumption:	0.5 W	Encl. material:	PC
Signal output:	4-20 mA, two-wire (when loop powered)	Strain relief mat.:	Santoprene
Contact type:	(4) SPST relays 1A	Trans. material:	PVDF
Loop fail-safety:	4 mA, 20 mA, 21 mA, 22 mA or hold last	Cable length:	48" (1.2 m)
		Cable jacket mat.:	Polyurethane
		Cable type:	9-cond., shielded
		Process mount:	DL14/24: 1" NPT (1" G) DL34: 2" NPT (2" G)
		Mount. gasket:	Viton®
		Classification:	General purpose
		Compliance:	RoHS
		Approvals:	CE – DL14/DL24/DL34 cFMus – DL14 only

Dimensions:



Getting Started:

EchoPod is configured through WebCal, a PC software program. WebCal is a free download from Flowline's website. **You must download and install WebCal prior to plugging in the USB® Fob.** Please go to <http://www.flowline.com>, click on WebCal Software and select your language version.


WebCal System Requirements

- Windows® XP or 2000
- 10 mB hard drive space
- 256 mB RAM
- 1 USB® 2.0 port
- Internet connection

USB® Fob Interface

EchoSonic communicates with WebCal through a USB® interface called a Fob. Before plugging your Fob into your computer's USB® port, be sure that you have installed WebCal on your computer.

Connect the red, green, white and black wires from EchoPod into the correct terminals on the Fob. Tighten the screws on the terminals and plug your Fob into the USB® port of your computer.




Wiring identical for all series

FLOWLINE

- * Once EchoPod is configured and prior to installation, isolate the white and green wires from active power to prevent a short of the configuration circuit

WebCal

With EchoPod connected to your computer, open the WebCal software by clicking on the WebCal icon. Follow steps 1-3 to configure the transmitter. Click “Help” in the lower right hand corner and open the help menu of WebCal for additional instructions on WebCal. If you need additional assistance using WebCal, please contact a Flowline Applications engineer at (562) 598-3015




WebCal Step 1: Configuration

This section of WebCal is where you select the application’s configuration settings. Start from the top and work to the bottom, choosing the selections that are applicable to your configuration. “**Not Applicable**” will automatically show when a selection doesn’t apply to your configuration settings, and you may move on. All configuration settings must be selected or have “**Not Applicable**” before you can continue to step 2. **Note:** Pressing the Clear Screen button will reset the configuration table and allow access to all of the features.

Configuration Updates

Config

Number of Pumps 

Switch/Alarms Only

Pump/Valve Action

Not Applicable

Pump/Valve Mode

Not Applicable

Relay Fail-Safe

-please select-

Switch/Alarm Configuration

-please select-

Switch Hysteresis/Deadband

-please select-

Loop Fail-Safe

-please select-

Output at Empty

-please select-

Continue to select

Number of Pumps

This feature allows you to select the number of pumps or valves used with EchoPod. This is the setting that activates the control capabilities of up to two relays. Control relays are often referred to as Latching relays.

- **Switch/Alarms Only** – The relays will be standard single point relays (High and/or Low alarms). Relays are non-latching.
- **1- Pump/Valve** – One relay will be configured as a control or latching relay (relay will have a start level and a separate stop level). Use this setting to control one pump or valve for automatic filling or emptying of a tank.
- **2-Pumps/Valves** – Two relays are configured as control or latching relays. Each relay will have a unique start level and a common stop level. Use this setting to control two pumps or valves for automatic filling or emptying of a tank.
- **4-20mA Transmitter Only** – This setting will disengage all of the relays. Use this function if you are not using any relays and using only the 4-20 mA current output.

Note: Right click on any menu that you may have questions on to open the help menu.

Note: To reset, press the Clear Screen button.

Configuration Updates

Config

Number of Pumps
1-Pump/Valve

Pump/Valve Action
Empties Tank

Pump/Valve Mode
Simplex

Relay Fail-Safe
-please select-

Switch/Alarm Configuration
-please select-

Switch Hysteresis/Deadband
-please select-

Loop Fail-Safe
-please select-


Output at Empty
-please select-

Continue to select

Pump/Valve Action


This feature allows you to select if the pumps or valves will be used to automatically fill or empty the tank. For 2-Pump/Valve mode, both devices must be the same (automatic fill or empty). You cannot set one relay for fill and the other for empty.

- **Empties Tank** – Will set relay(s) to automatically empty a tank. Start level will be above the Stop level for each relay.
- **Fills Tank** – Will set relay(s) to automatically fill a tank. Start level will be below the Stop level for each relay.
- **Not Applicable** – Appears when this function is not available (such as when **Switch/Alarms Only** or **4-20mA Transmitters Only** are selected).



Note: Right click on any menu that you may have questions on to open the help menu.

Note: To reset, press the Clear Screen button.




Pump/Valve Mode

This feature allows you to select the mode for a control or latching relay. Pump/Valve mode is not active for Switch/Alarms Only or 4-20 mA Transmitter Only.


- **Simplex** – Allows for the relay to be used as an automatic fill or empty. This is the default and only configuration when *1-Pump/Valve* is selected.

- **Simplex used to Empty Tank (example)**




- **Lead/Lag** – Allows for the two relays to have unique start levels and a common stop level. The first relay will be identified as the lead relay and the second relay as the lag. Each time the lead level is reached, the first relay will always start. The lag relay will only start when the lag level is reached. All relays will stop at the common off level.

- **Lead/Lag used to Empty Tank (example)**



- **Duplex** - Allows for the two relays to have two different start levels, a common stop level and will alternate the relays when the first start level is reached. The two relays will alternate each time the lead level is reached and the remaining relay will start when the lag level is reached. All relays will stop at the common off level.


- **Duplex used to Empty Tank (example)**



- **Not Applicable** – Appears when this function is not available (such as when *Switch/Alarms Only* or *4-20mA Transmitters Only* are selected).

Note: Right click on any menu that you may have questions on to open the help menu.

Note: To reset, press the Clear Screen button.



The screenshot shows a configuration menu with two tabs: 'Configuration' and 'Updates'. Under the 'Configuration' tab, there is a 'Config' section with several dropdown menus. A red arrow points to the 'Relay Fail-Safe' dropdown menu, which is currently set to 'Pumps/Valves Off'. Other options in the menu include 'Number of Pumps' (1-Pump/Valve), 'Pump/Valve Action' (Empties Tank), 'Pump/Valve Mode' (Simplex), 'Switch/Alarm Configuration' (-please select-), 'Switch Hysteresis/Deadband' (-please select-), 'Loop Fail-Safe' (-please select-), and 'Output at Empty' (-please select-). At the bottom of the menu, there is a 'Continue to select' button.

Relay Fail-Safe

This feature allows you to select the fail-safe state for the relays. When the sensor regains signal, the output current will revert back to the current level condition.

- **Relays Off** - The relays will revert to the OFF state. Appears when **Switch/Alarms Only** is selected.
- **Relays On** - The relays will revert to the ON state. Appears when **Switch/Alarms Only** is selected.
- **Hold State** - The relay(s) will remain in the same state as the last echo detected. When the sensor regains signal, the relays will revert to the level when the signal was regain.
- **Pump/Valves Off** - The relays will revert to the OFF state. Appears when **1-Pump/Valve** or **2-Pumps/Valves** are selected.
- **Pump/Valves On** - The relays will revert to the ON state. Appears when **1-Pump/Valve** or **2-Pumps/Valves** are selected.
- **Not Applicable** – Appears when this function is not available (such as when **Transmitters Only** are selected).

Note: Right click on any menu that you may have questions on to open the help menu.

Note: To reset, press the Clear Screen button.

Configuration Updates

Config

Number of Pumps
1-Pump/Valve

Pump/Valve Action
Empties Tank

Pump/Valve Mode
Simplex

Relay Fail-Safe
Pumps/Valves Off

Switch/Alarm Configuration
1-Low, 1-High

Switch Hysteresis/Deadband
-please select-

Loop Fail-Safe
-please select-


Output at Empty
-please select-

Finish Selections

Switch/Alarm Configuration

This feature allows you to select the operation for the switches / alarms (used as a high or low alarm). This setting adjusts the number of available relays based upon the previous settings.

- **No Alarm** – Turns off all of the remaining relays.
- **High Alarm Options** – Set from 1 to 4 High Alarm (**1-High, 2-High, 3-High, 4-High**).
- **Low Alarm Options** – Set from 1 to 4 Low Alarms (**1-Low, 2-Low, 3-Low, 4-Low**).
- **Combination Alarms** – Set a combination of High and Low Alarms (**1-Low 1-High, 1-Low 2-High, 2-Low 1-High, 2-Low 2-High, 1-Low 3-High, 3-Low 1-High**).
- **Not Applicable** – Appears when this function is not available (such as when **Transmitters Only** is selected).



Note: Right click on any menu that you may have questions on to open the help menu.

Note: To reset, press the Clear Screen button.

FLOWLINE

Configuration Updates

Config

Number of Pumps
1-Pump/Valve

Pump/Valve Action
Empties Tank

Pump/Valve Mode
Simplex

Relay Fail-Safe
Pumps/Valves Off

Switch/Alarm Configuration
1-Low, 1-High

Switch Hysteresis/Deadband
Fixed 1/2"

Loop Fail-Safe
-please select-


Output at Empty
-please select-

Finish Selections

Switch Hysteresis/Dead band

This feature allows you to select a hysteresis or dead band for the remaining high and/or low alarms.

- **Options for Hysteresis/Dead band** – *No Hysteresis*, $\frac{1}{4}$ " , $\frac{1}{2}$ " , *1"* , *2"* , $\frac{1}{2}$ cm , *1cm* , *2 cm* , *5 cm* or *Not Applicable*.
- **High Alarms** – Relay activates above set point. Relay will deactivate when level goes below the set point plus the value of the hysteresis.
- **Low Alarms** – Relay activates below set point. Relay will deactivate when level goes above the set point plus the value of the hysteresis.



Note: Right click on any menu that you may have questions on to open the help menu.

Note: To reset, press the Clear Screen button.

The screenshot shows a configuration interface with two tabs: 'Configuration' and 'Updates'. Under the 'Configuration' tab, there is a 'Config' section with several dropdown menus. The 'Loop Fail-Safe' menu is set to 'Empty', and the 'Output at Empty' menu is set to '4 mA at Bottom'. Two red arrows point to these two menus. At the bottom of the configuration area, it says 'Config #9'.

Loop Fail-Safe

This feature allows you to select the fail-safe current output if the sensor fails to detect a return signal. When the sensor regains signal, the output current will revert back to the current level condition.

- **Hold Last Value** - The output will remain in the same state as the last echo detected. Example: If the output was 6.7 mA just prior to the lost signal, the device will continue to output 6.7 mA. Sensor will indicate the level when signal was regain.
- **Empty** - The output will revert to the current value for an empty condition. When **4 mA at Bottom** is selected, the sensor will output 4 mA when a fail-safe condition occurs. If **20 mA at Bottom** is selected, the sensor will output 20 mA when a fail-safe condition occurs.
- **Full** - The output will revert to the current value for a full condition. When **4 mA at Bottom** is selected, the sensor will output 20 mA when a fail-safe condition occurs. If **20 mA at Bottom** is selected, the sensor will output 4 mA when a fail-safe condition occurs.
- **Overfill (21mA)** - The output current will go to 21mA when the return signal is lost.
- **Overfill (22mA)** - The output current will go to 22mA when the return signal is lost.

Output at Empty

This feature allows you to select the orientation of the 4 to 20mA output (4 to 20 mA or 20 to 4 mA). Choose which output setting best fits the application. Typical installations are set with **4 mA at Bottom**. This will not affect the performance of the sensor other than the output of the EchoPod. WebCal's factory default is 4mA at bottom and 20mA at top. *When connecting your sensor to a display, you must account for your output settings.*

- **4mA at Bottom** - The output current will be 4mA when the sensor measures an empty tank and 20mA when the sensor measures a full tank.
- **20mA at Bottom** - The output current will be 20mA when the sensor measures an empty tank and 4mA when the sensor measures a full tank.


Note: Right click on any menu that you may have questions on to open the help menu.

Note: To reset, press the Clear Screen button.

FLOWLINE


WebCal Step 2: Tank Levels

This section of WebCal is where you enter application measurement values. All values must be filled in before moving to step 3.



WebCal Step 3: Write to Unit

After you have entered configurations and tank values, click “**Write to Unit**” and send the configuration to your EchoPod. Now use WebCal’s file management features to save your configuration by clicking “**Save Config File**” and print your wiring diagram by clicking “**Wiring Diagram**.”



Wiring EchoPod


After you have finished positioning and mounting EchoPod, follow WebCal's wiring diagram to wire the sensor. A typical wiring diagram is shown above. Flowline recommends using a qualified licensed electrician to wire EchoPod and your application's components.

Note: Do not extend the White & Green wires beyond 15'.

Note: Configure your EchoPod with WebCal and use the wiring diagram button to view the appropriate diagram. Each configuration will have its own unique diagram. The diagram above is only a sample and should not be used as a wiring diagram.


Note: Once EchoPod is configured, isolate the white and green wires from active power to prevent a short of the configuration circuit.

Wiring Diagram



Sample Wiring Diagram – Use WebCal to view appropriate wiring diagram

Wire Connections:



Red & Black

Red and Black leads are for connection to a 24 VDC power supply or to a 4-20 mA loop power source. The red and black wires can be extended up to 1,000 feet using a 22 gauge or larger wire, however do not extend the green and white wires.

FLOWLINE

White & Green

White and Green leads are reserved for use with WebCal and should not be connected during usage in the application. These wires should not be connected to WebCal while power is supplied from any source other than the LI99 series Fob.

Never allow the white or green wires to touch any power supply.

Blue, Orange, Yellow & Purple

Blue, Orange, Yellow & Purple wires are the relay contacts (normally open) from each of the relays respectively. Relay selection is determined by the configuration in WebCal.

Brown


The Brown wire is the common for all the relays.

General notes for electrical connections, usage and safety:

- Where personal safety or significant property damage can occur due to a spill, the installation must have a redundant backup safety system installed.
- Wiring should always be completed by a licensed electrician.
- Supply voltage should never exceed 28 VDC.
- Always use stepper relays between the sensor and external loads. For DC circuits use a catch diode such as 1N4148, shown on previous page.
- Protect the sensor from excessive electrical spikes by isolating the power, whenever possible.
- The sensor materials must be Chemically compatible with the liquids to be measured.
- Design a fail-safe system for possible sensor and/or power failure.
- Never use the sensor in environments classified as **Hazardous**.

4-20 mA output only

EchoPod can be used as a loop powered 4-20 mA only device (refer to the wiring diagram below). When using WebCal, under *Number of Pumps*, select *4-20mA Transmitter Only* to simplify the configuration in WebCal.




Voltage Output

EchoPod can be used as a 0 to 5 or 0 to 10 VDC output device. A resistor will need to be added to the circuit to enable a voltage output (refer to the wiring diagram below).

- 0-5 VDC output
 - Add a 250 Ohm resistor
 - Actual output will be 0.8 to 5 VDC
- 0-10 VDC output
 - Add a 500 Ohm resistor
 - Actual output will be 2 to 10 VDC

When using WebCal, under **Number of Pumps**, select **4-20mA Transmitter Only** to simplify the configuration in WebCal.




Installation

The EchoPod should always be mounted perpendicular to the liquid surface and installed using the provided Viton mounting gasket. Make sure that the fitting and transmitter threads are not damaged or worn. Always *hand-tighten* the transmitter within the fitting. Perform an installed leak test under normal process conditions prior to system start up. **Note:** *The preferred mounting fitting for the DL14 and DL24 series is the LM52-1400 (2" thread x 1" thread) reducer bushing.*

Mounting Guide

1. Do not mount at an angle
2. Liquid should never enter the dead band
3. Side Wall:
 - a. For DL14 & DL24 Series - mount at least 2" from the side wall
 - b. For DL34 Series - mount at least 3" from the side wall
4. Do not mount where obstacles will intrude on sensor's beam width
 - a. See Specifications on page 8
5. Do not mount in a vacuum
6. Avoid mounting in the center of a dome top tank.
7. In cone bottom tank, position the sensor over the deepest part of the tank.

FLOWLINE



Installation in existing fittings

If the existing fitting is larger than the threads of the EchoPod, select a reducer bushing such as the LM52-1400 (2" thread x 1" thread) or LM52-2400 (3" thread x 2" thread).

Metal Tanks (DL14 & DL24 series)

Flowline ultrasonic transmitters have been optimized for use in non-metallic fittings.

1. For best performance, avoid the use of metallic fittings.
 - a. Use a plastic 2" x 1" reducer bushing, such as the LM52-1400 or a plastic 1" flange, such as the LM52-1850 for metallic tanks.
2. While installations directly into a 1" metal fitting are not recommended, acceptable results may be obtained if the 1" fitting is a half coupling in form and the outer diameter of the coupling is tightly wrapped in vinyl tape to dampen vibrations.

Fitting Selection: Check the part number to determine the required fitting mount size and thread type. EchoPod is commonly installed in tank adapters, flanges, brackets or standpipes. Note: Always include the gasket when installing the EchoPod.

1. **Tank Adapter:** Select a tank adapter fitting, such as the LM52-1890 for the DL14 & DL24 series or the LM52-2890 for the DL34 series.
 - a. *For best results, select a 2" tank adapter and add a reducer bushing such as the LM52-1400, thread x thread, reducer bushing.*
 - b. Avoid tank adapter (thread x thread) styles and/or pipe stops forward of the installed transducer.

**Tank Adapter
w/ 2"x1" Reducer Bushing**




**Tank Adapter
Thread x Thread**



Do not use thread x thread

2. **Riser:** Installations with tall, narrow risers can impede the acoustic signal.
 - a. **DL34 Series:** 2" (5 cm) diameter risers should be no taller than 5" (12.7 cm). Larger diameter risers should be no taller than 12" (30.5 cm).
 - b. **DL14 & DL24 Series:**

	Riser Specifications	
	Inner Diameter	Maximum Height
2" (5 cm)	3" (7.6 cm)	
4" (10 cm)	8" (20 cm)	
6" (15 cm)	12" (30 cm)	

Note: Do not exceed the dimensions listed above

3. Flange (DL14 & DL24 series):

If installing on a flange, select a flange with a thread that is above the plane of the flange, such as the LM52-1850.

- a. *The DL34 series works well with Flange installations.*
- b. Avoid the use of blind flanges with tapped threads or flanges where the threads are even with the plane of the flange, such as the Banjo 1" Poly ANSI Flange (series AF100).
- c. Use a flange with a 2" thread and add a 2" to 1" reducer bushing to complete the installation.

**1" Flange w/
thread in plane**



Do not use thread in plane


**2" Flange w/
reducer bushing**



4. Side Mount Bracket:

For installations in open tanks and sumps, use the LM50 series side mount bracket.


- a. For the DL14 & DL14 series, order the LM50-1001-1, which includes a 2"x 1" Reducer Bushing.
- b. For the DL34 series, order the LM50-1001 side mount bracket.



5. Stand Pipe:

A standpipe maybe used to dampen turbulence or when foam is present in the application.

- a. Pipe can be made of any material.
- b. Select a minimum 3" ID pipe for the stand pipe.
 - i. A 2" pipe is usable with the DL14 and DL24 series, but is the minimum.
 - ii. Pipes larger than 3" can also be used.
- c. Use a coupling and reducer bushing to attach the EchoPod to the pipe.
 - i. With the DL14 & DL24 series, be sure to use a plastic reducing bushing such as LM52-1400 2" T x 1" T fitting or the LM52-1410 2" S x 1" T fitting.
- d. The pipe length should run the measurement span and the bottom of the pipe should remain submerged at all times to prevent foam from entering the pipe.
- e. Cut a 45° notch at the bottom of the pipe and drill a 1/4" pressure equalization hole in the dead band.
- f. The pumps should not drive liquid past the open end of the stand pipe which causes the liquid in the pipe to oscillate.



Advanced Features


This tool is designed to help solve operational issues. Changing these setting will alter the performance of your unit. Please read through this HELP file to assist you in making adjustments or if still unclear about a specific issue, please contact FLOWLINE, Applications Engineering.

The screenshot shows the FLOWLINE configuration software interface. At the top, there are tabs for 'Configuration' and 'Updates'. The main area is divided into several sections:

- Config:** A list of configuration options, each with a dropdown menu:
 - Number of Pumps: 4-20mA Transmitter Only
 - Pump/Valve Action: Not Applicable
 - Pump/Valve Mode: Not Applicable
 - Relay Fail-Safe: Not Applicable
 - Switch/Alarm Configuration: Not Applicable
 - Switch Hysteresis/Deadband: Not Applicable
 - Loop Fail-Safe: Hold Last Value
 - Output at Empty: 4 mA at Bottom
- Part Information:** Part Type: DL24-0, Serial Number: 1065, Firmware: LC2p50, Description: Switch, Cont & Trans, 98.4"(2.5m), 4 relays, FW Rev: 46.3
- Tank Levels:** A table with columns for Units, Sensor Height, and Fill Height.

Units	Sensor Height	Fill Height
Inches	90	86
- Tank Diagram:** A schematic of a tank with a sensor at the top. A red arrow points to the 'Advanced' button on the right.
- Buttons:** Write to Unit, Wiring Diagram, Advanced (highlighted with a red border), Factory Config, Clear Screen, Config File Name (input field), Open Config File, Save Config File, Print Config File.
- Notes:** A text area at the bottom for notes.

Note: When the Advanced Button is highlighted with a RED border, this indicates you have selected an advanced feature.




- **Increase Output Filtering:** Placing a check mark in the box will increase the filtering (averaging) of the analog output. Use this filter if the 4 to 20 mA output requires a smooth output for the application such as open channel flow measurement.
- **Decrease Output Filtering:** Placing a check mark in the box will eliminate all filtering (averaging) of the analog output. Enables a pulse by pulse level reading. Use this filter to see changes in level after every sound pulse.
Note: Never check increase output filtering and decrease output filtering at the same time.
- **Stabilize Output in Deadband:** Placing a check mark in the box will activate a filter to hold the output at Full if the level enters the dead band of the EchoPod. This filter requires the level to leave the dead band at a smooth and steady rate.
- **Turn OFF Fast Level Changes:** Placing a check mark in the box will turn off the filter enabling fast level changes. Use this filter if your application has very smooth, slow and steady level changes. The filter instructs EchoPod to look only for small incremental changes in level.
- **Turn ON Noisy Mount Start Filter:** Placing a check mark in the box will activate a filter that reduces sound interference from the installation mount. Use this filter if the EchoPod will not go to full range in the installation.
- **Invert Relay States:** Placing a check mark in any of the four boxes will reverse the state of that relay. For example, if relay 4 is a high alarm that energizes above 50.0” of liquid, checking the invert box will reverse so the relay will energize when it is below 50” of liquid. Inverting the relay will also invert the fail-safe of the relay. If the relay is fail-safe On, Inverting the relay will make it fail-safe Off.
- **Fail-Safe will also invert unless you check below:** This button will not invert the fail-safe when a relay is inverted.

Appendix

Updating WebCal Software


WebCal software can be updated directly from the software. Simply click on the **Updates** Tab at the top of the window and press the **Download** button. Make sure that your computer has access to the Internet. If not, an error window will appear.

When the **Download** button is pressed, the software will check the version of software you are using with the most recent version at Flowline. If the versions are similar, a window indicating that the most recent version is installed. If not, then a window will appear asking to download the latest version. Follow the instructions for installing the latest version.




Updating Transmitter Firmware

WebCal software can also be used to update firmware inside the EchoPod transmitter. This feature allows the transmitter to be updated when new features are added. First open WebCal with an EchoPod transmitter connected and the latest version of WebCal installed to your PC.




Click on the **Updates** Tab and then click on **Select Program** to select the firmware update.

FLOWLINE



Select the latest version of the firmware file and click on OK.



Confirm that the address is correct and then click on **Update Sensor** to begin the firmware update. This step should take less than 1 minute. You can follow the progress with the status bar to the right of the Update Sensor button. When completed, click on the Configuration tab to configure the transmitter. *Remember, when the firmware has been updated, the unit will return to its original factory settings.*

- If there is a communication interruption during the update, the process will stop. It is OK to click on Update Sensor again to start the process over again.

Factory Default

Pressing the **Factory Config** button in the Configuration menu will return the screen to the following settings. Out of the box, the EchoPod will output a 4-20 mA output that is maximized for its operational range.

- **DL14 Series** – 4mA @ 4.1' (1.25m) away and 20 mA @ 2" (5cm) away from sensor.
- **DL24 Series** – 4mA @ 8.2' (2.5m) away and 20 mA @ 4" (10cm) away from sensor.
- **DL14 Series** – 4mA @ 18.0' (5.5m) away and 20 mA @ 8" (20cm) away from sensor.

Factory Defaults Table

Configuration Updates

FLOWLINE

Part Type: DL24-0, Serial Number: 1065 Firmware: LC2p50
Description: Switch, Cont & Trans, 98.4"(2.5m), 4 relays FW Rev: 46.3

Config

Number of Pumps
Switch/Alarms Only

Pump/Valve Action
Not Applicable

Pump/Valve Mode
Not Applicable

Relay Fail-Safe
Relays Off

Switch/Alarm Configuration
4-High

Switch Hysteresis/Deadband
No Hysteresis

Loop Fail-Safe
Hold Last Value

Output at Empty
4 mA at Bottom

Config #40


Tank Levels

Units	Sensor Height	Fill Height
Inches	98.4	94.4
Hi-4	85.0	
Hi-3	16.0	
Hi-2	12.0	
Hi-1	8.0	

Write to Unit
Wiring Diagram
Advanced
Factory Config
Clear Screen
Config File Name
Open Config File
Save Config File
Print Config File

Notes


Testing the Transmitter



1. Connect a multimeter in series with the black wire to read the current output.
2. Verify that the current increases (tank filling) and decreases (tank emptying) appropriately in the calibrated span.
3. If not, carefully observe and attempt to correlate any installation, level or application event for more specific troubleshooting direction.

Troubleshooting

PROBLEM	SOLUTION
Transmitter indicates a current of 0 mA	Check the wiring for an open circuit. An open circuit is the most common issue with a 0 mA signal.
Transmitter jumps to a current reading between 19 and 20 mA	Check the installation of the transmitter. Bad installation fittings will cause false signals near the top of the tank, which typically translates to a signal between 19 and 20 mA. Also look for interference just below the transmitter. If the transmitter is installed in a metal fitting, switch to a plastic fitting.
Transmitter indicates a current over 23 mA	Immediately check the wiring for a short circuit. The EchoPod is current limited to 22 mA. Anything above 23 mA indicates a short circuit.
Transmitter always jumps to the LOST condition	Check the dimensional configuration (Height and Fill-H) of the EchoPod. Make sure that the Fill-H setting corresponds to the full level of liquid (from the bottom up) and not the distance from the transmitter to the liquid (top down).
Output of transmitter is opposite of the level of liquid	Check the Output at Empty Setting. Make sure the setting is correct (<i>4mA at bottom</i> or <i>20 mA at bottom</i>).
No Unit Detected in WebCal	WebCal cannot detect an EchoPod connected to the computer. <ul style="list-style-type: none"> • Check that the Fob is connected to the USB port. • Check that all four wires (Red, Black, White and Green) are securely attached to the Fob. • Check in Device Manager that both drivers (WebCal Configuration & EchoFob) are present.
Internet error. The server name or address could not be resolved.	This is a warning indicating the computer configuring EchoPod is not connected to the internet. Click OK to continue. Flowline recommends being connecting to the internet for all configurations. Not being connected to the internet will not prevent the EchoPod from being configured.
Cannot access some of the features in Configuration	As choices are made in Configuration, WebCal will begin to eliminate functions that are no longer active. To reset Configuration or get access to all the features, click on the Clear Screen button.
Relay closes, but does not open again	An inductive kick may be holding the relay closed. If switching 24 VDC, make sure a diode has been installed to act as a snubber (see page 21 and 22).
Relay chatters on and off repeatedly	Most likely the turbulence in the tank is causing the chatter. Increase the Hysteresis setting to correct.



This document contains material and/or information which is the property of AerInOX Inc. and is supplied only on a confidential basis. No reproduction, transmission, or disclosure shall be made by any person, firm, or corporation without the prior written approval of AerInOX Inc.

Unless Otherwise Specified:
 -Dimensions are in inches.
 -Tolerances are as shown.
 For information on manufacturing tolerances contact AerInOX Inc.




PO BOX 490 100 CHERRY AVE., STE 68
 BAYTON, CO 80815
 Office: (970) 454-5639
 www.AerInOX-inc.com

CUSTOMER	FRONTIER POWER PRODUCTS		
PROJECT	KOHLER 750REZMID - TIER 4 EMISSIONS PROJECT		
DWG TITLE	UREA PUMP GENERAL ASSEMBLY		
SCALE	NTS		
DATE	10/13/16	DWG No.	16094-PA2016_238LAY050
DWN BY	ASC	REV	0
		SIZE	D
		SHT	1 of 1

ENGINEERING APPROVALS		
REV NUM.	APPROVED BY	DATE

ENGINEERING APPROVALS		
REV NUM.	APPROVED BY	DATE



TANK INFORMATION

LITERS (GALLONS) MIN. HOURS	GENSETS	DIM A MM (INCH)	DIM B MM (INCH)	TANK WEIGHT KG (LBS) AND FLUID
LIFT BASE ONLY	700-1000RECDZE / MD	254 (10.0)	8773 (345.4)	934 (206.0)
3662 (17.31) 12 HOURS	700-1000RECDZE / MD	304 (12.0)	7967 (313.6)	302 (67.4)
6679 (17.91) 24 HOURS	700-1000RECDZE / MD	308 (12.0)	7967 (313.6)	3938 (868.0)
8215 (21.70) 24 HOURS	700-1000RECDZE / MD	6096 (24.0)	7967 (313.6)	4139 (915.3)
8215 (21.70) 36 HOURS	700-1000RECDZE / MD	6096 (24.0)	7967 (313.6)	4139 (915.3)
10824 (28.59) 36 HOURS	700-1000RECDZE / MD	9144 (36.0)	7967 (313.6)	4500 (992.0)
10824 (28.59) 48 HOURS	700-1000RECDZE / MD	9144 (36.0)	7967 (313.6)	4500 (992.0)
13970 (36.90) 48 HOURS	700-1000RECDZE / MD	9144 (36.0)	7967 (313.6)	4832 (1065.3)
16193 (42.81) 72 HOURS	700-1000RECDZE / MD	9144 (36.0)	9567 (376.6)	5498 (1212.0)
20914 (55.25) 72 HOURS	700-1000RECDZE / MD	9146 (36.0)	11430 (450.0)	6322 (1393.8)

NOTE: DIMENSIONS IN INCHES, DIMENSIONS AND FEATURES ARE SUBJECT TO CHANGE WITHOUT NOTICE

TANK/LIFT BASE WEIGHT
+ENCLOSURE WEIGHT
=TOTAL WEIGHT


700-1000 KV SQUAD ENCLOSURE
WITH SUB BASE TANK
DR LIFTING BASE OPTION

REV	DATE	BY	DESCRIPTION
E	03-19-14	SSH	INITIAL DESIGN
F	6-24-14	JMK	SEE SHEET 4 (C175098)
G	10-09-14	JMK	SEE SHEET 4 FOR CHANGE (C175098)
H	12-31-14	JMK	SEE SHEET 5 FOR CHANGE (C192720)
I	01-31-15	JMK	SEE SHEET 5 FOR CHANGE (C192720)
J	01-31-15	JMK	SEE SHEET 5 FOR CHANGE (C192720)
K	7-22-15	JMK	SEE SHEET 4 (C1119089)
L	10-27-15	JMK	SEE SHEET 1 AND 3 OF 6 (P-6) VIEW OF E-VENTS UPDATED (C1758649)

KOHLER CO METRIC PRO-E
 THIS DRAWING IS THE PROPERTY OF KOHLER CO. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFIC TO WHICH IT WAS ISSUED. IT IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM. WITHOUT THE WRITTEN PERMISSION OF KOHLER CO. ALL RIGHTS ARE RESERVED.

DIMENSION PRINT

ADV-8249



TANK INFORMATION

LITERS (GALLONS) MIN. HOURS	GENSETS	DIM A MM (INCH)	DIM B MM (INCH)	TANK WEIGHT KG (LBS)AND FLUID
LIFT BASE ONLY	700-1000RECDZDE / MD	254 (10.0)	8773 (345.4)	934 (2060)
3662 (9731) 12 HOURS	700-1000RECDZDE / MD	304.8 (12.0)	7967 (313.6)	3212 (7143)
6679 (17911) 24 HOURS	700-1000RECDZDE / 750-800RECDZMD	308.0 (12.0)	7967 (313.6)	3938 (8681)
8215 (21701) 24 HOURS	900-1000RECDZMD	609.6 (24.0)	7967 (313.6)	4139 (9125)
8215 (21701) 36 HOURS	700-800RECDZDE	609.6 (24.0)	7967 (313.6)	4139 (9125)
10824 (28591) 36 HOURS	900-1000RECDZDE / 750-1000RECDZMD	914.4 (36.0)	7967 (313.6)	4500 (9920)
10824 (28591) 48 HOURS	700-800RECDZDE	914.4 (36.0)	7967 (313.6)	4500 (9920)
13970 (36901) 48 HOURS	900-1000RECDZDE / 750-1000RECDZMD	914.4 (36.0)	7967 (313.6)	4832 (10653)
16193 (42781) 72 HOURS	700-800RECDZDE	914.4 (36.0)	9567 (3376.6)	5498 (12120)
20914 (55251) 72 HOURS	900-1000RECDZDE / 750-1000RECDZMD	914.6 (36.0)	11430 (4500)	6322 (13938)


NOTE: DIMENSIONS IN INCHES, DIMENSIONS AND FEATURES ARE SUBJECT TO CHANGE WITHOUT NOTICE

TANK/LIFT BASE WEIGHT
+ENCLOSURE WEIGHT
=TOTAL WEIGHT

700-1000 KW SQUAD ENCLOSURE
WITH SUB BASE TANK
OR LIFTING BASE OPTION

REV	DATE	DESCRIPTION	BY	CHKD	DATE
E	03-19-14	SEE SHEET 4 (C1750981)	SSH	JMK	5-28-11
F	6-24-14	SEE SHEET 6 FOR CHANGE (C185882)	JMK	JMK	5-28-11
G	10-07-14	SEE SHEET 6 FOR CHANGE (C192720)	JMK	JMK	5-28-11
H	12-31-15	SEE SHEET 32 (C100296)	JMK	JMK	5-28-11
J	1-21-16	SEE SHEET 32 (C100296)	JMK	JMK	5-28-11
K	7-22-15	SEE SHEET 4 (C1119089)	JMK	JMK	5-28-11
L	10-27-15	SEE SHEETS 1 AND 3 OF 6 (16-6) VIEW OF EVENTS UPDATED (C1886693)	JMK	JMK	5-28-11

KOHLER CO. METRIC PRO-E
THIS DRAWING IS THE PROPERTY OF KOHLER CO. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED HEREON. IT IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF KOHLER CO.
ADV-8249



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Sep 2, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 020

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – 75KW Towable Genset rev 2**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	Atlas Copco QAS 90 (27pgs)	RAN

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 32 10 item 2.1

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP


Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

Confirm that the ULS fuel required is #2, with 15PPM sulphur. <Gord> only ULS Fuel is provided in Canada

-Cable stowage container to be provided as indicated on drawings. This can be by ANY of the bidders sub-trades/suppliers, it is not required to come from the generator supplier but this was in the drawings and is part of the contract documents. Confirm this will be done by someone under WPE's contract. <Gord> Completed by WPE

Confirm Voltage selector switch cannot be actuated while the generator is operating.

 **AES ENGINEERING LTD.**
REVIEWED ONLY

REVIEW IS FOR GENERAL COMPLIANCE WITH CONTRACT DOCUMENTS. APPROVAL OF DIMENSIONS AND OTHER GENERAL CONSTRUCTION FEATURES IS NOT IMPLIED.

<input type="checkbox"/> REVIEWED	<input type="checkbox"/> REVISE AND RESUBMIT
<input checked="" type="checkbox"/> REVIEWED AS MODIFIED	<input type="checkbox"/> NOT REVIEWED

Project Number: 1-16-008 Date: 2016-09-21
Reviewed By: Jacob Bieling

	Requirements	Compliant		Comments
		Yes	No	
Part 2	Generation Plant			
2.1.4	75KW 94KV .8PF 347/600VAC 3phase 4w cooling 30c 50/50 glycol/water	Yes		
2.1.5	CSA approved	Yes		
2.2.1	4cycle 1800RPM	Yes		
2.2.3	#2 Diesel fuel	Yes	No	requires Low Sulfur for Tier 4 rating
2.2.4	Tier 4 EPA Compliant	Yes		requires Low Sulfur for Tier 4 rating
2.2.6	Performance	Yes		
2.2.7	AC Generator	Yes		
2.2.8	Engine Control	Yes		
2.2.9	Engine	Yes		
2.2.10	Battery & Starting	Yes		
2.2.11	Base	Yes		
2.2.12	Aux Equipment & Accessories		No	68DBA at 7m Frontier to provide field fit additional attenuation to attain 67dba Eliminated control panel no exterior flood lights (DC)
Part 2.3	Subbase Tank			
	24hr capacity		No	471 Lt capacity at 20.3 /hr = 23.2hrs coverage
	dual wall interstitial sensor	Yes		Acceptable generator control panel
	Fuel sensing	Yes		
	service loop	Yes		
	Fuel tank construction			UN31A - Canadian Standard for mobile EQ
	Fill location	Yes		
	Over Fill Visual / Audible	Yes		generator control panel
	Vent Pipes	Yes		UN31A - Canadian Standard for mobile EQ
	Fuel Polishing pipe connections			Not known
	Environmental Lable	Yes		to be provided by the Departmental Representative
Part 2.4	Spill Response Kit			
	350Lts	Yes		
Part 2.5	Generator Control Panel			
	control panel	Yes		
Part 2.6	Meters			
	AC Voltmeter/ Ammeter / Frequency	Yes		
Part 2.7	Battery Charger			
	Float charge	Yes		
Part 2.8	Enclosure			
	Marine Grade Alum	Yes		Frontier will Upgrade to Alum c/w gutters and non hinged doors additional 12wk delivery time
Part 2.9	Genset noise			
	67DBA	Yes		68DBA at 7m Frontier to provide field fit additional attenuation to attain 67dba
Part 2.10	Signs			
	Name Plate	Yes		Owner to provide Equipment Number
	Warning signage			to be confirmed
	WP Cabinet for Emergency Response			to be confirmed



7983 Progress Way | Delta, BC V4G 1A3
Phone: 604-946-5531 | Fax: 604-946-8524
www.frontierpower.com

Submittal Package

Job Name: **Esquimalt Graving Dock towable** REV2 August 31/2016 revision

Quote: 0026255960

Proposal: GD7736

We are pleased to offer the following submittal for your consideration.

Thank you,
CRAIG EINARSON, FRONTIER POWER



7983 Progress Way | Delta, BC V4G 1A3
 Phone: 604-946-5531 | Fax: 604-946-8524
www.frontierpower.com

Job Name: Esquimault Graving Dock towable REV1

Offer: GD7736

Generator

Atlas Copco Model: QAS90JD MVT iT4

This generator set equipped with a alternator operating at 600 volts is rated for 75kW/90 kVA. Output amperage: 90.

Qty	Description
	QAS90 Generator System
1	Generator Set Lit Kit, General
1	Maint.

Include the following:

Literature Languages	English
Approvals and Listings	CSA Listing
Engine	QAS 90 Towable, 12V, 60Hz
Nameplate Rating	Standby 150C Rise (25C Amb.)
Voltage	60Hz, 347/600V, Wye, 3Ph, 4W
Alternator	LSA 600V
Cooling System	Unit Mounted Radiator, 45C
Skid and Mounting	Skid/Tank, Mobile
Air Intake	Heavy Duty
Controller	Deep Sea added detail
Connection Options	Camlock Load Connectors
Trailer	Installed to Generator Set
Enclosure Type	Sound 68DBA @ 7 m
Enclosure Material	Steel
Starting Aids, Installed	Cold Weather Package Battery
Electrical Accy., Installed	Charger, Float, 6A
Fuel System Accy., Installed	Coolant in Genset
Miscellaneous Accy., Installed	Standard 1 year
Warranty	

- Enclosure says 69dB, submittal says 68. 67dB required.

We will provide additional attenuation to attain a 67dba noise level. This will be in a free field test only, additional site ambient noise can contribute to a higher noise level, we will not be responsible for additional site related noise.

- Provide gen set controller as per spec.

Our control details are provided in the submittal on page 14, we have included further details spec sheets to confirm as to the spec:

Item 2.2.8

1-Pushbutton start button is provided

2-OS,LOP,HET, are provided.

-Reset button is provided

-DIGITAL DISPLAY PROVIDED< NO LAMPS

-OS provided

-LOP provided

-HET provided

-LOP Prealarm provided

-LCT provided

-LOW FUEL ALARM provided

-RUN, provided

-2 x AUX provided

.1 All engine gages are digital

.2 Voltage adjust rheostat is via digital control screen

.3.1 Digital metering only, single scale only. 0.5 % accuracy

.3.2 Voltage phase selector switch is provided

.4 Unit controller is solid state, please confirm your test device and we will confirm if compatible.

- Enclosure to be aluminum (5000 series) or stainless steel

We will upgrade the enclosure to aluminum on a custom design, it will have overhangs and bolt on doors, custom design additional leadtime of 6 weeks, new leadtime is 18 weeks from full approval.

- Confirm the following: the roof shall have a minimum 25 mm overhang and provide rain gutters over all doors and openings. All hinges shall be internally mounted and concealed, with grease fittings as required. External hinges will not be accepted.

See above, overhangs provided and non-hinged doors will be provided

- Provide breaker details to match spec

Please review the design of this unit under Power Distribution section, the unit has multi voltage outputs from 120-600 volts, each output is protected by its own breaker. This design is beneficial as it can be used in several different outputs as opposed to dedicated 600 volts, this exceeds spec items 2.2.2.12.5.2 and.3

- Provide details on tank to spec, Construction standard, fuel tank Pipe open-ings, fill connections, vent pipes, fuel polishing suction/return pipes

All the available tank details are provided, the tank is Canadian mobile standard built to UN31A

- Interstitial fuel sensor required

Provided

- Service loop in wiring allowing tank sensors to removed and examined/main-tained without sensor disconnection.

Provided

- Confirm spill kit is 350l as speced.

We can provide 350l spill kit

- Spare Tire

Provided

- CABLE STOWAGE BOX FOR 16m 5x200A DLO CABLE C/W CAMLOCK CONNECTOR TO MATCH EXISTING EGD GENERATOR CONNECTION POINTS, as per Drawing 8427

Not provided

Spec Sheets

QAS 70/90/120 JD iT4 MVT

Mobile Generator



Standard Scope of Supply

The Atlas Copco **QAS 70**, **QAS 90** & **QAS 120 JD iT4** generators are prime power, multi-voltage, sound attenuated, mobile generators. They are powered by a **John Deere iT4** liquid-cooled, four cylinder diesel engine.

The units consist of an alternator, diesel engine, cooling system, electrical distribution and control systems - all enclosed within a sound attenuated enclosure fabricated from powder coated galvanealed steel.

A broad range of undercarriage formats and options are available.

Special attention has been given to the overall product quality, user friendliness, ease of serviceability, and economical operation to ensure best in class total cost of ownership.

Available Models

QAS 70 JD	Multiple voltage – 70kVA prime power – John Deere engine
QAS 90 JD	Multiple voltage – 94kVA prime power – John Deere engine
QAS 120 JD	Multiple voltage – 120 kVA prime power – John Deere engine

Standard Features

- Compact, sound attenuated, corrosion resistant, with single point lifting and 110% fluid containment
- Available as a skid mounted unit with forklift pockets, or on a dual axle trailer
- Heavy Duty alternator with AREP excitation and marine grade protection
- Single side service with long run filters and 500 hour service intervals
- Extremely reliable and durable John Deere 4045 iT4 engine
- Identical enclosures and maintenance points between all three models
- Emergency Stop
- **Remote Start / Stop**

Benefits

- Extremely durable and environmentally sensitive, designed to be used for everything from the oil patch to special event power
- Versatility, giving you the flexibility to match your machine to the correct application
- Start-up power for the most demanding sites with 300% over load starting capabilities
- Heavy duty oil, air and fuel filters extend the maintenance interval to 500 hours for reduced total cost of ownership
- Reduces maintenance costs with long intervals easy access for mechanics
- Proven engine platform with high reliability
- Reduces stock of service kits and inventory of parts with rental ROI kept in mind
- External, recessed emergency stop for increased safety
- Allows connection as a critical back-up unit via a 2 wire dry contact connection in the distribution panel

Technical Data

Performance data ¹		QAS 70 Jd iT4	QAS 90 Jd iT4	QAS 120 Jd iT4
Rated frequency	Hz	60	60	60
Rated prime power (PRP) 3Ø	kVA / kW	70 / 56	90 / 72	120 / 95
Rated standby power (ESP) 3Ø	kVA / kW	77 / 62	99 / 79	133 / 106
Voltage selection (Series Start w/ Neutral) 3Ø	V	600Y/346 - 480Y/277	600Y/346 - 480Y/277	600Y/346 - 480Y/277
Voltage selection (Parallel Start w/ Neutral) 3Ø		240Y/139 - 208Y/120	240Y/139 - 208Y/120	240Y/139 - 208Y/120
Rated power factor (lagging)		0.8	0.8	0.8
Rated current (PRP) @600V	A	67	87	116
Rated current (PRP) @480V	A	84.2	113	143
Rated current (PRP) @240V	A	162	192	270
Rated current (PRP) @208V	A	188	222	312
Rated prime power (PRP) 1Ø	kVA	33.6	40	55.4
Voltage selection (Zig-Zag) 1Ø	V	240 / 120	240 / 120	240 / 120
Rated power factor		1	1	1
Rated current (PRP) @240V	A	140	166	231
Rated current (PRP) @120V	A	2 x 140	2 x 166	2 x 231
Single step load capability (G2) acc. ISO-8528/5	%	80	80	80
Max. sound pressure level (LPA) at 7m (23ft)	dB(A)	69	69	69
Power Distribution – Terminal Board		5 Wire (L1, L2, L3, N, Ground)		
Terminal Board Connections		Bare Wire Terminals		
Maximum Terminal Cable Size		350MCM		
Convenience Receptacles ²		2 x NEMA 5-20R & 2 x 125/250V 50A CS6364		
Maximum Ambient Temperature (@ Sea Level) ³	°F (°C)	122 (50)	122 (50)	122 (50)
Minimum Starting Temperature (Without cold weather options) ⁴	°F (°C)	14 (-10)	14 (-10)	14 (-10)
Electrical System (Negative Ground)	V	12	12	12
Battery Capacity (Cold Cranking Amps)	A	725	725	725

Alternator		Leroy Somer	Leroy Somer	Leroy Somer
Model		LSA 43.2 M45	LSA 43.2 L8	LSA 44.2 VS45
Degree of protection / Insulation class		23 / H	23 / H	23 / H
Automatic Voltage Regulator (+/- 0.5%)		R438	R438	R438
Excitation system		AREP	AREP	AREP

Engine		John Deere	John Deere	John Deere
Model		4045HF2G92	4045HFG92	4045HFG93
Tier	US EPA	iT4	iT4	iT4
Rated speed	rpm	1800	1800	1800
Prime Horsepower	HP	97	121	151
Speed governor		Electronic	Electronic	Electronic
Number of cylinders		4	4	4
Swept volume	l	4.5	4.5	4.5
Coolant		Water	Water	Water
Aspiration		Turbocharged and intercooled		
Engine oil capacity ⁵	US Gal (L)	5.4 (20.5)	5.4 (20.5)	5.4 (20.5)
Engine coolant capacity	US Gal (L)	122 (50)	122 (50)	122 (50)

Fuel system				
Fuel consumption @25% load (PRP)	gal / h (l / h)	1.9 (7.2)	1.9 (7.2)	2.6 (10)
Fuel consumption @50% load (PRP)	gal / h (l / h)	2.4 (9.2)	3.0 (11.4)	3.8 (14.2)
Fuel consumption @75% load (PRP)	gal / h (l / h)	3.2 (12.1)	4.0 (15.1)	5.4 (20.4)
Fuel consumption @100% load (PRP)	gal / h (l / h)	4.27 (16.1)	5.39 (20.3)	7 (26.4)
Fuel Type ⁶		Ultra Low Sulfur Diesel ONLY		
Capacity fuel tank (Double wall, UN31A)	gal (l)	125 (471)	125 (471)	125 (471)
Fuel autonomy @100% load ⁷	h	27	21.6	16.2

¹ All ratings are at a reference condition of 0' altitude and 20°C (72°F)

² Please see receptacle voltage configuration in Power Distribution section

³ Please see "Derate Table" for altitude and temperature calculations on page

⁴ Cold start option comes with 120V block heater and 0W40 synthetic engine oil


⁵ Engine oil to meet CJ-4 (low ash oil)

⁶ Engine and emissions require the use of Ultra Low Sulfur Diesel in accordance to ASTM-D975 Grade No.1-D S15 & No.2-D S15


⁷ Based on 90% volume of fuel tank

Dimensions

Trailer Mounted



Skid Mounted



Dimensions & weight		QAS 70 Jd iT4	QAS 90 Jd iT4	QAS 120 Jd iT4
Trailer	Inches (L x W x H)		176 x 78 x 80	
Weight (w/ trailer, wet)	lbs (kg)	6,560 (2,976)	6,560 (2,976)	6,610 (2,999)
Skid (w/Forklift pockets)	Inches (L x W x H)		112 x 44 x 67	
Weight (skid, wet)	lbs (kg)	5,310 (2,499)	5,310 (2,499)	5,360 (2,432)

Principle Data

Alternator



The Leroy Somer LSA alternators are designed for heavy duty continuous applications, with marine winding protection and Leroy Somer's AREP excitation system.

- AREP Excitation for superior motor starting capabilities
- Marine grade (relative humidity >95%) protection
- External multi-voltage selector switch (3 – position)
- 4 pole brushless design with single bearing, Class H insulation and IP23 rating
- Voltage regulation +/- 0.5%
- Full Load acceptance of prime power rating

The AREP system uses 2 independent auxiliary windings located in the main stator to send supply voltage to the AVR:

- The voltage delivered by the first auxiliary winding H1 is proportional to the alternator output voltage (shunt characteristic).
- The voltage delivered by the second auxiliary winding H3 is proportional to the current drawn by the alternator and is a function of the applied load (compound characteristic – booster effect).
- The resulting phase-to-phase voltage supplies power to the AVR.

This power supply to the AVR power circuit is independent of the voltage sensing measured on the alternator output terminals. Therefore, the excitation current delivered by the AVR to the alternator exciter is independent of any voltage distortions (harmonics) due to the load. The AREP system gives the alternator a high overload capacity (load impact or starting electric motors) and a short-circuit capability (300% - 10 s) in order to provide discriminating protection: the alternator with AREP excitation is shorter than the one with PMG excitation. It is particularly suitable for demanding applications.



Performance @ Altitude and High Ambient Conditions

When using at altitude and high ambient conditions the engine and alternator will de-rate as per chart below.

Height m (Feet)	Temperature °C (°F)										
	0 (32)	5 (41)	10 (50)	15 (59)	20 (68)	25 (77)	30 (86)	35 (95)	40 (104)	45 (113)	50 (122)
0	100%	100%	100%	100%	100%	100%	100%	100%	100%	97%	94%
500 (1640)	100%	100%	100%	100%	100%	100%	100%	100%	100%	97%	94%
1000 (3280)	100%	100%	100%	100%	100%	100%	100%	100%	100%	97%	94%
1500 (4921)	97%	97%	97%	97%	97%	97%	97%	97%	97%	94%	91%
2000 (6561)	94%	94%	94%	94%	94%	94%	94%	94%	94%	91%	88%
2500 (8202)	88%	88%	88%	88%	88%	88%	88%	88%	88%	85%	83%
3000 (9842)	88%	88%	88%	88%	88%	88%	88%	88%	88%	85%	83%
3500 (11,482)	82%	82%	82%	82%	82%	82%	82%	82%	82%	80%	77%
4000 (13,123)	82%	82%	82%	82%	82%	82%	82%	82%	82%	80%	77%

When nominal power is below 30kVA derating factor is different, check Instruction Book.

Power Distribution

The main power is connected from the alternator through a 3 position voltage selector switch to the main power cubicle. The cubicle incorporates all power distribution, controls, sensing and protection devices.

- ✓ **4 position Multi Voltage Technology Selector Switch (MVT)**
- ✓ Current transformer x 3 (1 each leg)
- ✓ Single main breaker w/shunt trip
- ✓ Individual breakers for each receptacle
- ✓ Convenience receptacles located on outside of unit for easy access
- ✓ Terminal board for hard wiring
- ✓ Cam-Lock external quick connect (available as option)
- ✓ External emergency stop switch (recessed)
- ✓ Neutral bonded to Ground with a removable bonding link accessible in the control cubicle



Please refer to the chart below for power distribution and voltages. NOTE: All voltages below are subject to change, depending on set point of "Fine Voltage Adjustment" potentiometer and Voltage Selector Switch.

Fine Voltage Adjustment ↓	Voltage Selector Switch Position ↓	120V Receptacle NEMA 20-5R	125/250V Receptacle CS6364	Terminal Board				
				L1	L2	L3	N	
	 240/120V 1∅	120V	240/120V	240	120	120		
	 240/208V 3∅	139V	240/139V	240	240	139	139	
	 240/208V 3∅	120V	208/120V	208	208	120	120	
	 480V 3∅	139V	240/139V	480	480	277	277	
	 600V 3∅	No Voltage	No Voltage	600	600	346	346	

- All voltages are adjustable with the "Fine Voltage Adjustment" potentiometer located on the control panel. Therefore voltage may be different then what is shown in the above table. All voltages should be verified before connection to the unit.

DSE7310/20

AUTO START & AUTO MAINS FAILURE CONTROL MODULES

FEATURES



The DSE7310 is an Auto Start Control Module and the DSE7320 is an Auto Mains (Utility) Failure Control Module suitable for a wide variety of single, diesel or gas, gen-set applications.

Monitoring an extensive number of engine parameters, the modules will display warnings, shutdown and engine status information on the back-lit LCD screen, illuminated LEDs, remote PC and via SMS text alerts (with external modem).

The DSE7320 will also monitor the mains (utility) supply. The modules include USB, RS232 and RS485 ports as well as dedicated DSENet® terminals for system expansion.

Both modules are compatible with electronic (CAN) and non-electronic (magnetic pick-up/alternator sensing) engines and offer an extensive number of flexible inputs, outputs and extensive engine protections so the system can be easily adapted to meet the most demanding industry requirements.

The extensive list of features includes enhanced event and performance monitoring, remote communications, PLC functionality and dual mutual standby (DSE7310 only) to reduce engine wear.

The modules can be easily configured using the DSE Configuration Suite PC software. Selected front panel editing is also available.

ENVIRONMENTAL TESTING STANDARDS

ELECTRO-MAGNETIC COMPATIBILITY

BS EN 61000-6-2
EMC Generic Immunity Standard for the Industrial Environment
BS EN 61000-6-4
EMC Generic Emission Standard for the Industrial Environment

ELECTRICAL SAFETY

BS EN 60950
Safety of Information Technology Equipment, including Electrical Business Equipment

TEMPERATURE

BS EN 60068-2-1
Ab/Ae Cold Test -30 °C
BS EN 60068-2-2
Bb/Be Dry Heat +70 °C

VIBRATION

BS EN 60068-2-6
Ten sweeps in each of three major axes
5 Hz to 8 Hz @ +/-7.5 mm,
8 Hz to 500 Hz @ 2 gn

HUMIDITY

BS EN 60068-2-30
Db Damp Heat Cyclic 20/55 °C @ 95% RH 48 Hours
BS EN 60068-2-78
Cab Damp Heat Static 40 °C @ 93% RH 48 Hours


SHOCK

BS EN 60068-2-27
Three shocks in each of three major axes
15 gn in 11 ms

DEGREES OF PROTECTION PROVIDED BY ENCLOSURES

BS EN 60529
IP65 - Front of module when installed into the control panel with the supplied sealing gasket.

COMPREHENSIVE FEATURE LIST TO SUIT A WIDE VARIETY OF GEN-SET APPLICATIONS



DSE7310/20

AUTO START & AUTO MAINS FAILURE CONTROL MODULES

FEATURES



DSE7310



KEY FEATURES

- 4-Line back-lit LCD text display
- Five key menu navigation
- Front panel editing with PIN protection
- Customisable status screens
- Power save mode
- Support for up to three remote display units
- 9 configurable inputs
- 8 configurable outputs
- Flexible sender inputs
- Configurable timers and alarms
- 3 configurable maintenance alarms
- Multiple date and time scheduler
- Configurable event log (250)
- CAN engine support
- Integral PLC editor
- Easy access diagnostic page
- CAN and Magnetic Pick-up/Alt. sensing
- Fuel usage monitor and low fuel alarms
- Charge alternator failure alarm
- Manual speed control (on compatible CAN engines)
- Manual fuel pump control
- Engine exerciser
- "Protections disabled" feature
- kW & kV Ar protection

DSE7320



- Reverse power (kW & kV Ar) protection
- LED and LCD alarm indication
- Power monitoring (kW h, kV Ar, kV A h, kV Ar h)
- Load switching (load shedding and dummy load outputs)
- Automatic load transfer (DSE7320)
- Unbalanced load protection
- Independent Earth Fault trip
- True dual mutual standby with load balancing timer (DSE7310 only)
- USB connectivity
- Backed up real time clock
- Fully configurable via DSE Configuration Suite PC software
- Configurable display languages
- Remote SCADA monitoring via DSE Configuration Suite PC software
- User selectable RS232 and RS485 communications
- Configurable Gencomm pages
- Advanced SMS messaging (additional external modem required)
- Start & stop capability via SMS messaging
- Additional display screens to help with modem diagnostics
- Idle control for starting & stopping.

- DSENet® expansion compatible
- Heated display option available

KEY BENEFITS

- 132 x 64 pixel ratio display for clarity
- Real-time clock provides accurate event logging
- Multiple date and time scheduler
- Set maintenance periods can be configured to maintain optimum engine performance
- Ethernet communications (via DSE855 module), provides advanced remote monitoring
- Modules can be integrated into building management systems (BMS)
- Increased input and output expansion capability via DSENet®
- Licence-free PC software
- IP65 rating (with supplied gasket) offers increased resistance to water ingress
- PLC editor allows user configurable functions to meet specific application requirements

SPECIFICATION

DC SUPPLY

CONTINUOUS VOLTAGE RATING
8 V to 35 V Continuous

CRANKING DROPOUTS

Able to survive 0 V for 50 ms, providing supply was at least 10 V before dropout and supply recovers to 5 V. This is achieved without the need for internal batteries. LEDs and backlight will not be maintained during cranking.

MAXIMUM OPERATING CURRENT

340 mA at 12 V, 160 mA at 24 V

MAXIMUM STANDBY CURRENT

160 mA at 12 V, 80 mA at 24 V

CHARGE FAIL/EXCITATION RANGE

0 V to 35 V

MAINS (UTILITY) DSE7320 ONLY VOLTAGE RANGE

15 V to 415 V AC (Ph to N)
26 V to 719 V AC (Ph to Ph)

FREQUENCY RANGE

3.5 Hz to 75 Hz

OUTPUTS

OUTPUT A (FUEL)

15 A DC at supply voltage

OUTPUT B (START)

15 A DC at supply voltage

OUTPUTS C & D

8 A 250 V (Volt free)

AUXILIARY OUTPUTS E,F,G,H

2 A DC at supply voltage

GENERATOR

VOLTAGE RANGE

15 V to 415 V AC (Ph to N)
26 V to 719 V AC (Ph to Ph)

FREQUENCY RANGE

3.5 Hz to 75 Hz

MAGNETIC PICK UP

VOLTAGE RANGE
+/- 0.5 V to 70 V

FREQUENCY RANGE

10,000 Hz (max)

DIMENSIONS

OVERALL

240 mm x 181 mm x 42 mm
9.4" x 7.1" x 1.6"

PANEL CUT-OUT

220 mm x 160 mm
8.7" x 6.3"

MAXIMUM PANEL THICKNESS

8 mm
0.3"

OPERATING TEMPERATURE RANGE

-30°C to +70°C

STORAGE TEMPERATURE RANGE

-40°C to +80°C

RELATED MATERIALS

TITLE

DSE7310 Installation Instructions
DSE7320 Installation Instructions
DSE7200/7300 Quick Start Guide
DSE7200/7300 Operator Manual
DSE7200/7300 Configuration Suite PC Manual

PART NO'S

053-028
053-029
057-101
057-074
057-077

DEEP SEA ELECTRONICS PLC UK


Highfield House, Hunmanby Industrial Estate, Hunmanby YO14 0PH
TELEPHONE +44 (0) 1723 890099 **FACSIMILE** +44 (0) 1723 893303
EMAIL sales@deepseapl.com **WEBSITE** www.deepseapl.com

DEEP SEA ELECTRONICS INC USA

3230 Williams Avenue, Rockford, IL 61101-2668 USA
TELEPHONE +1 (815) 316 8706 **FACSIMILE** +1 (815) 316 8708
EMAIL sales@deepseausa.com **WEBSITE** www.deepseausa.com

1310 3200 29/00

Applicable for QAS 70-90-120 John Deere - Power circuit





Connection Lugs for 4x 1c#3/0
CU DLO cable at 15mt each -
provided by WPE





Controller

The QAS 70/90/120 come equipped with a DeepSea 7310 control module. This is a fully diagnostic ECU controller with large 3" display that is intuitive and easy to operate with all functions conveniently at your fingertips. The controller also manages the engine ECU operating system, and a number of safety warnings and shut downs on various parameters (listed below).

The controller is powered by a main On/Off switch located next to unit.

DeepSea 7310 Controller Functionality:

- Home Page (displayed while running, scrolling every 3seconds)
 - ✓ Generator voltage (ph-ph)
- Status Page
 - ✓ Generator voltage (ph-N)
 - ✓ Generator voltage (ph-ph)
 - ✓ Generator frequency
 - ✓ Generator kw
 - ✓ Generator power factor
 - ✓ Generator amperage
- Generator Page
 - ✓ Generator current (A)
 - ✓ Generator earth current
 - ✓ Generator load (kw)
 - ✓ Generator load (kVA)
 - ✓ Generator power factor
 - ✓ Generator load (kVAr)
 - ✓ Generator load (kWh, kVAh, kVArh)
 - ✓ Generator phase sequence
 - ✓ Dual mutual status
- Event Page
 - ✓ Displays the last 15 events
- Remote Start/Stop
 - ✓ Automatic start stop via 2 wire dry contact connection
- Operational Buttons
 - ✓ Start button
 - ✓ Stop button
 - ✓ Automatic mode (external remote start)
 - ✓ Up/Down arrows
- Info Page
 - ✓ Model number
 - ✓ USB identification number
 - ✓ Configured engine type
 - ✓ Module's date and time
 - ✓ Scheduler setting
- Engine Page
 - ✓ Engine speed
 - ✓ Oil pressure
 - ✓ Coolant temperature
 - ✓ Engine Battery volts
 - ✓ Run Time
 - ✓ Oil Temperature
 - ✓ Fuel Temperature
 - ✓ Turbo Pressure
 - ✓ Fuel Pressure
 - ✓ Fuel Consumption
 - ✓ Fuel Used
 - ✓ Fuel Level
 - ✓ Auxilliary Sensors
 - ✓ Engine Maintenance Due
 - ✓ Engine ECU Link
 - ✓ DPF Soot Level
- Engine DTC Page
 - ✓ This page contains any active Diagnostic Trouble Codes that the engine ECU is currently generating. These alarms are conditions detected by the engine ECU and displayed on the DSE controller.



Engine

John Deere

John Deere Interim **Tier 4**, turbo charged, four-cylinder, liquid-cooled diesel engine provides ample power to operate the generator continuously at full-load.

Meets all US EPA, CARB and **Environment Canada exhaust legislations with interim Tier 4 compliance**. The engine utilizes a Diesel Oxidation Catalyst (DOC) and Diesel Particulate Filter (DPF) to meet interim Tier 4 emissions. All functionality of the engine is controlled automatically on the Atlas Copco controller.

The engine has the capability to start the generator at 14°F (-10°C) with standard glow-plug aid and block heater. Cold start options are available for machine starting for down to -13°F (-25°C).

Fuel tank is sufficiently sized to operate the unit at full-load condition for long run times (see chart on page 2 for specifications). And complies with the UN31A standard.

The engine operates on a 12V negative ground electrical system with a 90A charging alternator. Comes standard with 120V immersion block heater.

The cooling system is suitably designed for continuous operation in ambient conditions up to 122°F (50°C), with canopy door closed.

Fuel System

A large metal fuel tank provides safe diesel storage while eliminating tank corrosion contaminants from being introduced to your fuel system. With integrated fuel water separator and filter, the system is designed to help maintain clean and trouble free diesel supply to the engine for reliable trouble free operation.

- ✓ Lockable diesel fill cap
- ✓ Fuel / Water separator
- ✓ Inline priming pump (w/ filter)
- ✓ Fuel pre-filter
- ✓ Fuel supply pump (w/ strainer)
- ✓ Fuel level sensor
- ✓ Low fuel shut down feature (programmable level)

Scheduled maintenance

Standard equipped with filters sized and designed to allow 500 hour service intervals under normal operating conditions. Extended time between services reduces down time and total cost of ownership of the unit over its lifetime.

- | | |
|---|--|
| <ul style="list-style-type: none"> • 500 Hour Service Interval: <ul style="list-style-type: none"> ✓ Air filter ✓ Oil filter ✓ Fuel filter ✓ Fuel / water separator | <ul style="list-style-type: none"> • 1000 Hour Service Interval: <ul style="list-style-type: none"> ✓ Air filter ✓ Oil filter ✓ Fuel filter ✓ Fuel / water separator |
|---|--|

NOTE: Site specific operating conditions such as; poor fuel quality and low load profile may require more frequent service intervals.

Enclosure & Frame

The generator enclosure is designed for extreme applications to provide superior performance and reliability.

The enclosure is fabricated from galvaneal coated steel which is powder coated for corrosion resistance. The enclosure and frame are fully sealed from the radiator to the back of the unit, providing a true 110% containment of all fluids.

- ✓ Galvanealed, powder coated enclosure
- ✓ Heavy duty base frame
- ✓ 110% fluid containment
- ✓ **UN31A fuel tank fulfillment**
- ✓ Superior level of rain ingress protection and design features
- ✓ Lockable doors and fuel cap
- ✓ Engine fluid plumbed to exterior of frame for ease of service
- ✓ Central lifting point
- ✓ Sound dampening material and design to allow quiet operation at 69 dB(A) at 7 meters distance

Undercarriage

The QAS 70, QAS 90 and QAS 120 are available with two undercarriage alternatives, providing utmost flexibility in installation, site handling or towing. Both the skid frame and the trailer mount the same way and can be interchanged for versatility.

- **Trailer mounted:**
 - ✓ Dual axle trailer
 - ✓ Available with hydraulic or electric brakes
 - ✓ DOT/Federal MVSS 49CFR571 approved light package and 7 flat blade RV style plug
 - ✓ Adjustable height pintle hitch (3" lunette)
 - ✓ 15" Rims w/ ST205/75R15 Tires for trailer use
 - ✓ Heavy Duty torsion axle rated at 3,500lbs w/ brakes
 - ✓ Safety chains
 - ✓ Screw jack leveling, with pad foot, 8,000 lbs static capacity
 - ✓ Single point lifting structure
 - ✓ D-Ring Tie down points x4

- Skid mounted:
 - ✓ Sub-frame skid with integrated forklift pockets
 - ✓ Heavy duty design for use in extreme conditions
 - ✓ Frame is 1/4" wider than machine to reduce damage from forklifts
 - ✓ Built-in locations for straps or chains to secure the unit for transport
 - ✓ Single point lifting structure



Factory Options Available

- **Dual axle trailer with hydraulic or electric brake** package
- Heavy duty skid with forklift pockets
- 2" or 2 5/16" **ball hitches** (shipped loose)
- **Trailer stabilizer jacks**
- Trailer mounted tool box
- **Trailer spare tire**
- **Battery charger (12V)**
- Battery isolation switch (lockable)
- Cam-Lock quick connections (5 x 400A)
- External fuel quick connects (3 way valve, located inside of enclosure for spill containment and protection)
- **CSA approval (Standard for Canada)**

Manufacturing & Environmental Standards

The **QAS 70**, **QAS 90**, and **QAS 120 JD iT4** are manufactured following stringent ISO 9001 regulations, and by a fully implemented Environmental Management System fulfilling ISO 14001 requirements.



Attention has been given to ensure minimum negative impact to the environment.

The **QAS 70**, **QAS 90**, and **QAS 120 JD iT4** meets all current US EPA, CARB and Environment Canada exhaust and noise emission directives.

Supplied Documentation

The unit is delivered with documentation regarding:

- Hard copies of the Atlas Copco Operators Safety and Instruction Manual, Atlas Copco Parts Book, John Deere Engine Manual and Parts book, in English as well as electronic copies available on request.
- Warranty Registration card for engine and Atlas Copco Generators (Units must be registered upon receipt).

Warranty Coverage

Atlas Copco Generator: Warranted to be free from defects with regard to material and workmanship for the period of eighteen (18) months from date of shipment from the factory, or twelve (12) months from date of initial startup, whichever occurs first, without limitation of running hours.

John Deere Engine: Warranty from John Deere. Unit must be registered directly with John Deere upon receipt to be eligible for warranty. Failure to register warranty upon initial startup may cause warranty claim delays or rejection of claim by John Deere.

John Deere Diesel Engines are warranted to be free from defects with regard to materials and workmanship for the period of twelve (12) months from the date of initial startup, without limitation in running hours, or the period of the twenty-four (24) months from the date of initial startup, prior to the accumulation of 2,000 running hours. Emission control components are warranted for 5 years or 3,000 hours.

Leroy Somer Alternator: Warranted to be free from defects with regard to material and workmanship for the period of twenty seven (27) months from date of shipment from the factory, or twenty four (24) months from date of initial startup or 10,000 hours, whichever occurs first.

Extended Warranty Programs: Programs are available; please contact your local sales representative for more info.




Standard Features

- 12 VDC output. * Use two battery chargers for 24-volt electrical systems.
- Automatic 3-stage float/equalize battery charger
- Charges both lead-acid and gel-cell type batteries
- Indicator lamps: red and green LEDs indicate bulk charge, absorption, and float charge stages
- Durable potted assembly for full waterproofing and shockproofing
- Reverse-polarity protection
- Short-circuit protection
- UL 1236 listed
- UL 2200 compliant
- UL 991 compliant for vibration and shock
- UL listed to Canadian safety standards
- UL rated inline fuse
- FCC Class B-compliant for EMI/RFI (Date code 8/26/04 or later)
- 1-year warranty
- Easy installation:
 - o Integral mounting flanges
 - o Ring terminals for battery connection
 - o Standard US style 3-prong AC plug

Specifications

Input Voltage / Frequency	90-135 VAC / 50/60 Hz
DC Output: Bulk	11.8-14.0 VDC @ 5.0-6.0 amps
Absorption	14.0-14.5 VDC @ 1.5-5.0 amps
Float	13.3-14.5 VDC @ 0.1-1.5 amps
Steady Full-Load Output Current	6 amps
Current Limit	7 amps
Output Power Limit	70 +2/-5 watts
Line Regulation Across Input Voltage Range	0.01
Isolation, Input to Output	2500 V
Dimensions (L x W x D)	164 x 87 x 53 mm (6.4 x 3.5 x 2.1 in)
Weight	1.6 kg (3.5 lb.)
Temperature Range, Operating and Storage	-40°C to 70°C (-40°F to 158°F)
Humidity	0 to 100% (condensing)

Float/Equalize Battery Charger, continued



Battery Connections

Lead Length 1.2 m (4 ft.)

Battery Connections 9.5 mm (3.8 in.) ring terminals

AC Power Connections

Lead Length 1.8 m (6 ft.)


Connection Standard US style 3-prong AC plug

Shipping Information

Carton Size 254 x 152 x 89 mm (10 x 6 x 3.5 in.)

Shipping Weight 1.8 kg (4 lb.)

Charging Curves





JOHN DEERE

ENGINE PERFORMANCE CURVE

Rating: Gross Power
 Application: Generator
 1800 RPM (60 Hz)

PowerTech™ PWL 4.5L Engine
Model: 4045HFG04
 JD Electronic Control
 97 hp (73 kW) Prime
 107 hp (80 kW) Standby

Nominal Engine Power @ 1800 RPM			
Prime		Standby	
HP	kW	HP	kW
97	73	107	80

Generator Efficiency %	Fan Power (% of Standby)		Power Factor	Prime Rating		Standby Rating	
	hp	kW		kWe	kVA	kWe	kVA
88-92	7.5097232	5.6	0.8	60-62	74-78	65-68	82-86

Note 1: Based on nominal engine power; Fan Power is 7% of Standby Power.

STANDARD CONDITIONS


Air Intake Restriction.....12 in.H₂O (3 kPa)
 Exhaust Back Pressure.....30 in.H₂O (7.5 kPa)


Gross power guaranteed within + or - 5% at SAE
 J1995 and ISO 3046 conditions:
 77 °F (25 °C) air inlet temperature
 29.31 in.Hg (99 kPa) barometer
 104 °F (40 °C) fuel inlet temperature
 0.853 fuel specific gravity @ 60 °F (15.5 °C)

Conversion factors:
 Power: kW = hp x 0.746
 Fuel: 1 L = 0.85kg , 1 gal = 7.1 lb
 Torque: N·m = lb·ft x 1.356

All values are from currently available data and are subject to change without notice.

Notes: 1) This Performance Curve provides installation requirements necessary for the engine to emit at its certified emission levels. For additional information necessary to meet applicable regulatory requirements, refer to the John Deere Emissions-related Installation Instructions (AG01):
<https://power.deere.com/wps/myportal/jdps/products/engines/apguidelines>.
 2) A crankshaft Torsional Vibration Analysis is required on all Gen Set applications.



Designed/Calibrated to meet:	Certified by:
<ul style="list-style-type: none"> CARB EPA Tier 4 	 01 Oct 2014
Ref: Engine Emission Label	

Performance Curve: 4045HFG04_B

Engine Installation Criteria

General Data

Model	4045HFG04	
Number of Cylinders	4	
Bore	106 mm	4.2 in.
Stroke	127 mm	5.0 in.
Displacement	4.5 L	275 in. ³
Compression Ratio	17.0 : 1	
Valves per Cylinder, Intake/Exhaust	2 / 2	
Firing Order	1-3-4-2	
Combustion System	Direct Injection	
Engine Type	In-line, 4-cycle	
Aspiration	Turbocharged and air-to-air aftercooled	
Engine Crankcase Vent System	Open	

Physical Data

Length	870 mm	34.3 in.
Width	650 mm	25.6 in.
Height	1050 mm	41.3 in.
Weight, with oil & no coolant (Includes engine, flywheel housing, flywheel & electrics)	550 kg	1213 lb
Center of Gravity Location, X-axis From Rear Face of Block	265 mm	10.4 in.
Center of Gravity Location, Y-axis Right of Crankshaft	10 mm	0.4 in.
Center of Gravity Location, Z-axis Above Crankshaft	140 mm	5.5 in.
Max. Bending Moment about Main Bearings Front and Rear	480 N·m	354 lb-ft
Max. Allowable Static Bending Moment At Rear Face of Flywheel Housing with 5-G Load	814 N·m	600 lb-ft
Thrust Bearing Load Limit Forward, Intermittent	4000 N	899 lb
Thrust Bearing Load Limit Forward, Continuous	2200 N	495 lb
Thrust Bearing Load Limit Rearward, Intermittent	2000 N	450 lb
Thrust Bearing Load Limit Rearward, Continuous	1000 N	225 lb
Max. Continuous Damper Temp	NA	
Max. ECU Vibration, All Axis	6.00 gRMS	
Max. Torsional Vibration, Front of Crank	0.25 DDA	

Electrical System

Min. Instantaneous Cranking	50 rpm	
Min. Steady State Cranking	120 rpm	
Starter Rolling Current, 12V @32 °F (0 °C)	450 amps	
Starter Rolling Current, 24V @32 °F (0 °C)	250 amps	
Starter Rolling Current, 12V @-22 °F (-30 °C)	700 amps	
Starter Rolling Current, 24V @-22 °F (-30 °C)	400 amps	
Min. Voltage at ECU during Cranking, 12V	6 volts	
Min. Voltage at ECU during Cranking, 24V	10 volts	
Max. Voltage Drop, Battery to Starter	0.8 volts	
Max. Allowable Start Circuit Resistance, 12V	0.0012 Ohm	
Max. Allowable Start Circuit Resistance, 24V	0.002 Ohm	
Max. Voltage From Engine to Crankshaft, 12V	15 volts	
Max. Voltage From Engine to Crankshaft, 24V	30 volts	
Max. ECU Temperature	105 °C	221 °F
Max. VTG Actuator Surface Temp	NA	
Max. Air Throttle Electrical Actuator Temperature	NA	
Max. Harness Temperature	125 °C	257 °F
Max. Alternator Temperature	105 °C	221 °F
Max. Starter Temperature	120 °C	248 °F
Max. Temperature, All Other Electronics	125 °C	257 °F

Performance Curve: 4045HFG04_B

Engine Installation Criteria

Charge Air Cooling System

Air-to-Air Heat Rejection	11 kW	626 BTU/min
Compressor Discharge Temperature @77°F(25°C) Ambient Air	146 °C	295 °F
Intake Manifold Pressure	122 kPa	17.7 psi
Compressor Discharge Temperature @117°F(47°C) 80 kPa Barometric pressure	186 °C	367 °F
Max. Temperature Out of Charge Air Cooler @All Ambient Conditions	88 °C	190 °F
Max. CAC System Volume	25 Liter	26 quart
Max. Pressure Drop through CAC	10 kPa	40.0 in. H ₂ O
Min. Pressure Drop through CAC	5 kPa	20.0 in. H ₂ O
Max. Temperature Out of Charge Air Cooler @77°F (25°C) Ambient Air	56 °C	133 °F
Min. Temperature Out of Charge Air Cooler @77°F (25°C) Ambient Air	44 °C	111 °F
Max. Bending Moment on Compressor Outlet	3.5 N·m	3 lb-ft
Max. Shear on Compressor Outlet	2.5 kg	6 lb

Cooling System

Engine Heat Rejection	51 kW	2903 BTU/min
Coolant Flow @10 kPa External Restriction	245 L/min	65 gal/min
Coolant Flow @40 kPa External Restriction	218 L/min	58 gal/min
Thermostat Start to Open	85 °C	185 °F
Thermostat Fully Open	97 °C	207 °F
Engine Coolant Capacity	8.5 Liter	9.0 quart
Min. Coolant Fill Rate	12 L/min	3.2 gal/min
Max. Water Pump Inlet Pressure	235 kPaa	34 psia
Min. Pump Inlet Pressure @203°F (95°C) Coolant	103 kPaa	15 psia
Min. Pump Inlet Pressure @Max. Top Tank Temperature	165 kPaa	24 psia
Max. External Coolant Restriction	40 kPa	6 psi
Max. Top Tank Temperature	113 °C	235 °F
Max. Top Tank Temperature 95% of Operating Hours	103 °C	217 °F

Exhaust System

Exhaust Flow	12.6 m ³ /min	445 ft. ³ /min
Exhaust Temperature	400 °C	752 °F
Max. Allowable Exhaust Restriction	11.5 kPa	46 in. H ₂ O
Max. Bending Moment on Turbo Outlet	7.4 N·m	5.5 lb-ft
Max. Shear on Turbine Outlet	2.5 kg	6 lb
Exhaust Filter Size	2 DOC \ 3 SCR	
Exhaust Filter Pressure Drop (Clean)	6.5 kPa	26 in. H ₂ O
Min. Mixing Length, Outlet to Exhaust Filter	NA	
Max. Bending Moment on Exhaust Filter Inlet	172 N·m	127 lb-ft
Max. Bending Moment on Exhaust Filter Outlet	85 N·m	63 lb-ft
Max. Exhaust Leakage Rate, Engine to Exhaust Filter @30kPa	5 L/min	1.3 gal/min
Max. Temperature Drop, Engine to Exhaust Filter	30 Δ°C	54 Δ°F

Fuel System

ECU Description	L34 Controller	
Fuel Injection Pump	Denso HP3	
Governor Type	Electronic	
Total Fuel Flow	42 kg/hr	93 lb/hr
Fuel Consumption, Prime	15.3 kg/hr	34 lb/hr
Fuel Consumption, Standby	16.8 kg/hr	37 lb/hr
Fuel Temperature Rise, Inlet to Return	30 Δ°C	54 Δ°F
Min. Fuel Inlet Pressure	-30 kPa	-120 in. H ₂ O
Max. Fuel Return Pressure	20 kPa	80 in. H ₂ O
Min. Fuel Return Pressure	0 kPa	0 in. H ₂ O
Max. Fuel Inlet Temperature	75 °C	167 °F
Fuel Filter @98% Efficiency	2 mic	

Lubrication System

Oil Pressure at Rated Speed	330 kPa	48 psi
Oil Pressure at Low Idle	NA	
Max. In-Pan Oil Temperature	138 °C	280 °F
Max. Crankcase Pressure	1.0 kPa	4 in. H ₂ O

Performance Curve: 4045HFG04_B

Engine Installation Criteria

Air Intake System

Engine Air Flow	5.9 m ³ /min	208 ft. ³ /min
Air Mass Flow	403 kg/hr	888 lb/hr
Maximum Allowable Temperature Rise, Ambient Air to Engine Inlet	8 Δ°C	15 Δ°F
Max. Air Intake Restriction, Clean Air Cleaner	3.75 kPa	15.0 in. H ₂ O
Max. Air Intake Restriction, Dirty Air Cleaner	6.25 kPa	25.0 in. H ₂ O
Air Cleaner Efficiency	99.9 %	

Performance Data

Rated Power, Prime	73 kW	97 HP
Rated Power, Standby	80 kW	107 HP
Rated Speed	1800 rpm	
Low Idle Speed	NA	
Rated Torque, Prime	386 N·m	313 lb·ft
Rated Torque, Standby	425 N·m	313 lb·ft
BMEP, Prime	1070 kPa	313 psi
BMEP, Standby	1180 kPa	313 psi
Altitude Capability, Prime	3993 m	13100 ft
Altitude Capability, Standby	3292 m	10800 ft
Friction Power @Rated Speed	13 kW	17 HP
Air:Fuel Ratio, Prime	25.6 : 1	
Air:Fuel Ratio, Standby	24.3 : 1	
Noise @1 m Prime	89.2 dB(A)	
Noise @1 m Standby	89.2 dB(A)	
0-100% Standby Load Acceptance	1.78 sec	
Load Acceptance, ISO 8528-5	G3	

Fuel Consumption	Prime		Standby	
	lb/hr	kg/h	lb/hr	kg/h
25 % Power	11.7	5.3	12.1	5.5
50 % Power	18.7	8.5	19.8	9.0
75 % Power	26.0	11.8	28.2	12.8
100 % Power	33.7	15.3	37.0	16.8

DEF Data


Rating	Engine Speed	DEF Consumption*		Percent of Diesel Consumption**
		g/kWh	lb/hp-hr	
	RPM			%
Standby	1800	11.8	0.01941	4.4
Prime	1800	11.7	0.01925	4.3

*DEF conversion factor: 1.087 kg/l (9.071 lb/gal)

** Percent of diesel consumption by volume at 100% power

Performance Curve: 4045HFG04_B

Miscellaneous



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Aug 3, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 008

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – Spill Kit**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	Generator Spill Kit	RVW

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 32 10 item 2.17 & 26 32 10.01 item 2.4

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP

Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

Search **GO**



UNIVERSAL 95 GALLON DRUM SPILL KIT


Fast response for emergency oil, water-based and chemical liquid spills.

- For large spills in factories and manufacturing plants.
- UN and DOT approved 95-gallon drum with screw-top lid.
- Includes:

(110) 15 x 19" Pads	(12) 3" x 4' Sorbent Socks
(8) 3" x 12' Sorbent Socks	(8) 18 x 18" Pillows
(1) pair Nitrile Gloves	Emergency Handbook
Goggles	(10) Disposal Bags

MODEL NO.	SPILL KIT	ABSORPTION CAPACITY	PRICE EACH		ADD TO CART
			1	3+	
S-18304	95-Gallon Drum	350 liter (76 gallon)			1 <input type="button" value="ADD"/>

SHIPS VIA MOTOR FREIGHT



Applied Engineering Solutions Ltd.
3rd Floor, 1815 Blanshard Street
Victoria, BC V8T 5A4

Reviewed
 Revise and Resubmit
 Reviewed as Modified
 Not Reviewed

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on shop drawings during this review do not relieve the contractor from compliance with the requirement of the plans and specifications. Review of the specific item shall not include review of an assembly of which the item is a component. Contractor is responsible for dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication process or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work with that of all other trades; and for performing all Work in a safe and satisfactory manner.

Project No.: 16-008
 Date: August 12, 2016
 By: Iain Barnee


4 Total Required
3x 750KW Generator
1x 75KW Generator

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS


PROJECT: SSES Standby Power

WPE# C847

Date: 3 Aug, 2016



REVIEWED by GW



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN:{Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Nov 16, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 041

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – Generator Control Switchboard rev 2**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	W-095112 Generator Control Panel rev 2 (47 pgs)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:


Reference Specification Section – 26 36 01 sec 1.5
Updated dwg information for review.

Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP

Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email



DEVICE LEGEND

AM	AC AMMETER
AMS	AMMETER SELECTOR SWITCH
DMS	DIGITAL METERING SYSTEM (DMS-7600)
FM	FREQUENCY METER
GPR	GENERATOR PROTECTION RELAY
HRN	HORN
KWM	KILOWATT METER
L1	GENERATOR COMMON ALARM LIGHT
L2	GENERATOR RUNNING LIGHT
L3	GENERATOR CLOSED LIGHT
L4	GENERATOR COMMON SHUTDOWN LIGHT
L5	GENERATOR TRIPPED LIGHT
L7	GENERATOR IN AUTO LIGHT
L8	GENERATOR COMMON SHUTDOWN LIGHT
L9	EMERGENCY AVAILABLE LIGHT
L10	SYSTEM COMMON ALARM LIGHT
LOR	LOCKOUT RELAY
OT	OPERATOR INTERFACE TERMINAL DISPLAY
PR1	GENERATOR BREAKER TRIP PUSHBUTTON
PR2	GENERATOR BREAKER CLOSE PUSHBUTTON
PR3	ENGINE STOP PUSHBUTTON
PR4	ENGINE START PUSHBUTTON
PR5	EMERGENCY STOP PUSHBUTTON

CROSS REFERENCE LEGEND

305-C-1	COORDINATE SHEET No.
---------	----------------------

DEVICE LEGEND

PR6	BREAKER SYNC & CLOSE PUSHBUTTON
PR7	ALARM SILENCE PUSHBUTTON
PF	POWER FACTOR METER
RP	RATING PLATE
SS	SYNCHROSCOPE
SW1	SYNC SWITCH (ON-OFF)
SW2	SYSTEM MODE (MANI-AUTO-START-TEST)
SW3	GEN. SELECTOR SWITCH (MAN-1, BOH-1, BOH-2)
SW4	TRANSITION MODE SWITCH (OPEN-CLOSED)
TB1	TEST BLOCK
VAR	VAR METER
VM	AC VOLTMETER
VMS	VOLTMETER SELECTOR SWITCH
W1-W3	WARNING LABELS

DEVICE LEGEND

10A	PHYSICAL LAYOUT
10B	SECTIONAL LAYOUT
10C	GENERAL SINGLE LINE DIAGRAM
10D	GENERAL SINGLE LINE DIAGRAM
300	SINGLE LINE DIAGRAM
300	FIELD COMMUNICATION BLOCK DIAGRAM
30E	FIELD CONNECTION BLOCK DIAGRAM
40A	COMMON 24VDC SUPPLY SCHEMATIC
500	COMMON PLC SCHEMATIC
500	COMMON PLC SCHEMATIC
50E	COMMON PLC SCHEMATIC
50F	COMMON PLC SCHEMATIC
500	COMMON PLC SCHEMATIC
61A	DND UTILITY 1 AC SCHEMATIC
61B	DND UTILITY 1 DC CONTROL SCHEMATIC
62A	BCH UTILITY 2 AC SCHEMATIC
62B	BCH UTILITY 2 DC CONTROL SCHEMATIC
63A	B52 UTILITY 3 AC SCHEMATIC
700	PLC SCHEMATIC 2 DC CONTROL SCHEMATIC
80A	SYNC SCHEMATIC
91A	GENERATOR 1 AC SCHEMATIC
91B	GENERATOR 1 DC SCHEMATIC
91C	GENERATOR 1 DC SCHEMATIC
91D	GENERATOR 1 DC SCHEMATIC
91E	GENERATOR 1 DC SCHEMATIC

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

DATE: _____

WESTERN PACIFIC ENTERPRISES GP - SHOP DRAWINGS
PROJECT: SSES Standby Power
DATE: 16 Nov, 2016
REVIEWED BY: CWL

WESTERN PACIFIC ENTERPRISES GP
 10000 N. 10TH AVE. SUITE 200
 DENVER, CO 80231
 TEL: 303.440.4000
 FAX: 303.440.4001
 WWW: WWW.WPENTERPRISES.COM

NO.	DESCRIPTION	DATE	BY	AUTH.
1	ADDED SCHEMATIC DRAWINGS	16-08-25	SS	16-08-25
2	CUSTOMER COMMENTS INCORPORATED	16-10-19	SS	16-10-19

NOTES


- FREE STANDING ENCLOSURE: METAL ENCLOSED, NEMA 1.
- CERTIFIED TO I. CSA 22.2 NO. 14.
- FRONT & REAR ACCESS REQUIRED.
- ENCLOSURE COLOUR: ASA #61 GREY. INTERIOR MOUNTING PAINTED WHITE.
- COLOR CODE: CONTROL RELAY - AC CONTROL, RED - DC CONTROL, GREEN - CT SECONDARY, ORANGE - CT SECONDARY, GREEN - WARNING.
- WIRE MARKERS: WIRE MARKERS TO BE #14 AWG TW. CT SECONDARY #10 AWG TW. WIRING THAT IS TO BE PROVIDED BY CUSTOMER SHALL BE #14 AWG TW. EXCEPT, PLC CONTROL EQUIPMENT SHALL BE #14 AWG TW. EXCEPT, PLC DIGITAL & ANALOG I/O WIRING #18 AWG TW.
- WIRE MARKERS: HEAT SHRINK TYPE C/W INDELIBLE INK MARKINGS.
- WIRE NUMBERS TO MATCH TERMINAL NUMBERS, UNLESS NOTED.
- ASSEMBLY FOR INDOOR USE.
- SHRIMP ONLY. SUITABLE FOR MOUNTING ON NON-COMBUSTIBLE SURFACES.
- ALL DIMENSIONS ARE TYPICAL AND SHOWN IN INCHES.

DRAWING LEGEND

92A	GENERATOR 2 AC SCHEMATIC
92B	GENERATOR 2 DC SCHEMATIC
92C	GENERATOR 2 AC SCHEMATIC
92D	GENERATOR 2 DC SCHEMATIC
93A	GENERATOR 3 AC SCHEMATIC
93B	GENERATOR 3 DC SCHEMATIC
93C	GENERATOR 3 DC SCHEMATIC
93E	GENERATOR 4 AC SCHEMATIC
94B	GENERATOR 4 DC SCHEMATIC
94C	GENERATOR 4 DC SCHEMATIC
94D	GENERATOR 4 DC SCHEMATIC
94E	GENERATOR 4 DC SCHEMATIC
100A	GENERATOR MAIN AC SCHEMATIC
100B	GENERATOR MAIN DC CONTROL SCHEMATIC
110A	OUTDOOR TRANSFORMER AC & DC SCHEMATIC

GENERATOR CONTROL SYSTEM
 SERIES 2200
 PHYSICAL LAYOUT
 ESQUIMALT GRAVING DOCK

WESTERN PACIFIC ENTERPRISES GP
 CUSTOMER ORDER No. W-093112-010A
 WORK ORDER No. W-093112
 DATE: 16-08-11
 SHEET No. 2



RESERVED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION SHALL BE THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY FOR THE PROJECT AND NOT REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT NOTICE.

GENERATOR CONTROL SYSTEM
 SERIES 2200
 SECTIONAL LAYOUT
 ESQUIMALT GRAVING DOCK

marathon™
 Thomson Power Systems

REV	DATE	BY/AUTH	DATE
2	16-10-19	SS	
1	16-08-25	SS	

NO.	REVISIONS
2	CUSTOMER COMMENTS INCORPORATED
1	ADDED SCHEMATIC DRAWINGS

NO.	REVISIONS

NO.	REVISIONS

NO.	REVISIONS

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 SUG - C-1
 GRID/DATE
 SHEET No. _____

DRAWING No. _____

CUSTOMER ORDER No. _____
 WORK ORDER No. _____
 ORDER No. _____
 ORDER No. _____

DATE: 16-08-11
 SHEET 108 OF 108

WESTERN PACIFIC ENTERPRISES GP

ESQUIMALT GRAVING DOCK

SECTIONAL LAYOUT


SERIES 2200

GENERATOR CONTROL SYSTEM

RESERVED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION SHALL BE THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY FOR THE PROJECT AND NOT REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT NOTICE.


RESERVED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.



<input type="checkbox"/> APPROVED FOR CONSTRUCTION <input type="checkbox"/> MASTER COPY <input type="checkbox"/> REFERENCE COPY <input type="checkbox"/> MULTIPLE UNIT WORK ORDER <input type="checkbox"/> RELEASED FOR INFORMATION AUTH. BY: _____ DATE: _____		CROSS REFERENCE LEGEND 505-C-1 1 ORIGINATE SHEET No. _____		DRAWING No. _____ REFERENCE DRAWINGS No. _____		REVISIONS No. _____ DATE: _____		16-10-19 SS 16-08-25 SS 16-08-25 SS		16-08-11 SS 16-08-11 SS 16-08-11 SS		WORK ORDER No. _____ W-09512 CUSTOMER ORDER No. _____ CUSTOMER WESTERN PACIFIC ENTERPRISES GP		20A SHEET _____ OF _____ K _____	
GENERATOR CONTROL SYSTEM SERIES 2200 NAME PLATE DETAILS ESQUIMALT GRAVING DOCK															
 Thomson Power Systems															

- NOTES**
- 1 ALL DIMENSIONS ARE BLACK WITH WHITE LETTERING UNLESS SPECIFIED OTHERWISE.
 - 2 DIMENSIONS ARE TO CENTER UNLESS NOTED OTHERWISE.
 - 3 INTERNAL LABELS: PAPER ADHESIVE.

DESIGNER'S USE ONLY
 DRAWINGS AND/OR OTHER TECHNICAL INFORMATION ARE NOT TO BE REPRODUCED OR COPIED FOR ANY PURPOSES WITHOUT THE WRITTEN PERMISSION OF THE COMPANY.
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY FOR THE PROJECT AND IS NOT TO BE REPRODUCED OR COPIED FOR ANY OTHER PROJECT WITHOUT THE WRITTEN PERMISSION OF THE COMPANY.



marathon
Thomson Power Systems

**GENERATOR CONTROL SYSTEM
SERIES 2200
OVERALL SINGLE LINE DIAGRAM
ESQUIMALT GRAVING DOCK**


REV	DATE	BY/AUTH	REVISIONS
2	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED
1	16-08-25	SS	ADDED SCHEMATIC DRAWINGS

<input type="checkbox"/> APPROVED FOR CONSTRUCTION <input type="checkbox"/> MASTER COPY <input type="checkbox"/> MULTIPLE UNIT WORK ORDER <input type="checkbox"/> RELEASED FOR INFORMATION AUTH. BY: _____ DATE: _____	CROSS REFERENCE LEGEND SUG-C-1 L ORDINATE
---	--

DESIGNER: ESK
DRAWING SUBJECT: CONSTRUCTION
WITHOUT NOTICE.

FRAMING AND/OR OTHER TECHNICAL INFORMATION IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT SHOULD BE RELEASED EXCLUSIVELY TO OUR CLIENTS.
 A FULLY COMPLETED SET FOR THE INSTALLATION OF THIS DRAWING IS TO BE PROVIDED TO THE CLIENT. THE CLIENT IS TO BE ADVISED TO WITHHOLD AS PART OF THE DRAWING SET ANY INFORMATION THAT IS NOT TO BE RELEASED TO OTHERS WITHOUT NOTICE.

CUSTOMER ORDER No.: W-095112-030A
 WORK ORDER No.: W-095112
 ORDER No.: W-095112
 DRAWING No.: W-095112-030A
 SHEET No.: 30A



IEEE FUNCTION
25 SYNC CHECK
27 UNDER VOLTAGE
29 UNDER FREQUENCY
50 INSTANTANEOUS OVERCURRENT
51 TIMED OVERCURRENT
59 OVER VOLTAGE
810 OVER FREQUENCY
81U UNDER FREQUENCY

- NOTES**
- DESLOC. GENERATOR CONTROLLER :
1. WOODWARD, 8440-1877R-2-2400C.
2. WOODWARD, 8440-1877R-12-2400C.
3. SEL-7500, 690-152000 RELAY ;
4. SEL-7500, 690-152000 RELAY ;
 - DIGITAL METERING SYSTEM :
1. WOODWARD, ION-7650, 12500C AUX.

DESIGNED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

DESIGNED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

WESTERN PACIFIC ENTERPRISES GP
CUSTOMER ORDER No. W-095112-0308
WORK ORDER No. W-095112
DATE 16-08-11
REV 2
DRAWN BY SD
CHECKED BY SS
DESIGNED BY SD
DATE 16-08-11
REV 2
DRAWING No. W-095112-0308
SHEET K

GENERATOR CONTROL SYSTEM
SERIES 2200
SINGLE LINE DIAGRAM
ESQUIMALT GRAVING DOCK




REV	DATE	BY/AUTH	REVISIONS
SS	16-10-19		
SS	18-08-25		

NO.	DESCRIPTION
2	CUSTOMER COMMENTS INCORPORATED
1	ADDED SCHEMATIC DRAWINGS


NO.	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS

CROSS REFERENCE LEGEND
SUS - C-1
ORDINATE
SHEET No.

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
AUTH. BY: _____ DATE: _____



<p>APPROVED FOR CONSTRUCTION</p> <p><input type="checkbox"/> MASTER COPY</p> <p><input type="checkbox"/> MULTIPLE UNIT WORK ORDER</p> <p><input type="checkbox"/> RELEASED FOR INFORMATION</p> <p>AUTH. BY: _____ DATE: _____</p>		<p>CROSS REFERENCE LEGEND</p> <p>SEC - C-1</p> <p>ORDINATE</p> <p>SHEET No. _____</p>		<p>REVISIONS</p> <table border="1"> <tr> <th>NO.</th> <th>DATE</th> <th>BY/AUTH.</th> <th>REVISIONS</th> </tr> <tr> <td>2</td> <td>16-10-19</td> <td>SS</td> <td>CUSTOMER COMMENTS INCORPORATED</td> </tr> <tr> <td>1</td> <td>18-08-25</td> <td>SS</td> <td>ADDED SCHEMATIC DRAWINGS</td> </tr> </table>		NO.	DATE	BY/AUTH.	REVISIONS	2	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED	1	18-08-25	SS	ADDED SCHEMATIC DRAWINGS	<p>DRAWING No. _____</p> <p>SHEET No. _____</p>	
NO.	DATE	BY/AUTH.	REVISIONS																
2	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED																
1	18-08-25	SS	ADDED SCHEMATIC DRAWINGS																
<p>GENERATOR CONTROL SYSTEM</p> <p>SERIES 2200</p> <p>SINGLE LINE DIAGRAM</p> <p>ESQUIMALT GRAVING DOCK</p>				<p>DATE: 16-08-11</p> <p>REV: 2</p> <p>BY: SS</p> <p>CHKD BY: SS</p> <p>DESIGNED BY: SS</p> <p>DRAWN BY: SS</p> <p>W-095112-030C</p>		<p>CUSTOMER ORDER No. _____</p> <p>WORK ORDER No. _____</p> <p>W-095112</p>													
<p>EXPLANATION OF SYMBOLS AND OTHER TECHNICAL INFORMATION:</p> <p>DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.</p> <p>THIS INFORMATION IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY FOR THE PROJECT AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT PERMISSION IN WRITING FROM THOMSON POWER SYSTEMS.</p>																			



IP ADDRESS TABLE 1

DEVICE	COM PORT	ADDRESS
80TT	LAN1	192.168.249.51
BFLC3	-	192.168.249.52
1DM51	LAN	192.168.249.53
2DM51	LAN	192.168.249.54
3DM51	LAN	192.168.249.55
4DM51	LAN	192.168.249.56
10PR1	LAN	192.168.249.57
20PR1	LAN	192.168.249.58
30PR1	LAN	192.168.249.59
40PR1	LAN	192.168.249.60
BFLC4	-	192.168.249.61

IP ADDRESS TABLE 2

DEVICE	COM PORT	ADDRESS
7MSLC1	PORT A	192.168.0.33
7MSLC2	PORT A	192.168.0.34
7MSLC3	PORT A	192.168.0.35
9MSLC1	PORT A	192.168.0.36
10SLC1	PORT A	192.168.0.1
20SLC1	PORT A	192.168.0.2
30SLC1	PORT A	192.168.0.3
40SLC1	PORT A	192.168.0.4

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 WORK ORDER No. W-095112
 ORDER No. W-095112
 SHEET 2 OF 2
 DATE: 16-08-11

GENERATOR CONTROL SYSTEM
SERIES 2200
COMMUNICATION BLOCK DIAGRAM
ESQUIMALT GRAVING DOCK

REV	DATE	BY/AUTH	REVISIONS
2	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED
1	18-08-25	SS	ADDED SCHEMATIC DRAWINGS

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 WORK ORDER No. W-095112
 ORDER No. W-095112
 SHEET 2 OF 2
 DATE: 16-08-11


marathon™
Thomson Power Systems

CHASSIS 13 SLOT ALLEN BRANLEY
 24VDC POWER SUPPLY 1756-BR75
 CENTRAL PROCESSING UNIT 1756-L12
 ENET COMM MODULE 1756-EN2T
 PROSCOT MODBUS TCP COMM MODULE MVI56-MNET
 16PT ANALOG INPUT 1756-IF16
 8PT ANALOG OUTPUT 1756-OF8
 32PT DIGITAL INPUT 1756-IX32
 32PT DIGITAL OUTPUT 1756-OX32
 32PT DIGITAL INPUT 1756-IX32
 32PT DIGITAL OUTPUT 1756-OX32
 SPACE FOR I/O MODULE
 SPACE FOR I/O MODULE

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 WORK ORDER No. W-095112
 ORDER No. W-095112
 SHEET 2 OF 2
 DATE: 16-08-11

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 WORK ORDER No. W-095112
 ORDER No. W-095112
 SHEET 2 OF 2
 DATE: 16-08-11

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 WORK ORDER No. W-095112
 ORDER No. W-095112
 SHEET 2 OF 2
 DATE: 16-08-11



- PER GENERATOR :
- (1) #10AWG - BATTERY POWER
 - (2) #10AWG - GEN MAIN BREAKER TRIPPED
 - (3) #10AWG - GEN MAIN BREAKER STATUS
 - (4) #10AWG - GEN MAIN BREAKER TRIPPED
 - (5) #10AWG - GEN MAIN BREAKER TRIP
 - (6) #10AWG - GEN MAIN BREAKER TRIP
 - (7) #10AWG - GEN MAIN BREAKER TRIP
 - (8) #10AWG - GEN MAIN BREAKER TRIP
 - (9) #10AWG - GEN MAIN BREAKER TRIP
 - (10) #10AWG - GEN MAIN BREAKER TRIP
 - (11) #10AWG - GEN MAIN BREAKER TRIP
 - (12) #10AWG - GEN MAIN BREAKER TRIP
 - (13) #10AWG - GEN MAIN BREAKER TRIP
 - (14) #10AWG - GEN MAIN BREAKER TRIP
 - (15) #10AWG - GEN MAIN BREAKER TRIP
 - (16) #10AWG - GEN MAIN BREAKER TRIP
 - (17) #10AWG - GEN MAIN BREAKER TRIP
 - (18) #10AWG - GEN MAIN BREAKER TRIP
 - (19) #10AWG - GEN MAIN BREAKER TRIP
 - (20) #10AWG - GEN MAIN BREAKER TRIP
 - (21) #10AWG - GEN MAIN BREAKER TRIP
 - (22) #10AWG - GEN MAIN BREAKER TRIP
 - (23) #10AWG - GEN MAIN BREAKER TRIP
 - (24) #10AWG - GEN MAIN BREAKER TRIP
 - (25) #10AWG - GEN MAIN BREAKER TRIP
 - (26) #10AWG - GEN MAIN BREAKER TRIP
 - (27) #10AWG - GEN MAIN BREAKER TRIP
 - (28) #10AWG - GEN MAIN BREAKER TRIP
 - (29) #10AWG - GEN MAIN BREAKER TRIP
 - (30) #10AWG - GEN MAIN BREAKER TRIP
 - (31) #10AWG - GEN MAIN BREAKER TRIP
 - (32) #10AWG - GEN MAIN BREAKER TRIP
 - (33) #10AWG - GEN MAIN BREAKER TRIP
 - (34) #10AWG - GEN MAIN BREAKER TRIP
 - (35) #10AWG - GEN MAIN BREAKER TRIP
 - (36) #10AWG - GEN MAIN BREAKER TRIP
 - (37) #10AWG - GEN MAIN BREAKER TRIP
 - (38) #10AWG - GEN MAIN BREAKER TRIP
 - (39) #10AWG - GEN MAIN BREAKER TRIP
 - (40) #10AWG - GEN MAIN BREAKER TRIP
 - (41) #10AWG - GEN MAIN BREAKER TRIP
 - (42) #10AWG - GEN MAIN BREAKER TRIP
 - (43) #10AWG - GEN MAIN BREAKER TRIP
 - (44) #10AWG - GEN MAIN BREAKER TRIP
 - (45) #10AWG - GEN MAIN BREAKER TRIP
 - (46) #10AWG - GEN MAIN BREAKER TRIP
 - (47) #10AWG - GEN MAIN BREAKER TRIP
 - (48) #10AWG - GEN MAIN BREAKER TRIP
 - (49) #10AWG - GEN MAIN BREAKER TRIP
 - (50) #10AWG - GEN MAIN BREAKER TRIP
 - (51) #10AWG - GEN MAIN BREAKER TRIP
 - (52) #10AWG - GEN MAIN BREAKER TRIP
 - (53) #10AWG - GEN MAIN BREAKER TRIP
 - (54) #10AWG - GEN MAIN BREAKER TRIP
 - (55) #10AWG - GEN MAIN BREAKER TRIP
 - (56) #10AWG - GEN MAIN BREAKER TRIP
 - (57) #10AWG - GEN MAIN BREAKER TRIP
 - (58) #10AWG - GEN MAIN BREAKER TRIP
 - (59) #10AWG - GEN MAIN BREAKER TRIP
 - (60) #10AWG - GEN MAIN BREAKER TRIP
 - (61) #10AWG - GEN MAIN BREAKER TRIP
 - (62) #10AWG - GEN MAIN BREAKER TRIP
 - (63) #10AWG - GEN MAIN BREAKER TRIP
 - (64) #10AWG - GEN MAIN BREAKER TRIP
 - (65) #10AWG - GEN MAIN BREAKER TRIP
 - (66) #10AWG - GEN MAIN BREAKER TRIP
 - (67) #10AWG - GEN MAIN BREAKER TRIP
 - (68) #10AWG - GEN MAIN BREAKER TRIP
 - (69) #10AWG - GEN MAIN BREAKER TRIP
 - (70) #10AWG - GEN MAIN BREAKER TRIP
 - (71) #10AWG - GEN MAIN BREAKER TRIP
 - (72) #10AWG - GEN MAIN BREAKER TRIP
 - (73) #10AWG - GEN MAIN BREAKER TRIP
 - (74) #10AWG - GEN MAIN BREAKER TRIP
 - (75) #10AWG - GEN MAIN BREAKER TRIP
 - (76) #10AWG - GEN MAIN BREAKER TRIP
 - (77) #10AWG - GEN MAIN BREAKER TRIP
 - (78) #10AWG - GEN MAIN BREAKER TRIP
 - (79) #10AWG - GEN MAIN BREAKER TRIP
 - (80) #10AWG - GEN MAIN BREAKER TRIP
 - (81) #10AWG - GEN MAIN BREAKER TRIP
 - (82) #10AWG - GEN MAIN BREAKER TRIP
 - (83) #10AWG - GEN MAIN BREAKER TRIP
 - (84) #10AWG - GEN MAIN BREAKER TRIP
 - (85) #10AWG - GEN MAIN BREAKER TRIP
 - (86) #10AWG - GEN MAIN BREAKER TRIP
 - (87) #10AWG - GEN MAIN BREAKER TRIP
 - (88) #10AWG - GEN MAIN BREAKER TRIP
 - (89) #10AWG - GEN MAIN BREAKER TRIP
 - (90) #10AWG - GEN MAIN BREAKER TRIP
 - (91) #10AWG - GEN MAIN BREAKER TRIP
 - (92) #10AWG - GEN MAIN BREAKER TRIP
 - (93) #10AWG - GEN MAIN BREAKER TRIP
 - (94) #10AWG - GEN MAIN BREAKER TRIP
 - (95) #10AWG - GEN MAIN BREAKER TRIP
 - (96) #10AWG - GEN MAIN BREAKER TRIP
 - (97) #10AWG - GEN MAIN BREAKER TRIP
 - (98) #10AWG - GEN MAIN BREAKER TRIP
 - (99) #10AWG - GEN MAIN BREAKER TRIP
 - (100) #10AWG - GEN MAIN BREAKER TRIP

- NOTES
- 1 ALL WIRING #14AWG UNLESS NOTED OTHERWISE.
 - 2 SHIELDED CABLES #14AWG MINIMUM.
 - 3 POWER CABLES ARE NOT SHOWN.
 - 4 SPARES ARE NOT SHOWN.
 - 5 DETAILS TO FIELD CONNECTION SPREAD SHEET FOR DETAILS.

REVISED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

CUSTOMER ORDER No. W-095112-030E

WORK ORDER No. W-095112

DATE 16-08-11

BY SS

REV 2

SHEET 30E

GENERATOR CONTROL SYSTEM
 SERIES 2200
 FIELD CONNECTION BLOCK DIAGRAM
 ESQUIMALT GRAVING DOCK




REV	DATE	DESCRIPTION
2	16-10-19	CUSTOMER COMMENTS INCORPORATED
1	18-08-25	ADDED SCHEMATIC DRAWINGS

DRAWING No.	DATE	DESCRIPTION
1	18-08-25	ADDED SCHEMATIC DRAWINGS

CROSS REFERENCE LEGEND	ORDINATE	SHEET No.
505-C-1		

APPROVED FOR CONSTRUCTION
 MASTER COPY OF REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: DATE:



SECTION # 5

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION SHALL BE THE PROPERTY OF THOMSON POWER SYSTEMS, LTD. AND SHALL BE RETURNED TO OUR OFFICE IMMEDIATELY UPON REQUEST. NO PART OF THIS DRAWING IS TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT OUR PERMISSION.


GENERATOR CONTROL SYSTEM
SERIES 2200
COMMON PLC SCHEMATIC
ESQUIMALT GRAVING DOCK

marathon™
Thomson Power Systems

CUSTOMER ORDER No.	W-095112
DESIGNED BY	SS
DRAWN BY	SS
DATE	16-08-11
REV	2
FORMING/REV. No.	W-095112-050A
SHEET	50A

APPROVED FOR CONSTRUCTION	
MASTER COPY	DATE: _____
MULTIPLE UNIT WORK ORDER	ORDINATE
RELEASED FOR INFORMATION	SHEET No.
AUTH. BY: _____	DATE: _____

REVISIONS	DATE
2 CUSTOMER COMMENTS INCORPORATED	16-10-19
1 ADDED SCHEMATIC DRAWINGS	18-08-25
1	



APPROVED FOR CONSTRUCTION

MASTER COPY

MULTIPLE UNIT WORK ORDER

RELEASE FOR INFORMATION

AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND

LEGEND

□ ORIGINATE

□ REVISE

□ REFERENCE DRAWING

SHEET No. _____ DRAWING No. _____

REVISIONS

REV	DATE	BY/AUTH
1	18-08-25	SS
2	16-10-19	SS

SECTION # 5

GENERATOR CONTROL SYSTEM

SERIES 2200

COMMON PLC SCHEMATIC

ESQUIMALT GRAVING DOCK

1756-032
SCHEMATIC
240DC 32-POINT 8-BIT DIGITAL INPUTS

WESTERN PACIFIC ENTERPRISES GP

CUSTOMER ORDER No. _____
 ORDER No. _____
 REV. _____
 DATE: _____

1756-032
SCHEMATIC
240DC 32-POINT 8-BIT DIGITAL INPUTS


WESTERN PACIFIC ENTERPRISES GP

CUSTOMER ORDER No. _____
 ORDER No. _____
 REV. _____
 DATE: _____

1756-032
SCHEMATIC
240DC 32-POINT 8-BIT DIGITAL INPUTS

WESTERN PACIFIC ENTERPRISES GP

CUSTOMER ORDER No. _____
 ORDER No. _____
 REV. _____
 DATE: _____



SECTION # 5

GENERATOR CONTROL SYSTEM
SERIES 2200
COMMON PLC SCHEMATIC
ESQUALM T GRAVING DOCK

Marathon™
Thomson Power Systems

REV	DATE	BY	AUTH
1	16-08-25	SS	SS
2	16-10-19	SS	SS

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 (SUS-C-1)
 (ORDINATE)


DRAWING No. _____ SHEET No. _____
 REVISIONS _____
 REV. AUTH. DATE

CUSTOMER COMMENTS INCORPORATED
 1 ADDED SCHEMATIC DRAWINGS
 2 CUSTOMER COMMENTS INCORPORATED

DRAWING No. _____ SHEET No. _____
 REV. AUTH. DATE

CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 ORDER No. _____
 WORK ORDER No. _____
 DRAWING No. _____
 DATE: 16-08-11
 REV. 2
 SHEET 50E

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION
 CONTAINED HEREIN ARE THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR OFFICE
 WITHOUT NOTICE.



SECTION# 5

GENERATOR CONTROL SYSTEM
SERIES 2200
COMMON PLC SCHEMATIC
ESQUALMIT GRAVING DOCK

1755-CB332
12/24DC 32-BIT DIGITAL OUTPUTS
SLOT 6
SELECT 1

NO.	DESCRIPTION	DATE	BY	AUTH.
2	CUSTOMER COMMENTS INCORPORATED	16-10-19	SS	
1	ADDED SCHEMATIC DRAWINGS	18-08-25	SS	

APPROVED FOR CONSTRUCTION
 MASTER COPY REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: DATE:


CROSS REFERENCE LEGEND
 (L) ORIGINATE
 (C) SHEET NO.

REVISIONS

NO.	DESCRIPTION	DATE	BY	AUTH.
2	CUSTOMER COMMENTS INCORPORATED	16-10-19	SS	
1	ADDED SCHEMATIC DRAWINGS	18-08-25	SS	

marathon™
Thomson Power Systems

WESTERN PACIFIC ENTERPRISES GP
 CUSTOMER ORDER No. W-095112-050F
 WORK ORDER No. W-095112
 DRAWING No. W-095112-050F
 SHEET 5 OF 2



GENERATOR CONTROL SYSTEM

SERIES 2200

COMMON PLC SCHEMATIC

ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION

MASTER COPY

REFERENCE COPY

MULTIPLE UNIT WORK ORDER

RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND

SIG-C-1

() ORIGINATE

() SHEET NO.

BSR1

TI	TYPE	T2	REF
1	+	9	J-7

SLEMT

TI	TYPE	T2	REF
5	+	9	J-1

SLEBD1

TI	TYPE	T2	REF
5	+	9	J-7

SLEB1

TI	TYPE	T2	REF
5	+	9	J-2

REVISED

NO.	REVISIONS	DATE
1	ADDED SCHEMATIC DRAWINGS	18-08-25
2	CUSTOMER COMMENTS INCORPORATED	16-10-19

DATE

DATE	BY	SS
16-08-11	SS	REV 2
16-08-11	SS	REV 1

DRAWING NO. W-09112-050G

SHEET NO. 50G

WORK ORDER NO. W-09112

DATE 16-08-11

REV 2

DESIGNED BY _____

CHECKED BY _____

DATE _____

CONSTRUCTION

WITHOUT NOTICE.


DRY CONTACTS

220VAC/200VDC

RESINANCE

TO LOAD BANK

MASTER CONTROL SWITCH



SECTION # 3

GENERATOR CONTROL SYSTEM
SERIES 2200
DND UTILITY 1 AC SCHEMATIC
ESQUIMALT GRAVING DOCK

marathon™
Thomson Power Systems

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____


CROSS REFERENCE LEGEND
 SUG - C-1
 () ORIGINATE
 SHEET No. _____ DRAWING No. _____

REV	DATE	BY/AUTH	REVISIONS
2	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED
1	18-08-25	SS	ADDED SCHEMATIC DRAWINGS

DRAWING No. _____ SHEET No. _____

CUSTOMER ORDER No. _____ WORK ORDER No. _____
 62-054107 16-08-11
 16-08-11
 W-09311Z-061A

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION
 IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR OFFICE
 IMMEDIATELY UPON COMPLETION OF THE PROJECT AND NOT BE REPRODUCED OR
 COPIED IN ANY MANNER WITHOUT THE WRITTEN PERMISSION OF THOMSON POWER SYSTEMS.
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.



APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 SUG - C-1
 L ORDNATE
 SHEET No. _____

SECTION # 3

GENERATOR CONTROL SYSTEM
SERIES 2200
DND UTILITY 1 DC CONTROL SCHEMATIC
ESQUALMAY GRAVING DOCK

REV	DATE	BY	SS
1	16-08-25	SS	SS
2	16-10-19	SS	SS

REV	DATE	BY	SS
1	16-08-25	SS	SS
2	16-08-11	SS	SS

marathon™
Thomson Power Systems

WORK ORDER No. W-095112


CUSTOMER ORDER No. W-095112

DRAWING/REV. No. W-095112-061B

SHEET **61B** OF **61K**

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION IS A PART OF COMPANY OFFER FOR THE PURCHASE OF THE EQUIPMENT DESCRIBED HEREIN. THIS DRAWING IS NOT TO BE RELEASED EXTERNALLY TO OUR CUSTOMERS WITHOUT NOTICE.

© 2016 THOMSON POWER SYSTEMS. ALL RIGHTS RESERVED.



SECTION # 3

GENERATOR CONTROL SYSTEM
SERIES 2200
BCH-1 UTILITY 1 AC SCHEMATIC
ESQUIMALT GRAVING DOCK

marathon™
Thomson Power Systems

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASE FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 SUG - C-1
 GRID ORINATE
 SHEET No. _____

NO.	REVISIONS	DATE
2	CUSTOMER COMMENTS INCORPORATED	16-10-19
1	ADDED SCHEMATIC DRAWINGS	18-08-25


REVISIONS

DRAWING No. _____ **SHEET No.** _____

CUSTOMER ORDER No. W-095112-062A
WORK ORDER No. W-095112
FORMING/DATE No. 16-08-11
REV 2
SHEET 2
K 62A

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION
 A STATE OF CONNECTICUT. THE INFORMATION OF
 THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR OFFICE
 WITHOUT NOTICE.

NOTED:
 MISC-2 BY
 MASTER SYNCHRONIZER
 & LOAD CONTROL



APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND

500-1-17
 500-1-18
 500-1-19
 500-1-20

ORIGINATOR: _____
 SHEET No. _____

SECTION # 3

7BL2	T1	TYPE	T2	REF
5	+	+	+	C-4

7ASE2	T1	TYPE	T2	REF
5	+	+	+	B-4

7U7A3	T1	TYPE	T2	REF
3	+	+	+	I-2

7U7A4	T1	TYPE	T2	REF
6	+	+	+	I-8

7U7A5	T1	TYPE	T2	REF
5	+	+	+	I-2

7U7A4	T1	TYPE	T2	REF
1	+	+	+	I09B-4
6	+	+	+	I10D-4


CONSTRUCTION FOR CONSTRUCTION
 DRAWINGS SUBJECT TO REVISIONS WITHOUT NOTICE.

GENERATOR CONTROL SYSTEM
SERIES 2200
BCH-1 UTILITY 1 DC CONTROL SCHEMATIC
ESQUIMALT GRAVING DOCK

WORK ORDER No.	W-09512
CUSTOMER ORDER No.	16-08-11
DATE	REV 2
DESIGNED BY	SS
DRAWN BY	SS
CHECKED BY	SS
APPROVED BY	SS

DRAWING No.	W-09512-062B
SHEET	62B

THIS INFORMATION IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR HEADQUARTERS.



SECTION # 4

GENERATOR CONTROL SYSTEM
SERIES 2200
BCH-2 UTILITY 1 AC SCHEMATIC
ESQUIMALT GRAVING DOCK

NOTES FOR CONSTRUCTION:
DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

PROPERTY OF:
WESTERN PACIFIC ENTERPRISES GP

APPROVED FOR CONSTRUCTION:
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____


CROSS REFERENCE LEGEND:
SUS - C-1
GRID COORDINATE
SHEET No. _____

REVISIONS:

NO.	DESCRIPTION	DATE
1	ADDED SCHEMATIC DRAWINGS	18-08-25
2	CUSTOMER COMMENTS INCORPORATED	16-10-19

WORK ORDER No.: W-09512
DATE: 16-08-11
REV: 2
SHEET: K
63A

IF THE INFORMATION ON THE DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS, IT SHOULD BE RELEASED EXCLUSIVELY TO OUR CLIENTS.



SECTION # 4

GENERATOR CONTROL SYSTEM
SERIES 2200
BOCH-2 UTILITY 1 DC CONTROL SCHEMATIC
ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

AUTH. BY: _____ **DATE:** _____


CROSS REFERENCE LEGEND
 50E-C-1) GRID COORDINATE
 SHEET No. _____

REV	DATE	BY/AUTH	REVISIONS
1	18-08-25	SS	1 ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	2 CUSTOMER COMMENTS INCORPORATED

marathon™
Thomson Power Systems

WORK ORDER No.: W-095112
Customer Order No.: W-095112
Forming/Rev. No.: W-095112-063B
Sheet No.: 63B

IF THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS, IT IS TO BE RETURNED TO OUR HEADQUARTERS.



SECTION# 5

GENERATOR CONTROL SYSTEM
SERIES 2200
TIE BREAKER AC & DC SCHEMATIC
ESQUIMALT GRAVING DOCK

REV	DATE	BY	CHKD	APP'D
1	18-08-25	SS	SS	
2	16-10-19	SS	SS	

marathon™
Thomson Power Systems

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 SUG - C-1
 L - ORDINATE
 SHEET No. _____

REVISIONS

REV	DATE	BY	CHKD	APP'D
1	18-08-25	SS	SS	
2	16-10-19	SS	SS	

CUSTOMER COMMENTS INCORPORATED
 1. ADDED SCHEMATIC DRAWINGS
 2. CUSTOMER COMMENTS INCORPORATED

DRAWING No. _____ **SHEET No.** _____

WORK ORDER No. W-095112-070A **WORK ORDER No.** W-095112

DATE 16-08-11 **REV** 2

DESIGNED BY SD **CHECKED BY** SS **APP'D BY** SS

DATE 16-08-11 **REV** 2

CUSTOMER WESTERN PACIFIC ENTERPRISES GP

PROJECT No. W-095112-070A **SHEET** 70A


SECTION# 5

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION
 A STATE OF CALIFORNIA CONTRACT NO. 16-095112-070A
 THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY FOR THIS PROJECT.
 WITHOUT NOTICE.



TI	TYPE	T2	REF
11	+	12	H-4
11	+	13	H-4
11	+	14	H-5
11	+	15	H-5
11	+	16	H-6
21	+	22	H-6
21	+	23	H-5
21	+	24	H-6
21	+	25	H-6
31	+	32	H-7
32	+	31	C-4
33	+	31	C-2
34	+	31	C-4
34	+	31	C-4
42	+	41	C-4
43	+	41	C-3
44	+	41	C-2
45	+	41	C-5

DECK	CONTACTS	1	2	3	4	5	6	7
1	H-12							
	H-13							
	H-14							
	H-15							
	H-16							
2	H-22							
	H-23							
	H-24							
	H-25							
3	H-32							
	H-33							
	H-34							
	H-35							
4	H-42							
	H-43							
	H-44							
	H-45							



DESIGNED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

SECTION # 5

GENERATOR CONTROL SYSTEM
 SERIES 2200
 SYNC SCHEMATIC
 ESQUIMALT GRAVING DOCK



REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS

REV	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS
2	CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS

REV	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS
2	CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS

REV	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS
2	CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS

REV	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS
2	CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS

REV	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS
2	CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS


APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: DATE:

CROSS REFERENCE LEGEND
 BUS - C-1
 ORIGINATE
 SHEET No. _____

DESIGNED FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 DRAWINGS AND/OR OTHER TECHNICAL INFORMATION ARE THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY FOR THE PROJECT AND NOT BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM.
 CUSTOMER ORDER No. W-09112-060A
 WORK ORDER No. W-09112
 DRAWING/REV. No. 16-08-11
 SHEET 2 OF 2

SECTION # 5

GENERATOR CONTROL SYSTEM
 SERIES 2200
 SYNC SCHEMATIC
 ESQUIMALT GRAVING DOCK




REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS

REV	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS
2	CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH
1	16-10-19	SS
2	18-08-25	SS

REV	DESCRIPTION
1	ADDED SCHEMATIC DRAWINGS
2	CUSTOMER COMMENTS INCORPORATED



SECTION # 1

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 1 AC SCHEMATIC
ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

AUTH. BY: _____ **DATE:** _____

CROSS REFERENCE LEGEND
 SUG - C-1
 GRID ORDNATE
 SHEET No. _____

REVISIONS

NO.	REVISIONS	DATE
2	CUSTOMER COMMENTS INCORPORATED	16-10-19
1	ADDED SCHEMATIC DRAWINGS	18-08-25


REFERENCE DRAWINGS

DRAWING No.	NO.

DESIGNER'S USE ONLY
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 CUSTOMER ORDER No. W-095112
 DRAWING No. W-095107
 SHEET No. 16-08-11
 REV. 2
 SHEET 91A

Marathon™
Thomson Power Systems

© THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY TO OUR INTEREST.



SECTION # 1

APPROVED FOR CONSTRUCTION <input type="checkbox"/> MASTER COPY <input type="checkbox"/> REFERENCE COPY <input type="checkbox"/> MULTIPLE UNIT WORK ORDER <input type="checkbox"/> RELEASED FOR INFORMATION AUTH. BY: _____ DATE: _____		CROSS REFERENCE LEGEND SUC - C-1 GRID COORDINATE SHEET No. _____		REFERENCE DRAWINGS No. _____ DATE: _____		REVISIONS No. _____ DATE: _____		REV. AUTH. DATE 18-08-25 16-10-19 SS SS SS SS		CUSTOMER COMMENTS INCORPORATED 1 ADDED SCHEMATIC DRAWINGS		CUSTOMER ORDER No. W-09512 ORDER No. W-09512 ORDER No. W-09512 ORDER No. W-09512		DRAWING No. W-09512-091B SHEET No. 91B	
---	--	---	--	---	--	------------------------------------	--	---	--	--	--	---	--	---	--


GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 1 DC SCHEMATIC
ESQUIMALT GRAVING DOCK

marathon™
Thomson Power Systems

GENERATOR 1

ALL INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY TO OUR INTEREST.


DIGITAL SYNC & LOAD CONTROL
DSEC-2 WOODWARD



91E-C-7
GEN BREAKER
(DROP OUT TO TRIP)

91E-C-3
GEN BREAKER
CLOSE

91E-C-3
ALARM
(SEC TEST OK)



SECTION # 1

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 1 DC SCHEMATIC
ESQUIMALT GRAVING DOCK



REV	DATE	BY/AUTH	REVISIONS
1	18-08-25	SS	1 ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	2 CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH	REVISIONS
1	18-08-25	SS	1 ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	2 CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH	REVISIONS
1	18-08-25	SS	1 ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	2 CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH	REVISIONS
1	18-08-25	SS	1 ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	2 CUSTOMER COMMENTS INCORPORATED

REV	DATE	BY/AUTH	REVISIONS
1	18-08-25	SS	1 ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	2 CUSTOMER COMMENTS INCORPORATED

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
SUG-C-1
ORDINATE


1	TI	TYPE	TZ	REF
1	NR	+	9	91E-C-2
2	NR	+	10	91E-C-3
3	NR	+	10	91D-C-7

1	TI	TYPE	TZ	REF
1	NR	+	9	91E-C-2
2	NR	+	10	91E-C-3
3	NR	+	10	91D-C-7

1	TI	TYPE	TZ	REF
1	NR	+	9	91E-C-2
2	NR	+	10	91E-C-3
3	NR	+	10	91D-C-7


1	TI	TYPE	TZ	REF
1	NR	+	9	91E-C-2
2	NR	+	10	91E-C-3
3	NR	+	10	91D-C-7

REVISIONS FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
DRAWINGS AND/OR OTHER TECHNICAL INFORMATION ARE THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR OFFICE AT THE END OF THE PROJECT AND NOT BE REPRODUCED OR COPIED IN ANY MANNER WITHOUT OUR WRITTEN PERMISSION.
CUSTOMER ORDER No. W-095112-091C
WORK ORDER No. W-095112
JOB No. 16-08-11
REV 2
DRAWING No. W-095112-091C
SHEET K 91C



RESERVE CONTACTS FOR CONSTRUCTION

CONTACTS	DECK	TRIP	RESET
11-H-13	1	11-H-13	X
12-H-18	1	12-H-18	X
13-H-17	1	13-H-17	X
14-H-16	1	14-H-16	X
21-H-23	2	21-H-23	X
22-H-23	2	22-H-23	X
25-H-27	2	25-H-27	X
26-H-28	2	26-H-28	X
27-H-28	2	27-H-28	X
28-H-28	2	28-H-28	X



SECTION # 1

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 1 DC SCHEMATIC
ESQUALM TAPPING DOCK

APPROVED FOR CONSTRUCTION: MASTER COPY REFERENCE COPY OF _____
 MULTIPLE UNIT WORK ORDER _____
 RELEASED FOR INFORMATION _____
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND:
 SUG-C-1: _____
 GRID COORDINATE: _____
 SHEET No.: _____

REVISIONS:

NO.	DATE	BY/AUTH.
1	18-08-25	SS
2	16-10-19	SS


Customer Comments Incorporated

Customer Order No. W-095112
 Order No. 06-054107
 Rev. 16-08-11
 Forming/Rev. No. SS
 Drawing No. W-095112-091D
 Sheet 91D

THOMSON POWER SYSTEMS
marathon
Thomson Power Systems

RESERVE CONTACTS FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE. CUSTOMER WESTERN PACIFIC ENTERPRISES GP

IF THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS, IT IS TO BE RETURNED TO US IMMEDIATELY.



SECTION # 1

GENERATOR CONTROL SYSTEM SERIES 2200 GENERATOR 1 DC SCHEMATIC ESQUALMAY GRAVING DOCK

APPROVED FOR CONSTRUCTION

MASTER COPY

MULTIPLE UNIT WORK ORDER

RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND

SD-C-1

(ORDINATE)

SHEET No. _____

REVISIONS		DATE	BY/AUTH
2	CUSTOMER COMMENTS INCORPORATED	16-10-19	SS
1	ADDED SCHEMATIC DRAWINGS	18-08-25	SS

FOR CUSTOMER

GENERATOR COMMON SHUTDOWN

GENERATOR COMMON ALARM

GENERATOR COMMON STOPPING

GENERATOR COMMON START

GENERATOR BREAKER TRIP

GENERATOR STOP

GENERATOR START

GENERATOR BREAKER TRIP

GENERATOR STOP

GENERATOR START

GENERATOR BREAKER TRIP

GENERATOR STOP


GENERATOR START

GENERATOR BREAKER TRIP

GENERATOR STOP

GENERATOR START

GENERATOR



25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

25W1	1	12	H-H-13
25W1	2	18	H-H-13
25W1	3	22	H-H-23
25W1	4	28	H-H-27

CONTACTS DECK

REVISED FOR CONSTRUCTION DRAWINGS SUBJECT TO THE REQUIREMENTS OF THE CONTRACTOR. THIS DRAWING IS TO BE USED FOR CONSTRUCTION ONLY. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO VERIFY THE ACCURACY OF THIS INFORMATION AND TO OBTAIN NECESSARY PERMITS AND APPROVALS FROM THE LOCAL AUTHORITIES. THIS DRAWING IS NOT TO BE USED FOR ANY OTHER PURPOSES WITHOUT NOTICE.

SECTION # 2

GENERATOR RELAY SEL. 1000

DIGITAL SYSTEM ION-17620

DIGITAL SYNC & LOAD DISL-2 WOODWARD

TEST BLOCK FT-082

TEST BLOCK FT-082

TEST BLOCK FT-082

TEST BLOCK FT-082

TEST BLOCK FT-082

TEST BLOCK FT-082

GENERATOR CONTROL SYSTEM

SERIES 2200

GENERATOR 2 AC SCHEMATIC

ESQUIMALT GRAVING DOCK

Marathon™
Thomson Power Systems

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____

REV	DATE	DESCRIPTION
1	16-08-11	ADDED SCHEMATIC DRAWINGS
2	18-08-25	CUSTOMER COMMENTS INCORPORATED

DRAWING No. _____ SHEET No. _____

CROSS REFERENCE LEGEND
505 - C-1
ORDINATE


CUSTOMER ORDER No. W-095112
DRAWING No. W-095112-092A

DATE: 16-08-11

BY: SS



REV 2

SHEET 92A



<input type="checkbox"/> APPROVED FOR CONSTRUCTION <input type="checkbox"/> MASTER COPY <input type="checkbox"/> MULTIPLE UNIT WORK ORDER <input type="checkbox"/> RELEASED FOR INFORMATION AUTH. BY: _____ DATE: _____		CROSS REFERENCE LEGEND SDC-C-1 GRID COORDINATE SHEET No. _____		REFERENCE DRAWINGS No. _____ DATE: _____		REVISIONS No. _____ DATE: _____		DATE: _____	
GENERATOR CONTROL SYSTEM SERIES 2200 GENERATOR 2 DC SCHEMATIC ESQUIMALT GRAVING DOCK		marathon™ Thomson Power Systems		CUSTOMER COMMENTS INCORPORATED 2 CUSTOMER COMMENTS INCORPORATED 1 ADDED SCHEMATIC DRAWINGS		REVISED BY: _____ DATE: _____		DATE: _____	
SECTION # 2		CUSTOMER ORDER No. W-095112-0928 ORDER No. W-095112 ORDER No. W-095112-0928		WORK ORDER No. W-095112 ORDER No. W-095112-0928		SHEET No. 928 OF 928		DATE: _____	

ALL INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY TO OUR INTEREST.



SECTION # 2

GENERATOR CONTROL SYSTEM
 SERIES 2200
 GENERATOR 2 DC SCHEMATIC
 ESQUIMALT GRAVING DOCK




REV	DATE	BY/AUTH	REVISIONS
1	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED
2	18-08-25	SS	ADDED SCHEMATIC DRAWINGS

CROSS REFERENCE LEGEND	REFERENCE DRAWINGS
5 (5-C-1)	
6 (6-C-1)	
7 (7-C-1)	
8 (8-C-1)	

APPROVED FOR CONSTRUCTION _____ OF _____
 MASTER COPY _____
 MULTIPLE UNIT WORK ORDER _____
 RELEASED FOR INFORMATION _____ DATE: _____
 AUTH. BY: _____

21RX1			21RX2				
TI	TYPE	REF	TI	TYPE	REF		
1	+	9	92E-B-2	1	+	9	92E-B-2
2	+	10	92D-C-7	2	+	10	92E-E-2
3	+	11	92D-C-3	3	+	11	92D-C-7
4	+	12	92D-F-4	4	+	12	92D-F-4

REVISIONS FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 DRAWINGS AND OTHER TECHNICAL INFORMATION ARE THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR OFFICE AT THE END OF THE PROJECT.
 CUSTOMER ORDER No. W-095112-092C
 WORK ORDER No. W-095112
 SHEET No. 2
 REV. 16-08-11
 DATE: 18-08-25
 BY: SS



SECTION # 2

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 2 DC SCHEMATIC
ESQUALM TAPPING DOCK

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASE FOR INFORMATION

CROSS REFERENCE LEGEND
 () ORIGINATE
 () SHEET No.

AUTH. BY: _____ **DATE:** _____

REVISIONS

NO.	DESCRIPTION	DATE
1	ADDED SCHEMATIC DRAWINGS	18-08-25
2	CUSTOMER COMMENTS INCORPORATED	16-10-19


DRAWING No. _____ **SHEET No.** _____

DATE: _____

Customer Information:
 CUSTOMER ORDER No. W-095112
 WORK ORDER No. W-095112
 ORDER No. W-095112
 ORDER No. W-095112
 ORDER No. W-095112

WESTERN PACIFIC ENTERPRISES GP

REVISIONS AND OTHER TECHNICAL INFORMATION:
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 A CHANGE IN THE DRAWING SHALL BE THE RESPONSIBILITY OF THE CUSTOMER.
 THE INFORMATION ON THE DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY TO OUR INTEREST.



SECTION# 3

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 3 AC SCHEMATIC
ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 500-C-1-1 (ORDINATE)
 SHEET No. _____ DRAWING No. _____

REV	DATE	BY/AUTH	REVISIONS
2	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED
1	18-08-25	SS	ADDED SCHEMATIC DRAWINGS

marathon™
Thomson Power Systems

REVISIONS

REV 16-08-11
BY W-095112
DATE 16-08-11
BY W-095112
DATE 16-08-11

W-095112-093A

ESQUIMALT GRAVING DOCK

GENERATOR CONTROL SYSTEM


SERIES 2200

GENERATOR 3 AC SCHEMATIC

ESQUIMALT GRAVING DOCK

SECTION# 3

APPROVED FOR CONSTRUCTION
 DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.
 THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR OFFICE.



GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 3 DC SCHEMATIC
ESQUIMALT GRAVING DOCK

3APXX1		3NKA1	
TI	TYPE/TZ	REF	REF
1	4+	9	93E-B-2
2	4+	10	93E-C-7
3RXX1			
TI	TYPE/TZ	REF	REF
1	4+	10	93E-B-2
2	4+	10	93E-E-2
3	4+	7	93E-F-3
4	4+	12	93E-F-4
3RRX2			
TI	TYPE/TZ	REF	REF
6	4+	10	93E-C-7

APPROVED FOR CONSTRUCTION
DRAWINGS SUBJECT TO CHANGE
WITHOUT NOTICE

SECTION # 3

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 3 DC SCHEMATIC
ESQUIMALT GRAVING DOCK


CROSS REFERENCE LEGEND	
[Symbol]	GEN-C-1
[Symbol]	GEN-C-2
[Symbol]	GEN-C-3

REV	DATE	DESCRIPTION
1	18-08-25	ADDED SCHEMATIC DRAWINGS
2	16-10-19	CUSTOMER COMMENTS INCORPORATED

REV	DATE	DESCRIPTION
1	18-08-25	ADDED SCHEMATIC DRAWINGS

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____



SECTION # 3

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 3 DC SCHEMATIC
ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 MASTER COPY
 REFERENCE COPY
 MULTIPLE UNIT WORK ORDER
 RELEASE FOR INFORMATION

CROSS REFERENCE LEGEND
 E-2 - E-7
 () - ()
 () - ()
 () - ()

REVISONS

NO.	DATE	BY/AUTH.
1	18-08-25	SS
2	16-10-19	SS


REVISIONS

NO.	DATE	BY/AUTH.
1	18-08-25	SS
2	16-10-19	SS

DRAWING No. W-09311Z-093D
SHEET No. 93D

WESTERN PACIFIC ENTERPRISES GP
 CUSTOMER ORDER No. W-09311Z
 WORK ORDER No. W-09311Z
 DATE: 16-08-11

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION
 DRAWINGS SUBJECT TO THE PROVISIONS OF THE AGREEMENT OF WORK ORDER AND/OR OTHER TECHNICAL INFORMATION.
 A RELEASE FOR INFORMATION DOES NOT CONSTITUTE AN ENDORSEMENT OR A PART OF THE CONTRACT.
 WITHOUT NOTICE.



SECTION # 3

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 3 DC SCHEMATIC
ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 SDC-C-1
 (ORDINATE SHEET No.)


REVISIONS

REV	DATE	BY/AUTH	DESCRIPTION
1	18-08-25	SS	ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	CUSTOMER COMMENTS INCORPORATED

marathon™
Thomson Power Systems

CUSTOMER ORDER No.: W-095112-095E
WORK ORDER No.: W-095112
FORMING/REV. No.: 5 + 9 93C-D-2
DATE: 16-08-11
REV: 2
SHEET: K
OF: 93E

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION IS A PART OF CONTRACT AGREEMENT FOR THE INSTALLATION OF THIS SYSTEM. IT IS THE RESPONSIBILITY OF THE CUSTOMER TO OBTAIN AND MAINTAIN A COPY OF THIS INFORMATION. THE INFORMATION IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE RETURNED TO OUR OFFICES.



SECTION # 4

GENERATOR CONTROL SYSTEM
 SERIES 2200
 GENERATOR 4 DC SCHEMATIC
 ESQUIMALT GRAVING DOCK

marathon™
Thomson Power Systems

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND
 S (S) - (S)
 (L) - (L)
 (ORD) - (ORD)
 SHEET No. _____





REV	DATE	BY	APP	DESCRIPTION
1	18-08-25	SS	SS	ADDED SCHEMATIC DRAWINGS
2	16-10-19	SS	SS	CUSTOMER COMMENTS INCORPORATED

DRAWING No. _____ SHEET No. _____

CUSTOMER ORDER No. W-09512-0948
 DRAWING No. W-09512-0948
 SHEET No. 948

DESIGNED BY: _____
 CHECKED BY: _____
 APPROVED BY: _____

ALL INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY TO OUR INTEREST.



REVISIONS FOR CONSTRUCTION DRAWINGS SUBJECT TO CHANGE WITHOUT NOTICE.

CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 WORK ORDER No.: W-095112
 DRAWING/REV No.: W-095112-094C

APPROVED FOR CONSTRUCTION			
DATE	BY	REV	DESCRIPTION
16-10-19	SS	1	CUSTOMER COMMENTS INCORPORATED
18-08-25	SS	1	ADDED SCHEMATIC DRAWINGS

marathon™
Thomson Power Systems


GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 4 DC SCHEMATIC
ESQUIMALT GRAVING DOCK

SECTION # 4
 ENGINE CONTROLLER IN 2500

44RX1		44RX1		44RX1	
T1	T2	T1	T2	T1	T2
5	+	5	+	5	+
9	-	9	-	9	-
10	-	10	-	10	-
11	-	11	-	11	-

45RX1		45RX1		45RX1	
T1	T2	T1	T2	T1	T2
6	+	6	+	6	+
10	-	10	-	10	-
11	-	11	-	11	-
12	-	12	-	12	-

46RX2		46RX2	
T1	T2	T1	T2
8	+	8	+
10	-	10	-



SECTION # 4	
4001	4ESR1
4002	4ESX1
4003	4001
4004	4002
4401	4003
4402	4004
4403	4401
4404	4402
4405	4403
4406	4404
4407	4405
4408	4406
4409	4407
4ESR1	4ESX1
4001	4002
4002	4003
4003	4004
4004	4001
4401	4402
4402	4403
4403	4404
4404	4405
4405	4406
4406	4407
4407	4408
4408	4409
4409	4401

APPROVED FOR CONSTRUCTION _____ OF _____
 MASTER COPY _____
 MULTIPLE UNIT WORK ORDER _____
 RELEASED FOR INFORMATION _____
 AUTH. BY: _____ DATE: _____


marathon™
Thomson Power Systems

GENERATOR CONTROL SYSTEM
SERIES 2200
GENERATOR 4 DC SCHEMATIC
ESQUIMALT GRAVING DOCK

REV	DATE	BY/AUTH
1	18-08-25	SS
2	16-10-19	SS

DRAWING NO. _____
 SHEET NO. _____
 REVISIONS

CUSTOMER ORDER No. _____
 WORK ORDER No. _____
 ORDER No. _____
 ORDER No. _____
 ORDER No. _____



REVISIONS
 2: CUSTOMER COMMENTS INCORPORATED
 1: ADDED SCHEMATIC DRAWINGS

SECTION # 4

Marathon™
 Thomson Power Systems

GENERATOR CONTROL SYSTEM
 SERIES 2200
 GENERATOR MAIN AC SCHEMATIC
 ESQUIMALT GRAVING DOCK

CUSTOMER ORDER No.	W-095112
DESIGN No.	W-095112
DRAWING No.	W-095112-100A
DATE	16-08-11
BY	SS
CHECKED BY	SS
DATE	16-08-11
REV	2
SHEET	100A


APPROVED FOR CONSTRUCTION	_____
MASTER COPY REFERENCE COPY	_____
MULTIPLE UNIT WORK ORDER	_____
RELEASED FOR INFORMATION	_____
AUTH. BY: _____	DATE: _____

CROSS REFERENCE LEGEND	_____
505-C-1	_____
ORDINATE	_____
SHEET No.	_____

DRAWING No.	_____
REFERENCE DRAWINGS	_____
REV	_____
DATE	_____

REV	DATE	BY/AUTH
2	16-10-19	SS
1	16-08-25	SS

IF THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS, IT SHOULD BE RELEASED EXCLUSIVELY TO OUR CLIENTS.



SECTION # 4

GENERATOR CONTROL SYSTEM

SERIES 2200

GENERATOR MAIN DC CONTROL SCHEMATIC

ESQUIMALT GRAVING DOCK

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION

DATE: _____

CROSS REFERENCE LEGEND

SEC - C-1
 L - ORDINATE
 SHEET No. _____


REVISIONS

NO.	DESCRIPTION	DATE	BY/AUTH.
1	ADDED SCHEMATIC DRAWINGS	18-08-25	SS
2	CUSTOMER COMMENTS INCORPORATED	16-10-19	SS

THOMSON POWER SYSTEMS

Customer Order No. W-095112
 Rev. 001
 Drawing No. W-095112-100B

ESQUIMALT GRAVING DOCK



SECTION # 5

GENERATOR CONTROL SYSTEM
SERIES 2200
OUTDOOR TRANSFORMER AC & DC SCHEMATIC
ESQUIMALT GRAVING DOCK

REV	DATE	BY	CHKD	APP'D
1	18-08-25	SS	SS	SS
2	16-10-19	SS	SS	SS

APPROVED FOR CONSTRUCTION
 MASTER COPY
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND:
 () ORIGINATE
 () SHEET NO.

REV	DATE	BY	CHKD	APP'D
1	18-08-25	SS	SS	SS
2	16-10-19	SS	SS	SS

DRAWING No. _____ SHEET No. _____
 CUSTOMER: WESTERN PACIFIC ENTERPRISES GP
 WORK ORDER No. W-095112-110A
 ORDER No. W-095112-110A
 SHEET No. 110A


DRAWINGS AND/OR OTHER TECHNICAL INFORMATION
 DRAWINGS SUBJECT TO THE PROVISIONS OF THE
 TERMS AND CONDITIONS OF THE CONTRACT AND
 SPECIFICATIONS AND TO BE RELEASED TO THE CUSTOMER
 WITHOUT NOTICE.

T1	TYPE	I2	REF
11	HH	13	
12	HH	16	
14	+	18	D-6
15	+	18	C-2
21	HH	23	
22	+	28	I-3
25	+	28	I-3
24	+	36	920-D-2
31	+	38	910-D-2
32	+	46	940-D-2
42	+	48	930-D-2
43	+	53	108-D-2
44	+	53	108-D-2
41	+	53	108-D-2
42	+	46	940-D-2
44	+	46	940-D-2
45	+	46	940-D-2
44	+	46	940-D-2
51	+	46	940-D-2
52	+	46	940-D-2
55	+	46	940-D-2
54	+	46	940-D-2

CONTACTS	DECK
11-HH-13	RESET
12-HH-16	RESET
15-HH-17	RESET
14-HH-16	RESET
21-HH-23	RESET
22-HH-28	RESET
25-HH-27	RESET
24-HH-26	RESET
31-HH-33	RESET
32-HH-38	RESET
35-HH-37	RESET
34-HH-36	RESET
41-HH-43	RESET
42-HH-46	RESET
44-HH-47	RESET
44-HH-46	RESET
51-HH-53	RESET
52-HH-58	RESET
55-HH-57	RESET
54-HH-56	RESET



THE INFORMATION ON THIS DRAWING IS THE PROPERTY OF THOMSON POWER SYSTEMS. IT IS TO BE USED EXCLUSIVELY FOR THE PROJECT AND IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM.



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

- DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

- FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
 Esquimalt Graving Dock
 SSES – Standby Power Generation System
 ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
 OUR REF: C847
 DATE: Sep 16, 2016
 FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 027

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – MTS**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	MCS870M113 (3pgs)	RVW

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section – 26 36 23.01
 Panel 6A & Panel 6C

Sincerely,

Gord Webster
 Project Manager
 Western Pacific Enterprises GP

Cc: Jamie LeBlanc
 Cc: Galen Potash-Kooyman
 Cc: Iain Barnes

AES ENGINEERING LTD.

REVIEWED ONLY

REVIEW IS FOR GENERAL COMPLIANCE WITH CONTRACT DOCUMENTS. APPROVAL OF DIMENSIONS AND OTHER GENERAL CONSTRUCTION FEATURES IS NOT IMPLIED.

REVIEWED REVISE AND RESUBMIT
 REVIEWED AS MODIFIED NOT REVIEWED

Project Number: 1-16-008 Date: 2016-09-20
 Reviewed By: Jacob Bieling

Sent by: Mail Courier Hand Fax Email

marathon™ Thomson Power Systems

Project Name/Reference: ESQUIMALT GRAVING DOCK
 Customer: FRONTIER POWER PRODUCTS
 Thomson Customer Order: C-054460/1
 WorkOrder/Serial Number: W-095662-001; W-095662-002; W-095662-003
 Model Number TS 873A0250A2CN7AKKAA

Attached Drawings:

Physical Drawing MCS870M113 REV#0

Features/Ratings:

Amperage: 250A
 Voltage: 347 - 600V 3 Phase (4 Wire)
 Poles: 3POLE
 Frequency: 60HZ
 Configuration: Standard ATS
 Application: Standard ATS
 Operation: Manual Electrically Operated
 Enclosure Type: NEMA 1 Enclosure
 ATS Controller: No Controller

Utility (or Source 1) Switching Device: Moulded Case Switch
 Generator (or Source 2) Switching Device: Moulded Case Switch
 Approval Standard: CSA C22.2 No. 178/ UL1008 -non SE ATS
 System Options:

Approval Drawings

ATTACHED DOCUMENTS ARE DRAFT FOR REVIEW ONLY AND ARE SUBJECT TO CHANGE WITHOUT NOTICE.

DRAWINGS AND OR OTHER TECHNICAL INFORMATION SUPPLIED BY THOMSON POWER SYSTEMS AS A PART OF A SALE ARE FOR THE PURCHASER'S USE SOLELY IN CONJUNCTION WITH THAT EQUIPMENT, UNLESS SPECIFICALLY AGREED TO OTHERWISE AS A PART OF THE STANDARD TERMS CONDITIONS.

THE INFORMATION CONTAINED IN THESE DRAWINGS IS THE PROPERTY OF THOMSON POWER SYSTEMS, IT IS NOT TO BE USED DETRIMENTALLY TO OUR INTERESTS.

NOTE:
 ANY PROGRAM SETTINGS SHOWN REFLECT FACTORY DEFAULT SETTINGS ONLY. FINAL SETTINGS WILL BE REQUIRED TO BE SET BY THE COMMISSIONING AUTHORITY. FAILURE TO DO SO MAY RESULT IN EQUIPMENT FAILURE.

SHOP DRAWING / SUBMITTAL REVIEW

APPROVED APPROVED WITH CHANGES NOTED
 REVISE AND RESUBMIT REJECTED _____

SUBMITTAL WAS RECEIVED FOR DESIGN CONFORMITY AND GENERAL CONFORMANCE TO CONTRACT DOCUMENTS ONLY. THE CONTRACTOR FOR CONFIRMING AND CORRELATING DIMENSIONS AT JOB SITES FOR TOLERANCES, CLEARANCES, QUANTITIES, FABRICATION PROCESSES AND TECHNIQUES OF CONSTRUCTION, COORDINATION OF HIS WORK WITH OTHER TRADES AND FULL COMPLIANCE WITH CONTRACT

BY _____ DATE _____

COMPANY NAME _____

CITY _____ STATE/PROV _____

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847




Date: 15 Sept, 2016



REVIEWED by GW

SHEET 1 of 2

REGAL



BASIC MODEL TS87xA	STANDARD MTS				
	CLOSING AND WITHSTAND RATINGS				
	AVAILABLE AMPS (RMS)				
	CLOSING & WITHSTAND RATINGS SHOWN ARE ONLY FOR MTS UTILITY AND/OR GENERATOR POWER SWITCHING DEVICES THAT ARE NOT FACTORY SUPPLIED WITH INTEGRAL OVERCURRENT PROTECTION. PLEASE REFER TO PRODUCT RESTRICTION MANUAL FOR FURTHER INFORMATION ON UPSTREAM PROTECTION REQUIREMENTS.				
	MAX. VOLTAGE	RATED CURRENT (A)	Ø240V	Ø480V	Ø600V
TS 87xA-250	600	250	65,000	65,000	35,000

CONNECTION DATA	
UTILITY (SRC1)	1C, #6-350MCM Cu/Al PER PHASE
GENERATOR (SRC2)	1C, #6-350MCM Cu/Al PER PHASE
LOAD	1C, #6-350MCM Cu/Al PER PHASE
NEUTRAL	1C, #6-350MCM Cu/Al PER SOURCE
GROUND	3C, #1/4-2/0 Cu/Al

- GENERAL NOTES**
- POWER SWITCHING DEVICES ARE MECHANICALLY INTERLOCKED SO THAT ONLY ONE DEVICE IS CLOSED AT A TIME.
 - ENCLOSURE FINISH: ASA #61 GREY
 - REFER PROJECT SPECIFIC OPTIONS LIST FOR SELECTED ENCLOSURE TYPE

2.5' x 5'

⚠ DANGER PELIGRO


W1

CAUTION AND DANGER HAZARD
The user must read the instructions carefully before using this equipment. Failure to follow the instructions may result in personal injury or property damage. The user must read the instructions carefully before using this equipment. Failure to follow the instructions may result in personal injury or property damage.

Quantity: QTY = 1

2' x 6"
(TYPICAL)
WHITE LETTERS ON BLACK BACKGROUND

MANUAL TRANSFER SWITCH



APPROVED FOR CONSTRUCTION

MASTER COPY REFERENCE COPY OF _____

MULTIPLE UNIT WORK ORDER

RELEASED FOR INFORMATION

AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND					
50C - C-1					
	GRID COORDINATE				
		SHEET No.	DRAWING No.	REFERENCE DRAWINGS No.	REVISIONS
					BY/AUTH DATE



MANUAL TRANSFER SWITCH MODEL TS 870

PHYSICAL LAYOUT & INSTALLATION DETAILS







250A, 2P/3P, NEMA 1/2/12/3R, SINGLE DOOR, MTS, STD

MCSB70M113 **10A**

FOR REVIEW ONLY

DRAWINGS AND/OR OTHER TECHNICAL INFORMATION SUPPLIED BY THOMSON POWER SYSTEMS AS A PART OF A SALE OF EQUIPMENT ARE FOR THE PURCHASER'S USE SOLELY IN CONNECTION WITH THAT EQUIPMENT, UNLESS SPECIFICALLY AGREED TO OTHERWISE AS A PART OF THE TERMS OF SALE.

CUSTOMER ORDER No.		WORK ORDER No.	
C-XXXXXX		W-XXXXXX	
DRAWN BY	AUTH BY	DATE	REV
AD	OG	16-01-26	0
DRAWING/FILE No.			SHEET
MCSB70M113			10A




GX			UX				
T1	TYPE	T2	REF	T1	TYPE	T2	REF
4	+	1	7	1	+	7	J-6
1	+	7	J-7				

- GENERAL NOTES**
- THREE PHASE CONNECTION SHOWN. FOR SINGLE PHASE CONNECT A & B ONLY
 - MOTOR CONNECTION COLOR CODE IN BRACKETS IS FOR S/SR T-STYLE SWITCH APPLICATION. FOR XL/RL GLS CONNECTS TO 'BE' AND ULS CONNECTS TO 'R'
 - VOLTAGE SENSING WIRE HARNESS PART ID :
T-STYLE - 013700 (1000-1200A)
S-STYLE - 013007 (100-200A)
S-STYLE - 013095 (200A)
S-STYLE - 013096 (400A)
S-STYLE - 013097 (600-800A)
 - POWER CHASSIS WIRE HARNESS PART ID :
T-STYLE - 013702 (1000-1200A)
S-STYLE - 013005 (100-800A)

PL15#	DESCRIPTION OF CONTROL
1	LOAD ON UTILITY STATUS
2	CLOSE USD COMMAND FROM SS
3	LOAD ON GEN STATUS
4	CLOSE GSD COMMAND FROM SS
5	AC COMMON (GRID)
6	NOT USED
7	NOT USED
8	NOT USED
9	NOT USED
10	NOT USED
11	NOT USED
12	NOT USED
13	NOT USED
14	NOT USED
15	NOT USED

PL12#	AC VOLTAGE SENSING	COLOR KEY
1	#A UTILITY VOLTAGE	BK BLACK
2	#B UTILITY VOLTAGE	BE BLUE
3	#C UTILITY VOLTAGE	BN BROWN
4	#A GEN VOLTAGE	GN GREEN
5	#B GEN VOLTAGE	GY GREY
6	#C GEN VOLTAGE	OR ORANGE
7	#A LOAD VOLTAGE	PE PURPLE
8	#B LOAD VOLTAGE	R RED
9	#C LOAD VOLTAGE	W WHITE
10	#N LOAD VOLTAGE	Y YELLOW
11	#N UTILITY VOLTAGE	V VIOLET
12	#N GEN VOLTAGE	

VOLTAGE	
PT TAP	208/240/380/400/416/480/600
H1	X
H2	X
H3	X
H4	X
H5	X




APPROVED FOR CONSTRUCTION
 MASTER COPY REFERENCE COPY OF
 MULTIPLE UNIT WORK ORDER
 RELEASED FOR INFORMATION
 AUTH. BY: _____ DATE: _____

CROSS REFERENCE LEGEND	
50C-C-1	
GRID COORDINATE	
SHEET No.	
DRAWING No.	
REFERENCE DRAWINGS	
No.	



MANUAL TRANSFER SWITCH
MODEL TS 870
 MCS AC SCHEMATIC, T-STYLE / S-STYLE, STD
 100 - 1200A

CUSTOMER THOMSON POWER SYSTEMS			
CUSTOMER ORDER No.	C-XXXXXX	WORK ORDER No.	W-XXXXXX
DRAWN BY	SR	AUTH BY	OG
DATE	16-01-26	REV	1
DRAWING/FILE No.	MCSB70E300	SHEET	20A



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
 Esquimalt Graving Dock
 SSES – Standby Power Generation System
 ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
 OUR REF: C847
 DATE: Feb 23, 2017
 FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 045

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – 600v 5000amp CTs rev 1**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	13-402 4000:5 (1 pg)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 12 13
CTs for T25/12SES-2

Sincerely,

Gord Webster
 Project Manager
 Western Pacific Enterprises GP

Cc: Jamie LeBlanc
 Cc: Galen Potash-Kooyman
 Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email

CURRENT TRANSFORMERS

RELAY/METER CLASS CURRENT TRANSFORMER

MODEL 130

FEATURES

- UL Recognized
- Window I.D. - 5.75"
- Relaying and Metering Applications

600V CLASS

 E93779  LR89403




SPECIFICATIONS

Frequency 50-400Hz
 Insulation Class 0.6kV, 10kV BIL Full Wave
 Terminals Brass Studs No. 8-32 UNC
 with one flat washer, lock washer and regular nut.
 Weight **Approximately 18 lbs.**
 Mounting Bracket..... P/N 0221B00186
 Manufactured to meet the requirements of ANSI/IEEE C57.13

APPLICATION AND ORDERING DATA

CATALOG NUMBER	CURRENT RATIO	RELAY CLASS	ANSI METERING CLASS AT 60Hz					SECONDARY WINDING RESISTANCE (Ω @75°C)	CONTINUOUS THERMAL RATING FACTOR	
			B0.1	B0.2	B0.5	B0.9	B1.8		@30°C	@55°C
130-201	200:5	C10	0.6	0.6	2.4	2.4	4.8	0.064	2.0	2.0
130-301	300:5	C20	0.3	0.3	1.2	1.2	2.4	0.105	2.0	2.0
130-401	400:5	C20	0.3	0.3	0.6	1.2	1.2	0.140	2.0	2.0
130-501	500:5	C20	0.3	0.3	0.3	0.6	1.2	0.175	2.0	2.0
130-601	600:5	C20	0.3	0.3	0.3	0.6	1.2	0.210	2.0	1.5
130-801	800:5	C50	0.3	0.3	0.3	0.3	0.6	0.324	2.0	1.5
130-102	1000:5	C50	0.3	0.3	0.3	0.3	0.3	0.404	1.5	1.33
130-122	1200:5	C100	0.3	0.3	0.3	0.3	0.3	0.485	1.5	1.0
130-152	1500:5	C100	0.3	0.3	0.3	0.3	0.3	0.607	1.5	1.0
130-162	1600:5	C100	0.3	0.3	0.3	0.3	0.3	0.647	1.33	1.0
130-202	2000:5	C100	0.3	0.3	0.3	0.3	0.3	0.783	1.33	1.0
130-252	2500:5	C100	0.3	0.3	0.3	0.3	0.3	0.979	1.0	0.8
130-302	3000:5	C100	0.3	0.3	0.3	0.3	0.3	1.175	1.0	0.8
130-402	4000:5	C100	0.3	0.3	0.3	0.3	0.3	1.484	1.0	0.6


DIMENSIONS



** Shown with optional mounting brackets: P/N #0221B00186

All Dimensions In Inches

EXCITATION CURVE



FLEX-CORE®

Div. Morlan & Associates, Inc.
 4970 Scioto Darby Rd. Hilliard, Ohio 43026

WWW.FLEX-CORE.COM

sales@flex-core.com

PHONE (614) 889-6152

TECH. ASSISTANCE (614) 876-8308

FAX # (614) 876-8538






Applied Engineering Solutions Ltd.
3rd Floor, 1815 Blanshard Street
Victoria, BC V8T 5A4

- Reviewed
- Revise and Resubmit
- Reviewed as Modified
- Not Reviewed

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on shop drawings during this review do not relieve the contractor from compliance with the requirement of the plans and specifications. Review of the specific item shall not include review of an assembly of which the item is a component. Contractor is responsible for dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication process or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work with that of all other trades; and for performing all Work in a safe and satisfactory manner.

Project No.: 16-008
Date: Feb 28, 2017
By: Iain Barnes

Ensure the current transformer are adequately supported independent of busbars/conductors.



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
Esquimalt Graving Dock
SSES – Standby Power Generation System
ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
OUR REF: C847
DATE: Oct 6, 2016
FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 030

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – Temp Pwr Connection Box**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	16-7717-CAM LOK (2pgs)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 26 36 23 item 1.3

AES ENGINEERING LTD.

REVIEWED ONLY

REVIEW IS FOR GENERAL COMPLIANCE WITH CONTRACT DOCUMENTS. APPROVAL OF DIMENSIONS AND OTHER GENERAL CONSTRUCTION FEATURES IS NOT IMPLIED.

REVIEWED REVISE AND RESUBMIT
 REVIEWED AS MODIFIED NOT REVIEWED

Project Number: 1-16-008 Date: 2016-10-19
 Reviewed By: Jacob Bieling


Sincerely,

Gord Webster
Project Manager
Western Pacific Enterprises GP


Cc: Jamie LeBlanc
Cc: Galen Potash-Kooyman
Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email


FRONT VIEW



EQUIPMENT LAYOUT




SIDE VIEW



Marine Grade 5000 Series 3R enclosure is accepted as alternate

IMPORTANT NOTICE:
This document, and all the information presented are the exclusive property of West Coast Electric Ltd. Distribution or copying of this drawing is strictly prohibited under applicable law.



CAM-LOK CORD
ACCESS HOLE
WITH INNER COVER
AND BARREL BOLT
TO LOCK COVER
4" BUSHED
KNOCK OUT

- ** NOTES ****
- CSA TYPE 3R - ALUMINUM CABINET.
 - MADE OUT OF 1/8" MARINE GRADE ALUMINIUM.
 - DOOR TO BE CLOSED WITH STAINLESS STEEL TENSION LATCH WITH PROVISION FOR A PADLOCK.
 - DOOR TO HAVE INNER NEOPRENE GASKET.



MANUFACTURERS OF ELECTRICAL EQUIPMENT - CSA CERTIFIED

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS
PROJECT: SSES Standby Power
WPER# C847
Date: Oct 6, 2016
REVIEWED by *GW*

WEST COAST ELECTRIC LTD.
8040 RIVER ROAD RICHMOND, B.C. V6X 1X7
PH. 604-279-0448 FAX. 604-279-0265

CAM - LOK SPLITTER CABINET
200A, 347/600V, 3PH, 4W, + GR.

DATE: OCT. 6 / 16	REV.	SCALE: N.T.S.	DRWN. BY: DK
CHECK BY:	QUANTITY	DRW. # 16-7717-CAM-LOK	

Single Pole Connectors

Project Name:	Prepared By:
Project Number:	Date:
Catalog Number:	Type:

Cam-Lok™ J-Series E1016 Receptacles

Cable Size #6 AWG – 250 MCM
600V AC/DC, Up to 400A Continuous
NEMA 3R

J-Series E1016, Elastomeric, Threaded Stud


FEATURES

- Double cam principle provides a positive, vibration-proof connection.
- Self-compensating for wear.
- No moving contact surfaces, eliminating arcing or burning.
- Superior electro-mechanical connections.
- Locked contacts will withstand a pulling force of 1,000 lbs.
- 1/3 of a turn assures a high pressure contact approaching 600 lbs. per sq. in. providing minimum resistance.
- Contacts carefully machined from a high conductivity brass to a smooth sliding fit and easy locking action.
- Watertight elastomeric body molded from colorfast material, color-coded for easy phase identification.
- Recessed contacts protected by insulating jacket that extends beyond contact ends for safety.
- Receptacles are safety insulated for direct mounting to steel panels.

INSULATED RECEPTACLES - 1 1/8" THREADED STUD

COLOR	MALE COMPLETE PART NO.	FEMALE COMPLETE PART NO.
BLACK	E1016-1600S	E1016-1631S
RED	E1016-1602S	E1016-1633S
GREEN	E1016-1604S	E1016-1635S
WHITE	E1016-1605S	E1016-1636S
BLUE	E1016-1612S	E1016-1643S
BROWN	E1016-1619S	E1016-1687S
ORANGE	E1016-1603S	E1016-1634S
YELLOW	E1016-1601S	E1016-1632S

Stud Size: 1/2"-13, Maximum Torque: 40 ft. lbs.



INSULATED RECEPTACLES - 3/4" THREADED STUD

COLOR	MALE COMPLETE PART NO.	FEMALE COMPLETE PART NO.
BLACK	E1016-1600	E1016-1631
RED	E1016-1602	E1016-1633
GREEN	E1016-1604	E1016-1635
WHITE	E1016-1605	E1016-1636
BLUE	E1016-1612	E1016-1643
BROWN	E1016-1619	E1016-1687
ORANGE	E1016-1603	E1016-1634
YELLOW	E1016-1601	E1016-1632

Stud Size: 1/2"-13, Maximum Torque: 40 ft. lbs.



To order single packaged products add a "K" suffix to the complete part number

For E1016 Threaded Stud Receptacle Drawings, see page 35

TESTING & CODE COMPLIANCE

- Listed to UL498, file no. E67181
- CSA Certified to C22.2, no. 182.3-M1987, file no. LR13963

MATERIAL CHARACTERISTICS

- Body: TPE
- Environmental: NEMA 3R
- Temperature Rating: -40° C to 105° C

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS


PROJECT: SSES Standby Power

WPE# C847

Date: Oct 6, 2016



REVIEWED by GW




WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS


4 – SEISMIC ANCHORING

4.1 DRAWING ES-01


4.2 DRAWING ES-02




1 ELEVATION
SE - 01 TYP. OF 3 - 750 kW GENERATORS



2 PLAN AND ELEVATION
SE - 01 TYP. OF 3 - 750 kW GENERATORS



3 ELEVATION
SE - 01 LOAD BANK



4 ELEVATION
SE - 01 TRANSFORMER - 3000 kVA

EQ.	WEIGHT (kg)	DIMENSIONS LxWxH (mm)	ANCHORS REQ'D
750 kW - GENERATORS	22700	2640 x 7975 x 3048	14 - 5/8" DIA. x 6" EMBED.
3000 kVA - TRANSFORMER	8011	1900 x 1925x 2135	4 - 5/8" DIA. x 6" EMBED.
LOAD BANK	1200	1122 x 2430 x 2300	8 - 1/2" DIA. x 4" EMBED.

city engineering inc.
professional engineers - project managers

Vancouver, BC (604) 420 5250
Victoria, BC (250) 883 3831

GENERAL NOTES:

- SEISMIC DATA:
 $S_a(0.2) = 1.2$
 $F_a = 1.0$
 MIN. LAT. LOAD 0.5g
 $I_e = 1.5$
 $S_p = 2.4$
 Site Class C
- ANCHOR SPEC.:
 • Epoxy: HILTI RE 500
 • Anchors: 5/8" dia. SUPER HAS ROD (Grade B7)
 • Install as per HILTI instructions



PROJECT:
**ESQUIMALT
GRAVING DOCK**

825 Admirals Rd.,
Victoria, BC V9A 2P1

TITLE:
**Electrical Safety
Upgrade**

CLIENT:
Western Pacific Enterprises
Ltd.


DRAWN: SM	CHECKED: JVD	DATE: 9-Mar-17
--------------	-----------------	-------------------

PROJECT No.: 16 - 287	DRAWING No.: ES - 01
--------------------------	-------------------------

REVISION No.:
A


GENERAL NOTES:

- SEISMIC DATA:
(See ES - 01)
- ANCHOR SPEC.:
 - HILTI KWIK BOLT TZ 1/2" dia. x 3" embedment
 - Install as per HILTI instructions
 - Bolts through steel wide flange beam 1/2" dia. A325



EQ.	WEIGHT (lbs)	DIMENSIONS LxWxH (mm)	ANCHORS REQ'D
GEN 1	590	762 x 609.6 x 2286	4
GEN 2	590	762 x 609.6 x 2286	4
GEN 3	590	762 x 609.6 x 2286	4
GEN 4	590	762 x 609.6 x 2286	4
PLC	507	762 x 609.6 x 2286	4
PB 6SES-SP-2	602	1067L x 241W	4
PB 2SES-SP-2	602	1067L x 241W	4
LOAD BANK CONTROLLER	290	660L x 220W	4

1 PLAN
SE - 02 GENERATORS, PLC, SES AND CONTROLLER



2 ELEVATION
SE - 02 GENERAL CONTROL SYSTEM SERIES 2200

PROJECT:
**ESQUIMALT
GRAVING DOCK**

825 Admirals Rd.,
Victoria, BC V9A 2P1

TITLE:
**Electrical Safety
Upgrade**


CLIENT:
Western Pacific Enterprises
Ltd.

DRAWN: SM CHECKED: JVD DATE: 10-Mar-17

PROJECT No.: 16 - 287 DRAWING No.: ES - 02

REVISION No.: A






WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

5 – INSPECTIONS

- 5.1 FUEL GENERATOR UNIT 1
- 5.2 FUEL GENERATOR UNIT 2
- 5.3 FUEL GENERATOR UNIT 3
- 5.4 SEISMIC INSPECTION
- 5.5 ELECTRICAL PERMIT
- 5.6 CERTIFICATE OF INSPECTION - JAN 16, 2017
- 5.7 CERTIFICATE OF INSPECTION - MAY 9, 2017
- 5.8 CERTIFICATE OF FINAL INSPECTION – Sept 7, 2017



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL 604-540-1321 FAX: 540-1390


Fuel Tank Certification in accordance with Specification 26 32 10 article 2.16.16

Generator Unit No. 1
Serial # SGM32HWDD
Permit No. EC#00043187

Diesel Fuel Tank type:		<u>Generator Base Tank</u>
Double Walled:		<u>Yes</u>
Tank Leak or Rupture Detection:		<u>Yes</u>
Diesel Fuel Tank Capacity:		<u>10824 Liters</u>
Run time:		<u>72hours at 50% loading</u>
CSA Compliance:	<u>ULC/ORD-C142.23-1991, ULC-S601-00, ULC-630-00</u>	
Tank Fill connections:	Exterior of Enclosure	<u>Yes</u>
	Interior of Inclosure	<u>Yes</u>
	Spill Contianment Device	<u>Yes</u>
	Visual Tank Level Gauge	<u>Yes</u>
	Audible Over Fill Protection @ 90%	<u>Yes</u>
	Visual Over Fill Protection @ 90%	<u>Yes</u>
	Overfill Positive Shut Off @ 95%	<u>Yes</u>
Vent Piping terminate outdoors:	Normal	<u>Yes</u>
	Emergency	<u>Yes</u>
Tank complete with 2 spare 50mm capped scully flange:		<u>Yes</u>
Tank complete with suction and return capped scully flange		<u>Yes</u>
Stamped "As-Built" record drawing provided:		<u>Yes</u>
Spill Response Kit provided (capacity 350 liters):		<u>Yes</u>
Tank Installation Reveiwed by Certified Patroleum Equipment Installer:		<u>Yes</u>

Name: Michael William Croft Date: April 6, 2017

Certificate #00012-PE-11

Signature: 



Environment
Canada

Environnement
Canada

Canada

[Back to home page](#)

Report

Tank System Information

Tank System Description

EC #:
00043187
Internal Number

Description:
Emergency Generator Base Tank (#1)

Contact Information

Owner

Public Service and Procurement Canada (Corporate)
11 Laurier Street, PDP III
Gatineau
Quebec
K1A 0S5

Tank Operator

PWGSC Esquimalt
825 Admirals Road
Esquimalt
British Columbia
V9A 2P1
Tel: (250) 363-6985
Fax: (250) 363-8059

Contact

Joe Lezetc
825 Admiral Road
Victoria
British Columbia
V9A2P1
Tel: (250) 363-3991
Tel: (250) 363-3739

Contact

Joe Lezetc
825 Admiral Road
Victoria
British Columbia
V9A 2P1
Tel: (250) 363-3991
Tel: (250) 363-3739

Land Owner

Months of service

January
February
March
April

May
June
July
August
September
October
November
December

System Location

Tank System Location

825 Admiral Road
Victoria
British Columbia

System Record Location

825 Admiral Road
Victoria
British Columbia

Emergency Plan Location

825 Admiral Road
Victoria
British Columbia
Details:

Miscellaneous Information

Tank Use:

Name of Tank Manufacturer:
Sauk Technologies
Year of Manufacture:
2016
Certification # of System Installer:
Richard Pocock 00005-PI-11
Certification # of System Remover:

Tank 1 of 1

Tank Information

Tank Description:

Tank Internal Number:

Type of Tank:
Aboveground
ULC or API Standard Number:
ULC-S601
Year of installation:
2017
Material of construction:
Steel
Overfill Protection:
• Overfill Alarm
• Method – trained personnel in attendance at all times

- Other (specify), CA/ULC-S661 (overfill protection devices storage tanks)

Type of pump:

No oil-water separator

Spill Containment:

Aboveground tank ULC-S663 (supersedes ORD-C142.19)

Product Stored:

Diesel

Tank Capacity:

10824 L

Transfer area:

Curbed concrete fuel truck off-loading areas sloped to direct spills to curbed concrete generator tank pad with shut off valves in drain holes. Spill containment capacity of 25,000L. Spill container at tank fill connections. Tanks equipped with 90% high level alarm and 95% overfill protection valve. SOP for fuel deliveries with procedure signs posted at fill points, Owner's rep to be present during deliveries, EERP available on site. PTA Risk Assessment completed.

Tank Leak Detection:

- Visual inspection
- Interstitial monitoring - double walled tank

Corrosion Protection:

- Painted

Secondary Containment:

- Double Walled
- Containment tank assembly

Piping for tank 1

Type of Piping:

None

WESTERN PACIFIC ENTERPRISES GP
 PROJ EGD PWGSC
 WPER C847
 Date: April 5, 2017



AS-Built -GW-

SITE INSPECTION
 April 4, 2017


Comments:

1. 3 Kohler Generators have been installed at Esq. Graving Dock Facility.
2. Generator units are in general conformance with the manufacturer's shop drawings.
3. Fuel tanks and vents are installed.
4. Anchors bolts have been installed.

Inspected by: John van Dyk, PEng.
 Per: City Engineering Inc.



Belly Fuel



filling and vents


NOTE: DIMENSIONS IN INCHES. DIMENSIONS AND FEATURES ARE SUBJECT TO CHANGE WITHOUT NOTICE

REV	DATE	DESCRIPTION	BY	CHKD	APP'D	DATE
1	05-13-14	ISSUE SHEET 1 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	05-13-14
2	06-11-14	ISSUE SHEET 2 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	06-11-14
3	06-29-14	ISSUE SHEET 3 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	06-29-14
4	07-15-14	ISSUE SHEET 4 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	07-15-14
5	08-14-14	ISSUE SHEET 5 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	08-14-14
6	09-11-14	ISSUE SHEET 6 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	09-11-14
7	10-27-15	ISSUE SHEET 7 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	10-27-15
8	04-04-17	ISSUE SHEET 8 (OF 25) (S)	W.P.	J.V.D.	J.V.D.	04-04-17

LITERS (GALLONS) MIN. HOURS		GENSETS		DIM A MM (INCH)		DIM B MM (INCH)		DIM C MM (INCH)		TANK WEIGHT KG (LBS)	
3662 (973)	12 HOURS	700-1000RE/DZ/DE / MD	254 (10.0)	8773 (345.4)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
6679 (1774)	24 HOURS	700-1000RE/DZ/DE / MD	304.6 (12.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
9215 (2417)	24 HOURS	700-1000RE/DZ/DE / MD	568.0 (22.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
6475 (1717)	36 HOURS	700-1000RE/DZ/DE / MD	609.6 (24.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
10824 (2859)	36 HOURS	700-1000RE/DZ/DE / MD	609.6 (24.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
18624 (4859)	48 HOURS	700-1000RE/DZ/DE / MD	914.4 (36.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
13970 (3640)	48 HOURS	700-1000RE/DZ/DE / MD	914.4 (36.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
16193 (4248)	72 HOURS	700-1000RE/DZ/DE / MD	914.4 (36.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)
20914 (5525)	72 HOURS	700-1000RE/DZ/DE / MD	914.4 (36.0)	7967 (313.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)	574 (22.6)

TANK/LIFT BASE WEIGHT
 + ENCLOSURE WEIGHT
 = TOTAL WEIGHT
 700-1000 KW SUBURB ENCLOSURE WITH SUB BASE TANK DR LIFTING BASE OPTION

M



SITE INSPECTION
 April 4, 2017

Comments:

- 3 Kohler Generators have been installed at Esq. Graving Dock Facility.
- Generator units are in general conformance with the manufacturer's shop drawings.
- Fuel tanks and vents are installed.
- Anchors bolts have been installed.

Inspected by: John van Dyk, PEng.
 Per: City Engineering Inc.

15	SWITCH ASSEMBLY	✓
14	CHECK WIRE W/ CLOSE SIGNAL, T. RPT	✓
13	GROUNDING	✓
12	GROUNDING	✓
11	GROUNDING	✓
10	GROUNDING	✓
9	GROUNDING	✓
8	GROUNDING	✓
7	GROUNDING	✓
6	GROUNDING	✓
5	GROUNDING	✓
4	GROUNDING	✓
3	GROUNDING	✓
2	GROUNDING	✓
1	GROUNDING	✓



WESTERN PACIFIC ENTERPRISES GP
 PROJ: EGD PWGSC
 WPE#: C847
 Date: April 5, 2017

AS-Built - GW

Information in this document is proprietary and is not to be distributed outside the project without the written authorization of Western Pacific Enterprises Ltd.

ALL DIMENSIONS IN INCHES UNLESS OTHERWISE NOTED

TOLERANCE: ±0.005

WESTERN PACIFIC ENTERPRISES LTD.
 1877-898-5314
 1877-898-5314
 1877-898-5314
 1877-898-5314

DATE: 2017-03-24
 DRAWN BY: GW
 CHECKED BY: GW
 SCALE: N.T.S.
 SHEET NO: 10512



NO.	DESCRIPTION	DATE
1	ISSUED FOR PERMITS	11/20/2017
2	ISSUED FOR REVIEW	11/20/2017
3	ISSUED FOR THE WORK	11/20/2017
4	ISSUED FOR ELECTRICAL CHECK	11/20/2017
5	ISSUED FOR ELECTRICAL CHECK	11/20/2017

**ESQUIMALT
GRAVING DOCK**
 825 ADMIRALS ROAD VICTORIA BC
 VICTORIA, BC, V8A 2P1

EGD-SSES
 STANDBY POWER
 GENERATION SYSTEM


Project No./Pro. No. projet
 R.057890.003
 8421
 5

Generator Transformer
 Grounding Layout
 (Existing)

LEGEND	
⊙	GROUND ROD 6"/8" INSPECTOR WELL
⊗	GROUND ROD WITHOUT ACCESS
⊘	GROUND ROD CONDUCTOR RISER
•	COMPRESSION CONNECTOR
⊠	4"/0 GROUND CONDUCTOR
⊡	2" GROUND CONDUCTOR
⊢	1" GROUND CONDUCTOR


GENERAL NOTES:
 1. ALL WORK SHALL BE INSTALLED IN ACCORDANCE WITH CANADIAN ELECTRICAL CODE (CEC) AND THE NATIONAL ELECTRICAL SAFETY CODE (NESC).
 2. ALL CONDUCTORS SHALL BE INSTALLED IN ACCORDANCE WITH THE CEC AND NESC.
 3. ALL CONDUCTORS SHALL BE INSTALLED IN ACCORDANCE WITH THE CEC AND NESC.
 4. LENGTH SHALL BE SPACED NO LESS THAN ONE ROD MAXIMUM JOINT SPACING.
 5. GROUND CONDUCTORS TO BE BURIED 500mm BELOW GROUND SURFACE.
 6. ALL CONDUCTORS TO BE FILL-FILLED WITH OXIDE INHIBITOR.
 7. ALL GROUNDING CONNECTIONS SHALL BE CSA AND REE 837 APPROVED.

KEYNOTES:
 1. EXISTING 4" GROUNDING ROD AND EXTEND TO SUBSEQUENT NEW GENERATOR TRANSFORMER PAD VIA NEW COMPRESSION CONNECTOR.
 2. TWO SEPARATE CONNECTIONS.
 3. EXISTING REBAR IN PADS IS GROUNDING TO GROUND GRID VIA TWO SEPARATE CONNECTIONS.
 4. 1/2" O.D. INSULATED GENERATOR ALTERNATOR GROUNDING CONDUCTOR TO TRANSFORMER TO TRANSFORMER GROUND BUS (TYPICAL).
 5. TRANSFORMER 125/2500V-2 GROUND BUS FOR GROUNDING OF TRANSFORMER, GENERATOR, AND LOAD BANK.
 6. 2" x 1/2" O.D. INSULATED GROUNDING WIRE FROM TRANSFORMER GROUND BUS TO 4" x 0 GROUNDING CONDUCTOR BUS IN EXISTING 2" x 0 SSES MAIN SWITCH ROOM.
 7. EXISTING SERVICE ENTRANCE GROUND BUS TO REMAIN. CONNECT GROUND WIRE USING NON-REVERSIBLE COMP. STYLE CONNECTORS.



GENERATOR TRANSFORMER
 GROUNDING LAYOUT (EXISTING)

REGISTERED PROFESSIONAL ENGINEER
 CIVIL ENGINEER
 AS-0001
 Date: April 5, 2017
 AS-0001
 1:500



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Fuel Tank Certification in accordance with Specification 26 32 10 article 2.16.16

Generator Unit No. 2
Serial # SGM32HWDC
Permit No. EC#00043191

Diesel Fuel Tank type:	<u>Generator Base Tank</u>
Double Walled:	<u>Yes</u>
Tank Leak or Rupture Detection:	<u>Yes</u>
Diesel Fuel Tank Capacity:	<u>10824 Liters</u>
Run time:	<u>72hours at 50% loading</u>
CSA Compliance:	<u>ULC/ORD-C142.23-1991, ULC-S601-00, ULC-630-00</u>

Tank Fill connections:	Exterior of Enclosure	<u>Yes</u>
	Interior of Inclosure	<u>Yes</u>
	Spill Contianment Device	<u>Yes</u>
	Visual Tank Level Gauge	<u>Yes</u>
	Audible Over Fill Protection @ 90%	<u>Yes</u>
	Visual Over Fill Protection @ 90%	<u>Yes</u>
	Overfill Positive Shut Off @ 95%	<u>Yes</u>

Vent Piping terminate outdoors:	Normal	<u>Yes</u>
	Emergency	<u>Yes</u>

Tank complete with 2 spare 50mm capped scully flange: Yes

Tank complete with suction and return capped scully flange Yes

Stamped "As-Built" record drawing provided: Yes

Spill Response Kit provided (capacity 350 liters): Yes

Tank Installation Reveiwed by Certified Patroleum Equipment Installer: Yes

Name: Michael William Croft Date: April 6, 2017

Certificate #00012-PE-11

Signature:

Environment
CanadaEnvironnement
Canada

Canada

[Back to home page](#)

Report

Tank System Information

Tank System Description

EC #:
00043191
Internal Number

Description:
Emergency Generator Base Tank (#2)

Contact Information

Owner
Public Service and Procurement Canada (Corporate)
11 Laurier Street, PDP III
Gatineau
Quebec
K1A 0S5

Tank Operator
PWGSC Esquimalt
825 Admirals Road
Esquimalt
British Columbia
V9A 2P1
Tel: (250) 363-6985
Fax: (250) 363-8059

Contact
Joe Lezetc
825 Admiral Road
Victoria
British Columbia
V9A2P1
Tel: (250) 363-3991
Tel: (250) 363-3739

Contact
Joe Lezetc
825 Admiral Road
Victoria
British Columbia
V9A 2P1
Tel: (250) 363-3991
Tel: (250) 363-3739

Land Owner

Months of service

January
February
March
April

May
June
July
August
September
October
November
December

System Location

Tank System Location

825 Admirals Road
Vicotira
British Columbia

System Record Location

825 Admirals Road
Vicotira
British Columbia

Emergency Plan Location

825 Admirals Road
Vicotira
British Columbia
Details:

Miscellaneous Information

Tank Use:

Name of Tank Manufacturer:

Sauk Technologies

Year of Manufacture:

2016

Certification # of System Installer:

Richard Pocock 00005-PI-11

Certification # of System Remover:

Tank 1 of 1

Tank Information

Tank Description:

Base tank for emergency generator fuel storage.

Tank Internal Number:

Type of Tank:

Aboveground

ULC or API Standard Number:

ULC-S601

Year of installation:

2017

Material of construction:

Steel

Overfill Protection:

- Overfill Alarm
- Method – trained personnel in attendance at all times

- Other (specify), CAN/ULC-S661

Type of pump:

No oil-water separator

Spill Containment:

Aboveground tank ULC-S663 (supersedes ORD-C142.19)

Product Stored:

Diesel

Tank Capacity:

10824 L

Transfer area:

Curbed concrete fuel truck off-loading areas sloped to direct spills to curbed concrete generator tank pad with shut off valves in drain holes. Spill containment capacity of 25,000L. Spill container at tank fill connections. Tanks equipped with 90% high level alarm and 95% overfill protection valve. SOP for fuel deliveries with procedure signs posted at fill points, Owner's rep to be present during deliveries, EERP available on site. PTA Risk Assessment completed.

Tank Leak Detection:

- Visual inspection
- Interstitial monitoring - double walled tank

Corrosion Protection:

- Painted

Secondary Containment:

- Double Walled
- Containment tank assembly

Piping for tank 1

Type of Piping:

None


WESTERN PACIFIC ENTERPRISES GP
 PROJ EGD PWGSC
 WPE# C847
 Date: April 5, 2017
AS-Built -GW-

SITE INSPECTION
 April 4, 2017


Comments:

1. 3 Kohler Generators have been installed at Esq. Graving Dock Facility.
2. Generator units are in general conformance with the manufacturer's shop drawings.
3. Fuel tanks and vents are installed.
4. Anchors bolts have been installed.

Inspected by: John van Dyk, PEng.
 Per: City Engineering Inc.



Belly Fuel




filling and vents

TANK INFORMATION			
LITERS (GALLONS) MIN	GENSETS	DIR A MM (INCH)	DIR B MM (INCH)
3682 (973.1) 12 HOURS	700-1000REDZRE / MD	254 (10.0)	877.0 (34.54)
6679 (1761) 24 HOURS	700-1000REDZRE / MD	304.8 (12.0)	796.7 (31.36)
8215 (2170) 24 HOURS	700-1000REDZRE / MD	508.0 (20.0)	796.7 (31.36)
6435 (1710) 36 HOURS	700-1000REDZRE / MD	607.6 (24.0)	796.7 (31.36)
10824 (2859) 48 HOURS	700-1000REDZRE / MD	914.4 (36.0)	796.7 (31.36)
13970 (3650) 48 HOURS	700-1000REDZRE / MD	914.4 (36.0)	796.7 (31.36)
16193 (4278) 72 HOURS	700-1000REDZRE / MD	914.4 (36.0)	956.7 (37.66)
20914 (5525) 72 HOURS	700-1000REDZRE / MD	914.6 (36.0)	1143.0 (45.00)

NOTE: DIMENSIONS IN INCHES. DIMENSIONS AND FEATURES ARE SUBJECT TO CHANGE WITHOUT NOTICE.

REV	DATE	DESCRIPTION	BY	CHKD	APP'D	DATE
1	10-29-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	10-29-14
2	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
3	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
4	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
5	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
6	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
7	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
8	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
9	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
10	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
11	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
12	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
13	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
14	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
15	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
16	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
17	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
18	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
19	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
20	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
21	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
22	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
23	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
24	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
25	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
26	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
27	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
28	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
29	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
30	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
31	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
32	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
33	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
34	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
35	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
36	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
37	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
38	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
39	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
40	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
41	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
42	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
43	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
44	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
45	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
46	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
47	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
48	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
49	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
50	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
51	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
52	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
53	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
54	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
55	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
56	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
57	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
58	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
59	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
60	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
61	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
62	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
63	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
64	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
65	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
66	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
67	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
68	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
69	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
70	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
71	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
72	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
73	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
74	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
75	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
76	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
77	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
78	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
79	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
80	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
81	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
82	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
83	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
84	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
85	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
86	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
87	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
88	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
89	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
90	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
91	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
92	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
93	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
94	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
95	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
96	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
97	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
98	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
99	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14
100	11-10-14	DR COMPLETE DWG. SET PART TO TOP OF MAIN LEVEL	JD	JD	JD	11-10-14

(Handwritten signature)



SITE INSPECTION
 April 4, 2017

Comments:

- 3 Kohler Generators have been installed at Esq. Graving Dock Facility.
- Generator units are in general conformance with the manufacturer's shop drawings.
- Fuel tanks and vents are installed.
- Anchors bolts have been installed.

Inspected by: John van Dyk, P.Eng.
 Per: City Engineering Inc.

ITEM #	DESCRIPTION
15	SWITCH ASSTY IN BIN
14	TOP TANK ASSTY IN BIN
13	TOP TANK ASSTY IN BIN
12	OPERATIONAL FUEL RETURN, Z
11	OPERATIONAL FUEL RETURN, Z
10	FUEL SUPPLY, Z
9	FUEL SUPPLY, Z
8	FUEL TANK, NORMAL OPER, Z, C/W OPER
7	FUEL TANK, NORMAL OPER, Z, C/W OPER
6	FUEL TANK, NORMAL OPER, Z, C/W OPER
5	MARK BARK, NORMAL OPER, Z, C/W OPER
4	MARK BARK, NORMAL OPER, Z, C/W OPER
3	FUEL TANK, NORMAL OPER, Z, C/W OPER
2	FUEL TANK, NORMAL OPER, Z, C/W OPER
1	FUEL TANK, NORMAL OPER, Z, C/W OPER

WESTERN PACIFIC ENTERPRISES GP
 PROJ: EGD PWGSC
 W/PER: C847
 Date: April 5, 2017

AS-Built

NOTE:
 ALL DIMENSIONS IN IN MM (INCHES)

Information in this document is proprietary and is not to be distributed outside the company without the written authorization of Western Pacific Enterprises Ltd.


ALL DIMENSIONS IN INCHES UNLESS OTHERWISE NOTED

TOLERANCE ± 0.005

WESTERN PACIFIC

DATE: 2017-03-24
 DRAWN: TT
 CHECK: GW
 SCALE: 1:1
 SHEET NO: 10512
 PROJECT: N.T.S.





REVISED FOR APPROVAL	DATE	BY
1	2024/07/01	ME/DP
2	2024/07/01	ME/DP
3	2024/07/01	ME/DP
4	2024/07/01	ME/DP
5	2024/07/01	ME/DP
6	2024/07/01	ME/DP

**ESQUIMALT
GRAVING DOCK**

825 ADMIRALS ROAD
VICTORIA, BC, V8K 2P1

825 ADMIRALS ROAD, VICTORIA BC
ESQUIMALT GRAVING DOCK

**EGD-SSES
STANDBY POWER
GENERATION SYSTEM**

Contract Signature for Draw

Engineer/Designer/Peer

LEARNER

Project Manager/Author/Checker or Project Engineer

James LeBlond

Project No./No. de projet: **8421**

Revision/Version: **5**

**GENERATOR TRANSFORMER
GROUNDING LAYOUT
(EXISTING)**

LEGEND


⊙	GROUND ROD C/W INSPECTOR WELL
⊙	GROUND ROD WITHOUT ACCESS
⊙	GROUND ROD CONDUCTOR RISER
•	COMPRESSION CONNECTOR
—	4/0 GROUND CONDUCTOR
—	1/2" METRICALLY CONTIGUOUS TSM REBAR @ 300mm

GENERAL NOTES:

- GROUNDING SYSTEM SHALL BE INSTALLED IN ACCORDANCE WITH CANADIAN ELECTRICAL CODE.
- ALL CONNECTIONS SHALL BE COMPRESSION JOINTS.
- GROUND RODS TO BE SPACED NO LESS THAN ONE ROD DIAMETER.
- REBAR SHALL BE BENDED TO CURVED CONDUCTOR AT MAXIMUM 30° SPACING. WHERE REBAR IS NOT ELECTRICALLY CONTIGUOUS TO CONDUCTOR, IT SHALL BE WELDED TO CONDUCTOR.
- ALL CONNECTIONS TO BE PRE-FILLED WITH EPOXY REINFORCED GROUT.
- ALL GROUNDING CONNECTORS SHALL BE CSA AND BEE B37 APPROVED.

KEYNOTES:

- INTERCEPT EXISTING SETS GROUNDING GRID AND EXTEND TO SURROUND NEW GENERATOR TRANSFORMER PAD VIA NEW CONCRETE FOUNDATION.
- GENERATOR TRANSFORMER IS CONNECTED TO GROUND GRID VIA TWO SEPARATE CONNECTIONS.
- ENGINE REBAR IN PADS IS GROUNDING TO GROUND GRID VIA TWO SEPARATE CONNECTIONS.
- 1/2" (12.5mm) DI INSULATED GROUND ALTERNATIVE GROUNDING BUS (TYPICAL) TYPICAL CONNECTION TO TRANSFORMER OF TRANSFORMER, GENERATORS, AND LOAD BANK.
- 2x1/2" (12.5mm) DI INSULATED GROUND WIRE FROM TRANSFORMER TO GROUNDING BUS IN EXISTING 2" DIA. MAN HOLE/CHAMBER. EXISTING SERVICE ENTRANCE GROUND BUS TO REMAIN. CONNECT GROUND WIRES USING IRREVERSIBLE CRIMP STYLE CONNECTORS.



1
GENERATOR TRANSFORMER
GROUNDING LAYOUT (EXISTING)

ESQUIMALT GRAVING DOCK
825 ADMIRALS ROAD
VICTORIA, BC, V8K 2P1

APRIL 15, 2024

AS-BUILT



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL 604-540-1321 FAX: 540-1390

Fuel Tank Certification in accordance with Specification 26 32 10 article 2.16.16

Generator Unit No. 3
Serial # SGM32HWDB
Permit No. EC#00043192

Diesel Fuel Tank type:	<u>Generator Base Tank</u>
Double Walled:	<u>Yes</u>
Tank Leak or Rupture Detection:	<u>Yes</u>
Diesel Fuel Tank Capacity:	<u>10824 Liters</u>
Run time:	<u>72hours at 50% loading</u>
CSA Compliance:	<u>ULC/ORD-C142.23-1991, ULC-S601-00, ULC-630-00</u>

Tank Fill connections:	Exterior of Enclosure	<u>Yes</u>
	Interior of Inclosure	<u>Yes</u>
	Spill Containment Device	<u>Yes</u>
	Visual Tank Level Gauge	<u>Yes</u>
	Audible Over Fill Protection @ 90%	<u>Yes</u>
	Visual Over Fill Protection @ 90%	<u>Yes</u>
	Overfill Positive Shut Off @ 95%	<u>Yes</u>

Vent Piping terminate outdoors:	Normal	<u>Yes</u>
	Emergency	<u>Yes</u>

Tank complete with 2 spare 50mm capped scully flange: Yes

Tank complete with suction and return capped scully flange Yes


Stamped "As-Built" record drawing provided: Yes

Spill Response Kit provided (capacity 350 liters): Yes

Tank Installation Reveiwed by Certified Patroleum Equipment Installer: Yes

Name: Michael William Croft Date: April 6, 2017

Certificate #00012-PE-11

Signature: 



Environment
Canada

Environnement
Canada

Canada

[Back to home page](#)

Report

Tank System Information

Tank System Description

EC #:
00043192
Internal Number

Description:
Emergency Generator Base Tank (#3)

Contact Information

Owner

Public Service and Procurement Canada (Corporate)
11 Laurier Street, PDP III
Gatineau
Quebec
K1A 0S5

Tank Operator

PWGSC Esquimalt
825 Admirals Road
Esquimalt
British Columbia
V9A 2P1
Tel: (250) 363-6985
Fax: (250) 363-8059

Contact

Joe Lezetc
825 Admiral Road
Victoria
British Columbia
V9A2P1
Tel: (250) 363-3991
Tel: (250) 363-3739

Contact

Joe Lezetc
825 Admiral Road
Victoria
British Columbia
V9A 2P1
Tel: (250) 363-3991
Tel: (250) 363-3739

Land Owner

Months of service

January
February
March
April

May
June
July
August
September
October
November
December

System Location

Tank System Location

825 Admirals Road
Victoria
British Columbia

System Record Location

825 Admirals Road
Victoria
British Columbia

Emergency Plan Location

825 Admirals Road
Victoria
British Columbia
Details:

Miscellaneous Information

Tank Use:

Name of Tank Manufacturer:

Sauk Technologies

Year of Manufacture:

2016

Certification # of System Installer:

Richard Pocock 00005-PI-11

Certification # of System Remover:

Tank 1 of 1

Tank Information

Tank Description:

Base tank for emergency generator fuel storage.

Tank Internal Number:

Type of Tank:

Aboveground

ULC or API Standard Number:

ULC-S601

Year of installation:

2017

Material of construction:

Steel

Overfill Protection:

- Overfill Alarm
- Method – trained personnel in attendance at all times



- Other (specify), CAN/ULC-S661 (overfill protection devices storage tanks)

Type of pump:

No oil-water separator

Spill Containment:

Aboveground tank ULC-S663 (supersedes ORD-C142.19)

Product Stored:

Diesel

Tank Capacity:

10824 L

Transfer area:

Curbed concrete fuel truck off-loading areas sloped to direct spills to curbed concrete generator tank pad with shut off valves in drain holes. Spill containment capacity of 25,000L. Spill container at tank fill connections. Tanks equipped with 90% high level alarm and 95% overfill protection valve. SOP for fuel deliveries with procedure signs posted at fill points, Owner's rep to be present during deliveries, EERP available on site. PTA Risk Assessment completed.

Tank Leak Detection:

- Visual inspection
- Interstitial monitoring – double walled tank

Corrosion Protection:

- Painted

Secondary Containment:

- Double Walled
- Containment tank assembly

Piping for tank 1

Type of Piping:

None




WESTERN PACIFIC ENTERPRISES GP
 PROJ: EGD PWGSC
 WPE#: C847
 Date: April 5, 2017
 AS-Built - GW

SITE INSPECTION
 April 4, 2017

Comments:


- 3 Kohler Generators have been installed at Esq. Graving Dock Facility.
- Generator units are in general conformance with the manufacturer's shop drawings.
- Fuel tanks and vents are installed.
- Anchors bolts have been installed.

Inspected by: John van Dyk, PEng.
 Per: City Engineering Inc.



2017-APR-04

Belly Fuel




filling and vents

NOTE: DIMENSIONS IN INCHES. DIMENSIONS AND FEATURES ARE SUBJECT TO CHANGE WITHOUT NOTICE

LITERS (GALLONS) MIN. HEADERS	GENSETS	TANK INFORMATION			TANK WEIGHT KG (LBS) (NO FUEL)
		DM A MM (INCH)	DM B MM (INCH)	DM C MM (INCH)	
3662 (973) 12 HEADERS	700-1000RE/DZ/BE / MD	254 (10.0)	877.3 (34.54)	934 (36.76)	3512 (7743)
6679 (1793) 24 HEADERS	700-1000RE/DZ/BE / MD	304.8 (12.0)	796.7 (31.36)	796.7 (31.36)	3938 (8661)
8215 (2170) 24 HEADERS	700-1000RE/DZ/MD	508.0 (20.0)	796.7 (31.36)	796.7 (31.36)	4159 (9125)
8215 (2170) 36 HEADERS	700-1000RE/DZ/BE	609.6 (24.0)	796.7 (31.36)	796.7 (31.36)	4159 (9125)
10824 (2859) 36 HEADERS	700-1000RE/DZ/BE	609.6 (24.0)	796.7 (31.36)	796.7 (31.36)	4500 (9920)
10824 (2859) 48 HEADERS	700-1000RE/DZ/BE	914.4 (36.0)	796.7 (31.36)	796.7 (31.36)	4500 (9920)
13970 (3690) 48 HEADERS	700-1000RE/DZ/MD	914.4 (36.0)	796.7 (31.36)	796.7 (31.36)	4832 (10653)
16193 (4278) 72 HEADERS	700-1000RE/DZ/BE	914.4 (36.0)	906.7 (35.6)	906.7 (35.6)	5458 (11928)
20914 (5525) 72 HEADERS	900-1000RE/DZ/BE / 750-1000RE/DZ/MD	914.6 (36.0)	114.36 (4.50)	114.36 (4.50)	6322 (13928)

REV	DATE	BY	DESCRIPTION	DATE	BY	DESCRIPTION
1	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
2	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
3	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
4	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
5	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
6	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
7	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
8	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
9	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
10	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
11	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
12	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
13	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
14	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
15	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
16	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
17	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
18	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
19	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
20	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
21	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
22	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
23	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
24	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
25	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
26	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
27	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
28	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
29	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
30	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
31	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
32	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
33	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
34	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
35	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
36	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
37	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
38	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
39	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
40	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
41	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
42	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
43	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
44	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
45	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
46	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
47	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
48	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
49	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
50	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
51	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
52	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
53	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
54	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
55	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
56	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
57	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
58	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
59	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
60	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
61	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
62	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
63	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
64	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
65	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
66	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
67	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
68	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
69	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
70	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
71	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
72	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
73	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
74	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
75	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
76	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
77	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
78	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
79	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
80	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
81	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
82	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
83	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
84	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
85	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
86	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
87	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
88	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
89	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
90	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
91	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
92	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
93	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
94	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
95	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
96	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
97	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
98	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
99	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			
100	2017-04-04	JVD	ISSUE FOR CONSTRUCTION			

Handwritten initials 'm' in a blue circle.



Information in this document is proprietary and its use for reproduction, distribution, or disclosure without the express written authorization of Frontier Power Products Ltd.

ALL DIMENSIONS IN INCHES UNLESS OTHERWISE NOTED

WESTERN PACIFIC

DATE: 2017-03-24
REV: 2017-03-24
SCALE: N.T.S.

PROJECT: 2859 USG SUBBASE FUEL TANK

CLIENT: TT
DRAWN BY: GW
CHECKED BY: GW
REVISION NO: 10512

WESTERN PACIFIC ENTERPRISES GP
EGD PWGSC
C847
Date: April 5, 2017

AS-Built - GW

ITEM	DESCRIPTION
15	SWITCH ASSEMBLY BUSS
14	BUSS W/ WIRE TO BUSS
13	BUSS W/ WIRE TO BUSS
12	OPTIONAL FUEL RETURN
11	OPTIONAL FUEL SUPPLY
10	FUEL SUPPLY
9	FUEL LEVEL SENSING UNIT
8	MARK MARK MOUNTING
7	MARK MARK MOUNTING
6	MARK MARK MOUNTING
5	MARK MARK MOUNTING
4	MARK MARK MOUNTING
3	MARK MARK MOUNTING
2	FUEL LEVEL SENSING UNIT
1	FUEL TANK

PROFESSIONAL ENGINEER
2017-APR-04

SITE INSPECTION
April 4, 2017

Comments:


- 3 Kohler Generators have been installed at Esq. Growing Dock Facility.
- Generator units are in general conformance with the manufacturer's shop drawings.
- Fuel tanks and vents are installed.
- Anchors bolts have been installed.

Inspected by: John van Dyke, P.Eng.
Per: City Engineering Inc.

NOTE:
ALL DIMENSIONS IN IN MM (INCHES)



1 GENERATOR TRANSFORMER
GROUNDING LAYOUT (EXISTING)
8421
1/200



LEGEND

①	GROUND ROD C/W RECEPTION WELL
②	GROUND ROD WITHOUT ACCESS
③	GROUND ROD CONNECTION ROSE
④	COMPRESSION CONNECTOR
⑤/⑥	GROUNDING CONDUCTOR
⑦	ELECTRICALLY CONNECTED 15M REBAR @ 500mm OC.

GENERAL NOTES:

- GROUNDING SYSTEM SHALL BE INSTALLED IN ACCORDANCE WITH THE CANADIAN ELECTRICAL CODE (CEC).
- ALL REBAR SHALL BE ELECTRICALLY CONNECTED TO THE GROUNDING SYSTEM.
- GROUND RODS SHALL BE SPACED NO LESS THAN ONE ROD PER 30M.
- REBAR SHALL BE INSTALLED TO COVER CONDUCTOR AT ALL CORNERS, & COVER JUNCTION SHALL BE INSTALLED TO BE 250mm BELOW SURFACE.
- GROUNDING CONDUCTOR SHALL BE 35mm² MINIMUM.
- ALL CONNECTIONS SHALL BE CSA AND IEEE 837 APPROVED.

KEYNOTES:

- EXISTING EXPOSED GAS PIPING SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED WATER PIPING SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED STEEL PIPING SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED CONCRETE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED BRICK SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED MASONRY SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED METAL SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED WOOD SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED PLASTER SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED GYPSUM SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED STUCCO SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED PAINT SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED GLASS SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED CERAMIC SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED MARBLE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED GRANITE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED SLATE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED SCHIST SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED GNEISS SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED QUARTZITE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED METAMORPHIC SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED IGGNEOUS SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED SEDIMENTARY SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED METAMORPHIC SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED IGGNEOUS SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- EXISTING EXPOSED SEDIMENTARY SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.

- ① EXISTING EXPOSED GAS PIPING SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ② EXISTING EXPOSED WATER PIPING SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ③ EXISTING EXPOSED STEEL PIPING SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ④ EXISTING EXPOSED CONCRETE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑤ EXISTING EXPOSED BRICK SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑥ EXISTING EXPOSED MASONRY SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑦ EXISTING EXPOSED METAL SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑧ EXISTING EXPOSED WOOD SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑨ EXISTING EXPOSED PLASTER SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑩ EXISTING EXPOSED GYPSUM SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑪ EXISTING EXPOSED STUCCO SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑫ EXISTING EXPOSED PAINT SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑬ EXISTING EXPOSED GLASS SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑭ EXISTING EXPOSED CERAMIC SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑮ EXISTING EXPOSED MARBLE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑯ EXISTING EXPOSED GRANITE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑰ EXISTING EXPOSED SLATE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑱ EXISTING EXPOSED SCHIST SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑲ EXISTING EXPOSED GNEISS SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ⑳ EXISTING EXPOSED QUARTZITE SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ㉑ EXISTING EXPOSED METAMORPHIC SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ㉒ EXISTING EXPOSED IGGNEOUS SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.
- ㉓ EXISTING EXPOSED SEDIMENTARY SHALL BE CAPTURED TO GROUND AND DURING TO GROUNDING SYSTEM.



AES
 ADVANCED ELECTRICAL SERVICES
 10000 16th Avenue SW, Unit 100
 Surrey, BC V4N 1C7
 Tel: 604-273-8888
 Fax: 604-273-8889
 Email: info@aes.ca
 Website: www.aes.ca

ESQUIMALT GRAVING DOCK

825 ADMIRAL'S ROAD
VICTORIA, BC, V8A 3P1

Project: EGO PANGSIC
Date: August 2017

NO.	DESCRIPTION	DATE
1	ISSUED FOR PERMIT	08/20/17
2	ISSUED FOR CONSTRUCTION	08/20/17
3	ISSUED FOR AS-BUILT	08/20/17
4	ISSUED FOR FINAL	08/20/17

GENERATOR TRANSFORMER GROUNDING LAYOUT (EXISTING)

8421

RUST7890.003

5

FIELD REVIEW REPORT

Project:	Esquimalt Graving Dock Electrical Safety Upgrade (C847)	Date:	19-May-2017
Contractor:	Western Pacific Enterprises Ltd.	Client:	Western Pacific Enterprises
Onsite Rep:	Chris Heesterman	Attn:	Gord Webster
From:	John van Dyk, P.Eng.	Job #	16-268 287

Comments / Recommendations:

To confirm our inspection of April 4, 2017 :

1. Electrical equipment seismically restrained as per Dwg. ES-01
2. Electrical equipment seismically restrained as per Dwg. ES-02

John van Dyk, P.Eng.

Per: CITY ENGINEERING INC.





ELECTRICAL INSTALLATION PERMIT

CONTRACTOR COMMERCIAL / INDUSTRIAL

August 02, 2016

Western Pacific Enterprises GP
 1321 KETCH COURT
 COQUITLAM BC V3K 6X7

SITE OF INSTALLATION

825 ADMIRALS ROAD
 VICTORIA BC V9A 2P1

Contractor Information:

Contractor Name - Western Pacific Enterprises GP
Licence Class - Contractor Licence
Licence No. - LEL0003730

Designated FSR Information:

FSR Name - Brian Beddow
FSR Class - FSR Class A

Designated FSR Information:

FSR Name - Brian Beddow
FSR Class - FSR Class B

INSTALLATION DESCRIPTION

Building Occupancy: Industrial			
Main Service Switch:	Volts: 24900	Amps: 125	Phase: 3
High Voltage:	Low Energy:	Hazardous Area:	Patient Care:

Scope of Work: Installation of Stand By Generator

The Permit holder is permitted to install electrical equipment at this site of installation within the listed scope of work above, subject to listed Terms & Conditions.



TERMS & CONDITIONS

The following Terms & Conditions are attached to this Installation Permit:

1. The Field Safety Representative named on the permit must physically examine the work described, including any amendments, for regulatory compliance prior to submission of an inspection request.
2. To obtain authorization to cover rough wiring for a Contractor Installation Permit, the Permit holder must request an inspection and submit a declaration of compliance with the Safety Standards Act ("the Act") and regulations at least two full business days prior to cover. This may be done online. Please post a copy of this declaration in a conspicuous manner at the site of installation."



GENERAL REQUIREMENTS & INFORMATION

The Following General Requirements apply to all Installation permits:

1. All electrical work is to be discontinued immediately if the installation permit is suspended, revoked, or otherwise rendered invalid by the BC Safety Authority.
2. Only qualified individuals may perform regulated work as defined by the Act and Regulations.
3. When an Operating Permit is required, the installation owner has 60 days to obtain a valid Operating Permit following a Passed Final Assessment.
4. The BC Safety Authority is to be notified of any incident that results in an injury to any person or damage to the regulated equipment. To report an incident, go to www.safetyauthority.ca (search: "report an incident").
5. Variances must be obtained prior to commencement of installation work. For installations already commenced, all applicable regulated work must be discontinued until the request for variance, where required, has been approved by the BC Safety Authority.
6. Failure to disclose additional work or alterations to the work authorized under this installation permit may result in additional fees and assessments being levied and/or the suspension or revocation of the installation permit.
7. On final completion of the regulated work authorized by a permit, the holder of the permit must immediately complete a Notification of Completion, Installation Repair or Alteration Form online, or mail the completed form and data reports to the BC Safety Authority. Permits will be suspended after a period of 180 days unless an inspection request has been submitted. Contact your Safety Officer if you need an extension, prior to suspension of the permit.
8. When making an inspection request, information on how to access the site must be provided to the Safety Officer performing the inspection and must also indicate how the property is marked at the driveway.
9. Failure to comply with the regulatory inspection requirements may result in an order to the supply authority to disconnect electrical power to the premises.

The Following General Requirements apply to Contractor Installation Permits:

10. To obtain authorization for service connection or upon completion of installation, a request for an inspection and a declaration of compliance with the Act and regulation must be submitted. This may be done online. Please post a copy of this declaration in a conspicuous manner at the site of installation.

The Following General Requirements apply to Homeowner Installation Permits:

11. A homeowner must request an electrical inspection under this permit by submitting an online request or by submitting the "Homeowner Inspection Request" form.
12. After an inspection is requested (prior to covering of wiring or prior to connection of power) work must not proceed until authorized by a Safety Officer.





If you disagree with a term or condition applied to this permit, you may request, in writing, a Safety Manager review within 30 days from the date of issue. A Review Request Form can be obtained from any BC Safety Authority office or online at: www.safetyauthority.ca (search: "manager review").

For information on the Safety Standards Act, Regulations, and the Review/Appeal process, please visit www.safetyauthority.ca.





Permit Number: EL-417208-2016
 Inspection Number: ELIN-738481-2017
 (When inquiring always refer to these numbers.)

ELECTRICAL CERTIFICATE OF INSPECTION

EL Installation: Work-in-Progress Assessment

ACTIVITY DATE: January 16, 2017

CONTACT INFORMATION:

Western Pacific Enterprises GP
 1321 KETCH COURT
 COQUITLAM BC V3K 6X7

CONTRACTOR / FSR INFORMATION:

Brian Beddow

SITE ADDRESS:

825 ADMIRALS ROAD
 VICTORIA BC V9A 2P1

Inspection Result: Passed

Applicable when checked

- Do Not Energize
 Authorized for Connection
 Existing Service Connection
 Do Not Cover
 Authorized for Cover

Items	Comments	Compliant	Not Compliant
Other	Access not available at the time of inspection. FSR declaration of compliance is accepted for interior portion of installation.	<input checked="" type="checkbox"/>	<input type="checkbox"/>

SAFETY OFFICER NOTES

Passed/compliant. Project is ongoing, permit extended 180 days.





Permit Number: EL-417208-2016
Inspection Number: ELIN-738481-2017
(When inquiring always refer to these numbers.)

GENERAL REQUIREMENTS & INFORMATION

1. All non-compliances must be resolved by the date indicated on this Certificate Of Inspection.
2. The BC Safety Authority is to be notified of any incident that results in an injury to any person or damage to the regulated equipment.
To report an incident, go to www.safetyauthority.ca (search: "report an incident")
3. When an Operating Permit is required, the installation owner has 60 days to obtain a valid Operating Permit following a Passed Final Assessment

Safety Officer Name: Neil Banman
Safety Officer Phone: 250-480-9124
Safety Officer Email: Neil.Banman@safetyauthority.ca

If you disagree with this Certificate of Inspection, you may request, in writing, a Safety Manager review within 30 days from the date of issue. A Review Request Form can be obtained from any BC Safety Authority office or online at: www.safetyauthority.ca (search: "manager review")

For information on the Safety Standards Act, Regulations, and the Review/Appeal process, please visit www.safetyauthority.ca



ELECTRICAL CERTIFICATE OF INSPECTION

EL - Installation

ASSESS: EL: Service Connection

Contact Information

Western Pacific Enterprises GP

Contractor / FSR Information

Beddow, Brian H

Activity Date: 9 May, 2017

Site Address

825 Admirals Road
 Victoria BC V9A 2P1

Inspection Result: Passed

Applicable when checked with [X]

Do Not Energize []
 Do Not Cover []
 Authorized for Connection [X]
 Authorized for Cover []
 Existing Service Connection []

Checklist

Item	Comments	Result
Equipment	Thomson Transfer Control	Compliant
Transformers	12,500/25,000 Volt HV Transformers (by others)	Compliant
Generators	3x 750KVA Kohler Generators 600V 3PH	Compliant

Followup Date

All Non-Compliances must be resolved by the followup date unless specified otherwise in Safety Officer Notes.

Safety Officer Notes



Passed/compliant. Approved for connection.

General Requirements and Information

1. All non-compliances must be resolved by the date indicated on this Certificate Of Inspection.
2. The BC Safety Authority is to be notified of any incident that results in an injury to any person or damage to the regulated equipment. To report an incident, go to www.safetyauthority.ca (search: "report an incident")
3. When an Operating Permit is required, the installation owner has 60 days to obtain a valid Operating Permit following a Passed Final Assessment

Safety Officer Name: Neil Banman
Safety Officer Phone: 250-480-9124
Safety Officer Email: Neil.Banman@safetyauthority.ca

If you disagree with a safety officer decision noted on this Certificate of Inspection, you may request, in writing, a Safety Manager review within 30 days from the date of issue. A Review Request Form can be obtained from any BC Safety Authority office or online at: www.safetyauthority.ca (search: "manager review")

For information on the Safety Standards Act, Regulations, and the Review/Appeal process, please visit www.safetyauthority.ca



ELECTRICAL CERTIFICATE OF INSPECTION

EL - Installation
ASSESS: EL: Final

Contact Information

Beddow, Brian H

Contractor / FSR Information

Beddow, Brian H

Activity Date: 7 September, 2017

Site Address

825 Admirals Road
 Victoria BC V9A 2P1

Inspection Result: Passed

Applicable when checked with [X]

- Do Not Energize []
- Do Not Cover []
- Authorized for Connection [X]
- Authorized for Cover []
- Existing Service Connection []

Checklist

Item	Comments	Result
Generators	3x 750KVA Kohler 3PH Generators to be commissioned September 16th and 17th. As discussed, send commissioning documents once work is complete.	Compliant

Followup Date

All Non-Compliances must be resolved by the followup date unless specified otherwise in Safety Officer Notes.

Safety Officer Notes

Passed/compliant. Complete and final once commissioning documents submitted.



General Requirements and Information


1. All non-compliances must be resolved by the date indicated on this Certificate Of Inspection.
2. The BC Safety Authority is to be notified of any incident that results in an injury to any person or damage to the regulated equipment. To report an incident, go to www.safetyauthority.ca (search: "report an incident")
3. When an Operating Permit is required, the installation owner has 60 days to obtain a valid Operating Permit following a Passed Final Assessment

Safety Officer Name: Neil Banman
Safety Officer Phone: 250-480-9124
Safety Officer Email: Neil.Banman@safetyauthority.ca

If you disagree with a safety officer decision noted on this Certificate of Inspection, you may request, in writing, a Safety Manager review within 30 days from the date of issue. A Review Request Form can be obtained from any BC Safety Authority office or online at: www.safetyauthority.ca (search: "manager review")

For information on the Safety Standards Act, Regulations, and the Review/Appeal process, please visit www.safetyauthority.ca





WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

6 – INSTALLED EQUIPMENT REPORTS

- 6.1 25KV Cable Terminations
- 6.2 Resistive Load Bank
- 6.3 Medium Voltage Transformer
- 6.4 Panel Boards and Breakers
- 6.5 Standby Generators
- 6.6 Towable Generator
- 6.7 Generator Switch Board (TCS)
- 6.8 Communication Cable



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Inspection Report for Termination & Splicing of Cables

Report No: _____
Date: 13-Apr-17
No. of Pages: _____

Client: EGD PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: Dwg 8423
Reference Document: Spec 26 05 22

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Compare the name plate information with equipment record. Note any deviations under "Remarks"			cf	
2.0 Check for any apparent damage or missing parts including auxiliary parts			cf	
3.0 Establish and Record the Following:				
3.1 Equipment/Circuit Identification	<i>[Signature]</i>		cf	
3.2 Area clean & dry prior to work	<i>[Signature]</i>		cf	
3.3 Lighting is adequate	<i>[Signature]</i>		cf	
3.4 Racking installed & complete	<i>[Signature]</i>		cf	
3.5 Cable cut to proper length using proper cutting methods	<i>[Signature]</i>		cf	
3.6 Cable dry when cut	<i>[Signature]</i>		cf	
4.0 Splicing:				
4.1 Proper splice kits to be installed			cf	
4.2 Cable dry when end cap was removed			cf	
4.3 Use manufacturers directions for splice installation			cf	
4.4 Bonding & Grounding installed to specifications			cf	
4.5 Area left clean & free of debris			cf	

Accepted for Western Pacific Enterprises GP

Name: CHRIS HEERTMAN
Signature: *[Signature]*
Date: APRIL 13TH / 2017

Comments: _____

Lee Smith
QA Manager



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Inspection Report for
Torquing of Bolts**

Report No: _____
Date: 18-Apr-17
No. of pages _____

Client: EGD - PWGSC
Project No.: C847
Project Name: SSES- Standby Power Generation

Additional information: Dwg 8423
Reference Document: Specification 26 12 13
25KV FEEDER TERM @ 12.5KV BUS

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Bolt length & class installed to specifications	CH			1/2" x 2 1/2" SS BOLTS TORQUED @ 80 lbf
2.0 Correct amount of threads extending out of nut	CH			
3.0 All required washers installed	CH			
4.0 Required marking of nut & bolt completed	CH			

Attachments, No. of pages: _____

Accepted for Western Pacific Enterprises GP

Check sheet Authorized for use by:

Name: Chris HERTZMAN
Signature: [Signature]
Date: April 18th / 2017

Lee Smith
QA Manager

[Signature]



Client: EGD PWGSC

Additional Information: _____

Dwg 8423

Project No.: C847

Reference Document: _____

Spec 26 05 22

Project Name: EGD - SSES Standby Power Generation

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Compare the name plate information with equipment record. Note any deviations under "Remarks"			CH	
2.0 Check for any apparent damage or missing parts including auxiliary parts			CH	
3.0 Establish and Record the Following:				
3.1 Equipment/Circuit Identification	LC APR 13		CH	
3.2 Work space clean & dry prior to work	LC APR 13		CH	
3.3 Lighting is adequate	LC APR 13		CH	
3.4 Racking installed & complete	LC APR 13		CH	
3.5 Cable cut to proper length using proper cutting methods	LC APR 13		CH	
3.6 Cable dry when cut	LC APR 13		CH	
4.0 Installation Check:				
4.1 Jacket removed to specification	LC APR 13		CH	
4.2 Conductor cut to spec. length	LC APR 13		CH	
4.3 Sem-con stripped to length	LC APR 13		CH	
4.4 Insulation cut to length	LC APR 13		CH	
4.5 Insulation bevelled & cleaned	LC APR 13		CH	
4.6 Compression cap installed	LC APR 13		CH	
4.7 Housing & heat shrink installed	LC APR 13		CH	EASTMOLD REF LUG NOT OF CORRECT LENGTH AS PER THEIR SPECS / MEASUREMENTS CONDUCTOR TO BE TRIMMED DOWN 3/8"
5.0 Post-Termination:				
5.1 Manufacturers directions were used when installing kits	LC APR 13		CH	
5.2 Bonding & grounding installed to specifications			CH	

Accepted for Western Pacific Enterprises GP

Comments

Name: Chris HORTON
Signature: [Signature]
Date: APRIL 13th / 17

Lee Smith
QA Manager

[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8424 SES Bldg
Reference Document: 26 05 33

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				1000KW 600Volt Load Bank *
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			
6.0 Check breaker for clearances	N/A			BREAKER AT SSES-0
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MEGGER SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	CH			
11.0 Check all wires and cables terminated into terminal blocks are labelled	CH			
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hesterman
Signature: [Signature]
Date: April 18th / 2017

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Inspection Report for Transformer Installation

Report No: _____
Date: 06-Apr-17
No. of pages _____

Client: PWGSC EGD
Project No.: C847
Project Name: EGD - SSES Stand-by Power Generation

Additional Information: 3/4MVA Step Up Transformer
Reference Document: _____

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Ensure factory testing has been completed	CH			
2.0 Inspect transformer upon receiving; Inspect for damage or missing parts	CH			
3.0 Remove all shipping blocks and supports	CH			
4.0 Install as per project specifications and drawings	CH			
5.0 Ensure installation is as per seismic engineered drawings	CH			ENGINEERED DWG'S ATTACHED
6.0 Torque all connections as per manufacturers specifications	CH			
7.0 Perform and record all tests as applicable; Form 16030-T	CH			
8.0 Submit independent test results to electrical engineer for review	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hesterman
Signature: [Signature]
Date: April 13th / 2017

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Inspection Report for
Oil Filled Transformer
Installation**

Report No: _____
Date: 06-Apr-17
No. of pages _____

Client: PWGSC EGD
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Additional Information: 3/4MVA²⁵/12.5KV Step Up
Reference Document: Spec 26 12 13 DWG 8423

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Check complete assembly for damage and missing parts. Temporary shipping blocks and protective crating removed	CH			
2.0 Check lubrication & freedom of motion of tap changers & other operating accessories	CH			
3.0 Record transformer tap settings	CH			winding 12.47 tap C
4.0 Check oil level gauge & inspect for oil leak	CH			
5.0 Alarm & control circuits connected & checked	CH			Factory Programmed Qualitrol 505ITM-100
6.0 Make sure temperature gauge indicates proper temperature	CH			
7.0 Primary/secondary cable properly supported, connected & insulated	CH			
8.0 Check transformer name plate and components against purchase specifications	CH			
9.0 Check conductor size insulation class & type	CH			
10.0 Check conductor phasing & identification	CH			
11.0 Measure insulation resistance of windings	CH			5 G Ω
12.0 Case grounding & grounding resistor correctly installed & connected to main ground system per drawings	CH			
13.0 Check correct operation of cooling fans	CH			
14.0 Check all connections are tight & secure	CH			
15.0 Paint scratches refinished				
16.0 Check there is continuity on all windings	CH			
17.0 Measure secondary voltage with tap changer in each position & verify per name plate				

Accepted for Western Pacific Enterprises GP

Name: Chris Hoesterman
Signature: [Signature]
Date: April 6th/17

Check sheet authorized for use by:
[Signature]
Lee Smith
QA Manager



Client: PWGSC
Project No.: C847
Project Name: EGD SSES Standby Power Generation

Additional Information: 3/4 MVA 25/12.5KV Step up
Reference Document: Spec 26 13 13 DWG 8423

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Qualitrol 505ITM-100
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	<i>JS</i>			factory installed
3.0 Remove shipping supports	<i>N/A</i>			
4.0 Torque bolted joints as per manufacturer's instructions	<i>N/A</i>			
5.0 Check for proper grounding at both ends of assembly	<i>N/A</i>			
6.0 Check breaker for clearances	<i>N/A</i>			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	<i>JS</i>			
8.0 Terminals and connections tight and secure. Torque bolted connections.	<i>JS</i>			
9.0 Check Equipment is Grounded	<i>JS</i>			
10.0 Check all spare conductors are tagged and grounded	<i>JS</i>			
11.0 Check all wires and cables terminated into terminal blocks are labelled	<i>JS</i>			
12.0 Verify termination points as per drawings				See DWG 8412

Accepted for Western Pacific Enterprises GP: _____
Check sheet authorized for use by: _____

Name: Greg Webster
Signature: *Greg Webster*
Date: April 19, 2017

Lee Smith
QA Manager



**CORRECTIVE ACTION
REPORT**

Project Name: EGD SES Standby Power Generation Contract #: R.057890.03 WPE Job #: C847

1. WPE/Subcontractor:	2. CAR No. : 001
-----------------------	------------------

3. Application Document (e.g. ISO 9001) WPE-QAF-025 & WPE-QAF-045

4. Reason for Corrective Action (e.g. Drawings not controlled or registered):

Inadequate exterior coating applied to Radiator cooling fins

Name: Gord Webster	Signature:	Date: March 28, 2017
--------------------	------------	----------------------

Date CAR to be returned: As Soon As Possible, Scheduling to be confirmed .

5. Action Taken: Field cleaning, application of epoxy primer, application of additional exterior coating.

a. Immediate (e.g. Drawings controlled by Register):

None

b. Details of Root Cause (e.g. Inadequate supervision during unloading operation)

Inadequate factory coating applied

c. Action taken to prevent recurrence: Rusting of transformer Cooling fin exterior surfaces

1. Radiator cooling fins will be manually sanded to remove surface rust between radiator fins
2. This will be followed by cleaning the area with de-natured alcohol.
3. A two part epoxy primer will be applied to the cooling fin surfaces using paint rollers
4. After adequate drying time a top coat of 2 part epoxy ANSI 70 Grey paint will be applied to the primed surfaces.

Photos taken

Name: EDUARDO GARCIA	Signature:	Date: JULY 5, 2017
----------------------	------------	--------------------

6. Verification (e.g. Sighted Register with correct drawing status): Rust surfaces have been prepped by sanding and cleaning with alcohol, epoxy primer coating applied, top coating of epoxy grey applied

Name: Gord Webster	Signature:	Date: JULY 5, 2017
--------------------	------------	--------------------

Project Name: EGD SES Standby Power Generation **Contract #:** R.057890.03 **WPE Job #:** C847

7. Closing (to be signed by the Quality Representative):

Upon signature WPE considers this issue closed.

Name: <i>Geordie Wrester</i>	Signature: <i>[Handwritten Signature]</i>	Date: <i>JULY 5, 2017</i>
-------------------------------------	--	----------------------------------



Non-Conformance Report (NCR)

Project: EGD SES Standby Power Generation

Contract #: R.057890.003

WPE Job #: C847

1. WPE/Subcontractor:		2. NCR Report Serial No: 001
3. Description & Location of Noncompliance (E.g. Concrete panels damaged during unloading): 3 MVA Transformer evidence of rusting on transformer radiator fins		
3a. Document Ref. No. :		
Name of Originator: Gord Webster	Date: March 28, 2017	Response Required by: Supplier MAC's II

4. Disposition (Tick one box): Use as-is/Concession <input checked="" type="checkbox"/> Rework <input type="checkbox"/> Scrap <input type="checkbox"/>		
a. Details of Action (E.g. Concrete repair to approved procedure): None required at this time		
b. Details of Root Cause (E.g. Inadequate supervision during unloading operation): Inadequate Surface Coating on Radiator Fins		
c. Corrective Action taken to prevent recurrence (E.g. Foreman to supervise unloading): Supplier notified		
Name: Gord Webster	Signature: 	Date: March 28, 2017

5. Client/Design Representative Acceptance: Yes <input type="checkbox"/> No <input type="checkbox"/>	
Name:	Signature:
	Date:

6. Re-Inspection/Verification: Compliant <input type="checkbox"/>	
Name:	Signature:
	Date:



FIELD OBSERVATION REPORT


Project: EGD SES Standby Power Generation


Contract #: R.057890.003

WPE Job #: C847

1. WPE/Subcontractor:	2. FOR No. : 001
------------------------------	-------------------------


3. Reference Document (e.g. drawing, etc.)
DWG 8423 Spec 26 12 13

4. Description of Field Observation: (e.g. Inadequate training/education):		
Indication of rusting on transformer radiators		
Name: Gord Webster	Signature: 	Date: March 28, 2017
Date FOR observed : March 28, 2017		

5. Action Taken:		
a. Immediate (e.g. Stop work/): No immediate threat to workers or environment, Notified supplier for remedial solution		
b. Details of Root Cause (e.g. Inadequate supervision during unloading operation)		
Inadequate coating applied to exterior surfaces of radiator fins		
c. Action taken to prevent recurrence (e.g. Staff briefed on requirement):		
Supplier notified for field remedial action.		
Name: <u>GORD WEBSTER</u>	Signature: 	Date: <u>MARCH 28, 2017</u>

6. Verification (e.g. correct location and drawings, correct drawing status – PWGSC to confirm): Remedial coating application completed at transformer radiator cooling fins.		
Name:	Signature:	Date:

7. Closing (to be signed by the Customers Quality Representative): Field corrective action and remedial coating application completed.		
<i>Upon signature WPE considers this issue closed.</i>		
Name:	Signature:	Date:



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

FIELD OBSERVATION REPORT

Project: EGD SES Standby Power Generation

Contract #: R.057890.003

WPE Job #: C847



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8423 SES Bldg
Reference Document: N/A

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Panel 6SES-SP-0
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			Grounded At Conduit Entry
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MECHANICAL SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	N/A			No SPARES
11.0 Check all wires and cables terminated into terminal blocks are labelled	CH			TERMINAL BLOCKS AT TOP OF PANEL
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hertenstein
Signature: [Signature]
Date: April 18th / 17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Inspection Report for Installation of Circuit Breakers

Report No:

Date: 19-Apr-17

No. of Pages:

Client: PWGSC

Additional Information:

Panel 6SES- SP-0

Project No.: C847

Reference Document:

Spec 26 28 21 DWG 8410

Project Name: EGD-SSES Standby Power Generation

Table with 6 columns: Items to Inspect, inspected initials/date, hold point, inspected* initials/date, Remarks. Contains inspection items 1.0-2.2 with handwritten notes like 'OK', 'N/A', 'OK'.

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hoestrom
Signature: [Signature]
Date: April 19th 17

Lee Smith
QA Manager

[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8425 SES Bldg
Reference Document: N/A

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Panel 6SES-SP-2 ✖
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			GROUNDING AT CONDUIT ENTRY
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MEZGER SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	N/A			NO SPARES
11.0 Check all wires and cables terminated into terminal blocks are labelled	N/A			NO TB'S
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Heston
Signature: [Signature]
Date: April 18th / 17

Lee Smith
QA Manager
[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8425 SES Bldg
Reference Document: N/A

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Panel 2SES-SP-2
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			Grounded at conduit entry
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MECHANICAL SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	N/A			NO SPARES -> SPARE BREAKERS TAGGED
11.0 Check all wires and cables terminated into terminal blocks are labelled	N/A			NO TB'S
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hesterman
Signature: CH
Date: April 18th/17

Lee Smith
QA Manager



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8430 Operations Bldg
Reference Document: N/A

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Panel 6C
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	N/A			GROUND AT CONDUIT ENTRY
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MEASURE SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	N/A			No SPARES
11.0 Check all wires and cables terminated into terminal blocks are labelled	N/A			No TB'S
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hesterlund
Signature: [Signature]
Date: April 18th / 2017

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Inspection Report for
Installation of Circuit
Breakers**

Report No: _____

Date: 19-Apr-17

No. of Pages: _____

Client: PWGSC

Additional Information: _____

Panel 6C Operations Bldg

Project No.: C847

Reference Document: _____

Spec 26 28 21 DWG 8430

Project Name: EGD-SSES Standby Power Generation

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 General				
1.1 Compare name plate data with drawing and specifications	CF			
1.2 Inspect physical & mechanical condition	CF			
1.3 Check proper breaker installation, clearance distances	CF			
1.4 Check all connections of current path with a torque wrench	CF			
1.5 Check grounding of frame and cabinet	CF			
1.6 Check all control cables are correctly installed & connected	N/A			
1.7 Verify equipment ID number is correct and is installed	CF			
1.8 Verify phasing labels are correct and is installed	CF			
1.9 Remove any packing/shipping materials (from interior & exterior)	CF			
2.0 Insulators	N/A			
2.1 Check insulators condition: free of cracks, no chips or burns	N/A			
2.2 Clean insulators in accordance with manufacturers instructions	N/A			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Heesterman
Signature: [Signature]
Date: April 19th/17

Lee Smith
QA Manager
[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8430 Operations Bldg
Reference Document: N/A

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Main Breaker - Panel 6C
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	N/A			GROUND AT CONDUIT ENTRY
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MEGGER SHEET
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	N/A			NO SPARES
11.0 Check all wires and cables terminated into terminal blocks are labelled	N/A			NO TR'S
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hasenauer
Signature: [Signature]
Date: April 19th / 2017

Lee Smith
QA Manager

[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8430 Operations Building
Reference Document: Specification 26 36 23.01

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Panel 6C Manual transfer switch
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			
6.0 Check breaker for clearances	N/A			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	N/A			
11.0 Check all wires and cables terminated into terminal blocks are labelled	N/A			MANUAL TRANSFER
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hernandez
Signature: [Signature]
Date: April 17th/17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Inspection Report for
Electrical Equipment
Installation**

Report No: _____
Date: 17-Apr-17
No. of Pages: _____
Additional Information: DWG 8430 Operations Building
Reference Document: Specification 26 36 23.02

Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Panel 6C Temp Power Connection Box
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	N/A			
11.0 Check all wires and cables terminated into terminal blocks are labelled	CH			
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Heisterman
Signature: [Signature]
Date: April 17th/17

Lee Smith
QA Manager

[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8426
Reference Document: 26 32 10

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				750KW Generator No. 1
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			ASSEMBLY BONDED AT CONDUIT ENTRY
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MEGGER SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	CH			
11.0 Check all wires and cables terminated into terminal blocks are labelled	CH			
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: CHRIS HEESTERMAN
Signature:
Date: APRIL 18TH / 17

Lee Smith
QA Manager



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Inspection Report for
Battery Operated Emergency
Lighting Checklist**

Report No: _____
Date: 10-Apr-17
No. of pages

Client: PWGSC
Project No.: C847
Project Name: EGS-SSES Standby Power Generation

Additional Information Generator 1
Reference Document Spec 26 32 10

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Install in locations as per project specifications & drawings	CH			See Supplier Shop Drawings
2.0 Ensure beams are not obstructed by other equipment or walls	CH			
3.0 Test battery operations with simulations of outage via test button	CH			
4.0 Test battery operation by removing power supply via receptacle: 30 minute batter run test performed	CH			
5.0 Perform actual test by de-energizing area lighting circuits	CH			

Accepted for Western Pacific Enterprises GP _____ Check sheet authorized for use by: _____

Name: Chris Hosterman
Signature: [Signature]
Date: April 10th 17

Lee Smith
QA Manager

[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8426
Reference Document: 26 32 10

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				750KW Generator No. 2
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	RH			ASSEMBLY BONDED AT CONDUIT ENTRY
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MEGGER SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	CH			
11.0 Check all wires and cables terminated into terminal blocks are labelled	CH			
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hesterman
Signature: [Signature]
Date: April 18th / 2017

Lee Smith
QA Manager

[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8426
Reference Document: 26 32 10

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				750KW Generator No. 3
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			ASSEMBLY BONDED AT CONDUIT ENTRY
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MEGGER SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	CH			
11.0 Check all wires and cables terminated into terminal blocks are labelled	CH			
12.0 Verify termination points as per drawings	CH			

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Heesterman
Signature: [Signature]
Date: APRIL 18TH 2017

Lee Smith
QA Manager

[Signature]



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8427
Reference Document: Spec 26 32 10.01

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation	GW		GW	Towable Generator
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	GW		GW	Good
3.0 Remove shipping supports	GW		GW	N/A
4.0 Torque bolted joints as per manufacturer's instructions	/			N/A
5.0 Check for proper grounding at both ends of assembly	/			N/A
6.0 Check breaker for clearances	/			N/A
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	/			N/A
8.0 Terminals and connections tight and secure. Torque bolted connections.	GW		GW	25ft lbs
9.0 Check Equipment is Grounded	GW		GW	ground cable connected
10.0 Check all spare conductors are tagged and grounded	/			none
11.0 Check all wires and cables terminated into terminal blocks are labelled	/			none
12.0 Verify termination points as per drawings	GW		GW GW GW	good DLO CABLER BOX INSTALLED DOCUMENT BOX INSTALLED

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Gord Webster
Signature:
Date: 14-Jun-17

Lee Smith
QA Manager



Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information: DWG 8425
Reference Document: 26 29 23.02

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment Designation				Generator Power and Control Board
2.0 Inspect entire assembly including auxiliary part for apparent damage or missing parts	CH			
3.0 Remove shipping supports	CH			
4.0 Torque bolted joints as per manufacturer's instructions	CH			
5.0 Check for proper grounding at both ends of assembly	CH			BOLTED AT CONDUIT ENTRY
6.0 Check breaker for clearances	CH			
7.0 All P&C and power cables connected and tested (megger & continuity test prior to terminating)	CH			SEE MECHANICAL SHEETS
8.0 Terminals and connections tight and secure. Torque bolted connections.	CH			
9.0 Check Equipment is Grounded	CH			
10.0 Check all spare conductors are tagged and grounded	CH			
11.0 Check all wires and cables terminated into terminal blocks are labelled	CH			
12.0 Verify termination points as per drawings	CH			


Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hesterman
Signature: [Signature]
Date: April 18 / 2017

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS


7 – TRAINING ATTENDANCE

7.1 Standby Generator and Tier 4 Emissions – April 21, 2017

7.2 Towable Generator – June 14, 2017

7.3 SCADA SYSTEM (PSS) – May 18, 2017

7.4 SES Electrical, TCS, Loadbank - May 19, 2017



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS


1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Date: 21-Apr-17

Time: 8:00AM

Meeting: Teir 4 Emissions and Generator Training

Name	Company	Signature
Eric Wirthmann	Frontier Power	<i>[Signature]</i>
Gwen WEBSTER	WPE	<i>[Signature]</i>
Rajesh Parmar	DEL International	<i>[Signature]</i>
Andy Collins	Aerinox	<i>[Signature]</i>
David Golia	EGD	<i>[Signature]</i>
JOE LEZETC	E.G.D.	<i>[Signature]</i>
JORDIE GOLDSMITH	EGD ELEC. DEPT	<i>[Signature]</i>
Charles Whitehead Parker	EGD Pumphouse	<i>[Signature]</i>
ANDREW PETERSEN	MECH SHOP/PUMPHOUSE	<i>[Signature]</i>
CRAIG DYSON	EGD PUMPHOUSE	<i>[Signature]</i>
GIORDANO BRUNO	EGD PUMPHOUSE	<i>[Signature]</i>
MIKE LEPSON	EGD ELECTRICAL	<i>[Signature]</i>
Jesse Curtis	EGD Electrical	<i>[Signature]</i>



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS


1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Date: 21-Apr-17

Time: 1 PM. ~~8:00AM~~

Meeting: Teir 4 Emissions and Generator Training

Name	Company	Signature
Guido Verhmann	Frontier Power	
Brian Blagdon	Frontier Power	
Preston Li	Frontier Power	
Rajesh D. Parmar	DCL International	
Andy Collins	Aerinox	
Dave Golia	EGD	
Charles Whitehouse-Larker	EGD Pumpouse	
ANDREW PETERSEN	MECH SHOP/PUMPHOUSE	
JOE LEZETC	EGD	
CRAIG DYSON	EGD PUMPHOUSE	
GIORDANO BRUNO	EGD PUMPHOUSE	
MIKE LEDSON	EGD ELECTRICAL	
Jesse Curtis	EGD Electrical	



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Date: 14-Jun-17

Time: 10:30AM

Meeting: Towable Generator

Name	Company	Signature
JORDIE GOVORNIN	PWGSC	<i>[Signature]</i>
MARK CAMMIADO	PWGSC	<i>[Signature]</i>
MIKE LEDSON	PWGSC	<i>[Signature]</i>
Jesse Curtis	PWGSC	<i>[Signature]</i>
ANDREW PETERSEN	PWGSC	<i>[Signature]</i>
CRAIG DYSON	PWGSC	<i>[Signature]</i>

Training Attendance Sheet

Project: Esquimalt Graving Dock: Standby Generation SCADA Integration and Priority Load Control

Job #: Q2C 39022265

Training Session: Standby Generation SCADA over view for Operators / Electricians Session 1

Attendee list

Full Name	Email	Company / Job Title	Signature
CRAIG DYSON		EGD ASSISTANT PUMPHOUSE	Craig Dyson
Charles Whitehouse-Parlier		EGD Pumphouse Assistant	Charles Whitehouse-Parlier
ANDREW PETERSEN		MECHANIC	Andrew Petersen
Tim Atkins		EGD	Tim Atkins

Branch office:

Schneider Electric Canada Inc.
2195 Keating Cross Road
Saanichton, BC
Canada V8M 2A5
Tel: 1250 652 7100





Training Attendance Sheet

Project: Esquimalt Graving Dock: Standby Generation SCADA Integration and Priority Load Control

Job #: Q2C 39022265

Training Session: Standby Generation SCADA over view for Operators / Electricians Session 2

Attendee list

Full Name	Email	Company / Job Title	Signature
David Golia		EGD	
TONY PIASTA		EGD	
JIM REID		EGD	
GIORDANO BRUNO		EGD	

Branch office:

Schneider Electric Canada Inc.
2195 Keating Cross Road
Saanichton, BC
Canada V8M 2A5
Tel: 1250 652 7100






Training Attendance Sheet

Project: Esquimalt Graving Dock: Standby Generation SCADA Integration and Priority Load Control

Job #: Q2C 39022265


Training Session: Standby Generation SCADA over view for Operators / Electricians Session 3

Attendee list

Full Name	Email	Company / Job Title	Signature
Mark Cammiade	Mark.cammiade@pwgsc.gc.ca	PWGSC	
JORDIE GOLDSMITH	Jordan.goldsmith@PWGSC.GC.CA	PWGSC/ELEC	
Jesse Curtis	jesse.curtis@pwgsc.gc.ca	PWGSC/Elec	
MIKE LEDSON	MIKE.LEDSON@PWGSC.GC.CA	PWGSC/ELECT	
JOE LEZETC	Joe.Lezetc@pwgse.gc.ca	EAD op's Mgr.	

Branch office:

Schneider Electric Canada Inc.
2195 Keating Cross Road
Saanichton, BC
Canada V8M 2A5
Tel: 1250 652 7100



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS


1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL 604-540-1321 FAX: 540-1390

Date: 19-May-17

Time: 9:30AM to 12:00AM

Meeting: Electrical and Generator Switch Board (TCS) - Training

Name	Company	Signature
JORDIE GOUDSMIT	PWGSC ELEC DEPT	<i>[Signature]</i>
Jesse Curtis	PWGSC Elec Dept	<i>[Signature]</i>
MIKE LEDSON	PWGSC ELEC DEPT	<i>[Signature]</i>
JOE LEZETC	EGD	<i>[Signature]</i>
Mark Cammiade	PWGSC EGD	<i>[Signature]</i>
Marco Nordio	Thomson Power Systems	<i>[Signature]</i>
David Engleman	Thomson Power Systems	<i>[Signature]</i>



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

8 – TEST REPORTS

8.1 POWER WIRING MEGGER REPORTS

8.2 P&C WIRING MEGGER REPORTS

8.3 MEDIUM VOLTAGE TRANSFORMER TEST REPORT

8.4 LOAD BANK TEST REPORT

8.5 GENERATOR SWITCH BOARD TEST REPORT

8.6 STANDBY GENERATOR TEST REPORTS

8.7 TEIR 4 EMISSIONS TEST REPORT

8.8 TOWABLE STANDBY GENERATOR COMMISSIONING REPORT

8.9 PSS AND TCS TESTING AND DEMONSTRATION REPORTS

8.10 MANUAL TRANSFER SWITCH COMMISSIONING REPORT



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Test Record for Megger Readings (Power, Control Wire & Cable)

Report No: 01
Date: Jan 31, 2017
No. of pages: 1

Client: PWGSC
Project No.: ESQUIMALT GENERATORS
Project Name:

Equipment number
Test Instrument used: MTP 4010 INSULATION TESTER

Table with columns: Panel No., Circuit No., Feeder No., Wire Tagging, Wire or Cable (No., Size, From, To), Megohms GREATER THAN, Remarks. Contains data for A, B, and C phases with 2000 megohm readings.

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Adam Lange
Signature: Adam Lange
Date: Jan 31, 2017

Lee Smith
QA Manager

[Handwritten signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: 002
Date: MARCH 24/17
No. of pages

Client: PWGSC
Project No.: C847
Project Name: ESQ. GENERATORS

Equipment number _____
Test Instrument used MEGGER

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
	1	RED	400kcmil	TX	6SES-0	1	
		BLACK	↓	↓	↓	1	
		BLUE	↓	↓	↓	1	
	2	RED	↓	↓	↓	1	
		BLACK	↓	↓	↓	1	
		BLUE	↓	↓	↓	1	
	3	RED	↓	↓	↓	1	
		BLACK	↓	↓	↓	1	
		BLUE	↓	↓	↓	1	
	4	RED	↓	↓	↓	1	
		BLACK	↓	↓	↓	1	
		BLUE	↓	↓	↓	1	

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Lee Smith
Signature: [Signature]
Date: MARCH 31ST/17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Test Record for
Megger Readings
(Power, Control Wire & Cable)

Report No: 003
Date: March 27/17
No. of pages

Client: PUGSC
Project No.: C847
Project Name: Esq. Generators

Equipment number: 150305695
Test instrument used: MEGGER

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
Gen 1	A	Red	400kcmil	Gen	XFMR	72000 MΩ	@ 1000V
		Black				>2000 MΩ	✓
		Blue				72000 MΩ	✓
	B	Red				72000 MΩ	✓ out of order on bus - where 333 Red should be
		Black				72000 MΩ	✓
		Blue				72000 MΩ	✓
	C	Red				72000 MΩ	✓
		Black				72000 MΩ	✓
		Blue				72000 MΩ	✓
	D	Red				72000 MΩ	✓
		Black				72000 MΩ	✓
		Blue				72000 MΩ	✓
Gen 2	A	Red				72000 MΩ	✓
		Black				72000 MΩ	✓
		Blue				>2000 MΩ	✓
	B	Red				72000 MΩ	✓
		Black				72000 MΩ	✓
		Blue				72000 MΩ	✓
	C	Red				72000 MΩ	✓
		Black				>2000 MΩ	✓
		Blue				72000 MΩ	✓
	D	Red				72000 MΩ	✓
		Black				72000 MΩ	✓
		Blue				72000 MΩ	✓

Name: Chris Hoesterman
Signature: [Signature]
Date: MARCH 31/17

Check Sheet Authorized for use by:
Lee Smith
QA Manager
[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: 004
Date: MARCH 29/17
No. of pages

Client: PWSGC
Project No.: C847
Project Name: TO FIDU

Equipment number: 150305695
Test Instrument used: MEGGER

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
GSEB-D	GSEL-1	RED	400Kmil			72000MΩ	@1000V
		BLK				72000MΩ	
		BWE				72000MΩ	
GEN 1	2SES-1	RED	#6			7200 MΩ	@500V
		BLK				7200 MΩ	
		BLU				7200 MΩ	
		WHT				7200 MΩ	
GEN 2	2SES-1	RED				7200MΩ	@500V
		BLK				7200MΩ	
		BLU				7200MΩ	
		WHITE				7200 MΩ	
GEN 3	2SES-1	RED				7200 MΩ	@500V
		BLK				7200 MΩ	
		BLU				7200 MΩ	
		WHT				7200 MΩ	
2SEZ-1	EXISTING 2SES	RED	#4			72000MΩ	@1000V
		BLK				72000MΩ	
		BLU				72000 MΩ	
		WHITE				72000MΩ	
TX CONTROL	2SES-1	RED	#12			7200MΩ	@500V
		BLK				7200MΩ	
		WHITE (Blue)				7200MΩ	

Western Pacific Enterprises GP
Name: Chris Hoesterman
Signature: [Signature]
Date: MARCH 31 2017
Lee Smith
QA Manager
Check Sheet Authorized for use by: [Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Test Record for
Megger Readings
(Power, Control Wire & Cable)

Report No: 005
Date: March 27/17
No. of pages

Client: PWGSC
Project No.: C847
Project Name: Esg. Generators

Equipment number: 150305695
Test Instrument used: MEGGER

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks		
		No.	Size	From	To				
Gen 3	A	Red	400kcmil	Gen	XFMR	72000 MΩ ✓	@ 1000 V		
		Black				72000 MΩ ✓			
		Blue				72000 MΩ ✓			
	B	Red				72000 MΩ ✓		out of order on XFMR Bus - where 2B Red should be	
		Black				72000 MΩ ✓			
		Blue				72000 MΩ ✓			
	C	Red				72000 MΩ ✓			
		Black				72000 MΩ ✓			
		Blue				72000 MΩ ✓			
	D	Red				412 MΩ ✓			rainy
		Black				72000 MΩ ✓			
		Blue				72000 MΩ ✓			
LOADBANK CONDUIT #						@ 1000 V			
1	RED				< 2000 MΩ				
	BLACK				< 2000 MΩ				
	BLUE				< 2000 MΩ				
2	RED				< 2000 MΩ				
	BLACK				< 2000 MΩ				
	BLUE				< 2000 MΩ				
3	RED				< 2000 MΩ				
	BLACK				< 2000 MΩ				
	BLUE				< 2000 MΩ				
4	RED				< 2000 MΩ				
	BLACK				< 2000 MΩ				
	BLUE				< 2000 MΩ				

Western Pacific Enterprises GP
Name: Chris Heesomann
Signature: [Signature]
Date: March 27/17

Check Sheet Authorized for use by:
Lee Smith
QA Manager
[Signature]



Client: EGD PWGSC

Additional Information Dwg 8410

Project No.: C847

Reference Document Spec 26 05 14

Project Name: EGD - SSES Standby Power Generation

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Test equipment calibration is up to date	APR 17		CH	DUE SEPTEMBER 2017
2.0 Cable terminations are complete	APR 13		CH	
3.0 Set up barriers around test areas to protect workers	APR 13		CH	
4.0 <u>5</u> kV DC applied for <u>2</u> minute(s) to cable's aluminum sheath & grounded cable jacket	APR 13		CH	<u>5</u> kV <u>2</u> minutes
5.0 Cable test results:			CH	Results: <u>PASS</u> FAIL
6.0 Temperature:			CH	10 C°
7.0 Humidity:			CH	71 %
8.0 After testing, cable grounded to ground of manhole for approximately 1 minute	N/A		CH	HIPOT SELF DRAWS
9.0 Reconnect terminations to equipment & torque bolts			CH	

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris HASTRUM
Signature: [Signature]
Date: APRIL 13th / 17

Lee Smith
QA Manager [Signature]



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Test Record for Megger Readings (Power, Control Wire & Cable)

Report No: _____ Date: _____ No. of pages _____

Client: PWGSC Project No.: C847 Project Name: EGD-SSES Standby Power Generation

Equipment number _____ Test Instrument used _____ Serial No. 150305695 MTP Instruments Model No. 4010

Table with columns: Panel No./Circuit No./Feeder No., Wire Tagging, Wire or Cable (No., Size, From, To), Megohms GREATER THAN, Remarks. Contains 22 rows of data with handwritten values like '24VDC Control', '14', 'Sec 1', 'Gen 1', and '71MΩ'.

Western Pacific Enterprises GP Check Sheet Authorized for use by: Name: Chris Heesterman Signature: [Signature] Date: April 5th / 17 Lee Smith QA Manager [Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____

Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
6c#10	CT	1	10	Sec 1	Gen 1	> 1 MΩ	@ 300V
		2	10			> 1 MΩ	
		3	10			> 1 MΩ	
		4	10			> 1 MΩ	
		5	10			> 1 MΩ	
		6	10			> 1 MΩ	
6c#12	PT	1	12			> 1 MΩ	
		2	12			> 1 MΩ	
		3	12			> 1 MΩ	
		4	12			> 1 MΩ	
2c#10	24VDC Suply	Black	10			> 1 MΩ	
		White	10			> 1 MΩ	
2pr#18	4-20mA	Black	18			> 1 MΩ	
		White	18			> 1 MΩ	
		Black	18			> 1 MΩ	
		White	18			> 1 MΩ	
Belden 3106A	MODBUS	Orange	22			> 1 MΩ	
		White	22			> 1 MΩ	
Belden 3106A	kW Load	Orange	22			> 1 MΩ	
		White	22			> 1 MΩ	

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Chris Heesterkamp
Signature: [Signature]
Date: APRIL 5TH / 17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
30c#14	24VDC Control	1	14	Sec 3	Gen 3	71 MΩ	@ 300V
		2	14			71 MΩ	
		3	14			71 MΩ	
		4	14			71 MΩ	
		5	14			71 MΩ	
		6	14			71 MΩ	
		7	14			71 MΩ	
		8	14			71 MΩ	
		9	14			71 MΩ	
		10	14			71 MΩ	
		11	14			71 MΩ	
		12	14			71 MΩ	
		13	14			71 MΩ	
		14	14			71 MΩ	
		15	14			71 MΩ	
		16	14			71 MΩ	
		17	14			71 MΩ	
		18	14			71 MΩ	
		19	14			71 MΩ	
		20	14			71 MΩ	
		21	14			71 MΩ	
		22	14			71 MΩ	

Western Pacific Enterprises GP Check Sheet Authorized for use by:

Name: Chris Heisterman Lee Smith
 Signature: [Signature] QA Manager
 Date: April 5th / 17 [Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
6c#10	CT	1	10	Sec 3	Gen 3	71 MΩ	Ⓢ 300 V
		2	10			71 MΩ	
		3	10			71 MΩ	
		4	10			71 MΩ	
		5	10			71 MΩ	
		6	10			71 MΩ	
6c#12	PT	1	12			71 MΩ	
		2	12			71 MΩ	
		3	12			71 MΩ	
		4	12			71 MΩ	
2c#10	24VDC Suply	Black	10			71 MΩ	
		White	10			71 MΩ	
2pr#18	4-20mA	Black	18			71 MΩ	
		White	18			71 MΩ	
		Black	18			71 MΩ	
		White	18			71 MΩ	
Belden 3106A	MODBUS	Orange	22			71 MΩ	
		White	22			71 MΩ	
Belden 3106A	kW Load	Orange	22			71 MΩ	
		White	22			71 MΩ	

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Chris Hesterman
Signature: [Signature]
Date: APRIL 5TH / 17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
30c#14	24VDC Control	1	14	Sec 2	Gen 2	71 MΩ	@ 300V
		2	14			71 MΩ	
		3	14			71 MΩ	
		4	14			71 MΩ	
		5	14			71 MΩ	
		6	14			71 MΩ	
		7	14			71 MΩ	
		8	14			71 MΩ	
		9	14			71 MΩ	
		10	14			71 MΩ	
		11	14			71 MΩ	
		12	14			71 MΩ	
		13	14			71 MΩ	
		14	14			71 MΩ	
		15	14			71 MΩ	
		16	14			71 MΩ	
		17	14			71 MΩ	
		18	14			71 MΩ	
		19	14			71 MΩ	
		20	14			71 MΩ	
		21	14			71 MΩ	
		22	14			71 MΩ	

Western Pacific Enterprises GP Check Sheet Authorized for use by:

Name: Chris Heesterman Lee Smith
Signature: [Signature] QA Manager
Date: April 5th / 17



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
6c#10	CT	1	10	Sec 2	Gen 2	> 1MΩ	Ⓢ 300V
		2	10			> 1MΩ	
		3	10			> 1MΩ	
		4	10			> 1MΩ	
		5	10			> 1MΩ	
		6	10			> 1MΩ	
6c#12	PT	1	12			> 1MΩ	
		2	12			> 1MΩ	
		3	12			> 1MΩ	
		4	12			> 1MΩ	
2c#10	24VDC Suply	Black	10			> 1MΩ	
		White	10			> 1MΩ	
2pr#18	4-20mA	Black	18			> 1MΩ	
		White	18			> 1MΩ	
		Black	18			> 1MΩ	
		White	18			> 1MΩ	
Belden 3106A	MODBUS	Orange	22			> 1MΩ	
		White	22			> 1MΩ	
Belden 3106A	kW Load	Orange	22			> 1MΩ	
		White	22			> 1MΩ	

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Chris Heesterman
Signature: [Signature]
Date: April 5th / 17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
30c#14	Load Bank Control	1	14	Sec 5	LB Control	71 MΩ	@ 300V
		2	14			71 MΩ	
		3	14			71 MΩ	
		4	14			71 MΩ	
		5	14			71 MΩ	
		6	14			71 MΩ	
		7	14			71 MΩ	
		8	14			71 MΩ	
		9	14			71 MΩ	
		10	14			71 MΩ	
		11	14			71 MΩ	
		12	14			71 MΩ	
		13	14			71 MΩ	
		14	14			71 MΩ	
		15	14			71 MΩ	
		16	14			71 MΩ	
		17	14			71 MΩ	
		18	14			71 MΩ	
		19	14			71 MΩ	
		20	14			71 MΩ	
		21	14			71 MΩ	
		22	14			71 MΩ	
		23	14			71 MΩ	
		24	14			71 MΩ	
		25	14			71 MΩ	
		26	14			71 MΩ	
		27	14			71 MΩ	
		28	14			71 MΩ	

Western Pacific Enterprises GP Check Sheet Authorized for use by:

Name: Chris Harrison Lee Smith
 Signature: [Signature] QA Manager
 Date: April 11th / 17 [Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____

Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
30c#12	DND/GEN/BCH1/BC H2/Tie Break Status'	1	12	Sec 5	SES 25/12	71 MΩ	@ 600V
		2	12			71 MΩ	
		3	12			71 MΩ	
		4	12			71 MΩ	
		5	12			71 MΩ	
		6	12			71 MΩ	
		7	12			71 MΩ	
		8	12			71 MΩ	
		9	12			71 MΩ	
		10	12			71 MΩ	
		11	12			71 MΩ	
		12	12			71 MΩ	
		13	12			71 MΩ	
		14	12			71 MΩ	
		15	12			71 MΩ	
		16	12			71 MΩ	
		17	12			71 MΩ	
		18	12			71 MΩ	
		19	12			71 MΩ	
		20	12			71 MΩ	
		21	12			71 MΩ	
		22	12			71 MΩ	
		23	12			71 MΩ	
		24	12			71 MΩ	
		25	12			71 MΩ	
		26	12			71 MΩ	
		27	12			71 MΩ	
		28	12			71 MΩ	
		29	12			71 MΩ	
		30	12			71 MΩ	

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Chris Hoerneman
Signature: [Signature]
Date: April 24-26/17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____

Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
30c#12	DND/GEN/BCH1/BC H2/Tie Break Status'	1	12	Sec 5	SES 25/12	71 MΩ	Ⓢ 600V
		2	12			71 MΩ	
		3	12			71 MΩ	
		4	12			71 MΩ	
		5	12			71 MΩ	
		6	12			71 MΩ	
		7	12			71 MΩ	
		8	12			71 MΩ	
		9	12			71 MΩ	
		10	12			71 MΩ	
		11	12			71 MΩ	
		12	12			71 MΩ	
		13	12			71 MΩ	
		14	12			71 MΩ	
		15	12			71 MΩ	
		16	12			71 MΩ	
		17	12			71 MΩ	
		18	12			71 MΩ	
		19	12			71 MΩ	
		20	12			71 MΩ	
		21	12			71 MΩ	
		22	12			71 MΩ	
		23	12			71 MΩ	
		24	12			71 MΩ	
		25	12			71 MΩ	
		26	12			71 MΩ	
		27	12			71 MΩ	
		28	12			71 MΩ	
		29	12			71 MΩ	
		30	12			71 MΩ	

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Chris HASTENHUBER
Signature: [Signature]
Date: April 24th/17

Lee Smith
QA Manager [Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
30c#12	DND/GEN/BCH1/BC H2/Tie Break PT's	1	12	Sec 5	SES 25/12	71 MΩ	@ 600V
		2	12			71 MΩ	
		3	12			71 MΩ	
		4	12			71 MΩ	
		5	12			71 MΩ	
		6	12			71 MΩ	
		7	12			71 MΩ	
		8	12			71 MΩ	
		9	12			71 MΩ	
		10	12			71 MΩ	
		11	12			71 MΩ	
		12	12			71 MΩ	
		13	12			71 MΩ	
		14	12			71 MΩ	
		15	12			71 MΩ	
		16	12			71 MΩ	
		17	12			71 MΩ	
		18	12			71 MΩ	
		19	12			71 MΩ	
		20	12			71 MΩ	
		21	12			71 MΩ	
		22	12			71 MΩ	
		23	12			71 MΩ	
		24	12			71 MΩ	
		25	12			71 MΩ	
		26	12			71 MΩ	
		27	12			71 MΩ	
		28	12			71 MΩ	
		29	12			71 MΩ	
		30	12			71 MΩ	

Western Pacific Enterprises GP
Name: Chris Hoestrom
Signature: [Signature]
Date: April 24th / 17
Lee Smith
QA Manager
Check Sheet Authorized for use by: [Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC

Equipment number _____

Serial No. 150305695

Project No.: C847

Test Instrument used _____

MTP Intruments Model No. 4010

Project Name: EGD-SSES Standby Power Generation

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
20c#10	DND/GEN/BCH1/BC H2/Tie Break CT's	1	10	Sec 5	SES 25/12	71 M Ω	Ⓢ 600V
		2	10			71 M Ω	
		3	10			71 M Ω	
		4	10			71 M Ω	
		5	10			71 M Ω	
		6	10			71 M Ω	
		7	10			71 M Ω	
		8	10			71 M Ω	
		9	10			71 M Ω	
		10	10			71 M Ω	
		11	10			71 M Ω	
		12	10			71 M Ω	
		13	10			71 M Ω	
		14	10			71 M Ω	
		15	10			71 M Ω	
		16	10			71 M Ω	
		17	10			71 M Ω	
		18	10			71 M Ω	
		19	10			71 M Ω	
		20	10			71 M Ω	

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Chris Hesterman

Signature: *[Signature]*

Date: April 24th/17

Lee Smith
QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
6c#14	Generator Bus PT	1	14	Sec 5	600V TX	71 MΩ	@ 600V
		2	14			71 MΩ	
		3	14			71 MΩ	
		4	14			71 MΩ	
		5	14			71 MΩ	
		6	14			71 MΩ	
20c#14	600-24/12 TX Control	19	14	Sec 5	TX Control	71 MΩ	
		20	14			71 MΩ	
6c#14	6SES-0 CB Status	1	14	Sec 5	6SES-0 CB	71 MΩ	
		2	14			71 MΩ	
		3	14			71 MΩ	
		4	14			71 MΩ	
6c#14	LB Breaker Status	1	14	Sec 5	Load Bank CB	71 MΩ	
		2	14			71 MΩ	
		3	14			71 MΩ	
		4	14			71 MΩ	

Western Pacific Enterprises GP Check Sheet Authorized for use by:

Name: Chris Hesterman
Signature: [Signature]
Date: April 20th / 2017

Lee Smith
QA Manager [Signature]



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

Test Record for Megger Readings (Power, Control Wire & Cable)

Report No: _____ Date: _____ No. of pages _____

Client: PWGSC Project No.: C847 Project Name: EGD-SSES Standby Power Generation

Equipment number Test Instrument used

Serial No. 150305695 MTP Instruments Model No. 4010

Table with columns: Panel No., Circuit No., Feeder No., Wire Tagging, Wire or Cable (No., Size, From, To), Megohms GREATER THAN, Remarks. Contains multiple rows of test data with handwritten values.

Western Pacific Enterprises GP

Check Sheet Authorized for use by:

Name: Chris HARRINGTON Signature: [Signature] Date: APRIL 20TH/17

Lee Smith QA Manager

[Signature]



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Test Record for
Megger Readings
(Power, Control Wire & Cable)**

Report No: _____
Date: _____
No. of pages _____

Client: PWGSC
Project No.: C847
Project Name: EGD-SSES Standby Power Generation

Equipment number _____
Test Instrument used _____
Serial No. 150305695
MTP Instruments Model No. 4010

Panel No. Circuit No. Feeder No.	Wire Tagging	Wire or Cable				Megohms GREATER THAN	Remarks
		No.	Size	From	To		
30c#14	Load Bank Control	1	14	LB Control	Load Bank	71 MΩ	@ 300V
		2	14			71 MΩ	
		3	14			71 MΩ	
		4	14			71 MΩ	
		5	14			71 MΩ	
		6	14			71 MΩ	
		7	14			71 MΩ	
		8	14			71 MΩ	
		9	14			71 MΩ	
		10	14			71 MΩ	
		11	14			71 MΩ	
		12	14			71 MΩ	
		13	14			71 MΩ	
		14	14			71 MΩ	
		15	14			71 MΩ	
		16	14			71 MΩ	
		17	14			71 MΩ	
		18	14			71 MΩ	
		19	14			71 MΩ	
		20	14			71 MΩ	
		21	14			71 MΩ	
		22	14			71 MΩ	
		23	14			71 MΩ	
		24	14			71 MΩ	
		25	14			71 MΩ	
		26	14			71 MΩ	
		27	14			71 MΩ	
		28	14			71 MΩ	

Western Pacific Enterprises GP
Name: Chris Heesterkamp
Signature: [Signature]
Date: April 11th / 17
Check Sheet Authorized for use by:
Lee Smith
QA Manager [Signature]



Powering Business Worldwide

COOPER POWER SERIES

Transformer Products Electrical Test Report

Customer Name: COOPER POWER SYSTEMS (Canada)

Customer PO: 2610-373486

Catalog #: 00022A69XAYA

Primary Voltage: 12470Y/7200X24940Y/14400

Secondary Voltage: 600D

Taps: 26, 190/25, 560/24, 940/24, 320/23, 690/0/0

Class: KNAN/KNAF(FUT)

Note: No Load Loss data corrected to: 85.0 °C

Load Loss data corrected to: 85.0 °C

No Load Loss data reported at: 105 %

CPS Sales Order #: 209775917

Customer Req #:

Type: PADMOUNT

Customer Material #:

Name Plate KVA: 3000.0

Phase: 3

Cycles: 60 Hz

Rise: 65

Insulating Fluid: ENVIROTEMP FR3 FLUID

Serial Number	Sequence Number	Test Date	No Load Loss	Load Loss	Total Loss	Rep. Eff.	DOE Comp.	%IEX	%IZ	%IX	%IR	%Reg @ 0.8	%Reg @ 1.0
CP1759000129		02/17/2017	4983	18708	23691			0.20	5.97	5.94	0.62	4.15	0.80
Quantity: 1			Averages: 4983	18708	23691								
Quoted: 0			0	0	0								


All transformers manufactured using insulating fluid containing less than 1 PPM PCB. ASTM D4059 Test Certification available. DOE efficiency is based on 50% load losses at 55 degrees C and exclusion of losses associated with accessory devices.

All of the transformers listed have received and passed the following tests: Continuity, Ratio, Leak, Polarity and Phase-Relation, Routine Impulse, Induced Voltage, and Applied Voltage in accordance with IEEE standard C57.12.00, Latest Edition.

Certified By:

Ship Date: 02/24/2017

Invoice: 0928764189



Client: PWGSC

Additional Information: 3/4MVA 25/12.5KV Step up

Project No.: C847

Reference Document: Spec 26 13 13 DWG 8423

Project Name: EGD-SSES Standby Power Generation

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Voltage:				
1.1 Actual voltage measured at switchgear				volts
2.0 Rotation check:				
2.1 At beginning of test				amps
2.2 At end of test				amps
3.0 Temperature of bearing: check bearing for high temperature				
3.1 Before start				
3.2 10 minutes after start				
3.3 15 minutes after start				
3.4 30 minutes after start				
3.5 1 hour after start				
3.6 2 hours after start				
3.7 3 hours after start				
4.0 Insulation Megger Test				
4.1 High to Ground secondary grounded	5G OHM			H1, H2, H3 @ 5KV
4.2 Low to Ground primary grounded	1G OHM			L1, L2, L3 @ 500V
4.3 High to Low	5G OHM			H1, H2, H3 @ 500V

Attachments, No. of pages: _____

Accepted for Western Pacific Enterprises GP **This check sheet is authorized for use by:**

Name:

Signature:

Date:

Lee Smith

QA Manager



Client: PWGSC
Project No.: C847
Project Name: EGD-SSSES Standby Power Generation

Additional Information: 3.4MVA 25/12.5KV Step up
Reference Document: Spec 26 13 13 DWG 8423

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Voltage:				
1.1 Actual voltage measured at switchgear				volts
2.0 Rotation check:				
2.1 At beginning of test				N/A. amps at . s
2.2 At end of test				
3.0 Temperature of bearing: check bearing for high temperature				
3.1 Before start				N/A.
3.2 10 minutes after start				
3.3 15 minutes after start				
3.4 30 minutes after start				
3.5 1 hour after start				
3.6 2 hours after start				
3.7 3 hours after start				
4.0 Insulation Megger Test				
4.1 High to Ground secondary grounded	5G OHM		CS	H1, H2, H3 @ 5KV L1, L2, L3 @ 500V H1, H2, H3 @ 500V
4.2 Low to Ground primary grounded	1G OHM		CS	
4.3 High to Low	5G OHM		CS	
				TEST REPEATED MAY 8/17
				CONFIRMED MAY 12, 2017
				TAP SET AT
				12.470 & C
				PHOTO ATTACHED

Attachments, No. of pages: _____

Accepted for Western Pacific Enterprises GP	This check sheet is authorized for use by:
Name: <u>Chris Hoestelma</u>	Lee Smith QA Manager
Signature: <u>[Signature]</u>	
Date: <u>April 26th /17</u>	

ATTENTION / AVERTISSEMENT

CAUTION

DE TRANSFORMATEUR DE TENSION
RISQUE DE CHANGEMENT DE TENSION
AVANT LE CHANGEMENT DE TENSION
RISQUE DE MORT
ATTENTION / AVERTISSEMENT
DE TRANSFORMATEUR DE TENSION
RISQUE DE CHANGEMENT DE TENSION
AVANT LE CHANGEMENT DE TENSION
RISQUE DE MORT

24940



1270

ATTENTION / AVERTISSEMENT

CAUTION

CAUTION
DE TRANSFORMATEUR DE TENSION
RISQUE DE CHANGEMENT DE TENSION
AVANT LE CHANGEMENT DE TENSION
RISQUE DE MORT
ATTENTION / AVERTISSEMENT
DE TRANSFORMATEUR DE TENSION
RISQUE DE CHANGEMENT DE TENSION
AVANT LE CHANGEMENT DE TENSION
RISQUE DE MORT



H1

H2

H3





WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Quality Assurance /
Quality Control**

Report No: _____

Date: May 20, 2017

No. of Pages: _____

Client: PWGSC

Additional Information: _____

Project No.: C847

Reference Document: DWG 8410

Project Name: EGD-SSES Standby Power Generation

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point	inspected* initials/date	
1.0 Equipment tag No.	<i>SW</i>			3/4 MVA Transformer Feeder to Existing 25/12SES Bus 1
2.0 Equipment description	<i>SW</i>			25KV Feeder CB 2 HV Cabinet
3.0 Visual Examination	<i>SW</i>			OK
4.0 Control Cables Meggered	<i>SW</i>			OK
5.0 Terminations (Control Wiring)	<i>SW</i>			
6.0 Cable Tagging	<i>SW</i>			
7.0 Control Cabinets Cleaned	<i>SW</i>			NEW INSTALLATION BY OTHERS
8.0 Terminations (High Voltage)	<i>SW</i>			
9.0 Proper Phasing	<i>SW</i>			Clockwise Rotation tested at secondary cut out blocks Confirmed by Prime Eng
10.0 Grounding	<i>SW</i>			NEW INSTALLATION BY OTHERS
11.0 Equipment Level	N/A			
12.0 Bolts Torqued	<i>SW</i>			
13.0 Signage	N/A			
14.0 Exterior of Equipment Cleaned	<i>SW</i>			
				Existing Bus Phase Rotation Clockwise Rotation tested at CB-19 secondary cut out blocks confirmed by Prime Eng

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Gord Webster
 Signature: *[Signature]*
 Date: May 20, 2017

Lee Smith
[Signature]
 QA Manager

SVF010.doc Rev 7 140601



FIELD SERVICE TRAVELLER CARD

(Work Instructions SV006, SV007)

A. IDENTIFICATION

C/O Number: C054107 Product Type: LOAD BANK LBO-C
W/O Number: W095114 Project Name/Desc.: ESQUIMAULT GEARHOUSE WORKS
Serial Number(s): W095113

NUMBER OF UNITS: (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

Type of Field Service Work (Refer to Work Order Acknowledgment and Service Report for specific details):

- [X] New Equipment Site Commissioning [] Field Service Warranty Repair
[] Other:

B. TEST PERSONNEL

Name: MARCO ABEL NORDELO Company/Title: Thomson Power Systems FIELD SERVICE TECH
Name: CHRIS HEESLERMAN Company/Title: WESTERN PACIFIC ENT. - PROJECT SUPERVISOR

C. TEST EQUIPMENT USED

DESCRIPTION: SERIAL NO.:
1. Digital Multimeter: Fluke 289 25480006 / T0309
2. Other:
3. Other:
4. Other:
5. Other:

D. VISUAL INSPECTION (EQUIPMENT AND INSTALLATION)

- 1. All control interconnection wiring is complete
2. All power cabling (as applicable) is complete
3. Separate conduit runs used for AC/DC & shielded conductors
4. All equipment grounding/bonds are connected
5. DC negative conductor is adequately grounded
6. Any essential missing equipment is installed
7. Any loose control wiring is isolated
8. All nameplates on and straight
9. CSA label is on equipment with correct ratings
10. Major devices checked for type, rating, size
11. Breakers/switches checked (amperage, trips)
12. Panel is clean from excessive dirt
13. "Wire for Only" devices are properly installed
14. Other:
15. Other: * OUTSIDE INSTALLATION

Table with 13 rows and 1 column. Header: VERIFIED (Tester Initials). Content: MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN

COMMENTS:

✓ NORMAL USE FOR OUTDOOR USE

E. MECHANICAL INSPECTION (CONTROL PANEL)

- 1. All field wiring connections on *terminal blocks* to be checked for tightness by pulling sharply with needle nose pliers
- 2. Check control panel door hinges, latch and lock mechanisms for free operation
- 3. Other: _____
- 4. Other: _____
- 5. Other: _____

VERIFIED
(Tester Initials)

MAN
MAN

COMMENTS:

F. ELECTRICAL INSPECTION (CONTROL PANEL SWITCHGEAR)

i) PRELIMINARY

- 1. Test equipment (as applicable) is connected correctly
- 2. All control switches are easily accessible
- 3. Any exposed high voltage connections are clearly identified
- 4. Confirm engine is ready to start
- 5. Confirm generator is ready to energize
- 6. Confirm all site personnel and associated equipment are ready

VERIFIED
(Tester Initials)

MAN
MAN
MAN
N/A
N/A
MAN

ii) VERIFICATION OF TEST (GENERATOR CONTROLS)

UNIT 1 OF 1 (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section NOT applicable

DC STATION SERVICE INSTALLED This section NOT applicable

BATTERY CHARGER	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Charger type: _____	
Charger operating correctly	
Charger float voltage: _____ VDC	
Charger equalize volt: _____ VDC	
Charger current limit: _____ ADC	
Other: _____	
Other: _____	

ENGINE CONTROLLER	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Controller model: _____	
Software version: _____	
Programming sheets verified	
Calibration of analog inputs	
Display contrast verified	

METERING	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
A.M. & A.M. selector switch	
F.M.	
V.M. & V.M. selector switch	
KWM	
PFM	
Transducers	
Other: _____	

ENGINE GAUGES	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
D.C. AM	
D.C. VM	
Oil pressure	
Water temperature	
Hourmeter	
Other: _____	

GOVERNOR EQUIPMENT	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Speed Control	
SAR	
Load Sharing Module	
Other: _____	

PROTECTIVE RELAYS	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Overvoltage: _____ VAC	
Undervoltage: _____ VAC	
Overcurrent: _____ AMPS	
Other: _____	
Other: _____	
Other: _____	
Other: _____	

VOLTAGE REGULATION	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Regulator	
VAR	
Var / Power factor controller	
Other: _____	

MISCELLANEOUS	TESTER (Initials)

iii) VERIFICATION OF TEST (TRANSFER SWITCH)

UNIT 1 OF 1 (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section NOT applicable

- 1. T/S motor operation
- 2. Limit switches
- 3. Breaker toggles
- 4. Indication lights
- 5. Test switches
- 6. Auxiliary contacts
- 7. Linkage adjustments (if required)
- 8. Manual operation handle
- 9. Controller program settings verified per Programming Sheets
- 10. Display contrast verified
- 11. Other: _____
- 12. Other: _____

VERIFIED
(Tester Initials)

iv) VERIFICATION OF TEST (SYNCHRONIZING / PARALLELING)

UNIT 1 OF 1 (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section NOT applicable

- 1. Phase rotation check
- 2. Sync scope phasing correct
- 3. Sync lights phasing correct
- 4. Sync check relay operation
- 5. Sync check relay setting: _____ % V
- 6. Unit selector (25CS)
- 7. Auto synchronizer functional
- 8. Manual sync control
- 9. Dead bus bypass
- 10. KW loadsharing functional
- 11. KVAR loadsharing functional
- 12. KVAR (droop bypass) for single unit functional
- 13. Reverse power relay trip setting: _____ kW
- 14. Reverse power relay time setting: _____ Sec
- 15. Other: _____
- 16. Other: _____
- 17. Other: _____

VERIFIED
(Tester Initials)

v) VERIFICATION OF TEST (PROGRAMMABLE LOGIC CONTROLLER)

UNIT _____ OF _____ (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section **NOT** applicable

- 1. Software loaded and verified
- 2. Software revision number: _____
- 3. Data communication
- 4. Analog I/O cards
- 5. Verify transducer input calibrations
- 6. UPS (battery backup)
- 7. Sequence of operation (verified)
- 8. Operator interface: Display
- 9. _____ Keypad
- 10. Cables/connectors (supplied)
- 11. Other: _____

VERIFIED
(Tester Initials)

vi) VERIFICATION OF TEST (CIRCUIT INTERRUPTERS)

This section **NOT** applicable

Unit No.	Model No.	Trip Unit (Initials/A)	Charge Motor (Initials/V)	Shunt Trip (Initials/V)	Settings	TRIP/CLOSE		Lugs (Initials)	Fixed or Drawout (Specify)
						Manual (Initials)	Auto (Initials)		
1. GEN 1									
2. GEN 2									
3. GEN 3									
4.									
5.									
6.									
7.									

8. Interlocks: Electrical (Initials) Mechanical (Initials) Key No.

9. Breakers set as per Coordination Study (Initials)

This item **NOT** applicable

COMMENTS:

X Ple PART OF W 095118 GCS 2200 SW. IN GEAR.

G. VERIFICATION OF FINAL TEST PROCEDURE

1. Standard Testing Procedure: (Refer to attached Testing Procedure Form)

- PT 007 (GCS)
- PT 004 (UCS)
- PT 001 (TS 850)
- PT 001 (TS 890)

- 2. Other: TESTED FAN ROTATION W. 3 GON
- 3. Other: TESTED HI TEMP SHUTDOWN
- 4. Other: TESTED LOW FLOW SHUTDOWN
- 5. Other: _____
- 6. Other: _____
- 7. Other: _____

VERIFIED
(Tester Initials) (Date)

<u>MAN</u>	<u>APRIL 28, 2017</u>
<u>MAN</u>	<u>APRIL 28, 2017</u>
<u>MAN</u>	<u>APRIL 28, 2017</u>

H. CONTROL DEVICE SETTINGS

All control device settings verified (Refer to attached Device Setting Form)

SETTINGS:

VERIFIED
(Tester Initials) (Date)

<u>MAN</u>	<u>APRIL 28, 2017</u>
------------	-----------------------

I. CERTIFICATION

CONFIRMATION of EQUIPMENT CERTIFICATION: (check appropriate box)

- CSA Standard: _____
- NRTL/C Standard: _____
- Other: CSA LR 65859

VERIFIED
(Tester Initials) (Date)

<u>MAN</u>	<u>APRIL 28, 2017</u>

J. SPECIAL REQUIREMENTS VERIFICATION

REQUIREMENTS:

VERIFIED
(Tester Initials) (Date)

COMMENTS:

K. FINAL INSPECTION

VERIFIED

Traveler card completed correctly	(Tester Initials) <i>MAN</i>	(Date) APRIL 28, 2017
-----------------------------------	------------------------------	-----------------------

No deficiencies (unless listed below)	(Tester Initials) <i>MAN</i>	(Date) APRIL 28, 2017
---------------------------------------	------------------------------	-----------------------

DEFICIENCIES: Refer to attached Deficiency List
 None

Item No.	Description	Action By	Due Date	RECTIFIED	
				(Tester Initials)	(Date)

COMMENTS / RECOMMENDATIONS: Refer to attached detailed Service Report)

* ALL AUTO FUNCTIONS OF THE LOAD BANK TESTED VIA HMI FOR PROJECT W095112

L. CUSTOMER WITNESS TEST / VALIDATION

Commissioning / STARTUP BY: MARCO-ABE NORDLO FIELD SERVICE TECHNICIAN <i>(Technician Name/Title)</i>	(Tester Signature) <i>[Signature]</i>	(Date) APRIL 28, 2017
--	---------------------------------------	-----------------------

Witness Tested By: CHRIS HEBSTELMAN <i>(Customer Name/Title)</i>	(Witness Signature) <i>[Signature]</i>	(Date) APRIL 28 th / 17
---	--	------------------------------------



FIELD SERVICE TRAVELLER CARD

(Work Instructions SV006, SV007)

A. IDENTIFICATION

C/O Number: C-054107 Product Type: GCS 2200
W/O Number: W 095114 Project Name/Desc.: ESCQUIMALT GRADING DOCKS
Serial Number(s): W1095112

NUMBER OF UNITS: (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

Type of Field Service Work (Refer to Work Order Acknowledgment and Service Report for specific details):

- Checked: New Equipment Site Commissioning
Field Service Warranty Repair
Other:

B. TEST PERSONNEL

Name: MARCO ABEL NORRIS Company/Title: THOMSON POWER SYSTEMS
Name: CHRIS HEESTERMAN Company/Title: WESTERN PACIFIC ENTERPRISE - PROJECT SUPERVISOR

C. TEST EQUIPMENT USED

DESCRIPTION: SERIAL NO.:
1. Digital Multimeter: FLUKE 289 25480006 / TO 309
2. Other:
3. Other:
4. Other:
5. Other:

D. VISUAL INSPECTION (EQUIPMENT AND INSTALLATION)

- 1. All control interconnection wiring is complete
2. All power cabling (as applicable) is complete
3. Separate conduit runs used for AC/DC & shielded conductors
4. All equipment grounding/bonds are connected
5. DC negative conductor is adequately grounded
6. Any essential missing equipment is installed
7. Any loose control wiring is isolated
8. All nameplates on and straight
9. CSA label is on equipment with correct ratings
10. Major devices checked for type, rating, size
11. Breakers/switches checked (amperage, trips)
12. Panel is clean from excessive dirt
13. "Wire for Only" devices are properly installed
14. Other:
15. Other:

Table with 15 rows for 'VERIFIED (Tester Initials)'. Handwritten initials: MAN, N/A, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, MAN, N/A.

COMMENTS:

E. MECHANICAL INSPECTION (CONTROL PANEL)

1. All field wiring connections on *terminal blocks* to be checked for tightness by pulling sharply with needle nose pliers
2. Check control panel door hinges, latch and lock mechanisms for free operation
3. Other: _____
4. Other: _____
5. Other: _____

VERIFIED
(Tester Initials)

MAN
MAN

COMMENTS:

F. ELECTRICAL INSPECTION (CONTROL PANEL SWITCHGEAR)

i) PRELIMINARY

1. Test equipment (as applicable) is connected correctly
2. All control switches are easily accessible
3. Any exposed high voltage connections are clearly identified
4. Confirm engine is ready to start
5. Confirm generator is ready to energize
6. Confirm all site personnel and associated equipment are ready

VERIFIED
(Tester Initials)

MAN
MAN
N/A
MAN
MAN
MAN

ii) VERIFICATION OF TEST (GENERATOR CONTROLS)

UNIT 1 OF 1 (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section NOT applicable

DC STATION SERVICE INSTALLED This section NOT applicable

BATTERY CHARGER	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Charger type: _____	
Charger operating correctly	
Charger float voltage: _____ VDC	
Charger equalize volt: _____ VDC	
Charger current limit: _____ ADC	
Other: _____	
Other: _____	

ENGINE CONTROLLER	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Controller model: _____	
Software version: _____	
Programming sheets verified	
Calibration of analog inputs	
Display contrast verified	

METERING	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
A.M. & A.M. selector switch	MAN
F.M.	MAN
V.M. & V.M. selector switch	MAN
KWM	MAN
PFM	MAN
Transducers	
Other: _____	

ENGINE GAUGES	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
D.C. AM	MAN
D.C. VM	MAN
Oil pressure	N/A
Water temperature	N/A
Hourmeter	N/A
Other: _____	

GOVERNOR EQUIPMENT	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Speed Control	MAN
SAR	N/A
Load Sharing Module	MAN
Other: _____	

PROTECTIVE RELAYS	TESTER (Initials)
<input checked="" type="checkbox"/> This section <u>NOT</u> applicable	
Overvoltage: _____ VAC	
Undervoltage: _____ VAC	
Overcurrent: _____ AMPS	
Other: _____	
Other: _____	
Other: _____	
Other: _____	

VOLTAGE REGULATION	TESTER (Initials)
<input type="checkbox"/> This section <u>NOT</u> applicable	
Regulator	MAN
VAR	MAN
Var / Power factor controller	MAN
Other: _____	

MISCELLANEOUS	TESTER (Initials)

iii) VERIFICATION OF TEST (TRANSFER SWITCH)

UNIT 1 OF 1 (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section NOT applicable

VERIFIED
(Tester Initials)

1. T/S motor operation
2. Limit switches
3. Breaker toggles
4. Indication lights
5. Test switches
6. Auxiliary contacts
7. Linkage adjustments (if required)
8. Manual operation handle
9. Controller program settings verified per Programming Sheets
10. Display contrast verified
11. Other: _____
12. Other: _____

iv) VERIFICATION OF TEST (SYNCHRONIZING / PARALLELING)

UNIT 1 OF 1 (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section NOT applicable

VERIFIED
(Tester Initials)

1. Phase rotation check *
2. Sync scope phasing correct *
3. Sync lights phasing correct *
4. Sync check relay operation *
5. Sync check relay setting: ± 5 % V
6. Unit selector (25CS)
7. Auto synchronizer functional *
8. Manual sync control
9. Dead bus bypass
10. KW loadsharing functional
11. KVAR loadsharing functional
12. KVAR (droop bypass) for single unit functional
13. Reverse power relay trip setting: 150 kW
14. Reverse power relay time setting: 3 Sec
15. Other: _____
16. Other: _____
17. Other: _____

MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN

* PHASE ROTATION / SYNC TESTED GEN TO GEN
UTILITY SYNC/ROTATION STILL NOT AVAILABLE AT
TIME OF TESTING

v) VERIFICATION OF TEST (PROGRAMMABLE LOGIC CONTROLLER)

UNIT 1 OF 1 (NOTE: For multiple sync panels, attach additional test sheets 3, 4 & 5 as required.)

This section NOT applicable

VERIFIED
(Tester Initials)

1. Software loaded and verified
2. Software revision number: APRIL 28, 2017
3. Data communication
4. Analog I/O cards
5. Verify transducer input calibrations
6. UPS (battery backup)
7. Sequence of operation (verified) **
8. Operator interface: Display
9. Keypad
10. Cables/connectors (supplied)
11. Other: _____

MAN
MAN
MAN
MAN
MAN
MAN
MAN
MAN
N/A
MAN

vi) VERIFICATION OF TEST (CIRCUIT INTERRUPTERS)

This section NOT applicable

Unit No.	Model No.	Trip Unit (Initials/A)	Charge Motor (Initials/V)	Shunt Trip (Initials/V)	Settings	TRIP/CLOSE		Lugs (Initials)	Fixed or Drawout (Specify)
						Manual (Initials)	Auto (Initials)		
1. GEN 1									
2. GEN 2									
3. GEN 3									
4.									
5.									
6.									
7.									

8. Interlocks: Electrical (Initials) MAN Mechanical (Initials) / Key No. _____

9. Breakers set as per Coordination Study (Initials) _____

This item NOT applicable **

COMMENTS:

** SEQUENCE OF ops TESTED ONLY FOR MANUAL OPERATIONS
& AUTO LOAD BANK TESTING TESTING INCLUSIVE OF SYNC
& LOAD SWBLE.

** (COORDINATION STUDY BY OTHERS (THIRD PARTY)
PROTECTION RELAY LOADED WITH MINIMUM WORKING PARAMETERS

G. VERIFICATION OF FINAL TEST PROCEDURE

1. Standard Testing Procedure: (Refer to attached Testing Procedure Form)

- PT 007 (GCS) * * * *
- PT 004 (UCS)
- PT 001 (TS 850)
- PT 001 (TS 890)

- 2. Other: _____
- 3. Other: _____
- 4. Other: _____
- 5. Other: _____
- 6. Other: _____
- 7. Other: _____

VERIFIED	
(Tester Initials)	(Date)
MAN	APRIL 28, 2014

* * * * * TESTED ONLY IN MANUAL & AUTO LOAD BANK

H. CONTROL DEVICE SETTINGS

All control device settings verified (Refer to attached Device Setting Form)

SETTINGS:

VERIFIED	
(Tester Initials)	(Date)
MAN	APRIL 28, 2014

VERIFICATION UNDERGOING WILL BE COMPLETED WHEN FULL COMMISSIONING IS COMPLETED

I. CERTIFICATION

CONFIRMATION of EQUIPMENT CERTIFICATION: (check appropriate box)

- CSA Standard: 22.2 # 14
- NRTL/C Standard: _____
- Other: _____

VERIFIED	
(Tester Initials)	(Date)
MAN	APRIL 28, 2014

J. SPECIAL REQUIREMENTS VERIFICATION

REQUIREMENTS:

VERIFIED	
(Tester Initials)	(Date)

COMMENTS:

K. FINAL INSPECTION

VERIFIED

Traveler card completed correctly	(Tester Initials) APRIL 28, 2017	(Date) MAN
No deficiencies (unless listed below)		

DEFICIENCIES: Refer to attached Deficiency List
 None

Item No.	Description	Action By	Due Date	RECTIFIED (Tester Initials)	(Date)
	SEE COMMENTS BELOW	WPE/Thomson			

COMMENTS / RECOMMENDATIONS: Refer to attached detailed Service Report

- COMPLETE INTERCONNECTIONS AS PER APPROVED DRAWS ARE NOT COMPLETED TO DATE
- COMPLETE SCADA COMMUNICATION IS NOT COMPLETED TO DATE
- MAIN 25 KV INTERCONNECTIONS ARE NOT COMPLETED TO DATE
- MAIN BUS BREAKER CANNOT BE CLOSED AT THIS MOMENT
- TESTED ONLY MANUAL OPERATION OF THE GENERATORS AS WELL AS AUTO FUNCTIONS WITH LOAD BANK
- REMOVAL CREW FOR BUS BREAKER NOT AVAILABLE TO DATE

L. CUSTOMER WITNESS TEST / VALIDATION

Commissioning / MAINT - ABEL NORDO STARTUP BY: FIELD SERVICE TECHNICIAN <small>(Technician Name/Title)</small>	VERIFIED (Tester Signature) 	(Date) APRIL 28, 2017
Witness Tested By: CHRIS HEESTERMAN <small>(Customer Name/Title)</small>	(Witness Signature) 	(Date) APRIL 28/17

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112... REV.0 17/06/05

SITE EQUIPMENT TO BE TESTED:

Ref #	Equipment Name	Manufacture
W-095112	GCS 2200 Generator Control Panel	Thomson Power Systems
W-095113	LBO-1000H-600V-3-C Load Bank	Thomson Power Systems
25/12SES	Service Entrance Substation (SES) Switchgear	PRIME ENGINEERING
G1/G2/G3	3 x 725kW, 600V Engine Generator Sets	Kohler

SITE TEST DATE(S): APRIL 7, 2017 – MAY 20, 2017 (SEE SUMMARY PG 2)

TEST WITNESS (If Applicable):

NAME	COMPANY	TITLE
<u>Marco Nardio</u>	<u>Thomson Power</u>	<u>Field Service Tech</u>
<u>David Engleman</u>	<u>Thomson Power</u>	<u>Field Service Tech</u>
_____	_____	_____
_____	_____	_____

TEST VALIDATION:

Tests Verified to be Acceptable (except as noted)

NAME	INITIALS
_____	_____
_____	_____
_____	_____

COMMENTS:

**Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System**

C-054107, W-095112...

REV.0

17/06/05

Summary of Site Trip Work:

Date of Visit	Description of Work
<ul style="list-style-type: none"> April 7/2017 	<ul style="list-style-type: none"> The purpose of this trip was to perform on site wire tugs and prepare for DC power but status signals were not completed.
<ul style="list-style-type: none"> April 10-13/2017 	<ul style="list-style-type: none"> The three days were allotted for Generator control testing, voltage checks and syncing and using the load bank to test load sharing between Generators. Many problems on site due to sync voltage reading were not installed in the correct locations, many wires were left to connect us to the Prime gear.
<ul style="list-style-type: none"> April 24-26/2017 	<ul style="list-style-type: none"> This trip was meant to validate all deficiencies integrating the system, some wires going to the BCH-2, Gen tie were pulled short forcing junction points. HMI updates with load names and minor mods to the PLC program occupied the remaining time.
<ul style="list-style-type: none"> April 29/2017 	<ul style="list-style-type: none"> Shutdown work was canceled but meetings were arranged for new plan of action. Coordination with Prime regarding the sync signals took the rest of the time.
<ul style="list-style-type: none"> May 19-20 	<ul style="list-style-type: none"> During this trip a Marco conducted training with on site operators. After, status checks for all breakers on Primes gear were completed in addition to open close. Discussing terms of facilitating the customer to do tests off line and how to achieve that concluded our visit.

**Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System**

C-054107, W-095112...

REV.0

17/06/05

Table of Contents

1. Physical Inspection.....	5
2. Operational Sequences.....	8
2.1. Automatic Logic Test Scenarios.....	8
2.2. AUTO - Utility Failure and Retransfer.....	8
2.3. START - Generator Static Test.....	9
2.4. TEST- Site Load Test.....	9
2.4.1. Utility DND Preferred.....	9
2.4.2. Utility BCH-1 Preferred.....	9
2.4.3. Utility BCH-2 Preferred.....	10
2.4.4. Utility BCH-1 + BCH-2 Preferred.....	10
2.4.5. Generator Fail During Test.....	11
2.5. Load Bank Control.....	11
2.5.1. PLC 'Manual Steps' Control.....	11
2.5.2. PLC 'Optimum Load' Control.....	11
2.6. Generator Load Demand.....	12
2.6.1. Minimum Run Time.....	12
2.6.2. Reducing Generator Capacity.....	12
2.6.3. Increasing Generator Capacity.....	12
2.6.4. Total Anticipated Load.....	12
2.6.5. N+1 Redundancy.....	13
2.6.6. Replacing Failed Generators.....	13
2.6.7. Generator Low Fuel Alarm.....	13
2.7. Load Shed.....	13
3. Communications.....	15
3.1. Device Configuration.....	15
3.2. PSS Write.....	16
3.3. PSS Read.....	16

**Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System**

C-054107, W-095112...

REV.0

17/06/05

4. Additional Tests	17
5. SAT Test Notes, Comments or Observations	18

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112... REV.0 17/06/05

1. Physical Inspection

The following sections outline the physical details to be inspected on each piece of equipment.

VERIFIED

1.1. Nameplates on 5 Section GCS 2200 SWBD (per drawing W-095112-010A/020A)

Section 1.....	<input checked="" type="checkbox"/>
Section 2.....	<input checked="" type="checkbox"/>
Section 3.....	<input checked="" type="checkbox"/>
Section 4.....	<input checked="" type="checkbox"/>
Section 5.....	<input checked="" type="checkbox"/>

VERIFIED

1.2. Controls/Instrumentation on 5 Section GCS 2200 SWBD (per drawing W-095112-010A)

Section 1.....	<input checked="" type="checkbox"/>
Analog Metering / Switches	
Digital Meter	
Gen Protection Relay / 86	
Generator Controls	
Breaker Open / Close	
Sync / Close	
Test Blocks TB1/2	
Section 2.....	<input checked="" type="checkbox"/>
Analog Metering / Switches	
Digital Meter	
Gen Protection Relay / 86	
Generator Controls	
Breaker Open / Close	
Sync / Close	
Test Blocks	
Section 3.....	<input checked="" type="checkbox"/>
Analog Metering / Switches	
Digital Meter	
Gen Protection Relay / 86	

**Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System**

C-054107, W-095112...

REV.0

17/06/05

Generator Controls
Breaker Open / Close
Sync / Close
Test Blocks

Section 4.....

Analog Metering / Switches
Digital Meter
Gen Protection Relay / 86
Generator Controls
Breaker Open / Close
Sync / Close
Test Blocks

Section 5.....

Sync Metering VMs/FMs
Sync Switch (SW3)
System Control Switch (Auto/Man)
Transition Mode Selector (SW4)
Breaker Controls 25/SES-1
Breaker Controls 25/SES-2
Breaker Controls 25/SES-3
Breaker Controls 25/SES-4
Breaker Controls 25/SES-5
Lock Out Relay

D. VISUAL INSPECTION (EQUIPMENT AND INSTALLATION)

1.

(Tester Initials)

1. All control interconnection wiring is complete	DE
2. All power cabling (as applicable) is complete	DE
3. Separate conduit runs used for AC/DC & shielded conductors	DE
4. All equipment grounding/bonds are connected	DE
5. DC negative conductor is adequately grounded	DE
6. Any essential missing equipment is installed	DE
7. Any loose control wiring is isolated	DE
8. All nameplates on and straight	DE
9. CSA label is on equipment with correct ratings	DE
10. Major devices checked for type, rating, size	DE
11. Breakers/switches checked (amperage, trips)	DE
12. Panel is clean from excessive dirt	DE

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System

C-054107, W-095112... REV.0 17/06/05

13. "Wire for Only" devices are properly installed	DS
14. Othe r:	
15. Othe r:	

COMMENTS:

E. MECHANICAL INSPECTION (CONTROL PANEL)

	(Tester Initials)
1. All field wiring connections on <i>terminal blocks</i> to be checked for tightness by pulling sharply with needle nose pliers	DS
2. Check control panel door hinges, latch and lock mechanisms for free operation	DS
3. Other:	
4. Other:	
5. Other:	

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System

C-054107, W-095112... REV.0 17/06/05

2. Operational Sequences

All automatic control functions shall be site tested using the HMI. All combinations of equipment operation shall be simulated to test the PLC control functions.

2.1. Automatic Logic Test Scenarios

The following sections outline the automatic testing scenarios, with Pass/Fail results and corrective actions or comments where applicable.

Each section refers to the Sequence of Operation section that fully describes the intended operation. For each sequence, enter a check (√) next to each step as it executes successfully.

For all operations, HMI interaction is with the S2400 software.

2.2. AUTO - Utility Failure and Retransfer

Sequence of Operation - System begins as per section 4.1 Utility failure described in Section 4.2. Utility retransfer described in section 4.3.

DND Preferred Utility

- Utility Failure
- Utility Retransfer (Open Transition / Manual Retransfer)
- Utility Retransfer (Open Transition / Auto Retransfer)
- Utility Retransfer (Closed Transition / Manual Retransfer)
- Utility Retransfer (Closed Transition / Auto Retransfer)

BCH-1 Preferred Utility

- Utility Failure
- Utility Retransfer (Open Transition / Manual Retransfer)
- Utility Retransfer (Open Transition / Auto Retransfer)
- Utility Retransfer (Closed Transition / Manual Retransfer)
- Utility Retransfer (Closed Transition / Auto Retransfer)

BCH-2 Preferred Utility

- Utility Failure
- Utility Retransfer (Open Transition / Manual Retransfer)

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112... REV.0 17/06/05

- Utility Retransfer (Open Transition / Auto Retransfer)
- Utility Retransfer (Closed Transition / Manual Retransfer)
- Utility Retransfer (Closed Transition / Auto Retransfer)

BCH-1 + BCH-2 Preferred Utility

- Utility Failure
- Utility Retransfer (Open Transition / Manual Retransfer)
- Utility Retransfer (Open Transition / Auto Retransfer)
- Utility Retransfer (Closed Transition / Manual Retransfer)
- Utility Retransfer (Closed Transition / Auto Retransfer)

2.3. START - Generator Static Test

Sequence of Operation – Section 4.4

- Control Switch to START.....
- Control Switch to AUTO

2.4. TEST- Site Load Test

Sequence of Operation – Section 4.5

2.4.1. Utility DND Preferred

Open Transition

- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO
- Confirm transfer to utility.....

Closed Transition

- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO
- Confirm transfer to utility.....

2.4.2. Utility BCH-1 Preferred

Open Transition

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System

C-054107, W-095112... REV.0 17/06/05

- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO
- Confirm transfer to utility.....
- Closed Transition
- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO
- Confirm transfer to utility.....

2.4.3. Utility BCH-2 Preferred

- Open Transition
- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO
- Confirm transfer to utility.....
- Closed Transition
- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO
- Confirm transfer to utility.....

2.4.4. Utility BCH-1 + BCH-2 Preferred

- Open Transition
- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO
- Confirm transfer to utility.....
- Closed Transition
- Control Switch to TEST
- Confirm transfer to generators.....
- Control Switch to AUTO

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112... REV.0 17/06/05

Confirm transfer to utility.....

2.4.5. Generator Fail During Test

Control Switch to TEST

Confirm transfer to generators.....

Shutdown all generators.....

Confirm automatic transfer to utility

2.5. Load Bank Control

Sequence of Operation – Section 4.7

2.5.1. PLC 'Manual Steps' Control

Manually run generators to energize the generator bus.

Use the 'CLOSE' buttons to energize load steps.....

Use the 'OPEN' buttons to de-energize load steps

2.5.2. PLC 'Optimum Load' Control

- Fail a utility so the generators take plant load.
- Set the 'Optimum Gen Load (%)' to 85%.
- Take note of the resolved 'Optimum Load' in kW as noted on the load bank section of the SLD screen.
- Simulate the total generator kW by adjusting the individual generator 4-20mA kW signals
- Steps will be added or removed until the total generator kW is within 50kW of the 'Optimum Load'.

Total generator kW level below 'Optimum Load' kW. Add steps

Total generator kW level above 'Optimum Load' kW. Remove steps...

- All load steps will be quickly removed in the following situations:

Load demand begins timing to remove a generator.....

PSS indicates anticipated load is not online yet.....

Utility retransfer initiated

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112... REV.0 17/06/05

2.6. Generator Load Demand

Sequence of Operation – Section 4.8

- Set generator priorities G1=1, G2=2, G3=3, G4=4
- Load Demand – Enable
- N+1 Redundancy – Disable (will enable below)
- Low Fuel Action – Replace Generator
- Gen Alarm Action – Replace Generator

2.6.1. Minimum Run Time

- Fail utility (transfer to generators).....
- Verify that all available generators close to the bus

2.6.2. Reducing Generator Capacity

- Decrease generator bus load below the 'stop' setpoint
- After delay times out, verify G4 leaves the bus
- After another delay times out, verify G3 leaves the bus
- After another delay times out, verify G2 leaves the bus
- Verify G1 remains on the bus regardless of bus load

2.6.3. Increasing Generator Capacity

- Increase generator bus load above the 'start' setpoint
- After delay times out, verify G2 comes online
- Maintain bus load so that no further generators come online

2.6.4. Total Anticipated Load

- Via Modscan, apply 1000kW 'Main Dewatering Pump' load.....
- Verify G2 comes online; G3 may come online if initial load was high....
- Via Modscan, ensure to remove the 1000kW anticipated load.....
- Repeat for 'Auxiliary Dewatering Pump' load
- Repeat for 'Travelling Crane' load
- Repeat for 'Air Compressor' load

**Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System**

C-054107, W-095112...

REV.0

17/06/05

Repeat for 'Building Load' load.....

2.6.5. N+1 Redundancy

Note the number of online generators. Enable N+1 Redundancy.

One additional generator is brought online.....

2.6.6. Replacing Failed Generators

Cause a 'common shutdown' on G2.....

Verify G2 breaker opens and generator shuts down

Verify that G3 starts and comes online.....

Remove and reset the 'common shutdown' on G2.....

Verify G2 starts and comes online.....

Once G2 is online, verify G3 leaves the bus.....

2.6.7. Generator Low Fuel Alarm

Simulate the fuel level via Modscan communications.

Cause a low fuel alarm on G2

Verify that G3 starts and comes online.....

Verify G2 breaker opens and generator shuts down

Remove and reset the low fuel alarm on G2

Verify G2 starts and comes online.....

Once G2 is online, verify G3 leaves the bus.....

2.7. Load Shed

Sequence of Operation – Section 4.9

- Monitor the applicable bits and values via Modscan (Modbus Master)
- Fail utility to force plant load to generators

Shed on Dead Bus

Shed on Overload

Shed on Under frequency.....

**Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System**

C-054107, W-095112...

REV.0

17/06/05

Live analog values

**Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System**

C-054107, W-095112...

REV.0

17/06/05

3. Communications

3.1. Device Configuration

Confirm all devices have been configured with the proper IP / subnet address. If correct, enter a check (✓) in the test form column.

<i>Ethernet HMI</i>			IP Address	Result Pass(✓) Fail(x)
<i>Subnet 255.255.255.0</i>				
<i>Default Gateway 192.168.250.3</i>				
PLC CPU	20.019	1756-L72/B		
PLC Ethernet	10.007	1756-EN2T/D	192.168.250.1	
PLC Modbus	Prosoft	MVI56-MNET	192.168.250.2	
HMI	IEI	PPC5190	192.168.250.3	
Gen 1 DMS	Schneider	ION-7650	192.168.250.11	
Gen 2 DMS	Schneider	ION-7650	192.168.250.12	
Gen 3 DMS	Schneider	ION-7650	192.168.250.13	
Gen 4 DMS	Schneider	ION-7650	192.168.250.14	
Load Bank DMS	Schneider	PM8240	192.168.250.15	n/a
Gen 1 700G	SEL	700G	192.168.250.21	
Gen 2 700G	SEL	700G	192.168.250.22	
Gen 3 700G	SEL	700G	192.168.250.23	
Gen 4 700G	SEL	700G	192.168.250.24	
<i>Ethernet Woodward</i>			IP Address	
<i>Subnet 255.255.255.0</i>				
Gen 1 DSLC-2	Woodward	DSLCL-2	192.168.0.1	
Gen 2 DSLC-2	Woodward	DSLCL-2	192.168.0.2	
Gen 3 DSLC-2	Woodward	DSLCL-2	192.168.0.3	
Gen 4 DSLC-2	Woodward	DSLCL-2	192.168.0.4	
DND Utility MSLC-2	Woodward	MSLCL-2	192.168.0.33	
BCH-1 Utility MSLC-2	Woodward	MSLCL-2	192.168.0.34	
BCH-2 Utility MSLC-2	Woodward	MSLCL-2	192.168.0.35	
Gen Main MSLC-2	Woodward	MSLCL-2	192.168.0.36	

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112... REV.0 17/06/05

3.2. PSS Write

As per the table in the Sequence of Operations section 8.1, use Modscan to connect a remote PC to write each value into the PLC. If confirmed, enter a check (√) in the test form column.

PSS Write

3.3. PSS Read

As per the table in the Sequence of Operations section 8.2, use Modscan to connect a remote PC to read values from the PLC. If confirmed, enter a check (√) in the test form column.

PSS Read

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System

C-054107, W-095112... REV.0 17/06/05

4. Additional Tests

- DND breaker in TEST open/close/status
- BCH-1 breaker in TEST open/close/status
- BCH-2 breaker in TEST open/close/status
- Gen Tie in TEST open/close/status
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System

C-054107, W-095112...

REV.0

17/06/05

5. SAT Test Notes, Comments or Observations

No deficiencies (unless listed below)

DEFICIENCIES: Refer to attached Deficiency List)

None

Item No.	Description	Action By	Due Date	Rectified (Tester Initials)	(Date)

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112... REV.0 17/06/05

COMMENTS / RECOMMENDATIONS: Refer to attached detailed Service Report)

further site integration testing to be completed

WITNESS TEST / VALIDATION

	VERIFIED (Tester Signature)	(Date)
Site Tested By: <i>(Technician Name/Title)</i>		

----- *If Applicable* -----

	(Witness Signature)	(Date)
Witness Tested By: <i>(Customer Name/Title)</i>		



Document Ref: 1.0

**Esquimalt Graving Dock: Standby
Generation SCADA testing**
Q2C: 39022265-001/002

Date: 29/05/2017

Revision: 1.0

Branch office:

Schneider Electric Canada, Inc.
Energy Management and Sustainability Services
2195 Keating Cross Road
Canada V8M 2A5
Tel: 250-652-7100

Main office:

Schneider Electric Canada, Inc.
5985 McLaughlin Road
Mississauga, ON L5R 1B8
Tel: 1-800-565-6699
www.schneider-electric.com

Revision no.	Date	Comments
1.0	May 29, 2017	Initial document

Table of Contents

Table of Contents **3**
Table of Figures **Error!**
Bookmark not defined.
1 Introduction **3**
2 TSC register reads/write..... **4**
3 Load Restoration Simulation **10**

1 Introduction

On March 20th, 2017 a scheduled shutdown was performed at the Esquimalt Graving Dock in order to run simulations on the TCS system and load restoration of breaker. None of SES breakers other than the DND and main generator breakers were operated in this test. Testing on PSS side was limited to simulating the sequence of events and sending reclosure commands to the breakers.

A test function was written that when enabled will disable the live load restoration functions so that tests and simulations can be performed.

The information below is limited to tests and simulations performance on the PSS.

This is document is not a configuration report and it will only contain

2 TSC register reads/write

The table below summarized the testing of the register tags read from the TCS and registers that are written to the TCS by the EGD SCADA system. Only select registers a written to the TCS system for use of managing the generation capacity. No other control functions

An “ok” entry indicates data point is read correctly comparing to the TCS HMI. While an “N/A” value indicates that testing for this tag was not available or no test was able to be done at the time.

Tag	Label	Register Test
DND\Breaker_Closed	@(Utility DND Breaker Closed)	Ok
DND\Fail_Time	@(Utility DND Fail Time)	Ok: read but value does not change
DND\Fail_to_Close	@(Utility DND Fail to Close)	Ok
DND\Fail_to_Open	@(Utility DND Fail to Open)	n/a
DND\Fail_to_Unload	@(Utility DND Fail to Unload)	n/a
DND\kW	@(Utility DND kW)	Ok: read but value does not change
DND\MSLC_Alarm	@(Utility DND MSLC Alarm)	Ok
DND\Out_of_Limits	@(Utility DND Out of Limits)	Ok
DND\Preferred	@(Utility DND Preferred)	Ok
DND\Protection_Tripped	@(Utility DND Protection Tripped)	Ok
DND\Retransfer_Time	@(Utility DND Retransfer Time)	Ok
DND\Sync_Attempts	@(Utility DND Sync Attempts)	Ok
DND\Sync_Output	@(Utility DND Synchronize Output)	Ok: read but value does not change
DND\Sync_Time	@(Utility DND Sync Time)	Ok: read but value does not change
DND\utility_failed	@(Utility DND Utility Failed)	Ok: read but value does not change
DND\Utility_NA	@(Utility DND N/A)	Ok
GENBUS\capacity_online_gens	@(600V Gen Bus Capacity of Online Gens)	Ok
GENBUS\gen_bus_load	@(600V Gen Bus Load)	Ok
GENBUS\gen_bus_load_perc	@(600V Gen Bus Load %)	Ok
GENBUS\gen_bus_reserve	@(600V Gen Bus Reserve kW)	Ok
GENBUS\HMI_load_dmd_dly_strt	@(600V Gen Bus Load Dmd HMI Load Dmd Dly Strt)	Ok
GENBUS\HMI_load_dmd_im_start	@(600V Gen Bus Load Dmd HMI Load Dmd Im Start)	Ok
GENBUS\HMI_load_dmd_stop	@(600V Gen Bus Load Dmd HMI Load Dmd Stop)	Ok
GENBUS\HMI_load_dmd_stop_time	@(600V Gen Bus Load Dmd HMI Load Dmd Stop Time)	Ok
GENBUS\HMI_load_dmd_strt_dly_t	@(600V Gen Bus Load Dmd HMI Load Dmd Dly Strt T)	Ok
GENBUS\load_shed_loads_shed	@(600V Gen Bus Load Shed Loads have been Shed)	Ok
GENBUS\load_shed_on_dead_bus	@(600V Gen Bus Load Shed Load Shed on Dead Bus)	Ok

GENBUS\load_shed_on_overload	@(600V Gen Bus Load Shed Load Shed on Overload)	Ok
GENBUS\load_shed_on_under_freq	@(600V Gen Bus Load Shed Load Shed on Under F)	Ok
GENBUS\num_gens_online	@(600V Gen Bus No of Generators Online)	Ok
LOADBANK\ALARM	@(Load Bank Alarm)	Ok
LOADBANK\DUMPOP	@(Load Bank Dump Output)	Ok
LOADBANK\ENLST1	@(Load Bank Energize Load Step 1)	Ok
LOADBANK\ENLST10	@(Load Bank Energize Load Step 10)	Ok
LOADBANK\ENLST11	@(Load Bank Energize Load Step 11)	Ok
LOADBANK\ENLST12	@(Load Bank Energize Load Step 12)	Ok
LOADBANK\ENLST13	@(Load Bank Energize Load Step 13)	Ok
LOADBANK\ENLST14	@(Load Bank Energize Load Step 14)	Ok
LOADBANK\ENLST15	@(Load Bank Energize Load Step 15)	Ok
LOADBANK\ENLST16	@(Load Bank Energize Load Step 16)	Ok
LOADBANK\ENLST17	@(Load Bank Energize Load Step 17)	Ok
LOADBANK\ENLST18	@(Load Bank Energize Load Step 18)	Ok
LOADBANK\ENLST19	@(Load Bank Energize Load Step 19)	Ok
LOADBANK\ENLST2	@(Load Bank Energize Load Step 2)	Ok
LOADBANK\ENLST20	@(Load Bank Energize Load Step 20)	Ok
LOADBANK\ENLST3	@(Load Bank Energize Load Step 3)	Ok
LOADBANK\ENLST4	@(Load Bank Energize Load Step 4)	Ok
LOADBANK\ENLST5	@(Load Bank Energize Load Step 5)	Ok
LOADBANK\ENLST6	@(Load Bank Energize Load Step 6)	Ok
LOADBANK\ENLST7	@(Load Bank Energize Load Step 7)	Ok
LOADBANK\ENLST8	@(Load Bank Energize Load Step 8)	Ok
LOADBANK\ENLST9	@(Load Bank Energize Load Step 9)	Ok
LOADBANK\LBKWCALC	@(Load Bank Load Bank kW Calculated)	Ok
LOADBANK\LSO	@(Load Bank Load Steps Online)	Ok
LOADBANK\LSR	@(Load Bank Load Steps Required)	Ok
LOADBANK\MCRE	@(Load Bank Master Control Relay is Energized)	Ok
LOADBANK\MCS1	@(Load Bank Manual Close Step 1)	Ok
LOADBANK\MCS10	@(Load Bank Manual Close Step 10)	Ok
LOADBANK\MCS11	@(Load Bank Manual Close Step 11)	Ok
LOADBANK\MCS12	@(Load Bank Manual Close Step 12)	Ok
LOADBANK\MCS13	@(Load Bank Manual Close Step 13)	Ok
LOADBANK\MCS14	@(Load Bank Manual Close Step 14)	Ok
LOADBANK\MCS15	@(Load Bank Manual Close Step 15)	Ok
LOADBANK\MCS16	@(Load Bank Manual Close Step 16)	Ok
LOADBANK\MCS17	@(Load Bank Manual Close Step 17)	Ok
LOADBANK\MCS18	@(Load Bank Manual Close Step 18)	Ok

LOADBANK\MCS19	@(Load Bank Manual Close Step 19)	Ok
LOADBANK\MCS2	@(Load Bank Manual Close Step 2)	Ok
LOADBANK\MCS20	@(Load Bank Manual Close Step 20)	Ok
LOADBANK\MCS3	@(Load Bank Manual Close Step 3)	Ok
LOADBANK\MCS4	@(Load Bank Manual Close Step 4)	Ok
LOADBANK\MCS5	@(Load Bank Manual Close Step 5)	Ok
LOADBANK\MCS6	@(Load Bank Manual Close Step 6)	Ok
LOADBANK\MCS7	@(Load Bank Manual Close Step 7)	Ok
LOADBANK\MCS8	@(Load Bank Manual Close Step 8)	Ok
LOADBANK\MCS9	@(Load Bank Manual Close Step 9)	Ok
LOADBANK\NIAUTOALRM	@(Load Bank Not In Auto Alarm)	Ok
LOADBANK\OK2ASIMAN	@(Load Bank Okay to Add Steps in MANUAL)	Ok
LOADBANK\OK2ASSIA	@(Load Bank Okay to Add/Subtract Steps in AUTO)	Ok
LOADBANK\OLSPKWI	@(Load Bank Optimum Load Setpoint Internal)	Ok
LOADBANK\PLCCONAUTO	@(Load Bank PLC Control AUTO)	Ok
LOADBANK\PLCCONMAN	@(Load Bank PLC Control MANUAL)	Ok
LOADBANK\SWAUTO	@(Load Bank Switch in AUTO)	Ok
MAINBRK\gen_main_brk_closed	@(25kV Gen Main Breaker Closed)	Ok
MISCBRK\gen_main_brk_close_fail	@(25kV Gen Main Breaker Fail to Close)	Ok
MISCBRK\gen_main_brk_kw	@(25kV Gen Main Breaker kW)	Ok
MISCBRK\gen_main_brk_MSLC	@(25kV Gen Main Breaker MSLC Alarm)	ok
MISCBRK\gen_main_brk_open_fail	@(25kV Gen Main Breaker Fail to Open)	Ok
MISCBRK\gen_main_brk_sync_att	@(25kV Gen Main Breaker Sync Attempts)	Ok: read but value does not change
MISCBRK\gen_main_brk_sync_time	@(25kV Gen Main Breaker Sync Time)	Ok: read but value does not change
MISCBRK\gen_main_brk_tripped	@(25kV Gen Main Breaker Protection Tripped)	Ok
MISCBRK\gen_main_brk_unload_fail	@(25kV Gen Main Breaker Fail to Unload)	Ok
MISCBRK\loadbank_brk_closed	@(Load Bank Breaker Breaker Closed)	ok
MISCBRK\loadbank_brk_kw	@(Load Bank Breaker Power)	ok
MISCBRK\main_gen_brk_sync	@(25kV Gen Main Breaker Synchronize Output)	ok
MISCBRK\SES6_SP2_closed	@(Feeder Breaker 6SES-SP-2 Closed)	ok
MISCBRK\tie_brk_close_fail	@(25kV Bus Tie Breaker Fail to Close)	Ok
MISCBRK\tie_brk_closed	@(25kV Bus Tie Breaker Closed)	ok
MISCBRK\tie_brk_fail_open	@(25kV Bus Tie Breaker Fail to Open)	Ok
MISCBRK\tie_brk_tripped	@(25kV Bus Tie Breaker Protection Tripped)	Ok
PSSWRITE\ABNOAC_R	@(Anticipated But Not Online R- Air Compressors)	ok
PSSWRITE\ABNOAC_W	@(Anticipated But Not Online W- Air Compressors)	ok
PSSWRITE\ABNOAD_R	@(Anticipated But Not Online R- Aux Dewatering)	ok
PSSWRITE\ABNOAD_W	@(Anticipated But Not Online W- Aux Dewatering)	ok
PSSWRITE\ABNOBL_R	@(Anticipated But Not Online R- Building Loads)	ok
PSSWRITE\ABNOBL_W	@(Anticipated But Not Online W- Building Loads)	ok
PSSWRITE\ABNOMD_R	@(Anticipated But Not Online R- Main Dewatering)	ok
PSSWRITE\ABNOMD_W	@(Anticipated But Not Online W- Main Dewatering)	ok
PSSWRITE\ABNOTC_R	@(Anticipated But Not Online R- Travelling Crane)	ok
PSSWRITE\ABNOTC_W	@(Anticipated But Not Online W- Travelling Crane)	ok
PSSWRITE\ALAC	@(Anticipated Load - Air Compressors)	ok

PSSWRITE\ALADP	@(Anticipated Load - Aux Dewatering Pumps)	ok
PSSWRITE\ALBL	@(Anticipated Load - Building Loads)	ok
PSSWRITE\ALMDP	@(Anticipated Load - Main Dewatering Pumps)	ok
PSSWRITE\ALTC	@(Anticipated Load - Travelling Cranes)	ok
PSSWRITE\Gen_1_Fuel_Vol_L	@(Generator 1 Fuel Volume)	ok
PSSWRITE\Gen_2_Fuel_Vol_L	@(Generator 2 Fuel Volume)	ok
PSSWRITE\Gen_3_Fuel_Vol_L	@(Generator 3 Fuel Volume)	ok
PSSWRITE\WV	@(Watchdog value)	ok
SETPOINTS\CLOSEDTRANS	@(Closed Transition Selected)	ok
SETPOINTS\COMALRMACT	@(Common Alarm Action)	ok
SETPOINTS\F2CDLY	@(Fail to Close Delay Preset)	ok
SETPOINTS\F2ODLY	@(Fail to Open Delay Preset)	ok
SETPOINTS\F2STRDLY	@(Fail to Start Delay Preset)	ok
SETPOINTS\F2SYNCDLY	@(Fail to Sync Delay Preset)	ok
SETPOINTS\F2ULDLY	@(Fail to Unload Delay Preset)	ok
SETPOINTS\FAILSTART	@(Fail to Start Action)	ok
SETPOINTS\FAILSYNC	@(Fail to Sync Action)	ok
SETPOINTS\FDRULSP	@(Feeder Unloaded Setpoint)	ok
SETPOINTS\GENEXTRT	@(Gen Extended Runtime Preset)	ok
SETPOINTS\GENWARMUPTIME	@(Gen Warm Up Time Preset)	ok
SETPOINTS\LBDLY	@(Live Bus Delay Preset)	ok
SETPOINTS\LBINITDLY	@(Load Bank Initial Delay Timer Preset)	ok
SETPOINTS\LBSTEPADDDLY	@(Load Bank Step Add Delay Timer Preset)	ok
SETPOINTS\LBSTEPFSUBDLY	@(Load Bank Step Fast Subtract Delay Timer Pres)	ok
SETPOINTS\LBSTEPSUBDLY	@(Load Bank Step Subtract Delay Timer Preset)	ok
SETPOINTS\LDDLYSTP	@(Load Demand Delayed Stop Timer Preset)	ok
SETPOINTS\LDMDALEN	@(Load Demand - Anticipated Loads Enabled)	ok
SETPOINTS\LDMDLLYSTPSP	@(Load Demand Delayed Stop Setpoint)	ok
SETPOINTS\LDMDLLYSTRT	@(Load Demand Delayed Start Timer Preset)	ok
SETPOINTS\LDMDLLYSTRTSP	@(Load Demand Delayed Start Setpoint)	ok
SETPOINTS\LDMDEN	@(Load Demand Enabled)	ok
SETPOINTS\LDMDIMSTRTSP	@(Load Demand Immediate Start Setpoint)	ok
SETPOINTS\LDMDN1EN	@(Load Demand - N+1 Redundancy Enabled)	ok
SETPOINTS\LFSP	@(Low Fuel Alarm Setpoint)	ok
SETPOINTS\LOADBANKOPTSP	@(Load Bank Optimum Load Setpoint)	ok
SETPOINTS\LOADSHEDDBUS	@(Load Shed on Dead Bus Enabled)	ok
SETPOINTS\LOADSHEDOL	@(Load Shed on Overload Enabled)	ok
SETPOINTS\LOADSHEDOLSP	@(Load Shed Overload Setpoint)	ok
SETPOINTS\LOADSHEDUFREQ	@(Load Shed on Underfrequency Enabled)	ok

SETPOINTS\LOWFUEL	@(Low Fuel Action)	ok
SETPOINTS\MINRT	@(Minimum Run Time Preset)	ok
SETPOINTS\NDLY	@(Neutral Delay Preset)	ok
SETPOINTS\NGENREQ4TRAN	@(Number of generators required for transfer)	ok
SETPOINTS\SRCFDLY	@(Source Failure Delay Preset)	ok
SETPOINTS\UTILRETRANAUTO	@(Utility Retransfer in Auto)	ok
SETPOINTS\UTILRETRANDLY	@(Utility Retransfer Delay Preset)	ok
SETPOINTS\W4REQGEN	@(Wait For Required Gens Timer Preset)	ok
SYSPLC\B1LIVE	@(25kV Bus 1 Live Bus)	ok
SYSPLC\B2LIVE	@(25kV Bus 2 Live Bus)	ok
SYSPLC\BSTM	@(Block the System TEST Mode)	ok
SYSPLC\GENBLIVE	@(600V Generator Bus Live Bus)	ok
SYSPLC\SMSA	@(System Mode Switch - AUTO)	ok
SYSPLC\SMSM	@(System Mode Switch - MANUAL)	ok
SYSPLC\SMS S	@(System Mode Switch - START)	ok
SYSPLC\SMST	@(System Mode Switch - TEST)	ok


The follow generator tags read and written to and from the TCS have been confirmed.

Tag	Label	Register Test
SSES_Generator1\Gen_Entered_Priority	@(Generator Entered Priority)	ok
SSES_Generator1\MMXU1\TotW	@(Active Power)	ok
SSES_Generator1\Gen_Fuel_Consumption	@(Generator Fuel Consumption)	ok
SSES_Generator1\Gen_Fuel_Time_Rem_Hour	@(Generator Fuel Time Remaining Hours)	ok
SSES_Generator1\Gen_Fuel_Time_Rem_Min	@(Generator Fuel Time Remaining Minutes)	ok
SSES_Generator1\Gen_Fuel_Volume	@(Generator Fuel Volume %)	ok
SSES_Generator1\Gen_Fuel_Volume_L	@(Generator Fuel Volume L)	ok
SSES_Generator1\Gen_Sync_Attempts	@(Generator Sync Attempts)	ok
SSES_Generator1\Gen_Sync_Time	@(Generator Sync Time)	ok
SSES_Generator1\Gen_Warmup_Time	@(Generator WarmupTime)	ok
SSES_Generator1\Gen_Available	@(Generator Available)	ok
SSES_Generator1\Gen_Running	@(Generator Running)	ok
SSES_Generator1\Gen_Brk_Closed	@(Generator Breaker Closed)	ok
SSES_Generator1\Gen_Engine_Start	@(Generator Engine Start)	ok
SSES_Generator1\Gen_Sync_to_Bus	@(Generator Sync to Bus)	ok
SSES_Generator1\Gen_Common_Alarm	@(Generator Common Alarm)	ok
SSES_Generator1\Gen_Brk_Withdrwn	@(Generator Breaker Withdrawn)	ok
SSES_Generator1\Gen_Common_Shutdown	@(Generator Common Shutdown)	ok
SSES_Generator1\Gen_Protection_Tripped	@(Generator Protection Tripped)	ok
SSES_Generator1\Gen_Local_Brk_Open	@(Generator Local Breaker Open)	ok
SSES_Generator1\Gen_Protection_Relay_Alarm	@(Generator Protection Relay Alarm)	ok
SSES_Generator1\Gen_Not_In_Auto	@(Generator Not In Auto)	ok
SSES_Generator1\Gen_DS LC_Alarm	@(Generator DSLC Alarm)	ok
SSES_Generator1\Gen_Fail_to_Close	@(Generator Fail to Close)	ok
SSES_Generator1\Gen_Low_Fuel_Alarm	@(Generator Low Fuel Alarm)	ok
SSES_Generator1\Gen_Fail_to_Open	@(Generator Fail to Open)	ok

SSES_Generator1\Gen_Fail_to_Unload	@(Generator Fail to Unload)	ok
SSES_Generator1\Gen_Fail_to_Start_Alarm	@(Generator Fail to Start Alarm)	ok
SSES_Generator2\Gen_Entered_Priority	@(Generator Entered Priority)	ok
SSES_Generator2\MMXU1\TotW	@(Active Power)	ok
SSES_Generator2\Gen_Fuel_Consumption	@(Generator Fuel Consumption)	ok
SSES_Generator2\Gen_Fuel_Time_Rem_Hour	@(Generator Fuel Time Remaining Hours)	ok
SSES_Generator2\Gen_Fuel_Time_Rem_Min	@(Generator Fuel Time Remaining Minutes)	ok
SSES_Generator2\Gen_Fuel_Volume	@(Generator Fuel Volume %)	ok
SSES_Generator2\Gen_Fuel_Volume_L	@(Generator Fuel Volume L)	ok
SSES_Generator2\Gen_Sync_Attempts	@(Generator Sync Attempts)	ok
SSES_Generator2\Gen_Sync_Time	@(Generator Sync Time)	ok
SSES_Generator2\Gen_Warmup_Time	@(Generator WarmupTime)	ok
SSES_Generator2\Gen_Available	@(Generator Available)	ok
SSES_Generator2\Gen_Running	@(Generator Running)	ok
SSES_Generator2\Gen_Brk_Closed	@(Generator Breaker Closed)	ok
SSES_Generator2\Gen_Engine_Start	@(Generator Engine Start)	ok
SSES_Generator2\Gen_Sync_to_Bus	@(Generator Sync to Bus)	ok
SSES_Generator2\Gen_Common_Alarm	@(Generator Common Alarm)	ok
SSES_Generator2\Gen_Brk_Withdrawn	@(Generator Breaker Withdrawn)	ok
SSES_Generator2\Gen_Common_Shutdown	@(Generator Common Shutdown)	ok
SSES_Generator2\Gen_Protection_Tripped	@(Generator Protection Tripped)	ok
SSES_Generator2\Gen_Local_Brk_Open	@(Generator Local Breaker Open)	ok
SSES_Generator2\Gen_Protection_Relay_Alarm	@(Generator Protection Relay Alarm)	ok
SSES_Generator2\Gen_Not_In_Auto	@(Generator Not In Auto)	ok
SSES_Generator2\Gen_DSCL_Alarm	@(Generator DSCL Alarm)	ok
SSES_Generator2\Gen_Fail_to_Close	@(Generator Fail to Close)	ok
SSES_Generator2\Gen_Low_Fuel_Alarm	@(Generator Low Fuel Alarm)	ok
SSES_Generator2\Gen_Fail_to_Open	@(Generator Fail to Open)	ok
SSES_Generator2\Gen_Fail_to_Unload	@(Generator Fail to Unload)	ok
SSES_Generator2\Gen_Fail_to_Start_Alarm	@(Generator Fail to Start Alarm)	ok
SSES_Generator3\Gen_Entered_Priority	@(Generator Entered Priority)	ok
SSES_Generator3\MMXU1\TotW	@(Active Power)	ok
SSES_Generator3\Gen_Fuel_Consumption	@(Generator Fuel Consumption)	ok
SSES_Generator3\Gen_Fuel_Time_Rem_Hour	@(Generator Fuel Time Remaining Hours)	ok
SSES_Generator3\Gen_Fuel_Time_Rem_Min	@(Generator Fuel Time Remaining Minutes)	ok
SSES_Generator3\Gen_Fuel_Volume	@(Generator Fuel Volume %)	ok
SSES_Generator3\Gen_Fuel_Volume_L	@(Generator Fuel Volume L)	ok
SSES_Generator3\Gen_Sync_Attempts	@(Generator Sync Attempts)	ok
SSES_Generator3\Gen_Sync_Time	@(Generator Sync Time)	ok
SSES_Generator3\Gen_Warmup_Time	@(Generator WarmupTime)	ok
SSES_Generator3\Gen_Available	@(Generator Available)	ok
SSES_Generator3\Gen_Running	@(Generator Running)	ok
SSES_Generator3\Gen_Brk_Closed	@(Generator Breaker Closed)	ok
SSES_Generator3\Gen_Engine_Start	@(Generator Engine Start)	ok
SSES_Generator3\Gen_Sync_to_Bus	@(Generator Sync to Bus)	ok
SSES_Generator3\Gen_Common_Alarm	@(Generator Common Alarm)	ok
SSES_Generator3\Gen_Brk_Withdrawn	@(Generator Breaker Withdrawn)	ok
SSES_Generator3\Gen_Common_Shutdown	@(Generator Common Shutdown)	ok
SSES_Generator3\Gen_Protection_Tripped	@(Generator Protection Tripped)	ok
SSES_Generator3\Gen_Local_Brk_Open	@(Generator Local Breaker Open)	ok
SSES_Generator3\Gen_Protection_Relay_Alarm	@(Generator Protection Relay Alarm)	ok
SSES_Generator3\Gen_Not_In_Auto	@(Generator Not In Auto)	ok
SSES_Generator3\Gen_DSCL_Alarm	@(Generator DSCL Alarm)	ok
SSES_Generator3\Gen_Fail_to_Close	@(Generator Fail to Close)	ok

SSES_Generator3\Gen_Low_Fuel_Alarm	@(Generator Low Fuel Alarm)	ok
SSES_Generator3\Gen_Fail_to_Open	@(Generator Fail to Open)	ok
SSES_Generator3\Gen_Fail_to_Unload	@(Generator Fail to Unload)	ok
SSES_Generator3\Gen_Fail_to_Start_Alarm	@(Generator Fail to Start Alarm)	ok

Image of HMI display with values written from PSS to TCS PLC.



The “enable” of the anticipated loads function via the HMI appears to only enable the inclusion and calculation of the anticipated total loads. These values are constantly written to the TCS PLC unless the write enable function is disabled from the SCADA screen.

3 Load Restoration Simulation

When the PSS is running under normal operation it will continuously evaluate the signals read by the TCS to determine if the system is running normally, under generator power, and when the system is read to begin the load restoration sequence.

1. Is the load restoration function enabled: this is a user interface toggle function that can only be enabled/disabled when a level 6 user logs in
2. The preferred utility failed: function checks the flag for the preferred utility read from the TCS has failed. A “utility failed” indication is supplied primarily from the protection relay SES 25/12 CB-01.
3. Are the generators online and is the 600V bus energized: when X generators have been brought online and the generator breaker(s) have been closed, the TCS will determine if the 600V generator bus has been energized. The PSS will read this flag.
4. The main generator feed breaker has been closed and the bus is live: the TCS will have full control over the main generator breaker SES 25/12 CB-02. When the breaker is closed and bus is energized the load restoration sequence will commence after the prescribed delay.

When the above conditions are met, a program will be executed to commence the load restoration sequence for breaker that are configured into the load restoration program.

A “Test mode” enable is available in the load restoration screen. When this is enabled, the live load restoration function is disabled and the load restoration function goes into a test/simulation mode.

While in test mode, the actual signals from the TCS are used or the signals from test button. The buttons and indications will only appear when test mode is enabled. The simulation buttons allow the user to simulate conditions that would normally trigger the load restoration sequence.

Status LEDs indicate the conditions and status of the load restoration sequence.

The Load Restoration screen has an edit mode which enables users to configure the load control priority. Breakers configured with a load control priority of 0 are ignored. All of the events are time-stamped and are observable in the PSS event log.

To test the load restoration framework the following sequence of events was triggered:

1. Load restoration enabled
2. DND breaker opened
3. TCS determined that DND utility failed
4. TCS started up generators and closed individual generator feed breakers
5. TCS closed the main generator feed breaker to the SES 25/12Kv distribution

At this point the load restoration sequence will be triggered.

When viewing the Load Restoration page, users will see all of the above stages as well as the events triggered in the event log.

Refer to the screen shots below for details on the information displayed:

The screenshot shows the Load Restoration interface with several callouts:

- Top Left:** Status LEDs from live signals from TCS. These signals are used to trigger the load restoration sequence.
- Top Center:** Breaker re-close signal flag. Indicates write command (simulated) has been sent to breaker.
- Top Right:** Test/simulation buttons/indicators visible when Test mode is enabled. Users can simulate load restoration by simulating utility failure and generators running. Indicated stages of load restoration sequence.
- Bottom Left:** Test mode enable button for load restoration framework.
- Bottom Right:** Test/simulation RESET button.

The interface includes a control panel on the left with options like 'DISABLE LOAD RESTORE', 'Load restore logic enabled', 'Edit Load Control Priority', 'Disable Load Restoration Test Mode', and 'Physical breakers not be operated in test mode'. The main area displays a table of breakers with columns for DISTRIBUTION, BREAKER ID, BREAKER DESCRIPTION, BREAKER, OF, STATUS, PENDING, LOAD CONTROL, PRIORITY, OPERATION, and MANUAL OPERATION. A 'Load Restore Matrix' window is also visible, showing conditions for operation.

When the Test Mode is enabled, the Test/simulation buttons/indicators will appear as well as a window that displays “Breaker re-close signal flag”.

The Reset button is available to reset the simulation and start over.

The screen shot below shows the events triggers during a test/simulation of the load restoration scheme.

(Show All Alarms)	Date	Time	Time Quality	Tag	Description	State	Classification	Message	Oper...
<input type="checkbox"/> EGD	5/29/2017	03:14:13 969 PM	No Time Sync Information			Disappearance	Interface ...	TEST: Load restoration sequence complete	
<input checked="" type="checkbox"/> Virtual	5/29/2017	03:14:08 965 PM	No Time Sync Information			Disappearance	Interface ...	TEST: Priority 2 load restored.	
	5/29/2017	03:14:03 962 PM	No Time Sync Information			Disappearance	Interface ...	TEST: Priority 1 load restored.	
	5/29/2017	03:13:53 956 PM	No Time Sync Information			Disappearance	Interface ...	TEST: 25/12SES CB-16 closed (brought back online)	
	5/29/2017	03:13:43 952 PM	No Time Sync Information			Disappearance	Interface ...	TEST: 25/12SES CB-14 closed (brought back online)	
	5/29/2017	03:13:33 948 PM	No Time Sync Information			Disappearance	Interface ...	TEST: 25/12SES CB-12 closed (brought back online)	
	5/29/2017	03:13:23 944 PM	No Time Sync Information			Disappearance	Interface ...	TEST: 25/12SES CB-11 closed (brought back online)	
	5/29/2017	03:13:18 943 PM	No Time Sync Information			Disappearance	Interface ...	TEST: Initiating load restoration sequence.	
	5/29/2017	03:13:15 665 PM	No Time Sync Information	TESTA_gen_main...	Test: Generator main breaker(S...	Event	Digital	TESTA_gen_main_brk_closed - Alarm raised	
	5/29/2017	03:13:13 297 PM	No Time Sync Information	TESTA_GENBLIVE	Test: 600V generator bus online	Event	Digital	TESTA_GENBLIVE - Alarm raised	
	5/29/2017	03:13:11 200 PM	No Time Sync Information	TESTDNDVA_utility...	Test: DND utility failed	Event	Digital	TESTDNDVA_utility_failed - Alarm raised	
	5/29/2017	03:12:50 014 PM	No Time Sync Information			Disappearance	Interface ...	TEST: Load restoration sequence complete	

Description	State	Classification	Message
	Disappearance	Interface ...	TEST: Load restoration sequence complete.
	Disappearance	Interface ...	TEST: Priority 2 load restored.
	Disappearance	Interface ...	TEST: Priority 1 load restored.
	Disappearance	Interface ...	TEST: 25/12SES CB-16 closed (brought back online)
	Disappearance	Interface ...	TEST: 25/12SES CB-14 closed (brought back online)
	Disappearance	Interface ...	TEST: 25/12SES CB-12 closed (brought back online)
	Disappearance	Interface ...	TEST: 25/12SES CB-11 closed (brought back online)
	Disappearance	Interface ...	TEST: Initiating load restoration sequence.
Test: Generator main breaker(S...	Event	Digital	TESTA_gen_main_brk_closed - Alarm raised
Test: 600V generator bus online	Event	Digital	TESTA_GENBLIVE - Alarm raised
Test: DND utility failed	Event	Digital	TESTDNDVA_utility_failed - Alarm raised
	Disappearance	Interface ...	TEST: Load restoration sequence complete.

Messages in grey are open messages written to the event log from the program executed. Messages in blue are event alarm tags configured that evaluate the status of the test tags.

4 Conclusion

The load restoration function simulation triggered successfully with under both scenarios when:

- Simulated utility and generator status's were toggled using the test buttons
- Using signals from the TCS while in test mode that indicated utility failure occurred and generators were online with the breakers in the closed position

Breakers have the ability to be manually controlled when the automated load restoration has been triggered.

Using the same triggers, the load restoration program will be executed as long as the load restoration function is enabled from the PSS screen and the Test mode is disabled (also from the PSS screen).



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

KOHLER Power Systems

Startup Notification

This form is required for coverage under the Kohler limited warranty and must be completely filled out at the time of initial startup. Representatives of the distributor/dealer and owner must sign the notification form. Signing this form represents acceptance of the unit and that all information on the startup form is correct. Return a copy of the completed form to the Kohler Co. within 60 days of the startup date.

Startup Date

Apr 10, 2017

Work Order #

68513

Authorized Kohler Representative Performing Startup	
Telephone	604-946-5531
Company Name	Frontier Power Products Ltd.
Address	7983 Progress Way
City	Delta
Province	British Columbia
Postal Code	V4G 1A3
Country	Canada

Owner Name / Unit Location	
Telephone	
Company Name	Government Services Canada
Unit Address	825 Admirals Road
City	Victoria
Province	British Columbia
Postal Code	
Country	Canada

Generator Set and Nameplate Information

	Generator Set No. 1	Engine No. 1	Generator Set No. 2	Engine No. 2
Serial Number	SGM32HWDD	28782		
Model Number	750 REOZMAD-CP1	S12A2-Y2PTAW-2		
Specification #	GM81540-GA9			

Application Information (One item in each column must be checked.)

Industrial	Stationary	Standby Power
------------	------------	---------------

Transfer Switch, Switchgear, and UPS Nameplate Information

	ATS No. 1	ATS No. 2	ATS No. 3	ATS No. 4	Switchgear	UPS*
Serial No.						
Spec No.						
Contactors S/N#						
Model No.						

* Fill out the UPS G31-25 Installation, G31-21 Prestart, and G31-22 Startup Checklists

Kohler Representative's Name	
Brian Blagdon	
Signature	Date
	Apr 10, 2017

Owner Representative's Name	
Gordon Webster	
Signature	Date
	Apr 10, 2017

Generator Set/Transfer Switch Installation Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Make the following installation checks before performing the Startup Checklist. Note: Use this form as a general guide, along with any applicable codes or standards. Comply with all applicable codes and standards. Improper installation voids the warranty.

Equipment Room or Weather Housing

Yes	Does not Apply	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	1. Is the equipment installed in a fire-resistant room (made of non-combustible material) or in an outdoor weather housing?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	2. Is there adequate clearance between the engine and floor for service maintenance?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	3. Is there emergency lighting available at the equipment room or weather housing?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	4. Is there adequate heating for the equipment room or outdoor weather housing?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	5. Is the equipment room clean with all materials not related to the emergency power supply system removed?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	6. Is the equipment room protected with a fire protection system?

Engine and Mounting

<input checked="" type="checkbox"/>	<input type="checkbox"/>	7. Is the mounting surface(s) properly constructed and leveled?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	8. Is the mounting surface made from non-combustible material?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	9. Was the generator-to-engine alignment performed after attaching the skid to the mounting base? Generator sets with two-bearing generators require alignment.

Lubrication, Cooling and Ventilation

<input checked="" type="checkbox"/>	<input type="checkbox"/>	10. Is the engine crankcase filled with the specified oil?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	11. Is the cooling system filled with the manufacturer's specified coolant/antifreeze and purged of air?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	12. Is there adequate inlet and outlet air flow (electric louvers adjusted and ventilation fan motor(s) connected to the corresponding voltage)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	13. Is the radiator duct properly sized and connected to the air vent or louver?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	14. Are flexible sections installed in the cooling water lines?

Fuel

<input checked="" type="checkbox"/>	<input type="checkbox"/>	15. Is there an adequate/dedicated fuel supply?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	16. Are the fuel filters installed?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	17. Are the fuel tanks and piping installed in accordance with applicable codes and standards?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	18. Is there adequate fuel transfer tank pump lift capacity and is the pump motor connected to the corresponding voltage?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	19. Is the fuel transfer tank pump connected to the emergency power source?
<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	20. Are flexible fuel lines installed between the engine fuel inlet and fuel piping?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	21. Is the specified gas pressure available at the fuel regulator inlet?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	22. Does the gas solenoid valve function?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	23. Are the manually operated fuel and cooling water valves installed allowing manual operation or bypass of the solenoid valves?

Exhaust

Yes	Does not Apply	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	24. Is the exhaust line sized per guidelines and does it have flexible connector(s)? Is the flexible connector(s) straight?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	25. Is there exhaust line condensate trap with drain installed?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	26. Is the specified silencer installed and are the hanger and mounting hardware tightened?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	27. Is a heat-insulating thimble(s) installed at points where exhaust lines pass through combustible wall(s) or partition(s)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	28. Is the exhaust line free of excessive bends and restrictions? Is the backpressure within specifications?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	29. Is the exhaust line installed with a downward pitch toward the outside of the building?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	30. Is the exhaust line protected from entry by rain, snow, and animals?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	31. Does the exhaust system outlet location prevent entry of exhaust gases into buildings or structures?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	32. Are individuals protected from exposure to high temperature exhaust parts and are hot parts safety decals present?

AC Electrical System

<input checked="" type="checkbox"/>	<input type="checkbox"/>	33. Does the nameplate voltage/frequency of the generator set and transfer switch match normal/utility source ratings?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	34. Do the generator set load conductors have adequate ampacity and are they correctly connected to the circuit breakers and/or the emergency side of the transfer switch?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	35. Are the load conductors, engine starting cables, battery charger cables, and remote annunciator leads installed in separate conduits?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	36. Is the battery charger AC circuit connected to the corresponding voltage?

Transfer Switch, Remote Control System, Accessories

<input checked="" type="checkbox"/>	<input type="checkbox"/>	37. Is the transfer switch mechanism free of binding? NOTE: Disconnect all AC sources and operate the transfer switch manually.
<input checked="" type="checkbox"/>	<input type="checkbox"/>	38. Are the transfer switch AC conductors correctly connected? Verify lead designations using the appropriate wiring diagrams.
<input type="checkbox"/>	<input checked="" type="checkbox"/>	39. Is there a UPS system? If yes, is the UPS installation checklist filled out?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	40. Is all other wiring connected, as required?

Batteries and DC Electrical System

<input checked="" type="checkbox"/>	<input type="checkbox"/>	41. Does the battery(ies) have the specified CCA rating and voltage?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	42. Is the battery(s) filled with electrolyte and connected to the battery charger?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	43. Are the engine starting cables connected to the battery(s)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	44. Do the engine starting cables have adequate length and gauge?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	45. Is the battery(s) installed with adequate air ventilation?

Special Requirements

<input type="checkbox"/>	<input checked="" type="checkbox"/>	46. Is the earthquake protection adequate for the equipment and support systems?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	47. Is the equipment protected from lightning damage?

Generator Set/Transfer Switch Startup Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Complete the Installation Checklist before performing the initial startup checks. Refer to Service Bulletin 616 for Warranty Startup Procedure Requirements regarding generator set models with ECM-controlled engines.

	Yes	Does not Apply			Yes	Does not Apply	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	1. Verify that the engine is filled with oil and the cooling system is filled with coolant/antifreeze.		<input type="checkbox"/>	<input type="checkbox"/>	29. Close the normal source circuit breaker or replace fuses to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2. Prime the fuel system.		<input type="checkbox"/>	<input type="checkbox"/>	30. Check the normal source voltage, frequency, and phase sequence on three-phase models. The normal source must match the load.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	3. Open all water and fuel valves. Temporarily remove the radiator cap to eliminate air in the cooling system. Replace radiator cap in step 21.		<input type="checkbox"/>	<input type="checkbox"/>	31. Open the normal source circuit breaker or remove fuses to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	4. Place the generator set master switch in the OFF/RESET position. Observe Not-in-Auto lamp and alarm, if equipped, on the controller.		<input type="checkbox"/>	<input type="checkbox"/>	32. Manually transfer the load to the normal source.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	5. Press the lamp test, if equipped on controller. Do all the alarm lamps on the panel illuminate?		<input type="checkbox"/>	<input type="checkbox"/>	33. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	6. Open the main line circuit breakers, open the safeguard breaker, and/or remove fuses connected to the generator set output leads.		<input type="checkbox"/>	<input type="checkbox"/>	34. Place the generator set master switch in the RUN position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	7. Turn down the speed control (electronic governor) or speed screw (mechanical governor).*		<input type="checkbox"/>	<input type="checkbox"/>	35. Check the generator set voltage, frequency, and phase sequence on three-phase models. The generator set must match normal source and load.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	8. Verify the presence of lube oil in the turbocharger, if equipped. See the engine and/or generator set operation manual.		<input type="checkbox"/>	<input type="checkbox"/>	36. Place the generator set master switch in the OFF/RESET position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	9. Place the generator set master switch in the RUN position. Allow the engine to start and run for several seconds.		<input type="checkbox"/>	<input type="checkbox"/>	37. Open the generator set main line circuit breakers, open the safeguard breaker, and/or remove the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	10. Verify that the day tank, if equipped, is energized.		<input type="checkbox"/>	<input type="checkbox"/>	38. Reconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	11. Place the generator set master switch in the OFF/RESET position. Check for oil, coolant, and exhaust leaks.		<input type="checkbox"/>	<input type="checkbox"/>	39. Close the normal source circuit breaker or replace fuses to the transfer switch. Place the generator set master switch to the AUTO position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	12. Turn on the water/oil heaters and fuel lift pumps.		<input type="checkbox"/>	<input type="checkbox"/>	40. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	13. Check the battery charger ammeter for battery charging indication.		<input type="checkbox"/>	<input type="checkbox"/>	41. Place the transfer switch in the TEST position (load test or open normal source circuit breaker). NOTE: Obtain permission from the building authority before proceeding. This procedure tests transfer switch operation and connects building load to generator set power.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	14. Place the generator set master switch in the RUN position. Verify whether there is sufficient oil pressure. Check for oil, coolant, and exhaust leaks.		<input type="checkbox"/>	<input type="checkbox"/>	42. Readjust frequency to 50 or 60 Hz with total building loads.*
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	15. Close the safeguard circuit breaker. Adjust the engine speed to 50/60 Hz if equipped with an electronic governor or to 52.8/63 Hz if equipped with a mechanical governor.*		<input type="checkbox"/>	<input type="checkbox"/>	43. Verify that the current phase is balanced for three phase systems.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	16. If the speed is unstable, adjust according to the appropriate engine and/or governor manual.*		<input type="checkbox"/>	<input type="checkbox"/>	44. Release the transfer switch test switch or close the normal circuit breaker. The transfer switch should retransfer to the normal source after appropriate time delay(s).
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	17. Adjust the AC output voltage to match the load voltage using the voltage adjusting control. See the generator set/controller operation manual.		<input type="checkbox"/>	<input type="checkbox"/>	45. Allow the generator set to run and shut down automatically after the appropriate cool down time delay(s).
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	18. Allow the engine to reach normal operating coolant temperature.		<input type="checkbox"/>	<input type="checkbox"/>	46. Set the plant exerciser to the customer's required exercise period, if equipped.
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	19. Check the operating temperature on city water-cooled models and adjust the thermostatic valve as necessary.		<input type="checkbox"/>	<input type="checkbox"/>	47. Verify that all options on the transfer switch are adjusted and functional for the customer's requirements.
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	20. Manually overspeed the engine to cause an engine shutdown (68-70 Hz on 60 Hz models and 58-60 Hz on 50 Hz models). Place the generator set master switch in the OFF/RESET position.*		<input type="checkbox"/>	<input type="checkbox"/>	48. If possible, run the building loads on the generator set for several hours or perform the load bank test if required.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	21. Check the coolant level, add coolant as necessary, and replace the radiator cap. Verify that all hose clamps are tight and secure.		<input type="checkbox"/>	<input type="checkbox"/>	49. Verify that all the wire connections from the generator set to the transfer switch and optional accessories are tight and secure.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	22. Place the generator set master switch in the RUN position.		<input type="checkbox"/>	<input type="checkbox"/>	50. If there is a UPS system, fill out the UPS prestart checklist and UPS startup checklist.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	23. Verify the engine low oil pressure and high coolant temperature shutdowns.*		<input type="checkbox"/>	<input checked="" type="checkbox"/>	51. Verify that the customer has the appropriate engine/generator set and transfer switch literature. Instruct the customer in the operation and maintenance of the power system.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	24. Check the overcrank shutdown.*		<input type="checkbox"/>	<input type="checkbox"/>	52. Fill out the startup notification at this time and send the white copy to the Generator Warranty Dept. Include the warranty form if applicable.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	25. Place the generator set master switch in the OFF/RESET position.		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	26. Open the normal source circuit breaker or remove fuses to the transfer switch.		<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	27. Disconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch.		<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	28. Manually transfer the load to the emergency source.		<input checked="" type="checkbox"/>	<input type="checkbox"/>	

* Some models with electronic engine controls may limit or prohibit adjusting the engine speed or testing shutdowns.

Generator Start-Up Report



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
www.frontierpower.com

Work Order #	Client			Unit Address				Date
68513	Government Services Canada			825 Admirals Road				Apr 10, 2017
Gen#1 Make	Gen#1 Serial #	Engine #1 S/N#	Kw	Amps	Volts	Phase	Load Bank Cable	
Kohler	SGM32HWDD	28782	760	914	600	3	Built in 1	
Gen#2 Make	Gen#2 Serial #	Engine #2 S/N#	Kw	Amps	Volts	Phase	Load Bank Cable	

Engine Battery and Charging Systems									
System Voltage	24V	Type	8D	Battery Rating	1400	cca	Install Date	April	2017
	Battery #1			Battery #2			Battery #3		Battery #4
Battery Condition	Good			Good					
Battery Test	12.6	V @		cca	12.7	V @		cca	
Electrolyte Level	Good			Good					
Terminals / Cables	Clean and Secure			Clean and Secure					
Charger Operation	12.6	V @		A		V @		A	
Alternator Charging		V @		A		V @		A	Starter Connections / Operation

Cooling System				
Check Coolant Level	OK	Check Block Heater Operation		Inspect Coolant Hoses
Check Coolant Strength	OK	Inspect Block Heater Hoses		Inspect Radiator

Lubrication and Air Intake Systems				
Check Engine Oil Level	OK	Inspect Crank Case Breather	OK	Inspect Turbo
Inspect Oil Cooler	N/A	Inspect Air Filter	OK	Inspect Air Duct / Louvers

Diesel	Gas	Fuel System			
Inspect Fuel Filter	OK	Inspect Fuel Tank	OK	Check Transfer Pump	OK
Inspect Fuel Hoses	OK	Inspect Pipe Work	OK	Check Lift Pump	OK
Inspect Gas Solenoid		Inspect Gas Regulator		Check For Gas Leaks	
				Check Fuel Gauge	OK
				Check Fuel Level	OK
				Check Gas Pressure	

General Engine Checks				
Inspect Drive Belts	OK	Check for Exhaust Leaks	OK	Check for Abnormal Noises
Inspect Governor Linkage	OK	Check for Fluid Leaks	OK	Check for Warning Indicators

Generator and Electrical Checks						Main Breaker	
Warning Indicators	OK	Wire Connections	OK	Breakers	OK	Grounds	OK
Meters / Guages	OK	Wiring Harness	OK	Annunciator	N/A	Lugs	OK
						Amps	1000
						Type	Thermo-mag

Running Checks / Protection and Alarms									
Output Frequency	60	Hz	Output Voltage	600	V	Oil Pressure	90	psi	Temperature
									161
									°F
Low Oil Pressure	OK	Over-Speed		N/A	Coolant Level		OK		
High Coolant Temperature	OK	Over-Crank		OK	Emergency Stop		OK		

Generator Start-Up Report



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
www.frontierpower.com

Transfer Switch # 1							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 2							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 3							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 4							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Commissioning Notes / Recommendations							

4 Hour Load Test Report



WO#	68513	Date:	Apr 11, 2017	Project / Site:	Esquimalt Graving Dock, Generator 2
Unit Make:	Kohler	Model:	750REOZMD	Serial#	SGM32HWDD
Engine Make:	Mitsubishi	Model:	S12A-Y2PTAW-2	Serial#	28782
Alternator Make:	Kohler	Model:	5M4278BF	Serial#	MT-0041649-1216

Run	Read	Load		Voltage (V)			Current (A)			Frequency	Oil Pressure	Oil Temp	Coolant Temp	Ambient Outside Temp	Frame Temp	Ambient Inside Temp	Boost Manifold Pressure	Ex (F1 - F2)		Gen Air Outlet Temp
				L1	L2	L3	L1	L2	L3									(Volts)	(Amps)	
Time	Time	(Kw)	(%)							(Hz)	psi	°F	°F	°C	°C	°C	(PSI)	(Volts)	(Amps)	°C
Start	1:30	744	97	600	602	598	714	714	714	60	88	172	158	10	14.9	13.4	35	25.0	1.15	15.4
30 min	2:00	744	97	600	602	598	714	714	714	60	83	178	161	10	27.0	13.8	35	26.0	1.18	13.0
60 min	2:30	744	97	600	602	598	714	714	714	60	83	178	161	11	29.3	14.3	35	26.0	1.18	12.9
90 min	3:00	744	97	600	602	598	714	714	714	60	84	177	161	11	30.4	14.2	35	26.0	1.18	11.6
120 min	3:30	744	97	600	602	598	714	714	714	60	82	179	161	11	31.5	14.2	35	26.2	1.18	13.4
150 min	4:00	744	97	600	602	598	714	714	714	60	82	180	161	11	32.0	13.8	35	26.1	1.18	14.0
180 min	4:30	744	97	600	602	598	714	714	714	60	83	180	163	11	31.9	13.6	35	26.2	1.18	12.5
210 min	5:00	744	97	600	602	598	714	714	714	60	83	180	161	12	32.5	13.8	35	26.2	1.18	13.6
240 min	5:30	744	97	600	602	598	714	714	714	60	83	180	161	12	32.9	13.6	35	26.2	1.18	14.0

Battery Voltage During Cranking 21.3V (battery voltage was 25.1V prior to cranking)

On completion of load test, take hot winding resistance readings: **L1 - N:** 3.25 mΩ **L2 - N:** 3.21 mΩ **L3 - N:** 3.21 mΩ

Remarks
This unit was named "Generator 1" when it left Frontier Power Products facility. It was renamed "Generator 2" after installation on site.

Technician: Preston Li



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com



Startup Notification

Startup Date

2017-04-10

Work Order #

68513

This form is required for coverage under the Kohler limited warranty and must be completely filled out at the time of initial startup. Representatives of the distributor/dealer and owner must sign the notification form. Signing this form represents acceptance of the unit and that all information on the startup form is correct. Return a copy of the completed form to the Kohler Co. within 60 days of the startup date.

Authorized Kohler Representative Performing Startup	
Telephone	604-946-5531
Company Name	Frontier Power Products Ltd.
Address	7983 Progress Way
City	Delta
Province	British Columbia
Postal Code	V4G 1A3
Country	Canada

Owner Name / Unit Location	
Telephone	
Company Name	Government Services
Unit Address	825 Admirals way
City	Victoria
Province	British Columbia
Postal Code	
Country	Canada

Generator Set and Nameplate Information

	Generator Set No. 1	Engine No. 1	Generator Set No. 2	Engine No. 2
Serial Number	SGM32HWDC	28781		
Model Number	750REOZMD-CP1	S12A2-Y2PAW-2		
Specification #	GM81540-GA-9			

Application Information (One item in each column must be checked.)

Industrial	Stationary	Standby Power
------------	------------	---------------

Transfer Switch, Switchgear, and UPS Nameplate Information

	ATS No. 1	ATS No. 2	ATS No. 3	ATS No. 4	Switchgear	UPS*
Serial No.						
Spec No.						
Contactors S/N#						
Model No.						

* Fill out the UPS G31-25 Installation, G31-21 Prestart, and G31-22 Startup Checklists

Kohler Representative's Name	
Brian Blagdon	
Signature	Date
	2017-04-10

Owner Representative's Name	
Gordon Webster	
Signature	Date
	2017-04-10

Generator Set/Transfer Switch Installation Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Make the following installation checks before performing the Startup Checklist. Note: Use this form as a general guide, along with any applicable codes or standards. Comply with all applicable codes and standards. Improper installation voids the warranty.

Equipment Room or Weather Housing

Yes	Does not Apply	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	1. Is the equipment installed in a fire-resistant room (made of non-combustible material) or in an outdoor weather housing?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	2. Is there adequate clearance between the engine and floor for service maintenance?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	3. Is there emergency lighting available at the equipment room or weather housing?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	4. Is there adequate heating for the equipment room or outdoor weather housing?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	5. Is the equipment room clean with all materials not related to the emergency power supply system removed?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	6. Is the equipment room protected with a fire protection system?

Engine and Mounting

<input checked="" type="checkbox"/>	<input type="checkbox"/>	7. Is the mounting surface(s) properly constructed and leveled?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	8. Is the mounting surface made from non-combustible material?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	9. Was the generator-to-engine alignment performed after attaching the skid to the mounting base? Generator sets with two-bearing generators require alignment.

Lubrication, Cooling and Ventilation

<input checked="" type="checkbox"/>	<input type="checkbox"/>	10. Is the engine crankcase filled with the specified oil?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	11. Is the cooling system filled with the manufacturer's specified coolant/antifreeze and purged of air?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	12. Is there adequate inlet and outlet air flow (electric louvers adjusted and ventilation fan motor(s) connected to the corresponding voltage)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	13. Is the radiator duct properly sized and connected to the air vent or louver?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	14. Are flexible sections installed in the cooling water lines?

Fuel

<input checked="" type="checkbox"/>	<input type="checkbox"/>	15. Is there an adequate/dedicated fuel supply?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	16. Are the fuel filters installed?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	17. Are the fuel tanks and piping installed in accordance with applicable codes and standards?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	18. Is there adequate fuel transfer tank pump lift capacity and is the pump motor connected to the corresponding voltage?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	19. Is the fuel transfer tank pump connected to the emergency power source?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	20. Are flexible fuel lines installed between the engine fuel inlet and fuel piping?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	21. Is the specified gas pressure available at the fuel regulator inlet?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	22. Does the gas solenoid valve function?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	23. Are the manually operated fuel and cooling water valves installed allowing manual operation or bypass of the solenoid valves?

Exhaust

Yes	Does not Apply	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	24. Is the exhaust line sized per guidelines and does it have flexible connector(s)? Is the flexible connector(s) straight?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	25. Is there exhaust line condensate trap with drain installed?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	26. Is the specified silencer installed and are the hanger and mounting hardware tightened?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	27. Is a heat-insulating thimble(s) installed at points where exhaust lines pass through combustible wall(s) or partition(s)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	28. Is the exhaust line free of excessive bends and restrictions? Is the backpressure within specifications?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	29. Is the exhaust line installed with a downward pitch toward the outside of the building?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	30. Is the exhaust line protected from entry by rain, snow, and animals?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	31. Does the exhaust system outlet location prevent entry of exhaust gases into buildings or structures?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	32. Are individuals protected from exposure to high temperature exhaust parts and are hot parts safety decals present?

AC Electrical System

<input checked="" type="checkbox"/>	<input type="checkbox"/>	33. Does the nameplate voltage/frequency of the generator set and transfer switch match normal/utility source ratings?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	34. Do the generator set load conductors have adequate ampacity and are they correctly connected to the circuit breakers and/or the emergency side of the transfer switch?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	35. Are the load conductors, engine starting cables, battery charger cables, and remote annunciator leads installed in separate conduits?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	36. Is the battery charger AC circuit connected to the corresponding voltage?

Transfer Switch, Remote Control System, Accessories

<input checked="" type="checkbox"/>	<input type="checkbox"/>	37. Is the transfer switch mechanism free of binding? NOTE: Disconnect all AC sources and operate the transfer switch manually.
<input checked="" type="checkbox"/>	<input type="checkbox"/>	38. Are the transfer switch AC conductors correctly connected? Verify lead designations using the appropriate wiring diagrams.
<input type="checkbox"/>	<input checked="" type="checkbox"/>	39. Is there a UPS system? If yes, is the UPS installation checklist filled out?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	40. Is all other wiring connected, as required?

Batteries and DC Electrical System

<input checked="" type="checkbox"/>	<input type="checkbox"/>	41. Does the battery(ies) have the specified CCA rating and voltage?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	42. Is the battery(s) filled with electrolyte and connected to the battery charger?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	43. Are the engine starting cables connected to the battery(s)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	44. Do the engine starting cables have adequate length and gauge?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	45. Is the battery(s) installed with adequate air ventilation?

Special Requirements

<input type="checkbox"/>	<input checked="" type="checkbox"/>	46. Is the earthquake protection adequate for the equipment and support systems?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	47. Is the equipment protected from lightning damage?

Generator Set/Transfer Switch Startup Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Complete the Installation Checklist before performing the initial startup checks. Refer to Service Bulletin 616 for Warranty Startup Procedure Requirements regarding generator set models with ECM-controlled engines.

	Yes	Does not Apply			Yes	Does not Apply	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	1. Verify that the engine is filled with oil and the cooling system is filled with coolant/antifreeze.		<input type="checkbox"/>	<input type="checkbox"/>	29. Close the normal source circuit breaker or replace fuses to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2. Prime the fuel system.		<input type="checkbox"/>	<input type="checkbox"/>	30. Check the normal source voltage, frequency, and phase sequence on three-phase models. The normal source must match the load.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	3. Open all water and fuel valves. Temporarily remove the radiator cap to eliminate air in the cooling system. Replace radiator cap in step 21.		<input type="checkbox"/>	<input type="checkbox"/>	31. Open the normal source circuit breaker or remove fuses to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	4. Place the generator set master switch in the OFF/RESET position. Observe Not-in-Auto lamp and alarm, if equipped, on the controller.		<input type="checkbox"/>	<input type="checkbox"/>	32. Manually transfer the load to the normal source.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	5. Press the lamp test, if equipped on controller. Do all the alarm lamps on the panel illuminate?		<input type="checkbox"/>	<input type="checkbox"/>	33. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	6. Open the main line circuit breakers, open the safeguard breaker, and/or remove fuses connected to the generator set output leads.		<input type="checkbox"/>	<input type="checkbox"/>	34. Place the generator set master switch in the RUN position.
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	7. Turn down the speed control (electronic governor) or speed screw (mechanical governor).*		<input type="checkbox"/>	<input type="checkbox"/>	35. Check the generator set voltage, frequency, and phase sequence on three-phase models. The generator set must match normal source and load.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	8. Verify the presence of lube oil in the turbocharger, if equipped. See the engine and/or generator set operation manual.		<input type="checkbox"/>	<input type="checkbox"/>	36. Place the generator set master switch in the OFF/RESET position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	9. Place the generator set master switch in the RUN position. Allow the engine to start and run for several seconds.		<input type="checkbox"/>	<input type="checkbox"/>	37. Open the generator set main line circuit breakers, open the safeguard breaker, and/or remove the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	10. Verify that the day tank, if equipped, is energized.		<input type="checkbox"/>	<input type="checkbox"/>	38. Reconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	11. Place the generator set master switch in the OFF/RESET position. Check for oil, coolant, and exhaust leaks.		<input type="checkbox"/>	<input type="checkbox"/>	39. Close the normal source circuit breaker or replace fuses to the transfer switch. Place the generator set master switch to the AUTO position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	12. Turn on the water/oil heaters and fuel lift pumps.		<input type="checkbox"/>	<input type="checkbox"/>	40. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	13. Check the battery charger ammeter for battery charging indication.		<input type="checkbox"/>	<input type="checkbox"/>	41. Place the transfer switch in the TEST position (load test or open normal source circuit breaker). NOTE: Obtain permission from the building authority before proceeding. This procedure tests transfer switch operation and connects building load to generator set power.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	14. Place the generator set master switch in the RUN position. Verify whether there is sufficient oil pressure. Check for oil, coolant, and exhaust leaks.		<input type="checkbox"/>	<input type="checkbox"/>	42. Readjust frequency to 50 or 60 Hz with total building loads.*
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	15. Close the safeguard circuit breaker. Adjust the engine speed to 50/60 Hz if equipped with an electronic governor or to 52.8/63 Hz if equipped with a mechanical governor.*		<input type="checkbox"/>	<input type="checkbox"/>	43. Verify that the current phase is balanced for three phase systems.
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	16. If the speed is unstable, adjust according to the appropriate engine and/or governor manual.*		<input type="checkbox"/>	<input type="checkbox"/>	44. Release the transfer switch test switch or close the normal circuit breaker. The transfer switch should retransfer to the normal source after appropriate time delay(s).
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	17. Adjust the AC output voltage to match the load voltage using the voltage adjusting control. See the generator set/controller operation manual.		<input type="checkbox"/>	<input type="checkbox"/>	45. Allow the generator set to run and shut down automatically after the appropriate cool down time delay(s).
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	18. Allow the engine to reach normal operating coolant temperature.		<input type="checkbox"/>	<input type="checkbox"/>	46. Set the plant exerciser to the customer's required exercise period, if equipped.
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	19. Check the operating temperature on city water-cooled models and adjust the thermostatic valve as necessary.		<input type="checkbox"/>	<input type="checkbox"/>	47. Verify that all options on the transfer switch are adjusted and functional for the customer's requirements.
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	20. Manually overspeed the engine to cause an engine shutdown (68-70 Hz on 60 Hz models and 58-60 Hz on 50 Hz models). Place the generator set master switch in the OFF/RESET position.*		<input type="checkbox"/>	<input type="checkbox"/>	48. If possible, run the building loads on the generator set for several hours or perform the load bank test if required.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	21. Check the coolant level, add coolant as necessary, and replace the radiator cap. Verify that all hose clamps are tight and secure.		<input type="checkbox"/>	<input type="checkbox"/>	49. Verify that all the wire connections from the generator set to the transfer switch and optional accessories are tight and secure.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	22. Place the generator set master switch in the RUN position.		<input type="checkbox"/>	<input checked="" type="checkbox"/>	50. If there is a UPS system, fill out the UPS prestart checklist and UPS startup checklist.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	23. Verify the engine low oil pressure and high coolant temperature shutdowns.*		<input type="checkbox"/>	<input type="checkbox"/>	51. Verify that the customer has the appropriate engine/generator set and transfer switch literature. Instruct the customer in the operation and maintenance of the power system.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	24. Check the overcrank shutdown.*		<input type="checkbox"/>	<input type="checkbox"/>	52. Fill out the startup notification at this time and send the white copy to the Generator Warranty Dept. Include the warranty form if applicable.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	25. Place the generator set master switch in the OFF/RESET position.		<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	26. Open the normal source circuit breaker or remove fuses to the transfer switch.		<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	27. Disconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch.		<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	28. Manually transfer the load to the emergency source.		<input checked="" type="checkbox"/>	<input type="checkbox"/>	

* Some models with electronic engine controls may limit or prohibit adjusting the engine speed or testing shutdowns.

Generator Start-Up Report



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
www.frontierpower.com

Work Order #	Client		Unit Address				Date
68513	Government Services		825 Admirals way				2017-04-10
Gen#1 Make	Gen#1 Serial #	Engine #1 S/N#	Kw	Amps	Volts	Phase	Load Bank Cable
Kohler	SGM32HWDC	28781	750	825	600	3	50'
Gen#2 Make	Gen#2 Serial #	Engine #2 S/N#	Kw	Amps	Volts	Phase	Load Bank Cable

Engine Battery and Charging Systems									
System Voltage	24V	Type	8D	Battery Rating	1400	cca	Install Date	April	2017
	Battery #1		Battery #2		Battery #3		Battery #4		
Battery Condition	Good		Good						
Battery Test	12.6	V @	1620	cca	12.6	V @	1490	cca	
Electrolyte Level	Good		Good						
Terminals / Cables	Clean and Secure		Clean and Secure						
Charger Operation	26.3	V @	8.9	A		V @		A	
Alternator Charging	27.5	V @	13	A		V @		A	Starter Connections / Operation OK

Cooling System					
Check Coolant Level	OK	Check Block Heater Operation	OK	Inspect Coolant Hoses	OK
Check Coolant Strength	OK	Inspect Block Heater Hoses	OK	Inspect Radiator	OK

Lubrication and Air Intake Systems					
Check Engine Oil Level	OK	Inspect Crank Case Breather	OK	Inspect Turbo	OK
Inspect Oil Cooler	N/A	Inspect Air Filter	OK	Inspect Air Duct / Louvers	N/A

<input checked="" type="checkbox"/> Diesel	Gas	Fuel System					
Inspect Fuel Filter	OK	Inspect Fuel Tank	OK	Check Transfer Pump	N/A	Check Fuel Gauge	OK
Inspect Fuel Hoses	OK	Inspect Pipe Work	OK	Check Lift Pump	OK	Check Fuel Level	OK
Inspect Gas Solenoid	N/A	Inspect Gas Regulator	N/A	Check For Gas Leaks	N/A	Check Gas Pressure	N/A

General Engine Checks					
Inspect Drive Belts	OK	Check for Exhaust Leaks	OK	Check for Abnormal Noises	OK
Inspect Governor Linkage	OK	Check for Fluid Leaks	OK	Check for Warning Indicators	OK

Generator and Electrical Checks						Main Breaker			
Warning Indicators	OK	Wire Connections	OK	Breakers	OK	Grounds	OK	Amps	1200
Meters / Guages	OK	Wiring Harness	OK	Annunciator	N/A	Lugs	OK	Type	Thermo-mag

Running Checks / Protection and Alarms											
Output Frequency	60	Hz	Output Voltage	601	V	Oil Pressure	89	psi	Temperature	159	°F
Low Oil Pressure	OK	Over-Speed			N/A	Coolant Level			OK		
High Coolant Temperature	OK	Over-Crank			OK	Emergency Stop			OK		

Generator Start-Up Report



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
www.frontierpower.com

Transfer Switch # 1							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 2							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 3							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 4							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Commissioning Notes / Recommendations							

4 Hour Load Test Report



WO#	68513	Date:	Apr 11, 2017	Project / Site:	Esquimalt Graving Dock, Generator 1
Unit Make:	Kohler	Model:	750REOZMD	Serial#	SGM32HWDC
Engine Make:	Mitsubishi	Model:	S12A-Y2PTAW-2	Serial#	28781
Alternator Make:	Kohler	Model:	5M4278BF	Serial#	MT-0041647-1216

Run	Read	Load		Voltage (V)			Current (A)			Frequency	Oil Pressure	Oil Temp	Coolant Temp	Ambient Outside Temp	Frame Temp	Ambient Inside Temp	Boost Manifold Pressure	Ex (F1 - F2)		Gen Air Outlet Temp
																		(Volts)	(Amps)	
Time	Time	(Kw)	(%)	L1	L2	L3	L1	L2	L3	(Hz)	psi	°F	°F	°C	°C	°C	(PSI)	(Volts)	(Amps)	°C
Start	8:40	0	0	601	602	601	0	0	0	60	94	160	149	7	15.3	7	14	17.7	0.83	7.1
30 min	9:10	742	97	601	603	599	712	714	716	60	90	182	159	7	31.5	14.5	35	26.3	1.20	11.6
60 min	9:40	742	97	601	603	599	712	714	716	60	88	188	159	8	35.0	15.5	35	27.1	1.22	10.4
90 min	10:10	742	97	601	603	599	712	714	716	60	88	185	159	8	34.3	15.8	35	27.0	1.22	11.1
120 min	10:40	742	97	601	603	599	712	714	716	60	88	188	159	9	34.4	17.3	35	27.2	1.22	11.0
150 min	11:10	742	97	601	603	599	712	714	716	60	88	189	159	9	35.5	21.0	35	27.2	1.22	11.6
180 min	11:40	742	97	601	603	599	712	714	716	60	88	188	159	9	36.0	20.5	35	27.3	1.22	12.5
210 min	12:10	742	97	601	603	599	712	714	716	60	88	188	159	10	38.3	19.9	35	27.5	1.22	13.0
240 min	12:40	742	97	601	603	599	712	714	716	60	87	188	159	10	37.3	19.5	35	27.0	1.21	13.5

Battery Voltage During Cranking 20.0V (battery voltage was 26.0V prior to cranking)

On completion of load test, take hot winding resistance readings: L1 - N: 3.24 mΩ L2 - N: 3.23 mΩ L3 - N: 3.24 mΩ

Remarks
This unit was named "Generator 2" when it left Frontier Power Products facility. It was renamed "Generator 1" after installation on site.

Technician: Preston Li



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com



Startup Notification

Startup Date

2017-04-21

Work Order #

68513

This form is required for coverage under the Kohler limited warranty and must be completely filled out at the time of initial startup. Representatives of the distributor/dealer and owner must sign the notification form. Signing this form represents acceptance of the unit and that all information on the startup form is correct. Return a copy of the completed form to the Kohler Co. within 60 days of the startup date.

Authorized Kohler Representative Performing Startup	
Telephone	604-946-5531
Company Name	Frontier Power Products Ltd.
Address	7983 Progress Way
City	Delta
Province	British Columbia
Postal Code	V4G 1A3
Country	Canada

Owner Name / Unit Location	
Telephone	
Company Name	Government Services
Unit Address	825 Admirals Road
City	Victoria
Province	British Columbia
Postal Code	
Country	Canada

Generator Set and Nameplate Information

	Generator Set No. 1	Engine No. 1	Generator Set No. 2	Engine No. 2
Serial Number	SGM32HWDB	28777		
Model Number	750 REOZMD-CP2	S12A2-Y2PTAW-2		
Specification #				

Application Information (One item in each column must be checked.)

Industrial	Stationary	Standby Power
------------	------------	---------------

Transfer Switch, Switchgear, and UPS Nameplate Information

	ATS No. 1	ATS No. 2	ATS No. 3	ATS No. 4	Switchgear	UPS*
Serial No.						
Spec No.						
Contactors S/N#						
Model No.						

* Fill out the UPS G31-25 Installation, G31-21 Prestart, and G31-22 Startup Checklists

Kohler Representative's Name	
Brian Blagdon	
Signature	Date
	2017-04-21

Owner Representative's Name	
Gordon Webster	
Signature	Date
	2017-04-21

Generator Set/Transfer Switch Installation Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Make the following installation checks before performing the Startup Checklist. Note: Use this form as a general guide, along with any applicable codes or standards. Comply with all applicable codes and standards. Improper installation voids the warranty.

Equipment Room or Weather Housing

Yes	Does not Apply	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	1. Is the equipment installed in a fire-resistant room (made of non-combustible material) or in an outdoor weather housing?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	2. Is there adequate clearance between the engine and floor for service maintenance?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	3. Is there emergency lighting available at the equipment room or weather housing?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	4. Is there adequate heating for the equipment room or outdoor weather housing?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	5. Is the equipment room clean with all materials not related to the emergency power supply system removed?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	6. Is the equipment room protected with a fire protection system?

Engine and Mounting

<input checked="" type="checkbox"/>	<input type="checkbox"/>	7. Is the mounting surface(s) properly constructed and leveled?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	8. Is the mounting surface made from non-combustible material?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	9. Was the generator-to-engine alignment performed after attaching the skid to the mounting base? Generator sets with two-bearing generators require alignment.

Lubrication, Cooling and Ventilation

<input checked="" type="checkbox"/>	<input type="checkbox"/>	10. Is the engine crankcase filled with the specified oil?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	11. Is the cooling system filled with the manufacturer's specified coolant/antifreeze and purged of air?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	12. Is there adequate inlet and outlet air flow (electric louvers adjusted and ventilation fan motor(s) connected to the corresponding voltage)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	13. Is the radiator duct properly sized and connected to the air vent or louver?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	14. Are flexible sections installed in the cooling water lines?

Fuel

<input checked="" type="checkbox"/>	<input type="checkbox"/>	15. Is there an adequate/dedicated fuel supply?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	16. Are the fuel filters installed?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	17. Are the fuel tanks and piping installed in accordance with applicable codes and standards?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	18. Is there adequate fuel transfer tank pump lift capacity and is the pump motor connected to the corresponding voltage?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	19. Is the fuel transfer tank pump connected to the emergency power source?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	20. Are flexible fuel lines installed between the engine fuel inlet and fuel piping?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	21. Is the specified gas pressure available at the fuel regulator inlet?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	22. Does the gas solenoid valve function?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	23. Are the manually operated fuel and cooling water valves installed allowing manual operation or bypass of the solenoid valves?

Exhaust

Yes	Does not Apply	
<input checked="" type="checkbox"/>	<input type="checkbox"/>	24. Is the exhaust line sized per guidelines and does it have flexible connector(s)? Is the flexible connector(s) straight?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	25. Is there exhaust line condensate trap with drain installed?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	26. Is the specified silencer installed and are the hanger and mounting hardware tightened?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	27. Is a heat-insulating thimble(s) installed at points where exhaust lines pass through combustible wall(s) or partition(s)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	28. Is the exhaust line free of excessive bends and restrictions? Is the backpressure within specifications?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	29. Is the exhaust line installed with a downward pitch toward the outside of the building?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	30. Is the exhaust line protected from entry by rain, snow, and animals?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	31. Does the exhaust system outlet location prevent entry of exhaust gases into buildings or structures?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	32. Are individuals protected from exposure to high temperature exhaust parts and are hot parts safety decals present?

AC Electrical System

<input checked="" type="checkbox"/>	<input type="checkbox"/>	33. Does the nameplate voltage/frequency of the generator set and transfer switch match normal/utility source ratings?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	34. Do the generator set load conductors have adequate ampacity and are they correctly connected to the circuit breakers and/or the emergency side of the transfer switch?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	35. Are the load conductors, engine starting cables, battery charger cables, and remote annunciator leads installed in separate conduits?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	36. Is the battery charger AC circuit connected to the corresponding voltage?

Transfer Switch, Remote Control System, Accessories

<input type="checkbox"/>	<input checked="" type="checkbox"/>	37. Is the transfer switch mechanism free of binding? NOTE: Disconnect all AC sources and operate the transfer switch manually.
<input type="checkbox"/>	<input checked="" type="checkbox"/>	38. Are the transfer switch AC conductors correctly connected? Verify lead designations using the appropriate wiring diagrams.
<input type="checkbox"/>	<input checked="" type="checkbox"/>	39. Is there a UPS system? If yes, is the UPS installation checklist filled out?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	40. Is all other wiring connected, as required?

Batteries and DC Electrical System

<input checked="" type="checkbox"/>	<input type="checkbox"/>	41. Does the battery(ies) have the specified CCA rating and voltage?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	42. Is the battery(s) filled with electrolyte and connected to the battery charger?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	43. Are the engine starting cables connected to the battery(s)?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	44. Do the engine starting cables have adequate length and gauge?
<input checked="" type="checkbox"/>	<input type="checkbox"/>	45. Is the battery(s) installed with adequate air ventilation?

Special Requirements

<input type="checkbox"/>	<input checked="" type="checkbox"/>	46. Is the earthquake protection adequate for the equipment and support systems?
<input type="checkbox"/>	<input checked="" type="checkbox"/>	47. Is the equipment protected from lightning damage?

Generator Set/Transfer Switch Startup Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Complete the Installation Checklist before performing the initial startup checks. Refer to Service Bulletin 616 for Warranty Startup Procedure Requirements regarding generator set models with ECM-controlled engines.

	Yes	Does not Apply		Yes	Does not Apply	
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	1. Verify that the engine is filled with oil and the cooling system is filled with coolant/antifreeze.	<input type="checkbox"/>	<input type="checkbox"/>	29. Close the normal source circuit breaker or replace fuses to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	2. Prime the fuel system.	<input type="checkbox"/>	<input type="checkbox"/>	30. Check the normal source voltage, frequency, and phase sequence on three-phase models. The normal source must match the load.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	3. Open all water and fuel valves. Temporarily remove the radiator cap to eliminate air in the cooling system. Replace radiator cap in step 21.	<input type="checkbox"/>	<input type="checkbox"/>	31. Open the normal source circuit breaker or remove fuses to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	4. Place the generator set master switch in the OFF/RESET position. Observe Not-in-Auto lamp and alarm, if equipped, on the controller.	<input type="checkbox"/>	<input type="checkbox"/>	32. Manually transfer the load to the normal source.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	5. Press the lamp test, if equipped on controller. Do all the alarm lamps on the panel illuminate?	<input type="checkbox"/>	<input type="checkbox"/>	33. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	6. Open the main line circuit breakers, open the safeguard breaker, and/or remove fuses connected to the generator set output leads.	<input type="checkbox"/>	<input type="checkbox"/>	34. Place the generator set master switch in the RUN position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	7. Turn down the speed control (electronic governor) or speed screw (mechanical governor).*	<input type="checkbox"/>	<input type="checkbox"/>	35. Check the generator set voltage, frequency, and phase sequence on three-phase models. The generator set must match normal source and load.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	8. Verify the presence of lube oil in the turbocharger, if equipped. See the engine and/or generator set operation manual.	<input type="checkbox"/>	<input type="checkbox"/>	36. Place the generator set master switch in the OFF/RESET position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	9. Place the generator set master switch in the RUN position. Allow the engine to start and run for several seconds.	<input type="checkbox"/>	<input type="checkbox"/>	37. Open the generator set main line circuit breakers, open the safeguard breaker, and/or remove the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	10. Verify that the day tank, if equipped, is energized.	<input type="checkbox"/>	<input type="checkbox"/>	38. Reconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	11. Place the generator set master switch in the OFF/RESET position. Check for oil, coolant, and exhaust leaks.	<input type="checkbox"/>	<input type="checkbox"/>	39. Close the normal source circuit breaker or replace fuses to the transfer switch. Place the generator set master switch to the AUTO position.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	12. Turn on the water/oil heaters and fuel lift pumps.	<input type="checkbox"/>	<input type="checkbox"/>	40. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	13. Check the battery charger ammeter for battery charging indication.	<input type="checkbox"/>	<input type="checkbox"/>	41. Place the transfer switch in the TEST position (load test or open normal source circuit breaker). NOTE: Obtain permission from the building authority before proceeding. This procedure tests transfer switch operation and connects building load to generator set power.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	14. Place the generator set master switch in the RUN position. Verify whether there is sufficient oil pressure. Check for oil, coolant, and exhaust leaks.	<input type="checkbox"/>	<input type="checkbox"/>	42. Readjust frequency to 50 or 60 Hz with total building loads.*
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	15. Close the safeguard circuit breaker. Adjust the engine speed to 50/60 Hz if equipped with an electronic governor or to 52.8/63 Hz if equipped with a mechanical governor.*	<input type="checkbox"/>	<input type="checkbox"/>	43. Verify that the current phase is balanced for three phase systems.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	16. If the speed is unstable, adjust according to the appropriate engine and/or governor manual.*	<input type="checkbox"/>	<input type="checkbox"/>	44. Release the transfer switch test switch or close the normal circuit breaker. The transfer switch should retransfer to the normal source after appropriate time delay(s).
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	17. Adjust the AC output voltage to match the load voltage using the voltage adjusting control. See the generator set/controller operation manual.	<input type="checkbox"/>	<input type="checkbox"/>	45. Allow the generator set to run and shut down automatically after the appropriate cool down time delay(s).
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	18. Allow the engine to reach normal operating coolant temperature.	<input type="checkbox"/>	<input type="checkbox"/>	46. Set the plant exerciser to the customer's required exercise period, if equipped.
	<input type="checkbox"/>	<input checked="" type="checkbox"/>	19. Check the operating temperature on city water-cooled models and adjust the thermostatic valve as necessary.	<input type="checkbox"/>	<input type="checkbox"/>	47. Verify that all options on the transfer switch are adjusted and functional for the customer's requirements.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	20. Manually overspeed the engine to cause an engine shutdown (68-70 Hz on 60 Hz models and 58-60 Hz on 50 Hz models). Place the generator set master switch in the OFF/RESET position.*	<input type="checkbox"/>	<input type="checkbox"/>	48. If possible, run the building loads on the generator set for several hours or perform the load bank test if required.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	21. Check the coolant level, add coolant as necessary, and replace the radiator cap. Verify that all hose clamps are tight and secure.	<input type="checkbox"/>	<input type="checkbox"/>	49. Verify that all the wire connections from the generator set to the transfer switch and optional accessories are tight and secure.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	22. Place the generator set master switch in the RUN position.	<input type="checkbox"/>	<input type="checkbox"/>	50. If there is a UPS system, fill out the UPS prestart checklist and UPS startup checklist.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	23. Verify the engine low oil pressure and high coolant temperature shutdowns.*	<input type="checkbox"/>	<input checked="" type="checkbox"/>	51. Verify that the customer has the appropriate engine/generator set and transfer switch literature. Instruct the customer in the operation and maintenance of the power system.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	24. Check the overcrank shutdown.*	<input type="checkbox"/>	<input type="checkbox"/>	52. Fill out the startup notification at this time and send the white copy to the Generator Warranty Dept. Include the warranty form if applicable.
	<input checked="" type="checkbox"/>	<input type="checkbox"/>	25. Place the generator set master switch in the OFF/RESET position.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	26. Open the normal source circuit breaker or remove fuses to the transfer switch.	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	27. Disconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch.	<input type="checkbox"/>	<input type="checkbox"/>	
	<input type="checkbox"/>	<input type="checkbox"/>	28. Manually transfer the load to the emergency source.	<input checked="" type="checkbox"/>	<input type="checkbox"/>	

* Some models with electronic engine controls may limit or prohibit adjusting the engine speed or testing shutdowns.

Generator Start-Up Report



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

Work Order #	Client		Unit Address				Date
68513	Government Services		825 Admirals Road				2017-04-21
Gen#1 Make	Gen#1 Serial #	Engine #1 S/N#	Kw	Amps	Volts	Phase	Load Bank Cable
Kohler	SGM32HWDB	28777	760	914	600	3	90ft
Gen#2 Make	Gen#2 Serial #	Engine #2 S/N#	Kw	Amps	Volts	Phase	Load Bank Cable

Engine Battery and Charging Systems										
System Voltage	24V	Type	8D	Battery Rating	1400	cca	Install Date			
	Battery #1		Battery #2		Battery #3		Battery #4			
Battery Condition	Good		Good							
Battery Test	12.6	V @	1600	cca	12.7	V @	1620	cca		
Electrolyte Level	Good		Good							
Terminals / Cables	Clean and Secure		Clean and Secure							
Charger Operation	27	V @	8.9	A		V @		A		
Alternator Charging	27.8	V @	41	A		V @		A	Starter Connections / Operation	OK

Cooling System					
Check Coolant Level	OK	Check Block Heater Operation	OK	Inspect Coolant Hoses	OK
Check Coolant Strength	OK	Inspect Block Heater Hoses	OK	Inspect Radiator	OK

Lubrication and Air Intake Systems					
Check Engine Oil Level	OK	Inspect Crank Case Breather	OK	Inspect Turbo	OK
Inspect Oil Cooler	N/A	Inspect Air Filter	OK	Inspect Air Duct / Louvers	N/A

✓ Diesel	Gas	Fuel System					
Inspect Fuel Filter	OK	Inspect Fuel Tank	OK	Check Transfer Pump	N/A	Check Fuel Gauge	OK
Inspect Fuel Hoses	OK	Inspect Pipe Work	OK	Check Lift Pump	OK	Check Fuel Level	OK
Inspect Gas Solenoid	N/A	Inspect Gas Regulator	N/A	Check For Gas Leaks		Check Gas Pressure	

General Engine Checks					
Inspect Drive Belts	OK	Check for Exhaust Leaks	OK	Check for Abnormal Noises	OK
Inspect Governor Linkage	OK	Check for Fluid Leaks	OK	Check for Warning Indicators	OK

Generator and Electrical Checks							Main Breaker		
Warning Indicators	OK	Wire Connections	OK	Breakers	OK	Grounds	OK	Amps	1200
Meters / Guages	OK	Wiring Harness	OK	Annunciator	OK	Lugs	OK	Type	Thermo-mag

Running Checks / Protection and Alarms											
Output Frequency	60	Hz	Output Voltage	600	V	Oil Pressure	88	psi	Temperature	162	°F
Low Oil Pressure	OK	Over-Speed				Coolant Level				OK	
High Coolant Temperature	OK	Over-Crank				Emergency Stop				OK	

Generator Start-Up Report



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
www.frontierpower.com

Transfer Switch # 1							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 2							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 3							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Transfer Switch # 4							
Make	Serial Number		Model or Amperage		Exerciser Day / Time		
Panel Lights and Meters		Perform On-Load Transfer		On-Load Voltage			
Manual By-Pass Switch		Cable and Wire Connections		On-Load Amperage			
Time delay on start		Cranking time to engine start & run		Time to come up to operating speed			
Time from power outage to transfer		Time on re-transfer to normal supply		Time delay on cooling and shutdown			

Commissioning Notes / Recommendations							

4 Hour Load Test Report



WO#	68513	Date:	Apr 10, 2017	Project / Site:	Esquimalt Graving Dock, Generator 3
Unit Make:	Kohler	Model:	750REOZMD	Serial#	SGM32HWDB
Engine Make:	Mitsubishi	Model:	S12A-Y2PTAW-2	Serial#	28777
Alternator Make:	Kohler	Model:	5M4278BF	Serial#	MT-0041648-1216

Run	Read	Load		Voltage (V)			Current (A)			Frequency	Oil Pressure	Oil Temp	Coolant Temp	Ambient Outside Temp	Frame Temp	Ambient Inside Temp	Boost Manifold Pressure	Ex (F1 - F2)		Gen Air Outlet Temp
				L1	L2	L3	L1	L2	L3									(Volts)	(Amps)	
Time	Time	(Kw)	(%)							(Hz)	psi	°F	°F	°C	°C	°C	(PSI)			°C
Start	2:20	0	0	600	600	600	0	0	0	60	90	148	154	10	18.8	10.5	6.5	17.3	0.8	10
30 min	2:50	740	97	600	600	601	712	710	714	60	84	164	161	11	24.6	11.6	34	25.2	1.15	12
60 min	3:20	740	97	600	600	601	712	710	714	60	84	170	161	11	25.3	11.6	34	25.4	1.16	12
90 min	3:50	740	97	600	600	601	712	710	714	60	83	166	161	10	33.0	11.3	34	25.4	1.16	11.5
120 min	4:20	740	97	600	600	601	712	710	714	60	83	171	161	9	28.9	11.8	34	25.5	1.16	11.5
150 min	4:50	740	97	600	600	601	712	710	714	60	82	170	161	9	28.8	11.2	34	25.4	1.16	9.7
180 min	5:20	740	97	600	600	601	712	710	714	60	82	178	161	10	28.5	11.3	34	25.4	1.16	11
210 min	5:50	740	97	600	600	601	712	710	714	60	82	173	161	9	30.0	11.0	34	25.4	1.16	10.5
240 min	6:20	740	97	600	600	601	712	710	714	60	81	174	161	9	31.0	9.8	34	25.3	1.16	11.1

Battery Voltage During Cranking 21.1V (battery voltage was 26.1V prior to cranking)

On completion of load test, take hot winding resistance readings: **L1 - N:** 3.21 mΩ **L2 - N:** 3.22 mΩ **L3 - N:** 3.23 mΩ

Remarks

Technician: Preston Li

Commissioning Report

for the

AeriNOx Emissions Control System

SCR Exhaust Gas Treatment

for

Frontier Power / Esquimalt Graving Dock
Victoria, V9A 3S1 ATT

Project number:

PA2016_390

1. General

Plant Esquimalt Graving Dock – Victoria, BC, Canada
3 x Kohler 750REOZMD (Mitsubishi S12A3-Y2PTAW-2)

Project Nr. PA2016_390
Customer Frontier Power
Location 7983 Progress WayDelta, BC V4G 1A3
Owner EGD


<u>Dates</u>		<u>Done By:</u>
Mechanical Erection	to 4/19/17	Customer
Installation Catalyst	to 4/19/17	Customer
Electrical Installation	to 4/19/17	Customer
Start Up Of The System	from 4/19/17 to 4/21/17	AeriNOx
Cold Commissioning	from 4/19/17 to 4/21/17	AeriNOx
Hot Commissioning	from 4/19/17 to 4/21/17	AeriNOx
Diesel Adjustment	from to	
Normal operation test run	Unit 1: 4/21/17 Unit 2: 4/19/17 Unit 3: 4/20/17	AeriNOx
Training Of The Operator	4/21/17 AM	AeriNOx
System Hand Over	4/21/17	AeriNOx
Begin Warranty Period	see contract	

2. Commissioning

Project: Frontier Power / Esquimalt Graving Dock
Project Nr.: PA2016_390

- NOx-values <0.67g/kw-hr have been reached and were verified using a Test 350 Exhaust Gas Analyzer.
- Injection point and internal control set up to <0,50g/kw-hr.
- Urea specification: 32.5% Urea.
- Temperature release (urea injection start) is set to 320°C (hysteresis at 310°C) per DCL suggestion for DPF regen.
- Urea setup and further details on the controller setting for each engine (as commissioned) please see attached engine measuring protocols.
- Operator training of the DeNOx system done on 04.21.2017 with was done in partnership with the engine/generator training.
- The customer gave the commissioning team a deadline of 1 engine commissioned per day to make the training date of 04.21.2017, some raw data points were not able to be collected due to time constraints.
- The exhaust piping is not insulated from the elbow as it leaves the container until the SCR reactor, DOC not insulated. Insulating the exhaust piping will reduce the amount of time the system takes to come up to operating temp on startup and widen the load range the SCR system will operate in due to current temp constraints.
- All 3 engines will be setup to parallel when they go online.

Hand over date: 04.21.2017

 4/27/17

AeriNOx Inc
100 Cherry Ave, Suite 6B
Eaton, Colorado, 80615 - USA
Phone: +01 (970)454-5639

Client Signature

Client Name Printed

Company & Title

3. Remaining points

1. For AeriNOx

2. For Customer

4. Pre Commissioning:

4.1 General

Checkpoint	Remark	Action
All components installed according to device list and cable block diagram	√	
All components mounted correctly and stable	√	
All supply systems connected and marked (power, air, urea)	√	
All devices marked if necessary	No process tags	None
General condition, painting, cleanness	No device tags	None
All components accessible, platforms installed if necessary	Surface rust observed on some exhaust components	To be painted by customer
All openings of the exhaust gas system closed	Ladder access to catalysts / exhaust components only	None
	√	

4.2 Catalysts, Catalytic Reactor, Injection System

Checkpoint	Remark	Action
Reactor mounted correctly and stable	√	
Reactor and injection duct connected and tight welded	√	
All mounting openings and manholes accessible	Scaffolding may need to be erected to conduct maintenance	None
Reducing agent nozzle adjusted and mounted correctly	√	
Catalyst installed according plan	√	
Mounting openings of reactor tightened and closed	√	
Insulation of reactor completed	SCR only, DOC not insulated	TBD
Thermocouples installed according mounting instruction and connected according manual	√	
Differential pressure transmitter installed according mounting instruction and connected according manual	√ Re-scaled DPT to 0 – 100 mBar	Complete

4.3 Electrical System

Checkpoint	Remark	Action
General conditions of wiring	√	
All electrical components connected correctly and according manuals	√	
All cables according cable list	√	
All connections according drawings	√	
All signals available in switch gear cabinet	√	
Connection and signal exchange to engine control system o.k.	Found issue with load signal on Unit 2 terminal pinching the insulation – no problems on Unit 1 or 3	Complete
Power supply for all systems	√	

4.4 Pipes

Checkpoint	Remark	Action
All pipes according to P&ID	√	
Connections to dosing unit, pump station and injection nozzle according to mounting instructions	√	
Pipes cleaned and purged	Unknown	None
Marking of pipework	No tags	None
Urea pipes pressure tested	√ No visible leaks	
Air pipes pressure tested	√ No visible leaks	

4.5 Compressor Station:

Checkpoint	Remark	Action
Compressor Make - Model	Hydrovane – V04PURHS	
Compressor, buffer tank and condensate drain placed, connected and fixed according instruction	√	
Oil level confirmed to meet manufacturer spec before startup	√	
Door interlock switch tested	√	
Rotation of compressor in right direction	Direction of rotation incorrect on Unit 3 – switched L1 and L2	Complete
Setting of timer relays and pressure switch	Verified OEM settings	None
Compressor set to operation according manual	√	
Buffer tank: condensate valve of buffer tank function tested	Vavle tested but no buffer tank present	None

4.6 Pump Station

Checkpoint	Remark	Action
Pump gearbox filled with oil	√	
Pump rotation checked	Not correct. Had to change legs L1 and L2 on all 3 pumps to correct the direction of rotation	Complete
Suction pipe return valve checked	√	
Pump set to operate with water	√ Urea used instead of water	
Overflow valve adjusted	√ Set to 7.9 bar when deadheaded	

4.7 Dosing Unit

Checkpoint	Remark	Action
Dosing valve adjustment (zero and maximum stroke) controlled according manual	√ Min stroke adjusted to 260	
Pressure transmitter output signal according to manometer at pump station	Relay signal verified – analog signal not used	Complete
Parameters of flowmeter set	√	
Air pressure reducing valve set	√ 4.5 bar	
Air flow switch set	√	

4.8 Sootblower System

Not in scope of supply

Checkpoint	Remark	Action
Air pressure reducing valve set	-	
Pipework pressure tested	-	
Function of solenoid valves tested	-	
Valve sequence and order tested	-	
Set of blowing times	-	

4.9 NOx-Sensor

Checkpoint	Remark	Action
All Parts mounted according instruction	√	
All parts mounted according flow diagram	√	
Exhaust gas probes mounted to catalytic reactor at correct place and in accordance with manual	√	
Pipes and tubes between single devices of gas analyzing system mounted correctly	√	
All electrical connections ready	√	
All signals available in PLC	√	
NOx-analyzer ready and in correct range	√	

4.10 PLC-System

Checkpoint	Remark	Action
All electrical connections ready	√	
All signals available in PLC	√ Changed urea tank level transmitter to 0 – 10V by adding 500 Ohm resistor to use available IO	Complete
All interfaces checked	√	

4.11 Signal exchange

4.11.1 Interface Signals from SCR to IAS

DQ SCR	AeriNOx Acceptance	Comment
U1 common alarm	√	
U2 common alarm	√	
U3 common alarm	√	

4.11.2 Interface Signals from IAS to SCR

DI/AI SCR	AeriNOx Acceptance	Comment
E1 running	√	
E1 load 0-100%	√	Scaling: 4..20mA = 0..100% load (0-900 kw)
E2 running	√	
E2 load 0-100%	√	Scaling: 4..20mA = 0..100% load (0-900 kw)
E3 running	√	
E3 load 0-100%	√	Scaling: 4..20mA = 0..100% load (0-900 kw)

4.11.3 Interface Signals from SCR to IAS via Modbus TCP/IP

Output SCR	AeriNOx Acceptance	Comment
Signals provided according data list: "PA2016_361_Modbus_SCR_IAS_Re v03"	Not used	External modbus not used on this project – no SCR panel connection provided

5. Hot Commissioning, Commissioning of Complete System

Input conditions exhaust gas	Remark
Exhaust gas before DeNOx according to design data	1. NOx content in exhaust gas flow: design: NO: 5.36 g/KWh during operation 5.2 – 5.8 g/KWh 2. Exhaust gas temperature design: 883°F during operation: 662°F

Output conditions exhaust gas	Remark:
Exhaust gas after DeNOx according to design data	1. NO content in exhaust gas flow: design: NO: < 0.67 g/KWh during operation: <0.50 g/KWh 2. Exhaust gas temperature for start/stop after SCR: design: 320 / 310°C 608 / 590°F For actual temperature settings please refer to attached engine measurement protocol as start up enable temperature is based on fuel type. 3. Volumeflow: 4793 Nm ³ /h @ 900 kW

Performance values	Remark:
Backpressure pre catalyst	ONLY DIFF PRESS ACROSS SCR MEASURED approx. 42 - 48 mbar@83%
Consumption of reducing agent per engine	U1: 9.5 @ 83% load, U2: 8.1 @ 83% load, U3: 7.1 @ 83% load

Operation modes DeNOx	Remark
Stand Still	√
Startup	√
Performance	√
Failure	√
Shutdown	√

6. Appendix

- **Measuring Protocol Engine 1** **Page 12**
- **Measuring Protocol Engine 2** **Page 14**
- **Measuring Protocol Engine 3** **Page 16**

DeNOx Measuring Protocol Engine_1

V2.0




Project: Frontier - EGD
Project no.: PA2016_390
Measured by: Andy Collins
Meas. Device: Testo 350
Location: Victoria, BC, Canada
Ambient Cond.: Cloudy
Date: 4/21/2017
Ambient Temp.: ~17 °C

Engine		DeNOx Design Data				Setpoints		Operation		Start-up Conditions		Comment	
Engine 1	Mitsubishi S12A2-Y2P/TAW-2	Red. agent Fuel type HFO	% Urea max sulphur	Pump red. press. Dos. red. press. Dos. air press. Dos. valve adj.	5.7/9 NA 4/3.5 280/4/10	7.9 bar	Engine load min. Urea flow min.	~25/23	NO raw act. 5.8 g/kWh				NO raw act. 5.8 g/kWh Engine raw gas value exceed design data. Exhaust temperature out of design range. - Customer set a very tight commissioning schedule so not all RAW data records could be populated.
Engine Type	900 kW	NOX target	% max sulphur	Dos. valve type	2873	4.5 bar	Temp. min. GAS	320/310					
Gas flow Speed	4,793 Nm ³ /h	NOX raw contract	g/kWh	Flow ctrl pit	1.0 / 2.0	l/h	Temp. min. Diesel	---/---					
Fuel type	1800 RPM	O2 reference	g/kWh	NOX ctrl pit	0.08 / 2.0	Temp. min. HFO	---/---						
Diesel spec. HFO spec.	<0.1% sulphur	Exh. temp. design	°C	NOX ctrl target	40	Cool/Clean time	180/600	s					
	---	Exh. temp. max.	°C										

Time	Engine load %	Engine load (%)	Engine speed rpm	Engine load kW	Volume flow Nm ³ /h	Temp. bef. cat °C	Temp. aft. cat °C	Delta p cat mbar	p Urea pump bar	p Urea dos. unit bar	Dosing valve %	Raw (Pre Catalyst) Data Records					Post Catalyst Data Records					Diesel red. agent flow l/h			
												NOx ppm	O2 %	CO ppm	NO mg/Nm ³ @ref.O2	NO g/kWh	NOx ppm	O2 %	CO ppm	NOx(**) mg/Nm ³ @ref.O2	NOx(**) g/kWh				
0	0	0		57	302																				
1	6.3	12.5		113	599																				
2	18.8	18.8		169	901																				
3	25.0	225		282	1,500																				
4	31.3	37.5		338	1,797																				
5	43.8	394		450	2,099																				
6	50.0	450		507	2,698																				
7	56.3	507		563	3,298																				
8	62.5	619		675	3,595																				
9	68.8	732		788	4,194																				
10	73	81.3		844	4,496																				
11	75.0	83		900	4,793																				
12	81.3	83																							
13	87.5	83																							
14	87.5	83																							
15	87.5	83																							
16	100.0	900																							

¹ engine load in % from SCR TP (calculated for injection)
² engine load in % from SCR TP (calculated for injection)
³ calculated from max value

DeNOx Polygon Engine_1



DeNOx Measuring Protocol Engine_2

V2.0




Project: Frontier - EGD
Project no.: PA2016_390
Measured by: Andy Collins
Location: Victoria, BC, Canada
Date: 4/19/2017
Meas. Device: Testo 350
Ambient Cond.: Cloudy
Ambient Temp.: ~10 °C

Engine	DeNOx Design Data				Setpoints		Operation		Start-up Conditions		Comment
	Red. agent Fuel type HFO	% Urea % max sulphur	Pump red. press. Dos. red. press. Dos. air press. Dos. valve adj. Dos. valve type Flow ctrl pit NOx ctrl pit	Exh. temp. design Exh. temp. max.	5.7/9 NA 4/3.5 2873 1.0 / 2.0 0.08 / 2.0	7.9 bar NA 4.5 bar 10 l/h 0.8	Engine load min. Urea flow min. Temp. min. GAS Temp. min. Diesel Temp. min. HFO Cool/Clean time	~25/23 --/-- --/--	NO raw act. 5.2 g/kWh		
Engine 2	Mitsubishi S12A2-Y2P/TAW-2	900 kW	4.793 Nm ² /h	1800 RPM	Diesel	<0.1% sulphur	NOx target 5.36	NOx raw contract 4.73	O2 reference 473	Exh. temp. max. 500	NO raw act. 5.2 g/kWh Exhaust temperature out of design range. - Customer set a very tight commissioning schedule so not all RAW data records could be populated.

Time	Raw (Pre Catalyst) Data Records										Post Catalyst Data Records						Diesel red. agent flow l/h						
	Engine load %	Engine load (%)	Engine speed rpm	Engine load kW	Volume flow Nm ³ /h	Temp. bef. cat °C	Temp. aft. cat °C	Delta p cat mbar	p Urea pump bar	p Urea dos. unit bar	Dosing valve %	NOx ppm	O2 %	CO ppm	NO mg/Nm ³ @ref.O2	NO g/kWh		NOx ppm	O2 %	CO ppm	NOx(*) mg/Nm ³ @ref.O2	NOx(**) g/kWh	
0	0	0		57	302																		0
1	6.3	12.5		113	599												36	13.1			0.39		4.9
2	18.8	18.8		169	901												37	12.8			0.40		5.4
3	25.0	25.0		225	1,198												46	12.5			0.50		12
4	31.3	31.3		282	1,500												37	12.2			0.40		13
5	37.5	37.5		338	1,797																		14
6	43.8	43.8		394	2,099																		14
7	50.0	50.0		450	2,397																		15
8	56.3	56.3		507	2,698																		15
9	62.5	62.5		563	2,996																		16
10	68.8	68.8		619	3,298																		10
11	73	75.0		675	3,595																		11
12	78	81.3		732	3,897																		12
13	83	87.5		788	4,194																		13
14	93.8	93.8		844	4,496																		14
15	100.0	100.0		900	4,793																		15
16																							16

¹ Measur-
² engine load in % from SCR TP (calculated for injection)
³ calculated from max valve

DeNOx Polygon Engine_2



DeNOx Measuring Protocol Engine_3

V2.0




Project: Frontier - EGD
Project no.: PA2016_390
Measured by: Andy Collins
Location: Victoria, BC, Canada
Date: 4/20/2017
Meas. Device: Testo 350
Ambient Cond.: Cloudy
Ambient Temp.: ~13.5 °C

Engine	DeNOx Design Data				Setpoints		Operation		Start-up Conditions		Comment
	Red. agent Fuel type HFO	% Urea % max sulphur	Pump red. press. Dos. red. press. Dos. air press. Dos. valve adj. Dos. valve type Flow ctrl pit NOx ctrl pit	% max sulphur	5.7/9 NA 4/3.5 280/4/10 2873.0.8 1.0 / 2.0 0.08 / 2.0	7.9 NA 4.5 10 1.0 / 2.0 0.08 / 2.0 40	bar bar bar l/h l/h ppm °C	Engine load min. Urea flow min. Temp. min. GAS Temp. min. Diesel Temp. min. HFO Cool/Clean time	~25/23 --/-- --/-- 320/310 --/-- 180/600	% l/h °C °C s	
3 Mitsubishi S12A2-Y2P/TAW-2 900 kW 4,793 Nm ² /h 1800 RPM Diesel <0.1% sulphur HFO spec. ---	32.5 0.0015 ---	---	---	---	---	---	---	---	---	---	NO raw act. 5.7 g/kWh Engine raw gas value exceed design data. Exhaust temperature out of design range. - Customer set a very tight commissioning schedule so not all RAW data records could be populated.

Time	Raw (Pre Catalyst) Data Records										Post Catalyst Data Records						Diesel red. agent flow l/h						
	Engine load %	Engine load ² %	Engine speed rpm	Engine load ³ kW	Volume flow ¹ Nm ³ /h	Temp. bef. cat °C	Temp. aft. cat °C	Delta p cat mbar	p Urea pump bar	p Urea dos. unit bar	Dosing valve %	NOx ppm	O2 %	CO ppm	NO mg/Nm ³ @ref O2	NO g/kWh		NOx ppm	O2 %	CO ppm	NOx ^(*) mg/Nm ³ @ref O2	NOx ^(**) g/kWh	
0	0	0	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
1	6.3	57	302	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
2	12.5	113	599	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
3	18.8	169	901	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
4	25.0	225	1,198	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
5	31.3	282	1,500	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
6	37.5	338	1,797	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
7	43.8	394	2,099	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
8	50.0	450	2,397	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
9	56.3	507	2,698	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
10	62.5	563	2,996	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
11	68.8	619	3,298	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
12	73	675	3,595	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
13	81.3	732	3,897	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
14	87.5	788	4,194	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
15	93.8	844	4,496	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---
16	100.0	900	4,793	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---

¹ engine load in % from SCR TP (calculated for injection)
² engine load in % from SCR TP (calculated for injection)
³ calculated from max valve

DeNOx Polygon Engine_3



Pre-Commissioning / Start Up Checklist



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

The following section is to be completed by the sales person.

WO# 68513 Company Name Western Pacific enterprises Inc Project Name EGD - Towable Standby

Main Contact Gord Webster PH# 778-229-1479 Email: Gord@wpe.ca

Unit Application
 Standby Power Prime Power Farm Other (specify)

Generator Ratings Serial Number: HOP-103121 Serial Number: _____
 Diesel Natural Gas LPG Vapor LPG Liquid Kw Size 75 Voltage 600 Phase 3

Transfer Switch (Please include all transfer switches at site. Use "Notes" section if more than two.)
 Serial # not applicable Model # _____ Serial # _____ Model # _____
 Automatic Bypass Fire Pump CTS Manual Amperage#1 _____ Amperage#2 _____

Testing Options
 Start-up only Load Test Load test length 1 CSA 282 Type Strip Charting
 Specials (Attach Specs) Pump Station

Note: Pump station start-ups **require** the attendance of the pump supplier technical staff. Failure to do so may cause VFD or soft starts to function incorrectly requiring additional **chargeable** visits.

The following sections are to be completed by the contractor.

Requested Start-up Date May 18, 2017

Note: We require 2 - 3 weeks advance notice booking time for start-ups. Test dates will not be provided without this form completed, signed and approved. A fixed amount of time has been allotted to the start up of this unit. If a return trip is required due to incomplete installation, the return trip will be **chargeable** at our regular field rate, and booked when time permits.

Site Contact Gord Webster PH# 778-229-1479 Email gord@wpe.ca

Site Address 825 Admirals Rd City victoria Prov. BC P/C V9A 2P1

End User Name PWGSC

Mailing Address _____ City _____ Prov. _____ P/C _____

Note: This is required for warranty registration purposes. Please provide mailing address if different from above.

The installation of this unit must adhere to supplied installation manual and applicable legislated codes.

Notes



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

Checklist Items

- | | |
|--|--|
| <input type="checkbox"/> Generator must be bolted to the concrete pad. | <input type="checkbox"/> Radiator duct louvers must be installed and wired. |
| <input checked="" type="checkbox"/> Radiator must be full of coolant. | <input checked="" type="checkbox"/> Area under and around unit must be free of debris. |
| <input checked="" type="checkbox"/> Pre-wire service plug for block heater. | <input type="checkbox"/> Remote annunciator/fire panel installed and wiring in place. |
| <input checked="" type="checkbox"/> Ensure batteries are connected properly. | <input type="checkbox"/> Pre-wire service plug for battery charger. |
| <input checked="" type="checkbox"/> Exhaust system must be installed and insulated. (If applicable.) | |
| <input type="checkbox"/> Control wiring should be in a conduit separate from the load conductors. Start wires need to be a minimum of #18 and labeled #3 and #4. They need to be pulled up into the generator controller and to the connection point in the transfer switch. If start wires are in the same conduit as the load conductors, they should be shielded. | |
| <input type="checkbox"/> ATS line, load and genset connections must be made and terminated. The installing electrician <u>must</u> be on site in case wiring verification is required. | |
| <input checked="" type="checkbox"/> Diesel fuel system must be complete and the tank filled to 80% maximum to allow for expansion. | |
| <input type="checkbox"/> Spark ignited engine fuel system must be installed per Kohler installation manual. Gas pressure <u>MUST</u> be 7 - 11 inches of water column at the generator fuel inlet at all times. Supply volume must be sized for 100% rated load. Volume requirement is supplied on the generator data sheet. | |
| <input type="checkbox"/> Confirm special site concerns. (Use "Notes" section on previous page.) | |
| <input checked="" type="checkbox"/> Clear access for service vehicle and load bank will be confirmed. If a load test is to be performed, please indicate the distance in feet from where the load bank can be situated to the connection points. | |

_____ Feet

Notes

- The above checklist is to help ensure that the start-up of the emergency power system goes smoothly.
- Fire alarm connections will be made at this time. Fire alarm personnel must be available or subsequent visits will be chargeable.
- Power interruptions are inevitable. They will be kept to a minimum, and announced where possible.

* If any of the above items are not complete at the time of start-up costs will be chargeable to the contractor.

Our technicians are on site to commission the components supplied by Frontier Power Products only. All code, safety compliance and testing of the complete power system are the responsibility of the owner (s) and their representatives.

Note: The sales person has verified that the contractor's account is in good standing. Before a commissioning date will be set the account must be up to date.

Representative: Gord Webster

Sales Person: craig einarson

Signature: _____

Signature: _____

POWER SYSTEMS

Startup Notification

Follow the startup checklist on the back of this form. Then complete the form. This form is required for coverage under the limited warranty and must be completely filled out at the time of initial startup. Representatives of the distributor/dealer and owner must sign the notification form. **Signing this form represents acceptance of the unit and that all information on the startup form is correct.** Please submit registration to Frontier Power, using the online warranty processing system. Users that do not have access to the online warranty site should mail a copy to

Startup Date		
mo. 06	day 14	yr. 17

Authorized Representative Performing Startup	
Telephone	604 946 5531
Company Name	Frontier Power Products.
Address	7983 Progress Way
City	Delta
State	B.C.
ZIP/Postal Code	V4G 1A3
Country	CANADA

Owner Name/Unit Location	
Telephone	
Company Name/Owner	
Address of Unit Location	825 ADMIRALS RD
City	VICTORIA
State	B.C.
ZIP/Postal Code	
Country	CANADA
Round-trip miles from nearest authorized Kohler servicing distributor/dealer to the power system equipment:	

Generator Set and Engine Nameplate Information

	Generator Set No 1	Engine No. 1	Generator Set No. 2	Engine No. 2
Serial No.	HOP103121	PE4045R097213		
Model No.	QAS90MVT	PE4045		
Spec. No.				

Application Information (one item in each column must be checked)

<input checked="" type="checkbox"/> Industrial	<input checked="" type="checkbox"/> Mobile/Towable/Trailer-Mounted	<input type="checkbox"/> Prime
<input type="checkbox"/> Residential/Commercial	<input type="checkbox"/> Stationary	<input type="checkbox"/> Rental
		<input checked="" type="checkbox"/> Standby

Transfer Switch and Switchgear Nameplate Information

	ATS No. 1	ATS No. 2	ATS No. 3	ATS No. 4	Switchgear
Serial No.					
Spec. No.	NOT APPLICABLE				
Contractor Serial No.					
Model No.					

Representative's Name (print) BRIAN Blagdon	Owner Representative's Name (print) GORD WEBSTER
Representative's Signature and Date  mo. 06 day 14 yr. 17	Owner Representative's Signature and Date  mo. 06 day 14 yr. 17

Form Distribution:
Warranty Department,

PINK copy: Distributor

YELLOW copy: Owner's Representative

Generator Set/Transfer Switch Installation Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Complete the Installation Checklist before performing the initial startup checks. Refer to Service Bulletin 616 for Warranty Startup Procedure Requirements regarding generator set models with ECM-controlled engines.

- | Does Not
Yes Apply | Does Not
Yes Apply |
|---|--|
| <input checked="" type="checkbox"/> <input type="checkbox"/> 1. Verify that the engine is filled with oil and the cooling system is filled with coolant/antifreeze. | <input type="checkbox"/> <input checked="" type="checkbox"/> 29. Close the normal source circuit breaker or replace fuses to the transfer switch. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 2. Prime the fuel system. | <input type="checkbox"/> <input checked="" type="checkbox"/> 30. Check the normal source voltage, frequency, and phase sequence on three-phase models. The normal source must match the load. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 3. Open all water and fuel valves. Temporarily remove the radiator cap to eliminate air in the cooling system. Replace radiator cap in step 21. | <input type="checkbox"/> <input checked="" type="checkbox"/> 31. Open the normal source circuit breaker or remove fuses to the transfer switch. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 4. Place the generator set master switch in the OFF/RESET position. Observe Not-in-Auto lamp and alarm, if equipped, on the controller. | <input type="checkbox"/> <input checked="" type="checkbox"/> 32. Manually transfer the load to the normal source. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 5. Press the lamp test, if equipped on controller. Do all the alarm lamps on the panel illuminate? | <input type="checkbox"/> <input checked="" type="checkbox"/> 33. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 6. Open the main line circuit breakers, open the safeguard breaker, and/or remove fuses connected to the generator set output leads. | <input type="checkbox"/> <input checked="" type="checkbox"/> 34. Place the generator set master switch in the RUN position. |
| <input type="checkbox"/> <input checked="" type="checkbox"/> 7. Turn down the speed control (electronic governor) or speed screw (mechanical governor).* | <input type="checkbox"/> <input checked="" type="checkbox"/> 35. Check the generator set voltage, frequency, and phase sequence on three-phase models. The generator set must match normal source and load. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 8. Verify the presence of lube oil in the turbocharger, if equipped. See the engine and/or generator set operation manual. | <input type="checkbox"/> <input checked="" type="checkbox"/> 36. Place the generator set master switch in the OFF/RESET position. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 9. Place the generator set master switch in the RUN position. Allow the engine to start and run for several seconds. | <input type="checkbox"/> <input checked="" type="checkbox"/> 37. Open the generator set main line circuit breakers, open the safeguard breaker, and/or remove the fuses connected to the transfer switch. |
| <input type="checkbox"/> <input checked="" type="checkbox"/> 10. Verify that the day tank, if equipped, is energized. | <input type="checkbox"/> <input checked="" type="checkbox"/> 38. Reconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 11. Place the generator set master switch in the OFF/RESET position. Check for oil, coolant, and exhaust leaks. | <input type="checkbox"/> <input checked="" type="checkbox"/> 39. Close the normal source circuit breaker or replace fuses to the transfer switch. Place the generator set master switch to the AUTO position. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 12. Turn on the water/oil heaters and fuel lift pumps. | <input type="checkbox"/> <input checked="" type="checkbox"/> 40. Close the generator set main line circuit breakers, close the safeguard breaker, and/or replace the fuses connected to the transfer switch. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 13. Check the battery charger ammeter for battery charging indication. | <input type="checkbox"/> <input checked="" type="checkbox"/> 41. Place the transfer switch in the TEST position (load test or open normal source circuit breaker). NOTE: Obtain permission from the building authority before proceeding. This procedure tests transfer switch operation and connects building load to generator set power. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 14. Place the generator set master switch in the RUN position. Verify whether there is sufficient oil pressure. Check for oil, coolant, and exhaust leaks. | <input type="checkbox"/> <input checked="" type="checkbox"/> 42. Readjust frequency to 50 or 60 Hz with total building loads.* |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 15. Close the safeguard circuit breaker. Adjust the engine speed to 50/60 Hz if equipped with an electronic governor or to 52.8/63 Hz if equipped with a mechanical governor.* | <input type="checkbox"/> <input checked="" type="checkbox"/> 43. Verify that the current phase is balanced for three phase systems. |
| <input type="checkbox"/> <input checked="" type="checkbox"/> 16. If the speed is unstable, adjust according to the appropriate engine and/or governor manual.* | <input type="checkbox"/> <input checked="" type="checkbox"/> 44. Release the transfer switch test switch or close the normal circuit breaker. The transfer switch should retransfer to the normal source after appropriate time delay(s). |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 17. Adjust the AC output voltage to match the load voltage using the voltage adjusting control. See the generator set/controller operation manual. | <input type="checkbox"/> <input checked="" type="checkbox"/> 45. Allow the generator set to run and shut down automatically after the appropriate cool down time delay(s). |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 18. Allow the engine to reach normal operating coolant temperature. | <input type="checkbox"/> <input checked="" type="checkbox"/> 46. Set the plant exerciser to the customer's required exercise period, if equipped. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 19. Check the operating temperature on city water-cooled models and adjust the thermostatic valve as necessary. | <input type="checkbox"/> <input checked="" type="checkbox"/> 47. Verify that all options on the transfer switch are adjusted and functional for the customer's requirements. |
| <input type="checkbox"/> <input checked="" type="checkbox"/> 20. Manually overspeed the engine to cause an engine shutdown (68-70 Hz on 60 Hz models and 58-60 Hz on 50 Hz models). Place the generator set master switch in the OFF/RESET position.* | <input checked="" type="checkbox"/> <input type="checkbox"/> 48. If possible, run the building loads on the generator set for several hours or perform the load bank test if required. 1 Hour |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 21. Check the coolant level, add coolant as necessary, and replace the radiator cap. Verify that all hose clamps are tight and secure. | <input type="checkbox"/> <input checked="" type="checkbox"/> 49. Verify that all the wire connections from the generator set to the transfer switch and optional accessories are tight and secure. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 22. Place the generator set master switch in the RUN position. | <input checked="" type="checkbox"/> <input type="checkbox"/> 50. Verify that the customer has the appropriate engine/generator set and transfer switch literature. Instruct the customer in the operation and maintenance of the power system. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 23. Verify the engine low oil pressure and high coolant temperature shutdowns.* | <input checked="" type="checkbox"/> <input type="checkbox"/> 51. Fill out the startup notification at this time and send the white copy to the Generator Warranty Dept. Include the warranty form if applicable. |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 24. Check the overcrank shutdown.* | |
| <input checked="" type="checkbox"/> <input type="checkbox"/> 25. Place the generator set master switch in the OFF/RESET position. | |
| <input type="checkbox"/> <input checked="" type="checkbox"/> 26. Open the normal source circuit breaker or remove fuses to the transfer switch. | |
| <input type="checkbox"/> <input checked="" type="checkbox"/> 27. Disconnect the power switching device and logic controller wire harness at the inline disconnect plug at the transfer switch. | |
| <input type="checkbox"/> <input checked="" type="checkbox"/> 28. Manually transfer the load to the emergency source. | |

* Some models with an Engine Electronic Control Module (ECM) may limit or prohibit adjusting the engine speed or testing shutdowns. Refer to appropriate documentation available from the manufacturer.

Generator Set/Transfer Switch Installation Checklist

This document has generic content and some items may not apply to some applications. Check only the items that apply to the specific application. Read and understand all of the safety precautions found in the Operation and Installation Manuals. Make the following installation checks before performing the Startup Checklist.

Note: Use this form as a general guide, along with any applicable codes or standards. Comply with all applicable codes and standards. Improper installation voids the warranty.

Equipment Room or Weather Housing

- | | |
|--|---|
| Does Not
Yes Apply | 1. Is the equipment installed in a fire-resistant room (made of non-combustible material) or in an outdoor weather housing?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 2. Is there adequate clearance between the engine and floor for service maintenance?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 3. Is there emergency lighting available at the equipment room or weather housing?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 4. Is there adequate heating for the equipment room or outdoor weather housing?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 5. Is the equipment room clean with all materials not related to the emergency power supply system removed?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 6. Is the equipment room protected with a fire protection system?
<input type="checkbox"/> <input checked="" type="checkbox"/> |

Engine and Mounting

- | | |
|--|---|
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 7. Is the mounting surface(s) properly constructed and leveled?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 8. Is the mounting surface made from non-combustible material?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 9. Was the generator-to-engine alignment performed after attaching the skid to the mounting base? Generator sets with two-bearing generators require alignment.
<input type="checkbox"/> <input checked="" type="checkbox"/> |

Lubrication

- | | |
|--|--|
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 10. Is the engine crankcase filled with the specified oil?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
|--|--|

Cooling and Ventilation

- | | |
|--|--|
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 11. Is the cooling system filled with the manufacturer's specified coolant/antifreeze and purged of air?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 12. Is there adequate inlet and outlet air flow (electric louvers adjusted and ventilation fan motor(s) connected to the corresponding voltage)?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 13. Is the radiator duct properly sized and connected to the air vent or louver?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 14. Are flexible sections installed in the cooling water lines?
<input checked="" type="checkbox"/> <input type="checkbox"/> |

Fuel

- | | |
|--|---|
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 15. Is there an adequate/dedicated fuel supply?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 16. Are the fuel filters installed?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 17. Are the fuel tanks and piping installed in accordance with applicable codes and standards?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 18. Is there adequate fuel transfer tank pump lift capacity and is the pump motor connected to the corresponding voltage?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 19. Is the fuel transfer tank pump connected to the emergency power source?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 20. Are flexible fuel lines installed between the engine fuel inlet and fuel piping?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 21. Is the specified gas pressure available at the fuel regulator inlet?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 22. Does the gas solenoid valve function?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 23. Are the manually operated fuel and cooling water valves installed allowing manual operation or bypass of the solenoid valves?
<input type="checkbox"/> <input checked="" type="checkbox"/> |

Exhaust

- | | |
|--|---|
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 24. Is the exhaust line sized per guidelines and does it have flexible connector(s)? Is the flexible connector(s) straight?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
|--|---|

Does Not
Yes Apply

- | | |
|--|--|
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 25. Is there an exhaust line condensate trap with a drain installed?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 26. Is the specified silencer installed and are the hanger and mounting hardware tightened?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 27. Is a heat-isolating thimble(s) installed at points where exhaust lines pass through combustible wall(s) or partition(s)?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 28. Is the exhaust line free of excessive bends and restrictions? Is the backpressure within specifications?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 29. Is the exhaust line installed with a downward pitch toward the outside of the building?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 30. Is the exhaust line protected from entry by rain, snow, and animals?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 31. Does the exhaust system outlet location prevent entry of exhaust gases into buildings or structures?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 32. Are individuals protected from exposure to high temperature exhaust parts and are hot parts safety decals present?
<input checked="" type="checkbox"/> <input type="checkbox"/> |

AC Electrical System

- | | |
|--|--|
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 33. Does the nameplate voltage/frequency of the generator set and transfer switch match normal/utility source ratings?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 34. Do the generator set load conductors have adequate ampacity and are they correctly connected to the circuit breakers and/or the emergency side of the transfer switch?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 35. Are the load conductors, engine starting cables, battery charger cables, and remote annunciator leads installed in separate conduits?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 36. Is the battery charger AC circuit connected to the corresponding voltage?
<input checked="" type="checkbox"/> <input type="checkbox"/> |

Transfer Switch, Remote Control System, Accessories

- | | |
|--|---|
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 37. Is the transfer switch mechanism free of binding?
Note: Disconnect all AC sources and operate the transfer switch manually.
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 38. Are the transfer switch AC conductors correctly connected? Verify lead designations using the appropriate wiring diagrams.
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 39. Is all other wiring connected, as required?
<input type="checkbox"/> <input checked="" type="checkbox"/> |

Batteries and DC Electrical System

- | | |
|--|--|
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 40. Does the battery(ies) have the specified CCA rating and voltage?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 41. Is the battery(ies) filled with electrolyte and connected to the battery charger?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 42. Are the engine starting cables connected to the battery(ies)?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 43. Do the engine starting cables have adequate length and gauge?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 44. Is the battery(ies) installed with adequate air ventilation?
<input checked="" type="checkbox"/> <input type="checkbox"/> |
| <input checked="" type="checkbox"/> <input type="checkbox"/> | 45. Are the ends of all spark plug wires properly seated onto the coil/distributor and the spark plug?
<input checked="" type="checkbox"/> <input type="checkbox"/> |

Special Requirements

- | | |
|--|--|
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 46. Is the earthquake protection adequate for the equipment and support systems?
<input type="checkbox"/> <input checked="" type="checkbox"/> |
| <input type="checkbox"/> <input checked="" type="checkbox"/> | 47. Is the equipment protected from lightning damage?
<input type="checkbox"/> <input checked="" type="checkbox"/> |



Load Test / Vibration Analysis Form

W/O #	69256		Date:	2017-06-14		Customer:	Western Pacific							
Eng. Model #	4045		Eng. S/N#	PE4045R097273		Gen. Model #	QAS90 MVT		Gen. S/N#	HOP103121				
	Load		Amperage			Voltage			Freq	Power Factor	Coolant Temp.	Oil Pressure	Oil Temp.	Ambient Temp.
Time	%	Kw	L1 - L2	L2 - L3	L3 - L1	L1	L2	L3	Hz	(PF)	°F	psi	°F	°C
Start	0	0	0	0	0	602	602	602	60	1	135	66	N/A	14
5 min	99	70	67	68	67	601	601	601	60	1	167	59	N/A	14
10 min	99	70	67	68	67	601	601	601	60	1	181	55	N/A	14
15 min	99	70	67	68	67	601	601	601	60	1	183	53	N/A	14
30 min	99	70	67	68	67	601	601	601	60	1	183	52	N/A	14
45 min	99	70	67	68	67	601	601	601	60	1	183	52	N/A	14
1.0 hr	99	70	67	68	67	601	601	601	60	1	183	52	N/A	14

Notes

Site Load test and Demo.

Technician:	Brian Blagdon	Signed off by:	
--------------------	---------------	-----------------------	--

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
		The following tests form part of the overall Stand-by Power Generation System testing and Commissioning. The test results will be signed off by the commissioning agent and provided to the Electrical Consultant for review and sign off to the Owner.	PWGSC/AES				
1.00		Safety tailboard. Review of Person in Charge, First Aid, Emergency Response, Muster Stations, Scope of Work, Task Hazards, Controls, Safety Checklists	All	✓	16/09/2017	7:30	15
1.01	1	Review & inspection of previously installed and checked work. Set up test equipment	WPE/TTI/PE				
	2	Shut down EGD (large loads) by PWGSC procedures note: 25/12SES CB1 (DND Utility) to remain viable, Temp	PWGSC	✓	16/09/2017	7:45	60
	3	Power to SES substation via Existing Power Generator	PWGSC				
		Open and Rack out all 25/12SES circuit breakers					
		25/12SES CB-2 Block Close-Live Generator Dead Bus					
1.02	4	Rack into test position Breaker 25/12SES CB-2 Generator Breaker	PWGSC	✓	16/09/2017	8:45	5
	5	Rack in and Close 25/12SES CB-1 DND Utility Breaker	PWGSC				
	6	Attempt to Close 25/12SES CB-2 (Breaker should not close) via SCADA / BRK / TCP switch / Sync	WPE/TTI/SCH				
	7	Verify 25/12SES CB-1 remained Closed	WPE/TTI/SCH				
		25/12SES CB-2 Synchronism Block Close – 25/12SES CB-1 must be “Closed”					
1.03	8	Confirm 25/12SES CB-2 Generator Breaker is in Test Position (see item 4)	PWGSC	✓	16/09/2017	8:50	10
	9	Manually start all Generators (x3)	WPE/TTI/SCH				
	10	Synchronize all Generators to Generator Buss	WPE/TTI/SCH				
	11	Attempt to Close 25/12SES CB-2 Generator Breaker via SCADA / BRK / TCP when not in sync with 25/12SES CB-1 DND Utility	WPE/TTI/SCH				
	12	Verify 25/12SES CB-2 did not close and 25/12 SES CB-1 remained Closed	WPE/TTI/SCH				
		25/12SES CB-1 Synchronism Block Close and DLLB Block Closed					
1.04	13	Open and rack out 25/12SES CB-1 DND Utility Breaker to “Test” position (see item 5)	PWGSC				
	14	Fully Rack in 25/12SES CB-2 (see item 8)	PWGSC				
	15	Manually start all Generators (x3)	WPE/TTI				
	16	Synchronize all Generators to Generator Buss	WPE/TTI/SCH				
	17	Close 25/12SES CB-2 Generator Breaker energizing Buss 1 from Generator supply	WPE/TTI/SCH				
	18	Observe all voltages are in range	WPE/TTI/SCH				
	19	Check for alarm/trip status on protection relays	WPE/TTI/SCH	✓	16/09/2017	9:00	15
	20	Verify 25/12SES CB-1 cannot be closed without synchronism via SCADA / BRK / TCP switch / Sync	WPE/TTI/SCH				
	21	Open Fuse Blocks for 25/12SES PT1 secondary fuses	PE				
	22	Verify 25/12SES CB-1 cannot be closed - manually or remote	WPE/TTI/SCH				
	23	Open 25/12SES CB-2 Generator Breaker	PWGSC				
	24	Close Fuse Blocks for 25/12SES PT1 secondary fuses	PE				
	25	Manually stop all Generators (x3)	WPE/TTI/SCH				
		Test Mode Open Transition 25/12SES CB-1 to 25/12SES CB-2 – System in Auto					
1.05	26	Confirm 25/12SES CB-1 DND Utility Breaker in “Test” position (see item 13)	PWGSC	✓	16/09/2017	9:15	10
	27	Manually close 25/12SES CB-1 DND Utility Breaker	PWGSC				
	28	Initiate Test Mode Open Transition	WPE/TTI/SCH				
	29	Generator start sequence should begin (3 generators)	WPE/TTI/SCH				
	30	Breaker 25/12SES CB-1 DND Utility Breaker should Open	WPE/TTI/SCH				
	31	Breaker 25/12SES CB-2 Generator Breaker should Close	WPE/TTI/SCH				
		Test Mode Open Transition 25/12SES CB-2 to 25/12SES CB-1 – System in Auto					
1.06	32	Verify Open Transition from 25/12SES CB-1 DND Utility Breaker to 25/12SES CB-2 Generator Breaker is correct (see test 1.05)	WPE/TTI/SCH	✓	16/09/2017	9:25	10
	33	Terminate Test Mode and return TCS system to Normal	WPE/TTI/SCH				
	34	Breaker 25/12SES CB-2 Generator Breaker should Open (see item 31)	WPE/TTI/SCH				

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
	35	Breaker 25/12SES CB-1 DND Utility Breaker should Close (see item 30)	WPE/TTI/SCH				
	36	Generator stop & begins cool down (if loaded)	WPE/TTI/SCH				
1.07		Open Transition 25/12SES CB-1 to 25/12SES CB-2 – System in Auto			16/09/2017	9:35	10
	37	Confirm - 25/12SES CB-1 DND Utility breaker Closed in test position (see item 35)	PWGSC	✓			
	38	Open Fuse Blocks for 25/12SES PT1 secondary fuses	PE				
	39	Breaker 25/12SES CB-1 DND Utility breaker should Open	WPE/TTI/SCH				
	40	Generator start sequence should begin (only 1 generator required)	WPE/TTI/SCH				
	41	Breaker 25/12SES CB-2 Generator Breaker should Close (see item 34)	WPE/TTI/SCH				
		Open Transition 25/12SES CB-2 to 25/12SES CB-1 – System in Auto					
1.08	42	Verify Open Transition from 25/12SES CB-1 DND Utility Breaker to 25/12SES CB-2 Generator Breaker is correct (see item 1.07)	WPE/TTI/SCH	✓	16/09/2017	9:45	10
	43	Close Fuse Blocks for 25/12SES PT1 secondary fuses (see item 38)	WPE/TTI/PE				
	44	Breaker 25/12SES CB-2 Generator Breaker should Open (see item 41)	WPE/TTI/SCH				
	45	Breaker 25/12SES CB-1 DND Utility Breaker should Close (see item 39)	WPE/TTI/SCH				
	46	Generator stop & begins cool down (if loaded)	WPE/TTI/SCH				
		Coffee Break			16/09/2017	9:55	15
		Close Transition 25/12SES CB-2 (Generator Breaker) Phasing Checks – Performed by others - TPS to assist with switchgear					
1.09	47	Open & Rack out completely 25/12SES CB-1 DND Utility Breaker	PWGSC				
	48	Rack out & remove Breaker 25/12SES CB-2 Generator Breaker from SWBD	PWGSC				
	49	Open Shutters at Breaker 25/12SES CB-2 Generator Breaker - for voltage checks	PE				
	50	Rack in and Close 25/12SES CB-1 DND Utility Breaker	PWGSC				
	51	Initiate Test Mode "Close Transition" from DND Utility to Generator Supply	WPE/TTI/SCH				
	52	Generators start sequence should begin (only 1 generator required)	WPE/TTI/SCH	✓	16/09/2017	10:10	20
	53	Observe all Generator voltages are in range	WPE/TTI/SCH				
	54	Verify voltage A-A, B-B, C-C when in synchronism permissive (should be close to 0V) (PPE required as per activity work plan)	PE				
	55	Review failed attempt to close 25/12SES CB-2 Generator Breaker by HMI and related alarms	WPE/TTI/SCH				
	56	Cancel Test Mode Generators stop & cool down sequence begins (if loaded)	WPE/TTI				
	57	Open and rack out and remove 25/12SES CB-1 DND Utility Breaker	PWGSC				
	58	Close the shutters of 25/12SES CB-2 Generator breaker	PE				
		Close Transition 25/12SES CB-1 Phasing Checks – Performed by others - TPS to assist with switchgear operation					
	59	Place System control in Manual	WPE/TTI				
	60	Verify Breaker 25/12SES CB-1 DND Utility Breaker removed from SWBD (see previous test item 57)	PWGSC				
	61	Open and Lock out DND re-closure Switch	DND/PWGSC/PE				
	62	Open the shutters of 25/12SES CB-1 DND Utility Breaker	PE				
	63	Remove Lock out and close DND re-closure Switch	DND/PWGSC/PE				
	64	Rack in 25/12SES CB-2 Generator Breaker	PWGSC				
	65	Place System control in Auto "closed transition"	WPE/TTI/SCH				
	66	Generator start sequence should begin (only 1 generator required)	WPE/TTI/SCH				
	67	After min. Generator(s) are on line 25/12SES CB-2 should Close	WPE/TTI/SCH				
1.10	68	Verify voltage A-A, B-B, C-C when in synchronism permissive (should be close to 0V) (PPE required as per activity work plan)	WPE/TTI/SCH/PE	✓	16/09/2017	10:30	60
	69	Review failed attempt to close 25/12SES CB-1 DND Utility Breaker by HMI and related alarms	WPE/TTI/SCH				
		Schneider re-named failed to close alarm to fail to sync / close					
	70	Place System control in Manual "open transition"	WPE/TTI/SCH				
	71	Manually Stop all Generator(s) (generators begin cool down if loaded)	WPE/TTI/SCH				
		AES requested that TTI program HMI notification that generators were manually stopped and that cool down has begun (there was no indication that the generators stopped when the stop button was pushed as cool down engaged)					

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
	72	25/12SES CB-2 Generator Breaker should open	WPE/TTI/SCH				
	73	Open and Lock out DND re-closure Switch	DND/PWGSC/PE				
	74	Close the shutters of 25/12SES CB-1 DND Utility Breaker (PPE required as per activity work plan)	PE				
	75	Rack into test position 25/12SES CB-1 DND utility Breaker and verify open position	PWGSC				
	76	Remove Lock out and close DND re-closure Switch	DND/PWGSC/PE				
		Closed Transition 25/12SES CB-1 to 25/12SES CB-2 – Manual Transfer					
	77	Rack out 25/12SES CB-2 Generator Breaker to “Test” position (see 72)	PWGSC				
	78	Rack in fully and Close 25/12SES CB-1 DND Utility Breaker (see item 75)	PWGSC				
	78a	Place System control in Auto Mode	WPE/TTI/SCH				
	78b	At PLC HMI Switch to closed transition	WPE/TTI/SCH				
	79	Initiate a closed transition transfer to Generator supply	WPE/TTI/SCH				
1.11	80	Generator(s) start sequence should begin (only 1 generator required)	WPE/TTI/SCH	✓	16/09/2017	11:30	15
	81	Breaker 25/12SES CB-2 Generator Breaker should close	WPE/TTI/SCH				
		TTI improved timing for generator sync to DND					
	82	Breaker 25/12SES CB-1 DND Utility Breaker should Open	WPE/TTI/SCH				
	83	Manually Stop the generator(s) (generator begin cool down if loaded)	WPE/TTI/SCH				
	84	Breaker 25/12SES CB-2 Generator Breaker should Open	WPE/TTI/SCH				
	85	Breaker 25/12SES CB-1 DND Utility Breaker should Close	WPE/TTI/SCH				
		Closed Transition 25/12SES CB-2 to 25/12SES CB-1 – Manual Transfer					
		Manual closed transition not possible, TTI to update within O&M accordingly					
	86	Open and Rack out 25/12SES CB-1 DND Utility Breaker to “Test” position (see item 78)	PWGSC				
1.12	87	Fully Rack in 25/12SES CB-2 Generator Breaker (see item 77)	PWGSC	✗	16/09/2017	11:45	15
	88	Manually Start Generators (only 1 generator required)	WPE/TTI/SCH				
	89	Close 25/12SES CB-2 Generator Breaker (energize buss 1 via Generator supply)	WPE/TTI/SCH				
	90	Initiate a closed transition transfer from Generator to Utility supply	WPE/TTI/SCH				
	91	Breaker 25/12SES CB-1 DND Utility Breaker should Close	WPE/TTI/SCH				
	92	Breaker 25/12SES CB-2 Generator Breaker should Open	WPE/TTI/SCH				
	93	Generator(s) stop and cool down sequence begins (if loaded)	WPE/TTI/SCH				
		Lunch Break					
		Closed Transition Loss of Utility - System in Auto					
	94	Confirm 25/12SES CB-1 DND Utility Breaker is Closed and in Test position (see item 91)	PWGSC				
	95	Confirm 25/12SES CB-2 Generator Breaker is fully racked in and Open (see item 92)	PWGSC				
	96	Place TCS in to Automatic Closed Transition Mode	WPE/TTI/SCH				
	97	Open Fuse Blocks for 25/12SES PT1 secondary fuses	PE				
	98	Breaker 25/12SES CB-1 DND Utility Breaker should Open	WPE/TTI/SCH				
	99	Generator start sequence should begin (only 1 generator required)	WPE/TTI/SCH				
1.13	100	Breaker 25/12SES CB-2 Generator Breaker should Close (energizing Buss via Generator utility)	WPE/TTI/SCH	✓	16/09/2017	12:30	15
	101	Close Fuse Blocks for 25/12SES PT1 secondary fuses (simulating return of Utility Source)	WPE/TTI/SCH				
	102	After 3 minute time delay Generator bus will sync to Utility source	WPE/TTI/SCH				
		Breaker 25/12SES CB-1 DND Utility Breaker should close (Load Shed function is not available due to 25/12SES CB-1 DND Utility breaker in Test position)	WPE/TTI/SCH				
	104	Breaker 25/12SES CB-2 Generator Breaker should Open	WPE/TTI/SCH				
	105	Return TSC Controls to Manual	WPE/TTI/SCH				
		Test Mode Open Transition 25/12SES CB-3 BCH-1 to 25/12SES CB-2 Generator Breaker – System in Auto					
	106	Verify System control in Manual (see item 105)	WPE/TTI/SCH				
	107	Open and Rack out 25/12SES CB-1 DND Utility Breaker (see item 103)	PWGSC				

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
1.14	108	Open Fuse Block for 25/12SES PT1 secondary fuses	WPE/TTI/PE	✓	16/09/2017	12:45	15
	109	Rack out Breaker 25/12SES CB-2 Generator Breaker to Test position (see item 104)	PWGSC				
	110	Rack in Breaker 25/12SES CB-3 BCH-1 to test position (see item 3)	PWGSC				
	111	Simulate healthy voltage to Breaker 25/12SES CB-3 BCH-1	WPE/PE				
	112	Return System Control to Auto - Open Transition	WPE/TTI/SCH				
	113	Breaker 25/12SES CB-3 BCH-1 should Close	WPE/TTI/SCH				
	114	Simulate healthy voltage to Buss 1	WPE/PE				
	115	Initiate Test Mode	WPE/TTI/SCH				
	116	Generator start sequence should begin (only 1 generator required)	WPE/TTI/SCH				
	117	When Gen Buss is ready Breaker 25/12SES CB-3 BCH-1 should Open	WPE/TTI/SCH				
	118	Remove simulated voltage to Buss 1	WPE/PE				
	119	Breaker 25/12SES CB-2 Generator Breaker should Close	WPE/TTI/SCH				
120	Restore simulated voltage to Buss 1	WPE/PE					
1.15	Test Mode Open Transition 25/12SES CB-2 Generator Breaker to 25/12SES CB-3 BCH-1 – System in Auto						
	121	Verify test 1.14 is complete and successful	WPE/TTI/SCH	✓	16/09/2017	13:00	15
	122	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 107)	PWGSC				
	123	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 108)	PE				
	124	Maintain healthy voltage to Breaker 25/12SES CB-3 BCH-1	WPE/PE				
	125	Cancel Test Mode	WPE/TTI/SCH				
	126	Breaker 25/12SES CB-2 should Open (see item 119)	WPE/TTI/SCH				
	127	Remove simulated voltage to Buss 1	WPE/PE				
	128	Breaker 25/12SES CB-3 should Close (see item 117)	WPE/TTI/SCH				
	129	Restore simulated voltage to Buss 1	WPE/PE				
130	Generator stops and start cool down sequence (if loaded)	WPE/TTI/SCH					
1.16	Open Transition 25/12SES CB-3 BCH-1 to 25/12SES CB-2 Generator Breaker – System in Auto						
	131	Place System control in Manual	WPE/TTI/SCH	✓	16/09/2017	13:15	15
	132	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 122)	PWGSC				
	133	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 123)	PE				
	134	Verify Breaker 25/12SES CB-2 is Open (see item 126)	PWGSC				
	135	Verify Breaker 25/12SES CB-2 is in Test position (see item 109)	PWGSC				
	136	Verify Breaker 25/12SES CB-3 BCH-1 is Closed and in test position (see item 128)	PWGSC				
	137	Maintain healthy voltage to Breaker 25/12SES CB-3 BCH-1	WPE/PE				
	138	Maintain healthy voltage to Buss 1	WPE/PE				
	139	Return System Control to Auto - Open Transition	WPE/TTI/SCH				
	140	Breaker 25/12SES CB-3 BCH-1 should remain Close (see item 128)	WPE/TTI/SCH				
	141	Remove healthy voltage to Breaker 25/12SES CB-3 BCH-1	WPE/PE				
	142	Generator start sequence should start (only 1 generator required)	WPE/TTI/SCH				
	143	Breaker 25/12SES CB-3 BCH-1 should Open (see item 139)	WPE/TTI/SCH				
	144	Remove simulated voltage to Buss 1	WPE/PE				
	145	Breaker 25/12SES CB-2 Generator Breaker should Close when min. num. of Gen is reached	WPE/TTI/SCH				
	146	Restore simulated voltage to Buss 1	WPE/PE				
147	Observe Alarms and indication on HMI screen	WPE/TTI/SCH					
1.16	Open Transition 25/12SES CB-2 to 25/12SES CB-3 – System in Auto						
	148	Verify previous test 1.16 is completed and successful	WPE/TTI/SCH	✓	16/09/2017	13:15	15
	149	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 132)	PWGSC				
	150	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 133)	PE				

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
1.17	151	Simulate healthy voltage to Breaker 25/12SES CB-3 BCH-1	WPE/PE	✓	16/09/2017	13:30	15
	152	Breaker 25/12SES CB-2 Generator Breaker should Open (after Utility return delay)	WPE/TTI/SCH				
	153	Remove simulated voltage to Buss 1	WPE/PE				
	154	Breaker 25/12SES CB-3 BCH-1 should Close	WPE/TTI/SCH				
	155	Restore simulated voltage to Buss 1	WPE/PE				
	156	Generator stops and start cool down sequence (if loaded)	WPE/TTI/SCH				
1.18	Close Transition 25/12SES CB-3 to 25/12SES CB-2 – System in Auto		PWGSC	✓	16/09/2017	13:45	15
	157	Verify Breaker 25/12SES CB-2 Generator Breaker and Breaker 25/12SES CB-3 BCH-1 are Racked out into test position	WPE/PE				
	158	Simulate healthy voltage to Breaker 25/12SES CB-3 BCH-1	WPE/TTI/SCH				
	159	Breaker 25/12SES CB-3 BCH-1 should Close	WPE/PE				
	160	Simulate healthy voltage to Buss 1	WPE/TTI/SCH				
	161	Initiate Test Mode – Close Transition	WPE/TTI/SCH				
	162	Generator start sequence should start (only 1 generator required)	WPE/TTI/SCH				
	163	After synchronization with Buss 1 Breaker 25/12SES CB-2 Generator Breaker should Close	WPE/TTI/SCH				
	164	Breaker 25/12SES CB-3 BCH-1 should Open	WPE/TTI/SCH				
	165	After Breaker 25/12SES CB-3 BCH-1 opens replace Buss 1 supply (see Note 1) NOTE 1: After synchronization and supply replacement supply to Buss 1 should be switched from 25/12SES CB-3 source to 25/12SES CB-2 source to avoid 25/12SES CB-2 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.	WPE/PE				
1.19	Close Transition 25/12SES CB-2 to 25/12SES CB-3 – System in Auto		PWGSC	✓	16/09/2017	14:00	15
	166	Verify Breaker 25/12SES CB-2 Generator Breaker and Breaker 25/12SES CB-3 BCH-1 are Racked out into test position	WPE/PE				
	167	Maintain healthy supply to Breaker 25/12SES CB-3 BCH-1	WPE/TTI/SCH				
	168	System still in Test Mode – Close Transition from previous test (see test 1.18)	WPE/TTI/SCH				
	169	Verify Generators are supplying healthy voltage to Breaker 25/12SES CB-2 Generator Breaker	WPE/TTI/SCH				
	170	Verify Breaker 25/12SES CB-2 Generator Breaker should be Closed (see item 163)	WPE/PE				
	171	Simulated voltage to Buss 1 (normal Generator supply - simulation)	WPE/TTI/SCH				
	172	Terminate Test Mode – Close Transition	WPE/TTI/SCH				
	173	After synchronization with Buss 1 Breaker 25/12SES CB-3 BCH-1 should Close	WPE/TTI/SCH				
	174	Breaker 25/12SES CB-2 Generator Breaker should Open	WPE/PE				
175	After Breaker 25/12SES CB-2 Generator Breaker opens replace Buss 1 supply (see Note 2) NOTE 2: After synchronization and supply replacement supply to Buss 1 should be switched from 25/12SES CB-2 source to 25/12SES CB-3 source to avoid 25/12SES CB-3 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.	WPE/PE					
1.20	Test Mode Open Transition Breaker 25/12SES CB-4 BCH-2 to Breaker 25/12SES CB-2 Generator Breaker– System in Auto		PWGSC	✓	16/09/2017	14:15	15
	176	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 149)	PE				
	177	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 150)	WPE/TTI/SCH				
	178	Place System control in Manual	PWGSC				
	179	Rack in and close Breaker 25/12SES CB-5 Tie Breaker	PWGSC				
	180	Verify Breaker 25/12SES CB-2 Generator Breaker in test position and open (see item 175)	PWGSC				
	181	Rack in Breaker 25/12SES CB-4 BCH-2 to Test position	WPE/PE				
	182	Simulate healthy voltage to Breaker 25/12SES CB-4 BCH-2	WPE/TTI/SCH				
	183	Return System Control to Auto - Open Transition	WPE/TTI/SCH				
	184	Breaker 25/12SES CB-4 BCH-2 should Close	WPE/PE				
	185	Simulate healthy voltage to Buss 1	WPE/TTI/SCH				
	186	Initiate Test Mode	WPE/TTI/SCH				
187	Generator start sequence should start (only 1 generator required)	WPE/TTI/SCH					

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
	188	Breaker 25/12SES CB-4 BCH-2 should Open	WPE/TTI/SCH				
	189	Remove simulated voltage to Buss 1	WPE/PE				
	190	Breaker 25/12SES CB-2 Generator Breaker should Close	WPE/TTI/SCH				
	191	Restore simulated voltage to Buss 1 (from Gen supply)	WPE/PE				
		Coffee Break			16/09/2017	14:30	15
		Test Mode Open Transition 25/12SES CB-2 to 25/12SES CB-4 – System in Auto					
	192	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 176)	PWGSC				
	193	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 177)	PE				
	194	Verify 25/12SES CB-5 Bus Tie Breaker is in Closed position (see item 179)	PWGSC/SCH				
	195	Verify Breakers 25/12SES CB-2 Generator Breaker and Breaker 25/12SES CB-4 BCH-2 racked to Test position (see item 180)	PWGSC				
1.21	196	Simulate healthy voltage to 25/12SES CB-4	WPE/PE	✓	16/09/2017	14:45	15
	197	Cancel Test Mode	WPE/TTI/SCH				
	198	Breaker 25/12SES CB-2 Generator Breaker should Open	WPE/TTI/SCH				
	199	Remove simulated voltage to Buss 1	WPE/PE				
	200	Breaker 25/12SES CB-4 BCH-2 should Close	WPE/TTI/SCH				
	201	Restore simulated voltage to Buss 1 (from 25/12SES CB-4 supply)	WPE/PE				
	202	Generator start cool down sequence (if loaded)	WPE/TTI/SCH				
		Open Transition 25/12SES CB-4 to 25/12SES CB-2 – System in Auto					
	203	Place System control in Manual	WPE/TTI/SCH				
	204	Verify 25/12SES CB-5 is in Closed position (see item 194)	PWGSC/SCH				
	205	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 192)	PWGSC				
	206	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 193)	PE				
	207	Verify Breaker 25/12SES CB-2 Generator Breaker racked to Test position (see item 180)	PWGSC				
	208	Verify Breaker 25/12SES CB-4 BCH-2 racked to Test position (see item 181)	PWGSC				
	209	Simulate healthy voltage to 25/12SES CB-4 BCH-2	WPE/PE	✓			
1.22	210	Return System Control to Auto - Open Transition	WPE/TTI/SCH		16/09/2017	15:00	15
	211	Breaker 25/12SES CB-4 BCH-2 should Close	WPE/TTI/SCH				
	212	Simulate healthy voltage to Buss 1	WPE/PE				
	213	Remove healthy voltage to 25/12SES CB-4 BCH-2	WPE/PE				
	214	Generator start sequence should start (only 1 generator required)	WPE/TTI/SCH				
	215	Breaker 25/12SES CB-4 BCH-2 should Open	WPE/TTI/SCH				
	216	Remove simulated voltage to Buss 1	WPE/PE				
	217	Breaker 25/12SES CB-2 Generator Breaker should Close	WPE/TTI/SCH				
	218	Restore simulated voltage to Buss 1 (from Gen supply)	WPE/PE				
	219	Observe Alarms and indication on HMI screen	WPE/TTI/SCH				
		Open Transition 25/12SES CB-2 to 25/12SES CB-4 – System in Auto					
	220	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 205)	PWGSC				
	221	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 206)	PE				
	222	Verify 25/12SES CB-5 is in Closed position (see item 204)	PWGSC/SCH				
	223	Verify Breaker 25/12SES CB-2 Generator Breaker racked to Test position (see item 207)					
1.23	224	Verify Breaker 25/12SES CB-4 BCH-2 racked to Test position (see item 208)	PWGSC	✓	16/09/2017	15:15	15
	225	Simulate healthy voltage to Breaker 25/12SES CB-4 BCH-2	WPE/PE				
	226	Breaker 25/12SES CB-2 Generator Breaker should Open (after Utility return delay)	WPE/TTI/SCH				
	227	Remove simulated voltage to Buss 1	WPE/PE				
	228	Breaker 25/12SES CB-4 BCH-4 should Close	WPE/TTI/SCH				
	229	Restore simulated voltage to Buss 1 (from 25/12SES CB-4 supply)	WPE/PE				

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
	230	Generator start cool down sequence (if loaded)	WPE/TTI/SCH				
		Close Transition 25/12SES CB-4 to 25/12SES CB-2 – System in Auto					
	231	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 220)	PWGSC				
	232	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 221)	PE				
	233	Verify 25/12SES CB-5 is in Closed position (see item 222)	PWGSC/SCH				
	234	Verify Breaker 25/12SES CB-2 Generator Breaker racked to Test position (see item 223)	PWGSC				
	235	Verify Breaker 25/12SES CB-4 BCH-2 racked to Test position (see item 224)	PWGSC				
	236	Simulate healthy voltage to 25/12SES CB-4	WPE/PE				
	237	Breaker 25/12SES CB-4 BCH-4 should Close	WPE/TTI				
1.24	238	Restore simulated voltage to Buss 1	WPE/PE	✓	16/09/2017	15:30	15
	239	Initiate Test Mode – Close Transition	WPE/TTI/SCH				
	240	Generator start sequence should start (only 1 generator required for remainder of Sat testing)	WPE/TTI/SCH				
	241	After synchronization with Buss 1 Breaker 25/12SES CB-2 Generator Breaker should Close	WPE/TTI/SCH				
	242	Breaker 25/12SES CB-4 BCH-2 should Open	WPE/TTI/SCH				
	243	After Breaker 25/12SES CB-4 BCH-2 opens replace Buss 1 supply (see Note 3)	WPE/PE				
		NOTE 3: After synchronization and supply replacement supply to Buss 1 should be switched from 25/12SES CB-4 source to 25/12SES CB-2 source to avoid 25/12SES CB-2 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.					
		Close Transition 25/12SES CB-2 to 25/12SES CB-4 – System in Auto					
	244	Verify 25/12SES CB-1 DND Utility Breaker is racked out (see item 231)	PWGSC				
	245	Verify Open Fuse Block for 25/12SES PT1 secondary fuses (see item 232)	PE				
	246	Verify 25/12SES CB-5 is in Closed position (see item 233)	PWGSC/SCH				
	247	Verify Breaker 25/12SES CB-2 Generator Breaker racked to Test position (see item 234)	PWGSC				
	248	Verify Breaker 25/12SES CB-4 BCH-2 racked to Test position (see item 235)	PWGSC				
	249	Maintain healthy supply to 25/12SES CB-4	WPE/PE				
	250	System still in Test Mode – Close Transition from previous test (see item 239)	WPE/TTI/SCH				
	251	Generators are supplying healthy voltage to Breaker 25/12SES CB-2 Generator Breaker	WPE/TTI/SCH				
1.25	252	Breaker 25/12SES CB-2 Generator Breaker should be Closed	WPE/TTI/SCH	✓	16/09/2017	15:45	15
	253	Simulated voltage to Buss 1 (from Gen supply)	WPE/PE				
	254	Terminate Test Mode – Close Transition	WPE/TTI/SCH				
	255	After synchronization with Buss 1 Breaker 25/12SES CB-4 BCH-2 should Close	WPE/TTI/SCH				
	256	Breaker 25/12SES CB-2 Generator Breaker should Open	WPE/TTI/SCH				
	257	After Breaker 25/12SES CB-2 Generator Breaker opens replace Buss 1 supply (see Note 4)	WPE/PE				
		NOTE 4: After synchronization and supply replacement supply to Buss 1 should be switched from 25/12SES CB-2 source to 25/12SES CB-4 source to avoid 25/12SES CB-4 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.					
		Load Shed - Fail utility to force plant load to generators					
		Confirm Load Shed transfer to Generators on Dead Bus indication	WPE/SCH				
		Confirm Load Shed transfer to Generators on Overload indication	WPE/SCH				
2.13		Confirm Load Shed transfer to Generators on Under frequency indication	WPE/SCH	✗	16/09/2017	16:00	30
		Confirm Load Shed transfer to Generators on Live analog values	WPE/SCH				
		Confirm Load Shed transfer to Generators on Dead Bus indication	WPE/SCH				
1.25		Contingency			16/09/2017	16:30	60
1.26		Control Testing Completed, Review of test procedures and documentation	WPE/TTI/SCH	✓	16/09/2017	17:30	30
1.27		Re-dress control wiring, cleanup test equipment	WPE/TTI	✓	16/09/2017	18:00	30

WESTERN PACIFIC ENTERPRISES LTD.
 PWGSC No. R.057590.003
 CONTRACT No. EZ108-170397

Saturday Sept 16, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time: 7:30AM

Test Item	Description	Action by:	Completed	Scheduled Start Date	Time	Duration
1.2.1	Restore EGD to Normal Power Condition	PWGSC	<input checked="" type="checkbox"/>	16/09/2017	10:00	30
Total hrs						11.0

Overlapping activities

Test Performed by : Chris Heesterman

Signature:  _____ Date: Sept 16, 2017

Witnessed by: Lorne Cowley

Signature:  _____ Date: Sept 16, 2017

Notes:
 Text in Bold Red = field modifications in test plan activity
 Text Highlighted Yellow = Additional Tests performed
 Text Highlighted Red = Test not performed as agreed on site
 Text Highlighted Green = WPE/AES test comments



WESTERN PACIFIC ENTERPRISES GP
















ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL 604-540-1321 FAX: 540-1390

Date: 12-Sep-17 16-SEPT-17

Time: 7:30AM

Meeting: Generator Final Test and Commissioning Sept 16-17, 2017

Name	Company	Signature
Geordie Webster	WPE	
Ryan Bestwick	WPE/LDC	
George Lambert	Prime	
Clayton Layton	PRIME ENG.	
Nelson Goldsmith	TIJ	
David Enslens	STH	
Matthew Pursius	PWGSC	
MIKE LEDSOU	PWGSC	
Neyzel Aydin	EGD	
J. VEZETC	EGD	
Josane Coarasa	EGD	
Jesse Coats	EGD	
M. CAMPBELL	TIJ	
Jason Chen	ABS	
Jan Sarns	PSPC	
STEVE WINDL		



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

SEPT 16, 2017
 Genset 123

Per Supt

Checklist Items

- Generator must be bolted to the concrete pad.
- Radiator must be full of coolant.
- Pre-wire service plug for block heater.
- Ensure batteries are connected properly.
- Exhaust system must be installed and insulated. (If applicable.)
- Control wiring should be in a conduit separate from the load conductors. Start wires need to be a minimum of #18 and labeled #3 and #4. They need to be pulled up into the generator controller and to the connection point in the transfer switch. If start wires are in the same conduit as the load conductors, they should be shielded.
- ATS line, load and genset connections must be made and terminated. The installing electrician must be on site in case wiring verification is required.
- Diesel fuel system must be complete and the tank filled to 80% maximum to allow for expansion. 3/4 TANK FA.
- Spark ignited engine fuel system must be installed per Kohler installation manual. Gas pressure MUST be 7 - 11 inches of water column at the generator fuel inlet at all times. Supply volume must be sized for 100% rated load. Volume requirement is supplied on the generator data sheet.
- Confirm special site concerns. (Use "Notes" section on previous page.) N/A
- Clear access for service vehicle and load bank will be confirmed. If a load test is to be performed, please indicate the distance in feet from where the load bank can be situated to the connection points.

FEET FIXED UNIT

Notes

- The above checklist is to help ensure that the start-up of the emergency power system goes smoothly.
- Fire alarm connections will be made at this time. Fire alarm personnel must be available or subsequent visits will be chargeable. N/A. ENGINE OIL LEVELS GOOD @ EACH
- Power interruptions are inevitable. They will be kept to a minimum, and announced where possible.

*** If any of the above items are not complete at the time of start-up costs will be chargeable to the contractor.**

Our technicians are on site to commission the components supplied by Frontier Power Products only. All code, safety compliance and testing of the complete power system are the responsibility of the owner (s) and their representatives.

Note: The sales person has verified that the contractor's account is in good standing. Before a commissioning date will be set the account must be up to date.

Representative: Good Weber Sales Person:

Signature: [Signature] Signature: _____
 SEPT 16, 2017
 7:00AM

Sunday Sept 17, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
		The following tests form part of the overall Stand-by Power Generation System testing and Commissioning. The test results will be signed off by the commissioning agent, witnessed by the Owners representative, provided to the Electrical Consultant for review and sign off to the Owner.	PWGSC/AES				
		AUTO - Utility Failure and Retransfer Sequence of Operation - System begins as per section 4.1 <i>Utility failure described in Section 4.2. Utility retransfer described in section 4.3.</i>					
2.00		Safety tailboard. Review of Person in Charge, First Aid, Emergency Response, Muster Stations, Scope of Work, Task Hazards, Controls, Safety Checklists	All	✓	17/09/2017	7:30	15
	1	Review of previously checked work, Set up test equipment as required	WPE/TTI/PE				
	2		PWGSC	✓	17/09/2017	7:45	45
	3	SES Substation 25KV SWBD breakers to be in "a normal work day mode" (i.e.; open if normally open, closed if normally closed)	PWGSC				
		AUTO - Utility Failure and Retransfer DND Preferred Utility - Utility Retransfer (Open Transition / Manual Retransfer)					
	4	Place system in Auto Mode - Open Transition	WPE/TTI/SCH				
	5	Open DND Re-closure Utility feed to 25/12SES CB-1 DND Utility Breaker (i.e. simulation of utility failure)	DND				
	6	Verify all SSES 25KV breakers open	WPE/SCH				
	7	Verify generators start sequence initiated	WPE/TTI/SCH				
	8	After min. number of Generators are on line 25/12SES CB-2 Generator Breaker should Close - record minimum run time	WPE/SCH				
	9	Re-energize existing loads by priority loading sequence (SCADA in Test Mode priority loading disabled)	WPE/SCH				
	10	Confirm/record existing loads are re-energized and generator power is stabilized (SCADA logging)	WPE/SCH				
	11	Place System control in Manual	WPE/TTI		17/09/2017	8:00	60
	12	Close DND Re-closure Utility feed to 25/12SES CB-1 DND Utility Breaker	DND	✓			
	13	Manually Stop all Generators	WPE/TTI				
	14	Confirm 25/12SES CB-2 Generator Breaker opens	WPE/TTI/SCH				
	15	Generators begins cool down (if loaded)	WPE/TTI				
	16	Close 25/12SES CB-1 DND Utility Breaker	PWGSC				
	17	Place system in Auto Mode - Open Transition	WPE/TTI				
	18	Re-energize existing loads by priority loading sequence (SCADA in Test Mode priority loading disabled)	WPE/SCH				
		AUTO - Utility Failure and Retransfer DND Preferred Utility - Utility Retransfer (Open Transition / Auto Retransfer)					
	19	Verify DND Preferred Utility Open Transition / Manual Retransfer is correct (see test 2.02)	WPE/TTI/SCH				
	20	Place system in Auto Mode - Open Transition	WPE/TTI/SCH				
	21	Open DND Re-closure Utility feed to 25/12SES CB-1 DND Utility Breaker (i.e. simulation of utility failure)	DND				
	22	Verify all SSES 25KV breakers open	WPE/SCH				
	23	Verify generators start sequence initiated	WPE/TTI/SCH				
	24	After min. number of Generators are on line 25/12SES CB-2 Generator Breaker should Close - record minimum run time	WPE/SCH				
	25	Re-energize existing loads by priority loading sequence (SCADA in Test Mode priority loading disabled)	WPE/SCH				
	26	Confirm/record existing loads are re-energized and generator power is stabilized (SCADA logging)	WPE/SCH				
	27	Close DND Re-closure Utility feed to 25/12SES CB-1 DND Utility Breaker - simulation of viable Utility source	DND	✓	17/09/2017	9:00	60
	28	Verify utility power monitoring for 3 minutes of stable power	WPE/SCH				
	29	Verify all closed Load breakers - open	WPE/SCH				
	31	Verify 25/12SES CB-2 Generator breaker - open	WPE/SCH				
	32	Verify 600v generator breakers - open	WPE/TTI/SCH				
	33	Generators begins cool down (if loaded)	WPE/TTI/SCH				
	34	Verify 25/12SES CB-1 DND Utility Breakers Closed after 25/12SES CB-2 Generator breaker opened	WPE/SCH				
	35	Re-energize existing loads by priority loading sequence (SCADA in Test Mode priority loading disabled)	WPE/SCH				
	35A	Repeat 2.03 w/ SCADA in normal mode - tested priority loading with full breaker operation of CB's 11/12/14					

Sunday Sept 17, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
		Coffee Break			17/09/2017	10:00	15
		PLC 'Optimum Load' Control					
	35	Place system in Auto Mode - Open Transition	WPE/TTI/SCH				
	36	Open breaker 25/12SES CB-1 DND Utility Breaker & open Fuse Blocks for 25/12SES PT1 secondary fuses	PWGSC/PE				
	37	On power failure open transition transfer scheme starts	WPE/SCH				
	38	Confirm/record existing loads are re-energized and generator power is stabilized	WPE/SCH				
2.04	39	Set the 'Optimum Gen Load (%)' to 85%	WPE/TTI	✓	17/09/2017	10:15	45
	40	Take note of the resolved 'Optimum Load' in kW as noted on the load bank section of the SLD screen	WPE/SCH				
	41	Loadbank Steps will be added or removed (by PLC) until the total generator kW is within 50kW of the 'Optimum Load'	WPE/TTI				
	42	Load demand begins timing to remove a generator	WPE/SCH				
	43	Confirm PSS indicates anticipated load is not online yet	WPE/SCH				
		Generator Load Demand - Reducing Generator Capacity					
	44	Verify previous test is complete and successful (see test 2.04)	WPE/TTI/SCH				
	45	Confirm/record existing loads are re-energized and generator power is stabilized	WPE/SCH				
	46	Set generator priorities G1=1, G2=2, G3=3, (future G4=4)	WPE/SCH				
2.05	47	Decrease generator bus load below the 'stop' set point	WPE/SCH	✓	17/09/2017	11:00	45
	48	After delay times out verify G3 leaves the bus	WPE/SCH				
	49	After another delay times out, verify G2 leaves the bus	WPE/SCH				
	50	Verify G1 remains on the bus regardless of bus load	WPE/SCH				
	51	Repeat steps 46 through 50 for each generator if requested	WPE/TTI/SCH				
		Generator Load Demand - Increasing Generator Capacity					
		TTI HMI calculating load demand from 12.5kV bus and not 600V bus consequently inhibiting load demand via load bank in auto mode. AES advised TTI to modify program to calculate off 600V bus and prove functionality at a later date					
	52	Verify previous test is complete and successful (see test 2.05)	WPE/TTI/SCH				
	53	Increase generator bus load above the 'start' set point	WPE/SCH				
	54	After delay times out, verify G2 comes online	WPE/SCH				
	55	Maintain bus load so that no further generators come online	WPE/SCH				
2.06	56	Close breaker 25/12SES CB-1 DND Utility Breaker & Close Fuse Blocks for 25/12SES PT1 secondary fuses	PWGSC/PE	✗	17/09/2017	11:45	45
	57	Verify utility power monitoring for 3 minutes of stable power	WPE/SCH				
	58	Verify all closed Load breakers - open	WPE/SCH				
	59	Verify 25/12SES CB-2 Generator Breaker - open	WPE/SCH				
	60	Verify 600v generator breakers - open	WPE/TTI/SCH				
	61	Generators begins cool down (if loaded)	WPE/TTI/SCH				
	62	Re-energize existing loads by priority loading sequence (SCADA in Test Mode priority loading disabled)	WPE/SCH				
	63	Re-set the 'Optimum Gen Load (%)' to 85%	WPE/TTI/SCH				
		Lunch Break					
		Total Anticipated Load			17/09/2017	12:30	30
	64	Place system in Auto Mode - Open Transition	WPE/TTI/SCH				
	65	Open breaker 25/12SES CB-1 DND Utility Breaker & open Fuse Blocks for 25/12SES PT1 secondary fuses	PWGSC/PE				
	66	Verify all SSES 25KV breakers open	WPE/SCH				
	67	Verify generators start sequence initiated	WPE/TTI/SCH				
	68	After min. number of Generators are on line 25/12SES CB-2 Generator Breaker should Close	WPE/SCH				
2.07	69	Re-energize existing loads by priority loading sequence (SCADA in Test Mode priority loading disabled)	WPE/SCH	✓	17/09/2017	13:00	15
	70	Confirm/record existing loads are re-energized and generator power is stabilized	WPE/SCH				
	71	Verify previous test is complete and successful (see test 2.06)	WPE/TTI/SCH				

Sunday Sept 17, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
	72	Via Modscan, apply anticipated 1000kW 'Main Dewatering Pump' load (750kW running load)	WPE/SCH				
	73	Verify G2 comes online; G3 may come online if initial load was high	WPE/SCH				
	74	Via Modscan, ensure to remove the anticipated 1000kW load (750kW running load)	WPE/SCH				
	75	Verify added generator(s) comes off line, cool down, shut down sequence begins	WPE/SCH				
	N+1 Redundancy						
	76	Verify previous test is complete and successful (see test 2.07)	WPE/TTI/SCH	✓	17/09/2017	13:15	10
	77	Note the number of online generators	WPE/TTI/SCH				
	78	Enable N+1 Redundancy	WPE/SCH				
	79	Verify one additional generator is brought online	WPE/SCH				
	80	Remove N+1 Redundancy	WPE/SCH				
	Supplemental live Equipment Run Reaction Test						
	81	Verify previous test is complete and successful (see test 2.08)	WPE/TTI/SCH				
	82	Verify system in Auto Mode - Open Transition (see item 64)	WPE/TTI/SCH				
	83	Remove all building (baseline load), disable North & South Standby generators	PWGSC				
	84	Start 'Auxiliary Dewatering Pump' load (150kW running load) run time dictated as per site conditions	PWGSC				
	85	Confirm/record generator loading (SCADA logging)	WPE/SCH				
	86	Stop 'Auxiliary Dewatering Pump' load (150kW running load) run time dictated as per site conditions	PWGSC				
	87	Start 'Air Compressor #7" (smallest load @ 300HP)	PWGSC				
	88	Confirm/record generator loading (SCADA logging)	WPE/SCH				
	89	Start 'Air Compressor #3" (largest load @ 300HP)	PWGSC				
	90	Confirm/record generator loading (SCADA logging)	WPE/SCH				
	90A	While Air Compressors #7 & #3 running, add the following loads:					
	90B	30t crane - travel, swing and pick 4t load					
	90C	30t crane and 150t crane travel					
	90D	150t crane - travel, swing and pick 4t load					
	91	Stop 'Air Compressor # 7 & #4'	PWGSC				
	92	Start 'Main Dewatering Pump #1' run time dictated as per site conditions	PWGSC				
	93	Confirm/record generator loading (SCADA logging) 623A peak, 100A steady	WPE/SCH				
	94	Start 'Main Dewatering Pump #2' run time dictated as per site conditions	PWGSC				
	95	Confirm/record generator loading (SCADA logging) 648 peak, 103A steady	WPE/SCH				
	95A	While Main Dewatering Pumps #1 & #2 running, add the following loads:					
	95B	150t crane - travel, swing and boom					
	95C	Air Compressors #7 & #4 and 30t crane - travel, swing and boom TCS peaked at 1550kW					
	96	Stop 'Main Dewatering Pump #1 & #2	PWGSC				
	Coffee Break 15minutes						
	97	Start 30ton Kone Travelling Crane, (power regeneration capability) relocate crane un-loaded run time dictated as per site conditions	Equipment not available				
	98	30ton Kone Travelling Crane, (power regeneration capability) stop travel and make 1st lift up/down	Equipment not available				
	99	30ton Kone Travelling Crane, (power regeneration capability) full functional test	Equipment not available				
	100	Confirm/record generator loading (SCADA logging)	Equipment not available				
	101	Stop 30ton Kone Travelling Crane	Equipment not available				
	102	Start 30ton Ebco Travelling Crane, (power regeneration capability) relocate crane un-loaded run time dictated as per site conditions	PWGSC				
	103	30ton Ebco Travelling Crane, (power regeneration capability) stop travel and make 1st lift up/down	PWGSC				
	104	30ton Ebco Travelling Crane, (power regeneration capability) full functional test	PWGSC				
2.09				✓	17/09/2017	12:55:00	255

Sunday Sept 17, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
	105	Confirm/record generator loading (SCADA logging)	WPE/SCH				
	106	Stop 30ton Ebco Travelling Crane	PWGSC				
	107	Start 150ton Travelling Crane, (power regeneration capability) relocate crane un-loaded run time dictated as per site conditions	PWGSC				
	108	150ton Travelling Crane, (power regeneration capability) stop travel and make 1st lift up/down	PWGSC				
	109	150ton Travelling Crane, (power regeneration capability) full functional test	PWGSC				
	110	Confirm/record generator loading (SCADA logging)	WPE/SCH				
	111	Stop 150ton Travelling Crane	PWGSC				
	111A	In N+1 (Generators 2 & 3 running), start Main Dewatering Pump #1 P1 GEN 2 & 3 breakers tripped					
		*This was AES expectations and confirmed 3 generator start up on utility power fail requirement					
		Replacing Failed Generators					
2.10	112	Verify previous test is complete and successful (see test 2.09)	WPE/TTI/SCH				
	113	Cause a 'common shutdown' on G2	WPE/TTI				
	114	Verify G2 breaker opens and generator shuts down	WPE/TTI/SCH				
	115	Verify that G3 starts, sync, and comes online	WPE/TTI/SCH	✓	17/09/2017	17:10	15
	116	Remove and reset the 'common shutdown' on G2	WPE/TTI				
	117	Verify G2 starts, sync, and comes online	WPE/TTI/SCH				
	118	Once G2 is online, verify G3 leaves the bus	WPE/TTI/SCH				
	119	Repeat steps 112 through 118 for each generator if requested	WPE/TTI/SCH				
		Generator Low Fuel Alarm					
2.11	120	Verify previous test is complete and successful (see test 2.10)	WPE/TTI/SCH				
	121	Simulate the fuel level via Modscan communications	WPE/TTI/SCH				
	122	Cause a low fuel alarm on G2	WPE/TTI/SCH				
	123	Verify that G3 starts, sync, and comes online	WPE/SCH				
	124	Verify G2 breaker opens and generator shuts down	WPE/SCH				
	125	Remove and reset the low fuel alarm on G2	WPE/TTI/SCH				
	126	Verify G2 starts, sync, and comes online	WPE/SCH				
	126	Once G2 is online, verify G3 leaves the bus	WPE/SCH				
	127	Repeat steps 121 through 126 for each generator if requested	WPE/TTI/SCH				
	128	Close breaker 25/12SES CB-1 DND Utility Breaker & Close Fuse Blocks for 25/12SES PT1 secondary fuses	PWGSC/PE	✓	17/09/2017	17:25	30
	129	Verify utility power monitoring for 3 minutes of stable power	WPE/SCH				
	130	Verify all closed load breakers - open	WPE/SCH				
	131	Verify 25/12SES CB-2 Generator Breaker - opens	WPE/SCH				
	132	Verify 600v generator breakers - open	WPE/TTI/SCH				
	133	Generators begins cool down (if loaded)	WPE/TTI/SCH				
134	Verify 25/12SES CB-1 DND Utility Breaker - close	WPE/SCH					
135	Re-energize existing loads by priority loading sequence (SCADA in Test Mode priority loading disabled)	WPE/SCH					
2.12		Contingency					
							60
2.13		Testing and Demonstartions Completed, Review of test results and documentation					
		Re-dress control wiring, cleanup test equipment					
2.14		Restore EGD to Normal Power Condition					
							30
		Overlapping activities					
							13.4
							Total hrs

WESTERN PACIFIC ENTERPRISES LTD.
 PWGSC No. R.057890.003
 CONTRACT No EZ108-170397

Sunday Sept 17, 2017 DND Shut Down - SSES Standby Generator Operations Rev 3
 Start time 7:30AM

Test	Item	Description	Action by:	Completed	Scheduled Start Date	Time	Duration
------	------	-------------	------------	-----------	----------------------	------	----------

Abbreviation Table	
EGD	Esquimaux Graving Dock
PWGSC	Public Works and Government Services Canada
DND	Department of National Defense
BCH	British Columbia Hydro
AES	Applied Engineering Solutions
WPE	Western Pacific Enterprises
TTI	Thomson Power Systems
PE	Prime Engineering
SCH	Schneider Electric
SSES	Service Entrance Substation

Test Performed by : Chris Heesterman

Signature:  Date: Sept 17, 2017

Witnessed by: Lorne Cowley
 Signature:  Date: Sept 17, 2017

Notes:
 Text in Bold Red = field modifications in test plan activity
 Text Highlighted Yellow = Additional Tests performed
 Text Highlighted Red = Test not performed as agreed on site
 Text Highlighted Green = WPE/AES test comments

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

SUPPLIER:

**THOMSON POWER SYSTEMS
9087A 198th St
Langley BC**

W-095112	GCS 2200 Generator Control Panel
W-095113	LBO-1000H-600V-3-C Load Bank

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

DATE: Sept 16th & 17th 2017

TEST WITNESS (If Applicable):

NAME	COMPANY	TITLE
Gord Webster	Western Pacific Enterprises Ltd.	Project Manager
Chris Heesterman	Western Pacific Ent Ltd	Superintendent
_____	_____	_____
_____	_____	_____

TEST VALIDATION:

Tests Verified to be Acceptable (except as noted)

NAME	INITIALS
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____
_____	_____

COMMENTS:

Refer to WPE SSES Standby Generator Operations Rev. 3

Sept. 16th and 17th 2017 shutdown.

PWGSC No. R.057890.003

Contract No. EZ108-170397

TPS TEST PERSONNEL:

NAME	TITLE
David Engleman	Service Technician
Jason Chen	Service Technician
_____	_____
_____	_____

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Table of Contents

1. Physical Inspection	5
1.1. Generator Control Sections Inspection	5
1.2. Master Control Section Inspection	8
2. Operational Sequences	20
2.1. Simulation Environment	20
2.2. Automatic Logic Test Scenarios	20
2.3. AUTO - Utility Failure and Retransfer	20
2.4. START - Generator Static Test	21
2.5. TEST- Site Load Test	21
2.5.1. Utility DND Preferred	21
2.5.2. Utility BCH-1 Preferred	22
2.5.3. Utility BCH-2 Preferred	22
2.5.4. Utility BCH-1 + BCH-2 Preferred	22
2.5.5. Generator Fail During Test	23
2.6. Load Bank Control	23
2.6.1. PLC 'Manual Steps' Control	23
2.6.2. PLC 'Optimum Load' Control	23
2.7. Generator Load Demand	24
2.7.1. Minimum Run Time	24
2.7.2. Reducing Generator Capacity	24
2.7.3. Increasing Generator Capacity	24
2.7.4. Total Anticipated Load	24
2.7.5. N+1 Redundancy	25
2.7.6. Replacing Failed Generators	25
2.7.7. Generator Low Fuel Alarm	25
2.8. Load Shed	25
3. Communications	27
3.1. Device Configuration	27
3.2. PSS Write.....	28

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

3.3. PSS Read 28

4. Additional Tests 29

5. SAT Test Notes, Comments or Observations 30

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

1. Physical Inspection

The following sections outline the physical details to be inspected on each piece of equipment.

1.1. Generator Control Sections Inspection

Procedure:

- **Analog Meter** – VM, KW, VAR, FM, PF, AM, VMS, AMS, SS, SW1. Apply generator and bus voltage (208/120VAC secondary) and generator current (5A secondary). Confirm each meter indicates properly. Confirm operation of the switches and resulting meter indication. Enter a check (✓) in the test form column. (Tested with load bank per reference – Manual operation)
- **Digital Meter** – Apply generator voltage (208/120VAC secondary) and generator current (5A secondary). Confirm meter indicates properly (voltage, current, frequency, power). Simulate digital inputs and confirm. Enter a check (✓) in the test form column. (Tested with load bank per reference – Manual operation)
- **Generator Protection Relay / Lockout Relay** - Apply generator voltage (208/120VAC secondary) and generator current (5A secondary). Confirm relay indicates properly (voltage, current, frequency, power). Enter a check (✓) in the test form column after performing the following tests.
 - Apply phase current greater than 4.5A secondary. Confirm the 86 lockout relay activates.
 - With 120VAC generator and bus voltage in phase, ensure the sync check output (OUT301) is closed. Reverse phase A and B of the generator and ensure the sync check output (OUT301) is open.
 - With the generator breaker simulated closed, lower the frequency of the generator below 58Hz. Confirm the bus under frequency output (OUT302) closes. (All Protection Relay parameters as per coordination study – by others – and tested – by others). Third party company to be hired by Customer (WPE).
- **Generator Controls** – Verify using the lights and relay status. If correct, enter a check (✓) in the test form column.
 - **Manual Start / Stop** - Press the START pushbutton. Verify the ESX1 relay energizes and latches. Press the STOP pushbutton. Verify the ESX1 relay de-energizes.
 - **Tripped Light** – Manually activate the 86 lockout relay. Verify the TRIPPED light illuminates.

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

- **Auto Light** – Simulate the engine controller in and not in auto mode. Verify the AUTO light.
- **Running Light**– Simulate the engine controller running and not running. Verify the RUNNING light.
- **Alarm Light** – Simulate the engine controller alarm. Verify the ALARM light.
- **Shutdown Light** – Simulate the engine controller shutdown. Verify the SHUTDOWN light.
- **Emergency Stop** - Press the emergency stop pushbutton. Confirm the contact to the engine controller opens.
- **Breaker Close / Open** – Start the generator and bring to rated speed and voltage. While the generator bus is dead, press the CLOSE pushbutton. The breaker (simulated) should close. The breaker CLOSED light should illuminate. Press the TRIP pushbutton. The breaker (simulated) should open. The breaker open light should illuminate. If correct, enter a check (✓) in the test form column.
- **Sync / Close** – Start the generator and bring to rated speed and voltage. While the generator bus is live, press and hold the sync / close pushbutton. The breaker (simulated) should close. If correct, enter a check (✓) in the test form column.
- **Lamacoids / Test Blocks** – confirm the presence of the test block or lamacoid as per approved As Built Drawings. If present, enter a check (✓) in the test form column.

Control	Result Pass(✓) Fail(x)	Notes
Section 1		
Analog Metering / Switches	✓	
Digital Meter	✓	
Gen Protection Relay / 86	✓	
Generator Controls	✓	
Breaker Open / Close	✓	
Sync / Close	✓	
Test Blocks	✓	
Lamacoids	✓	
Section 2		
Analog Metering / Switches	✓	
Digital Meter	✓	
Gen Protection Relay / 86	✓	

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Generator Controls	✓
Breaker Open / Close	✓
Sync / Close	✓
Test Blocks	✓
Lamacoids	✓
Section 3	
Analog Metering / Switches	✓
Digital Meter	✓
Gen Protection Relay / 86	✓
Generator Controls	✓
Breaker Open / Close	✓
Sync / Close	✓
Test Blocks	✓
Lamacoids	✓
Section 4	
Analog Metering / Switches	✓
Digital Meter	✓
Gen Protection Relay / 86	✓
Generator Controls	✓
Breaker Open / Close	✓
Sync / Close	✓
Test Blocks	✓
Lamacoids	✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

1.2. Master Control Section Inspection

Procedure:

- **“Power Available” Lights** – Apply utility or generator bus voltage (208/120VAC secondary). Confirm the applicable light illuminates. If correct, enter a check (√) in the test form column.
- **Sync Metering** – Apply utility or generator bus voltage (208/120VAC secondary). The apply load bus voltage (208/120VAC secondary). Confirm the VM, FM and SS metering indicates properly and the SW3 switch selects each of the incoming sources. If the meters read correctly, enter a check (√) in the test form column.
- **HMI Display** – Verify S2400 tags and if all displayed properly enter a check (√) in the test form column.
- **Auto / Manual Switch** – Move the switch to each of the four positions and confirm the HMI Display indicates the proper mode. If correct, enter a check (√) in the test form column.
- **Alarm Light / Horn / Reset** – Clear all alarms from the system. The alarm light should extinguish. Trigger one alarm. The alarm light should illuminate and the horn should sound. Press the reset button and the horn should be silenced, but the alarm light should stay lit. Trigger another alarm. The horn should sound again. Clear all alarms. The horn should silence and the alarm light should extinguish. If correct, enter a check (√) in the test form column.
- **Transition Mode Switch** – Move the switch to each of the two modes and confirm the HMI Display indicates the proper mode. Confirm the switch is lockable and key removable in both positions. If correct, enter a check (√) in the test form column.
- **Breaker Close / Open** – BCH-1, BCH-2, DND, GM. Press the CLOSE pushbutton. The breaker should close (breakers in racked out in “Test” position). The breaker CLOSED light should illuminate. Press the TRIP pushbutton. The breaker (breakers in racked out in “Test” position should open). The breaker open light should illuminate. If correct, enter a check (√) in the test form column after performing the following test.
 - **Interlock** – A hardwired interlock prevents the generators being manually paralleled with a utility (and vice versa).
 - Manually close generator main breaker. Confirm BCH-1, BCH-2, DND breakers cannot be closed.
 - Open generator main and manually close BCH-1. Confirm generator main cannot be closed.

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

- Open BCH-1 and manually close BCH-2. Confirm generator main cannot be closed.
- Open BCH-3 and manually close DND. Confirm generator main cannot be closed.
- BCH-1 and BCH-2 supply will be simulated as the two utilities are currently not supplied nor connected.
- **Functional Interlock** – Verify possible scenarios preventing connection to Buss 1 from alternate source prior to verification.

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.09 *******

Close Transition 25/12SES CB-2 Phasing Checks – Performed by others - TPS to assist with switchgear operation

- Open and rack out completely 25/12SES CB-2✓
- Open the shutters of 25/12SES CB-2✓
- Rack in and Close 25/12SES CB-1✓
- Initiate a Test Mode Close Transition from Utility to Generator Supply✓
- Generators start sequence should begin✓
- Observe all voltages are in range✓
- Verify voltage A-A, B-B, C-C when in synch permissive (should be close to 0V)✓
- Review failed attempt to close by HMI and related alarms✓
- Cancel Test Mode✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.10 *******

Close Transition 25/12SES CB-1 Phasing Checks – Performed by others - TPS to assist with switchgear operation

- Place System control in Manual✓
- Open and rack out completely 25/12SES CB-1✓
- Open the shutters of 25/12SES CB-1.....✓
- Rack in 25/12SES CB-2✓
- Place System control in Auto✓
- Generators start sequence should begin✓
- After min. number of Generators are on line 25/12SES CB-2 should Close✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Verify voltage A-A, B-B, C-C when in synch permissive (should be close to 0V)✓
Review failed attempt to close by HMI and related alarms✓
Place System control in Manual✓
Manually Stop all Generators✓
Rack in 25/12SES CB-1✓
Return System control to Auto✓
After slight delay 25/12SES CB-2 should Open✓
After 25/12 SES CB-2 Opens 25/12SES CB-2 should Close✓
Generators start cooldown sequence (if loaded)✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**
***** SECTION 1.02 *****

25/12SES CB-2 Block Close

25/12SES CB-1 Closed✓
Rack out 25/12SES CB-2 in Test Position✓
Attempt to Close 25/12SES CB-2 (Breaker should not close)✓
Verify 25/12SES CB-1 remained Closed✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**
***** SECTION 1.03 *****

25/12SES CB-2 Synchronism Block Close – 25/12SES CB-1 must be “Closed”

Manually start all Generators✓
Synchronize all Generators to Generator Buss✓
Rack out 25/12SES CB-2 in Test Position✓
Attempt to Close 25/12SES CB-2 when not in sync with 25/12SES CB-1✓
Verify 25/12SES CB-2 did not close and 25/12 SES CB-1 remained Closed✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**
***** SECTION 1.04 *****

25/12SES CB-1 Synchronism Block Close

Open and rack out 25/12SES CB-1 to “Test” position✓
Rack in 25/12SES CB-2✓
Manually start all Generators✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Synchronize all Generators to Generator Buss ✓
Close 25/12SES CB-2 energizing Buss 1 from Generators supply ✓
Observe all voltages are in range ✓
Check for alarm/trip status on protection relays ✓
Verify 25/12SES CB-1 cannot be closed without synchronism ✓
Open Test Blocks for 25/12SES PT1 secondary fuses ✓
Ensure 25/12SES CB-1 cannot be closed ✓
Rack in 25/12SES CB-1 Breaker ✓
Open 25/12SES CB-2 Breaker ✓
Close Test Blocks for 25/12SES PT1 secondary fuses ✓
Close 25/12SES CB-1 Breaker ✓
Manually stop all Generators ✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**
***** SECTION 1.05 *****

Test Mode Open Transition 25/12SES CB-1 to 25/12SES CB-2 – System in Auto

Rack out 25/12SES CB-1 to “Test” position ✓
Manually close 25/12SES CB-1 ✓
Initiate Test Mode Open Transition ✓
Generators start sequence should begin ✓
Breaker 25/12SES CB-1 should Open ✓
Breaker 25/12SES CB-2 should Close ✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**
***** SECTION 1.06 *****

Test Mode Open Transition 25/12SES CB-2 to 25/12SES CB-1 – System in Auto

Verify Open Transition from 25/12SES CB-1 to 25/12SES CB-2 is correct ✓
Terminate Test Mode and return system to Normal ✓
Breaker 25/12SES CB-2 should Open ✓
Breaker 25/12SES CB-1 should Close ✓
Generators begins cooldown (if loaded) ✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**
***** SECTION 1.07 *****

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Open Transition 25/12SES CB-1 to 25/12SES CB-2 – System in Auto

- ✓ Rack out 25/12SES CB-1 to “Test” position
- ✓ Manually close 25/12SES CB-1.....
- ✓ Open Test Blocks for 25/12SES PT1 secondary fuses
- ✓ Generators start sequence should begin
- ✓ Breaker 25/12SES CB-1 should Open
- ✓ Breaker 25/12SES CB-2 should Close

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.08 *******

Open Transition 25/12SES CB-2 to 25/12SES CB-1 – System in Auto

- ✓ Verify Open Transition from 25/12SES CB-1 to 25/12SES CB-2 is correct
- ✓ Close Test Blocks for 25/12SES PT1 secondary fuses
- ✓ Breaker 25/12SES CB-2 should Open
- ✓ Breaker 25/12SES CB-1 should Close
- ✓ Generators begins cooldown (if loaded)

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.11 *******

Closed Transition 25/12SES CB-1 to 25/12SES CB-2 – System in Auto

- ✓ Rack out 25/12SES CB-1 to “Test” position
- ✓ Manually close 25/12SES CB-1.....
- ✓ Open Test Blocks for 25/12SES PT1 secondary fuses
- ✓ Generators start sequence should begin
- ✓ Breaker 25/12SES CB-2 should Close
- ✓ Breaker 25/12SES CB-1 should Open

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.11 continued *******

Closed Transition 25/12SES CB-2 to 25/12SES CB-1 – System in Auto

- ✓ Verify Open Transition from 25/12SESCB-1 to 25/12SES CB-2 is correct
- ✓ Close Test Blocks for 25/12SES PT1 secondary fuses

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Initiate Test Mode Open Transition ✓
Breaker 25/12SES CB-1 should Close ✓
Breaker 25/12SES CB-2 should Open ✓
Generators begins cooldown (if loaded) ✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**

***** SECTION 1.12 *****

Closed Transition 25/12SES CB2 to 25/12SES CB1 – Manual Transfer

Note: *Closed transition testing to DND utility source not available as requested by PWGSC*

Open & Rack out 25/12SES CB1 DND Utility Breaker to Test position ✓
Fully Rack in 25/12SES CB-2 Generator Breaker ✓
Manually Start Generators (only 1 generator required) ✓
Close 25/12SES CB-2 Generator Breaker (energize buss 1 via Generator supply) ✓
Initiate a closed transition transfer from Generator to Utility supply ✓
Breaker 25/12SES CB-1 DND Utility Breaker should Close ✓
Breaker 25/12SES CB-2 Generator Breaker should Open ✓
Generator(s) stop and cooldown sequence begins (if loaded) ✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**

***** SECTION 1.13 *****

Closed Transition Loss of Utility System in Auto

Note: *Simulated Closed transition testing to DND utility as requested by PWGSC*

Confirm 25/12SES CB-1 DND Utility Breaker is Closed and in Test position ✓
Confirm 25/12SES CB-2 Generator Breaker is fully racked in and Open ✓
Place TCS into Automatic Closed Transition Mode ✓
Open Fuse Blocks for 25/12SES PT1 secondary fuses ✓
Breaker 25/12SES CB-1 DND Utility Breaker should Open ✓
Generator start sequence should begin (only 1 generator required) ✓
Breaker 25/12SES CB-2 Generator Breaker should Close (energizing Bus via Generator utility) ✓
Close Fuse Blocks for 25/12SES PT1 secondary fuses (simulating return of Utility Source) ✓
After 3 minute time delay Generator bus will sync to Utility source ✓
Breaker 25/12SES CB-1 DND Utility Breaker should close (Load Shed function is not available due to 25/12SES CB-1 DND breaker in Test position) ✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Breaker 25/12SES CB-2 Generator Breaker should Open.....✓
Return TSC controls to Manual.....✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.14 *******

Test Mode Open Transition 25/12SES CB-3 to 25/12SES CB-2 – System in Auto

Place System control in Manual✓
Verify 25/12SES CB-1 is racked out✓
Open Test Block for 25/12SES PT1 secondary fuses✓
Rack out 25/12SES CB-2 to Test position✓
Simulate healthy voltage to 25/12SES CB-3✓
Return System Control to Auto - Open Transition✓
Breaker 25/12SES CB-3 should Close✓
Simulate healthy voltage to Buss 1✓
Initiate Test Mode✓
Generator start sequence should start✓
When Gen Buss is ready Breaker 25/12SES CB-3 should Open✓
Remove simulated voltage to Buss 1✓
Breaker 25/12SES CB-2 should Close✓
Restore simulated voltage to Buss 1✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.15 *******

Test Mode Open Transition 25/12SES CB-2 to 25/12SES CB-3 – System in Auto

Verify previous test is complete and successful✓
Verify 25/12SES CB-1 is racked out✓
Open Test Block for 25/12SES PT1 secondary fuses✓
Maintain healthy voltage to 25/12SES CB-3✓
Cancel Test Mode✓
Breaker 25/12SES CB-2 should Open✓
Remove simulated voltage to Buss 1✓
Breaker 25/12SES CB-3 should Close✓
Restore simulated voltage to Buss 1✓
Generator start cooldown sequence (if loaded)✓

Cross ref. to:

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.16 *******

Open Transition 25/12SES CB-3 to 25/12SES CB-2 – System in Auto

- Place System control in Manual
- Verify 25/12SES CB-1 is racked out
- Open Test Block for 25/12SES PT1 secondary fuses
- Rack out 25/12SES CB-2 to Test position
- Simulate healthy voltage to 25/12SES CB-3
- Return System Control to Auto - Open Transition
- Breaker 25/12SES CB-3 should Close
- Simulate healthy voltage to Buss 1
- Remove healthy voltage to 25/12SES CB-3
- Generator start sequence should start
- Breaker 25/12SES CB-3 should Open
- Remove simulated voltage to Buss 1
- Breaker 25/12SES CB-2 should Close when min. num. of Gen is reached
- Restore simulated voltage to Buss 1
- Observe Alarms and indication on HMI screen.....

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.17 *******

Open Transition 25/12SES CB-2 to 25/12SES CB-3 – System in Auto

- Verify previous test is completed and successful
- Verify 25/12SES CB-1 is racked out
- Open Test Block for 25/12SES PT1 secondary fuses
- Simulate healthy voltage to 25/12SES CB-3
- Breaker 25/12SES CB-2 should Open (after Utility return delay)
- Remove simulated voltage to Buss 1
- Breaker 25/12SES CB-3 should Close
- Restore simulated voltage to Buss 1
- Generator start cooldown sequence (if loaded)

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.18 *******

Close Transition 25/12SES CB-3 to 25/12SES CB-2 – System in Auto

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

- ✓ Rack out 25/12SES CB-2 and 25/12SES CB-3
- ✓ Simulate healthy voltage to 25/12SES CB-3
- ✓ Breaker 25/12SES CB-3 should Close
- ✓ Simulate healthy voltage to Buss 1
- ✓ Initiate Test Mode – Close Transition
- ✓ Generator start sequence should start
- ✓ After synchronization with Buss 1 Breaker 25/12SES CB-2 should Close
- ✓ Breaker 25/12SES CB-3 should Open
- ✓ After 25/12SES CB-3 opens replace Buss 1 supply (see Note 1)

NOTE 1: After synchronization and supply replacement supply to Buss 1 should be switched from 25/12SES CB-3 source to 25/12SES CB-2 source to avoid 25/12SES CB-2 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.19 *******

Close Transition 25/12SES CB-2 to 25/12SES CB-3 – System in Auto

- ✓ Verify that 25/12SES CB-2 and 25/12SES CB-3 are racked out
- ✓ Maintain healthy supply to 25/12SES CB-3
- ✓ System still in Test Mode – Close Transition from previous test
- ✓ Generators are supplying healthy voltage to 25/12SES CB-2
- ✓ Breaker 25/12SES CB-2 should be Closed
- ✓ Simulated voltage to Buss 1 (should be supplied from Generator supply)
- ✓ Terminate Test Mode – Close Transition
- ✓ After synchronization with Buss 1 Breaker 25/12SES CB-3 should Close
- ✓ Breaker 25/12SES CB-2 should Open
- ✓ After 25/12SES CB-2 opens replace Buss 1 supply (see Note 2)

NOTE 2: After synchronization and supply replacement supply to Bus 1 should be switched from 25/12SES CB-2 source to 25/12SES CB-3 source to avoid 25/12SES CB-3 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.20 *******

Test Mode Open Transition 25/12SES CB-4 to 25/12SES CB-2 – System in Auto

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Place System control in Manual ✓
Verify 25/12SES CB-5 is in Closed position ✓
Verify 25/12SES CB-1 is racked out ✓
Open Test Block for 25/12SES PT1 secondary fuses ✓
Rack out 25/12SES CB-2 and 25/12SES CB-4 to Test position ✓
Simulate healthy voltage to 25/12SES CB-4 ✓
Return System Control to Auto - Open Transition ✓
Breaker 25/12SES CB-4 should Close ✓
Simulate healthy voltage to Buss 1 ✓
Initiate Test Mode ✓
Generator start sequence should start ✓
Breaker 25/12SES CB-4 should Open ✓
Remove simulated voltage to Buss 1 ✓
Breaker 25/12SES CB-2 should Close ✓
Restore simulated voltage to Buss 1 (from Gen supply) ✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**

***** SECTION 1.21 *****

Test Mode Open Transition 25/12SES CB-2 to 25/12SES CB-4 – System in Auto

Verify 25/12SES CB-1 is racked out ✓
Verify 25/12SES CB-5 is in Closed position ✓
Open Test Block for 25/12SES PT1 secondary fuses ✓
Rack out 25/12SES CB-2 and 25/12SES CB-4 to Test position ✓
Simulate healthy voltage to 25/12SES CB-4 ✓
Cancel Test Mode ✓
Breaker 25/12SES CB-2 should Open ✓
Remove simulated voltage to Buss 1 ✓
Breaker 25/12SES CB-4 should Close ✓
Restore simulated voltage to Buss 1 (from 25/12SES CB-4 supply) ✓
Generator start cooldown sequence (if loaded) ✓

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**

***** SECTION 1.22 *****

Open Transition 25/12SES CB-4 to 25/12SES CB-2 – System in Auto

Place System control in Manual ✓
Verify 25/12SES CB-5 is in Closed position ✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Verify 25/12SES CB-1 is racked out ✓
Open Test Block for 25/12SES PT1 secondary fuses ✓
Rack out 25/12SES CB-2 and 25/12SES CB-4 to Test position ✓
Simulate healthy voltage to 25/12SES CB-4 ✓
Return System Control to Auto - Open Transition ✓
Breaker 25/12SES CB-4 should Close ✓
Simulate healthy voltage to Buss 1 ✓
Remove healthy voltage to 25/12SES CB-4 ✓
Generator start sequence should start ✓
Breaker 25/12SES CB-4 should Open ✓
Remove simulated voltage to Buss 1 ✓
Breaker 25/12SES CB-2 should Close ✓
Restore simulated voltage to Buss 1 (from Gen supply) ✓
Observe Alarms and indication on HMI screen..... ✓

Gross ref. to:

Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.23 *****

Open Transition 25/12SES CB-2 to 25/12SES CB-4 – System in Auto

Verify 25/12SES CB-1 is racked out ✓
Verify 25/12SES CB-5 is in Closed position ✓
Open Test Block for 25/12SES PT1 secondary fuses ✓
Rack out 25/12SES CB-2 and 25/12SES CB-4 to Test position ✓
Simulate healthy voltage to 25/12SES CB-4 ✓
Breaker 25/12SES CB-2 should Open (after Utility return delay) ✓
Remove simulated voltage to Buss 1 ✓
Breaker 25/12SES CB-4 should Close ✓
Restore simulated voltage to Buss 1 (from 25/12SES CB-4 supply) ✓
Generator start cooldown sequence (if loaded) ✓

Gross ref. to:

Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 1.24 *****

Close Transition 25/12SES CB-4 to 25/12SES CB-2 – System in Auto

Rack out 25/12SES CB-2 and 25/12SES CB-2 ✓
Verify 25/12SES CB-5 is in Closed position ✓
Rack out 25/12SES CB-2 and 25/12SES CB-4 to Test position ✓
Simulate healthy voltage to 25/12SES CB-4 ✓
Breaker 25/12SES CB-4 should Close ✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Restore simulated voltage to Buss 1 ✓
Initiate Test Mode – Close Transition ✓
Generator start sequence should start ✓
After synchronization with Buss 1 Breaker 25/12SES CB-2 should Close ✓
Breaker 25/12SES CB-4 should Open ✓
After 25/12SES CB-4 opens replace Buss 1 supply (see Note 3) ✓

NOTE 3: After synchronization and supply replacement supply to Buss 1 should be switched from 25/12SES CB-4 source to 25/12SES CB-2 source to avoid 25/12SES CB-2 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.

Cross ref. to:

**Saturday Sept 16, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**

***** SECTION 1.25 *****

Close Transition 25/12SES CB-2 to 25/12SES CB-4 – System in Auto

Verify that 25/12SES CB-2 and 25/12SES CB-2 are racked out ✓
Verify 25/12SES CB-5 is in Closed position ✓
Rack out 25/12SES CB-2 and 25/12SES CB-4 to Test position ✓
Maintain healthy supply to 25/12SES CB-4 ✓
System still in Test Mode – Close Transition from previous test..... ✓
Generators are supplying healthy voltage to 25/12SES CB-2 ✓
Breaker 25/12SES CB-2 should be Closed ✓
Simulated voltage to Buss 1 (from Gen supply) ✓
Terminate Test Mode – Close Transition ✓
After synchronization with Buss 1 Breaker 25/12SES CB-4 should Close ✓
Breaker 25/12SES CB-2 should Open ✓
After 25/12SES CB-2 opens replace Buss 1 supply (see Note 4) ✓

NOTE 4: After synchronization and supply replacement supply to Buss 1 should be switched from 25/12SES CB-2 source to 25/12SES CB-4 source to avoid 25/12SES CB-4 to Open if system is out of sync due to natural shift on the generators that will continue to happen if source is not the same after breaker closure.

- Transformer Lockout / Tripped Light – Manually activate the 86 lockout relay.
Verify the TRIPPED light illuminates.
- Lamacoids – confirm the presence of the lamacoids. If present, enter a check (✓) in the test form column.

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Control	Result Pass(√) Fail(x)	Notes
Section 5		
Power Available Lights		
Sync Metering		
HMI Display		
Auto / Manual Switch		
Alarm Light / Horn / Reset		
Transition Mode Switch		
GM Breaker Controls		
DND Breaker Controls		
BCH-1 Breaker Controls		
BCH-2 Breaker Controls		
Interlock (electrical – man.)		
Functional Interlocks		
Transformer Lockout / Light		
Lamacoids		

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

2. Operational Sequences

All automatic control functions shall be simulated and tested using the HMI. All combinations of equipment operation shall be simulated to test the PLC control functions. Where equipment is not present nor installed (Gen 4, BCH1 and BCH2) necessary supplies and feedbacks will be simulated for the purpose of these tests.

2.1. Simulation Environment

When/Where needed the following equipment will be used to simulate the system for SAT testing purposes:

- Test computer loaded with RSLogix5000 programming software
- 3-phase variable power supply (provided by others)
- 3-phase 5A current injector (provided by others)
- Switches to simulate digital inputs; lights to indicate field contact outputs
- All Future options will be activated for the purpose of these test but ONLY current available option will be left active at the end of the tests.

2.2. Automatic Logic Test Scenarios

The following sections outline the automatic testing scenarios, with Pass/Fail results and corrective actions or comments where applicable.

All test should be performed with breakers in normal operating conditions (supply simulated as needed) with load available when applicable (NOT on simulated supply).

Each section refers to the Sequence of Operation section that fully describes the intended operation. For each sequence, enter a check (✓) next to each step as it executes successfully.

For all operations, HMI interaction is with the S2400 software.

2.3. AUTO - Utility Failure and Retransfer

Sequence of Operation - System begins as per section 4.1 Utility failure described in Section 4.2. Utility retransfer described in section 4.3.

DND Preferred Utility

Utility Failure✓

Cross ref. to:

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** **SECTION 2.02** *****

Utility Retransfer (Open Transition / Manual Retransfer)√

Cross ref. to:
Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** **SECTION 2.03** *****

Utility Retransfer (Open Transition / Auto Retransfer)√

Cross ref. to:
Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** **SECTION 2.02 continued*******

- Open Transition
- Control Switch to TEST√
- Confirm transfer to generators√
- Control Switch to AUTO√
- Confirm transfer to utility√

Cross ref. to:
Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** **SECTION 2.10 & 2.11** *****

- 2.5.5 Generator Fail During Test**
- Control Switch to TEST√
 - Confirm transfer to generators√
 - Shutdown all generators√
 - Confirm automatic transfer to utility√

Cross ref. to:
Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** **SECTION 2.05 & 2.06** *****

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

2.6 Load Bank Control

Sequence of Operation – Section 4.7

Simulate the load bank controller to be in the AUTO mode (digital input).

2.6.1 PLC ‘Manual Steps’ Control

Manually run generators to energize the generator bus.

- Use the ‘CLOSE’ buttons to energize load steps√
- Use the ‘OPEN’ buttons to de-energize load steps√

Cross ref. to:

**Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 2.04 *******

2.6.2 PLC ‘Optimum Load’ Control

- Fail a utility so the generators take plant load.
- Set the ‘Optimum Gen Load (%)’ to 85%.
- Take note of the resolved ‘Optimum Load’ in kW as noted on the load bank section of the SLD screen.
- Simulate the total generator kW by adjusting the individual generator 4-20mA kW signals
- Steps will be added or removed until the total generator kW is within 50kW of the ‘Optimum Load’.

Total generator kW level below ‘Optimum Load’ kW. Add steps√

Total generator kW level above ‘Optimum Load’ kW. Remove steps√

- All load steps will be quickly removed in the following situations:

Load demand begins timing to remove a generator√

PSS indicates anticipated load is not online yet√

Utility retransfer initiated√

2.7 Generator Load Demand

Cross ref. to:

Sunday Sept 17, 2017 DND Shut Down

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

SSSES Standby Generator Operations Rev 3

***** SECTION 2.05 *****

Sequence of Operation – Section 4.8

- Set generator priorities G1=1, G2=2, G3=3, G4=4
- Load Demand – Enable
- N+1 Redundancy – Disable (will enable below)
- Low Fuel Action – Replace Generator
- Gen Alarm Action – Replace Generator

2.7.1 Minimum Run Time

Fail utility (transfer to generators)

Verify that all available generators close to the bus

2.7.2 Reducing Generator Capacity

Decrease generator bus load below the ‘stop’ setpoint.....

After delay times out, verify G4 leaves the bus

After another delay times out, verify G3 leaves the bus.....

After another delay times out, verify G2 leaves the bus.....

Verify G1 remains on the bus regardless of bus load

Cross ref. to:

Sunday Sept 17, 2017 DND Shut Down

SSSES Standby Generator Operations Rev 3

***** SECTION 2.06 *****

2.7.3 Increasing Generator Capacity

Increase generator bus load above the ‘start’ setpoint

After delay times out, verify G2 comes online.....

Maintain bus load so that no further generators come online

Cross ref. to:

Sunday Sept 17, 2017 DND Shut Down

SSSES Standby Generator Operations Rev 3

***** SECTION 2.07 *****

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

2.7.4 Total Anticipated Load

- Via Modscan, apply 1000kW 'Main Dewatering Pump' load.....√
- Verify G2 comes online; G3 may come online if initial load was high√
- Via Modscan, ensure to remove the 1000kW anticipated load√
- Repeat for 'Auxiliary Dewatering Pump' load.....√
- Repeat for 'Travelling Crane' load√
- Repeat for 'Air Compressor' load√
- Repeat for 'Building Load' load√

Cross ref. to:

**Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 2.08 *******

2.7.5 N+1 Redundancy

Note the number of online generators. Enable N+1 Redundancy.

- One additional generator is brought online√

Cross ref. to:

**Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 2.09 *******

Supplemental live Equipment Run Reaction Test

- Verify system in Auto Mode Open Transition√
- Remove all building (baseline load), disable North & South Standby generators.....√
- Start 'Auxiliary Dewatering Pump' load (150kW running load) run time dictated as per site conditions√
- Confirm/record generator loading (SCADA logging)√
- Stop 'Auxiliary Dewatering Pump' load (150kW running load) run time dictated as per site conditions√
- Start 'Air Compressor #7" (smallest load @ 300HP)√
- Confirm/record generator loading (SCADA logging)√

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

Start 'Air Compressor #3" (largest load @ 300HP)✓
Confirm/record generator loading (SCADA logging)✓
While Air Compressors #7 & #3 running, add the following loads:✓
30t crane travel, swing and pick 4t load✓
30t crane and 150t crane travel.....✓
150t crane travel, swing and pick 4t load✓
Stop 'Air Compressor # 7 & #4" ...✓
Start 'Main Dewatering Pump #1' run time dictated as per site conditions✓
Confirm/record generator loading (SCADA logging) 623A peak, 100A steady.....✓
Start 'Main Dewatering Pump #2' run time dictated as per site conditions✓
Confirm/record generator loading (SCADA logging) 648 peak, 103A steady.....✓
While Main Dewatering Pumps #1 & #2 running, add the following loads:✓
150t crane travel, swing and boom✓
Air Compressors #7 & #4 and 30t crane✓

2.7.6 Replacing Failed Generators

Cause a 'common shutdown' on G2✓
Verify G2 breaker opens and generator shuts down.....✓
Verify that G3 starts and comes online✓
Remove and reset the 'common shutdown' on G2✓
Verify G2 starts and comes online✓
Once G2 is online, verify G3 leaves the bus✓

Cross ref. to:

**Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3
***** SECTION 2.10 & 2.11 *******

2.7.7 Generator Low Fuel Alarm

Simulate the fuel level via Modscan communications.
Cause a low fuel alarm on G2.....✓
Verify that G3 starts and comes online✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

- Verify G2 breaker opens and generator shuts down.....✓
- Remove and reset the low fuel alarm on G2.....✓
- Verify G2 starts and comes online✓
- Once G2 is online, verify G3 leaves the bus✓

3.

Communications

3.1 Device Configuration

Confirm all devices have been configured with the proper IP / subnet address. If correct, enter a check (✓) in the test form column.

Ethernet HMI				IP Address	Result Pass(✓) Fail(x)
Subnet 255.255.255.0					
Default Gateway 192.168.250.3					
PLC CPU	20.019	1756-L72/B			✓
PLC Ethernet	10.007	1756-EN2T/D			✓
PLC Modbus	Prosoft	MVI56-MNET			✓
HMI	IEI	PPC5190			✓
Gen 1 DMS	Schneider	ION-7650			✓
Gen 2 DMS	Schneider	ION-7650			✓
Gen 3 DMS	Schneider	ION-7650			✓
Gen 4 DMS	Schneider	ION-7650			✓
Load Bank DMS	Schneider	PM8240			n/a
Gen 1 700G	SEL	700G			✓
Gen 2 700G	SEL	700G			✓
Gen 3 700G	SEL	700G			✓
Gen 4 700G	SEL	700G			✓
Ethernet Woodward				IP Address	
Subnet 255.255.255.0					
Gen 1 DSLC-2	Woodward	DSLCL-2			✓
Gen 2 DSLC-2	Woodward	DSLCL-2			✓
Gen 3 DSLC-2	Woodward	DSLCL-2			✓
Gen 4 DSLC-2	Woodward	DSLCL-2			✓
DND Utility MSLC-2	Woodward	MSLCL-2			✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

BCH-1 Utility MSLC-2	Woodward	MSLC-2	✓
BCH-2 Utility MSLC-2	Woodward	MSLC-2	✓
Gen Main MSLC-2	Woodward	MSLC-2	✓

3.2 PSS Write

As per the table in the Sequence of Operations section 8.1, use Modscan to connect a remote PC to write each value into the PLC. If confirmed, enter a check (✓) in the test form column.

PSS Write.....✓

3.3 PSS Read

As per the table in the Sequence of Operations section 8.2, use Modscan to connect a remote PC to read values from the PLC. If confirmed, enter a check (✓) in the test form column.

PSS Read✓

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

4 Additional Tests

Cross ref. to:

**Sunday Sept 17, 2017 DND Shut Down
SSES Standby Generator Operations Rev 3**

***** SECTION 2.09 *****

- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____
- _____

Site Test Verification Record – Esquimalt Graving Dock

GCS 2200 Generator Control System

C-054107, W-095112/095113

REV.2

17/09/17

- _____
- _____
- _____

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System
C-054107, W-095112/095113 REV.2 17/09/17

5 FAT Test Notes, Comments or Observations

No deficiencies (unless listed below)	
---------------------------------------	--

DEFICIENCIES: Refer to attached Deficiency List)

None

Item No.	Description	Action By	Due Date	Rectified (Tester Initials)	(Date)

Site Test Verification Record – Esquimalt Graving Dock
GCS 2200 Generator Control System

C-054107, W-095112/095113 REV.2 17/09/17

COMMENTS / RECOMMENDATIONS: Refer to attached detailed Service Report)

WITNESS TEST / VALIDATION

Factory Tested By:	Jason Chen <u>David Engleman</u>	VERIFIED (Tester Signature)	2017-10-18 (Date)
-----------------------	-------------------------------------	---------------------------------------	----------------------

(Technician Name/Title)

----- *If Applicable* -----

Witness Tested By:			
-----------------------	--	--	--

(Customer Name/Title)



Document Ref: 1.0

**Esquimalt Graving Dock: SCADA Load
Restoration Testing**

Q2C: 39022265-001/002

Date: 29/09/2017

Revision: 1.0

Branch office:
Schneider Electric Canada, Inc.
Energy Management and Sustainability Services
2195 Keating Cross Road
Canada V8M 2A5
Tel: 250-652-7100

Main office:
Schneider Electric Canada, Inc.
5985 McLaughlin Road
Mississauga, ON L5R 1B8
Tel: 1-800-565-6699
www.schneider-electric.com

Revision no.	Date	Comments
1.0	Sept 29, 2017	Initial document

Table of Contents

1	Introduction	4
2	TSC register reads/write.....	4
3	Load Restoration.....	14
4	Final Test Results	17

1 Introduction

On September 16n and 17th, 2017 a scheduled shutdown was performed at the Esquimalt Graving Dock in order to perform final testing and demonstrations for the newly commissioning Service Entrance Substation Transfer Control System and SCADA load restoration scheme of breaker as prescribed under the project specifications.

Using live signals from the TSC and injection signals to the utility feeds, the SCADA load restoration scheme was tested and validated to operate under the following summarized conditions:

- Upon loss of preferred utility power and energization of the main 25/12kV bus under generator power
- Upon return of preferred utility power for a stabilized 3 minute period and shutdown of generators

The load restoration scheme under this project only includes automated breaker control for PHS and SES breakers with remote close provisions. The SSSR substation is not included under this project and the other substations (Main, NLW, and SSS) currently do not have any remote breaker control support.

The information contained in this document pertains only to the SCADA system deployment configured by Schneider Electric.

2 TSC register reads/write

The table below summarized the testing of the register tags read from the TCS and registers that are written to the TCS by the EGD SCADA system. Only selected registers are written to the TCS system for use of managing the generation capacity. No other control functions

EQUIPMENT	PSE TAG	TAG DESCRIPT	TEST STATUS
T1 PL T2 PL T3 PL T4 PL T5 PL T6 PL T7 PL T8 PL T9 PL T10 PL T11 PL T12 PL T13 PL T14 PL T15 PL T16 PL T17 PL T18 PL	SSES_Generator1\Gen_Available	@(Generator Available)	ok
	SSES_Generator1\Gen_Brk_Closed	@(Generator Breaker Closed)	ok
	SSES_Generator1\Gen_Brk_Withdrawn	@(Generator Breaker Withdrawn)	ok
	SSES_Generator1\Gen_Common_Alarm	@(Generator Common Alarm)	ok
	SSES_Generator1\Gen_Common_Shutdown	@(Generator Common Shutdown)	ok
	SSES_Generator1\Gen_DSLLC_Alarm	@(Generator DSLLC Alarm)	ok
	SSES_Generator1\Gen_Engine_Start	@(Generator Engine Start)	ok
	SSES_Generator1\Gen_Entered_Priority	@(Generator Entered Priority)	ok
	SSES_Generator1\Gen_Fail_to_Close	@(Generator Fail to Close)	ok
	SSES_Generator1\Gen_Fail_to_Open	@(Generator Fail to Open)	ok
	SSES_Generator1\Gen_Fail_to_Start_Alarm	@(Generator Fail to Start Alarm)	ok
	SSES_Generator1\Gen_Fail_to_Unload	@(Generator Fail to Unload)	ok
	SSES_Generator1\Gen_Fuel_Consumption	@(Generator Fuel Consumption)	ok
	SSES_Generator1\Gen_Fuel_Time_Rem_Hour	@(Generator Fuel Time Remaining Hours)	ok
	SSES_Generator1\Gen_Fuel_Time_Rem_Min	@(Generator Fuel Time Remaining Minutes)	ok
	SSES_Generator1\Gen_Local_Brk_Open	@(Generator Local Breaker Open)	ok
	SSES_Generator1\Gen_Low_Fuel_Alarm	@(Generator Low Fuel Alarm)	ok
	SSES_Generator1\Gen_Not_In_Auto	@(Generator Not In Auto)	ok
SSES_Generator1\Gen_Protection_Relay_Alarm	@(Generator Protection Relay Alarm)	ok	
SSES_Generator1\Gen_Protection_Tripped	@(Generator Protection Tripped)	ok	
SSES_Generator1\Gen_Running	@(Generator Running)	ok	

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

	SSES_Generator1\Gen_Sync_Attempts	@(Generator Sync Attempts)	ok
	SSES_Generator1\Gen_Sync_Time	@(Generator Sync Time)	ok
	SSES_Generator1\Gen_Sync_to_Bus	@(Generator Sync to Bus)	ok
	SSES_Generator1\Gen_Warmup_Time	@(Generator WarmupTime)	ok
	SSES_Generator1\MMXU1\TotW	@(Active Power)	ok
	SSES_M01\Gen_Battery_VDC	'@Generator Battery Voltage DC)	ok
	SSES_M01\Gen_Coolant_Temp	'@/(Generator Coolant Temp)	ok
	SSES_M01\Gen_Engine_Speed	'@/(Engine Speed RPM)	ok
	SSES_M01\Gen_Fuel_Volume	@(Generator Fuel Volume %)	ok
	SSES_M01\Gen_Fuel_Volume_L	@(Generator Fuel Volume L)	ok
	SSES_Generator2\Gen_Available	@(Generator Available)	ok
	SSES_Generator2\Gen_Brk_Closed	@(Generator Breaker Closed)	ok
	SSES_Generator2\Gen_Brk_Withdrawn	@(Generator Breaker W/tdrawn)	ok
	SSES_Generator2\Gen_Common_Alarm	@(Generator Common Alarm)	ok
	SSES_Generator2\Gen_Common_Shutdown	@(Generator Common Shutdown)	ok
	SSES_Generator2\Gen_DSLLC_Alarm	@(Generator DSLLC Alarm)	ok
	SSES_Generator2\Gen_Engine_Start	@(Generator Engine Start)	ok
	SSES_Generator2\Gen_Entered_Priority	@(Generator Entered Priority)	ok
	SSES_Generator2\Gen_Fail_to_Close	@(Generator Fail to Close)	ok
	SSES_Generator2\Gen_Fail_to_Open	@(Generator Fail to Open)	ok
	SSES_Generator2\Gen_Fail_to_Start_Alarm	@(Generator Fail to Start Alarm)	ok
	SSES_Generator2\Gen_Fail_to_Unload	@(Generator Fail to Unload)	ok
	SSES_Generator2\Gen_Fuel_Consumption	@(Generator Fuel Consumption)	ok
	SSES_Generator2\Gen_Fuel_Time_Rem_Hour	@(Generator Fuel Time Remaining Hours)	ok
	SSES_Generator2\Gen_Fuel_Time_Rem_Min	@(Generator Fuel Time Remaining Minutes)	ok
	SSES_Generator2\Gen_Local_Brk_Open	@(Generator Local Breaker Open)	ok
	SSES_Generator2\Gen_Low_Fuel_Alarm	@(Generator Low Fuel Alarm)	ok
	SSES_Generator2\Gen_Not_In_Auto	@(Generator Not In Auto)	ok
	SSES_Generator2\Gen_Protection_Relay_Alarm	@(Generator Protection Relay Alarm)	ok
	SSES_Generator2\Gen_Protection_Tripped	@(Generator Protection Tripped)	ok
	SSES_Generator2\Gen_Running	@(Generator Running)	ok
	SSES_Generator2\Gen_Sync_Attempts	@(Generator Sync Attempts)	ok
	SSES_Generator2\Gen_Sync_Time	@(Generator Sync Time)	ok
	SSES_Generator2\Gen_Sync_to_Bus	@(Generator Sync to Bus)	ok
	SSES_Generator2\Gen_Warmup_Time	@(Generator WarmupTime)	ok
	SSES_Generator2\MMXU1\TotW	@(Active Power)	ok
	SSES_M02\Gen_Battery_VDC	'@Generator Battery Voltage DC)	ok
	SSES_M02\Gen_Coolant_Temp	'@/(Generator Coolant Temp)	ok
	SSES_M02\Gen_Engine_Speed	'@/(Engine Speed RPM)	ok
	SSES_M02\Gen_Fuel_Volume	@(Generator Fuel Volume %)	ok
	SSES_M02\Gen_Fuel_Volume_L	@(Generator Fuel Volume L)	ok
	SSES_Generator3\Gen_Available	@(Generator Available)	ok
	SSES_Generator3\Gen_Brk_Closed	@(Generator Breaker Closed)	ok
	SSES_Generator3\Gen_Brk_Withdrawn	@(Generator Breaker W/tdrawn)	ok
	SSES_Generator3\Gen_Common_Alarm	@(Generator Common Alarm)	ok
	SSES_Generator3\Gen_Common_Shutdown	@(Generator Common Shutdown)	ok
			ok

TTI PLC
 Prosoft PLC

TTI PLC
 Prosoft PLC

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

	SSES_Generator3\Gen_DSLC_Alarm	@(Generator DSLC Alarm)	ok
	SSES_Generator3\Gen_Engine_Start	@(Generator Engine Start)	ok
	SSES_Generator3\Gen_Entered_Priority	@(Generator Entered Priority)	ok
	SSES_Generator3\Gen_Fail_to_Close	@(Generator Fail to Close)	ok
	SSES_Generator3\Gen_Fail_to_Open	@(Generator Fail to Open)	ok
	SSES_Generator3\Gen_Fail_to_Start_Alarm	@(Generator Fail to Start Alarm)	ok
	SSES_Generator3\Gen_Fail_to_Unload	@(Generator Fail to Unload)	ok
	SSES_Generator3\Gen_Fuel_Consumption	@(Generator Fuel Consumption)	ok
	SSES_Generator3\Gen_Fuel_Time_Rem_Hour	@(Generator Fuel Time Remaining Hours)	ok
	SSES_Generator3\Gen_Fuel_Time_Rem_Min	@(Generator Fuel Time Remaining Minutes)	ok
	SSES_Generator3\Gen_Local_Brk_Open	@(Generator Local Breaker Open)	ok
	SSES_Generator3\Gen_Low_Fuel_Alarm	@(Generator Low Fuel Alarm)	ok
	SSES_Generator3\Gen_Not_In_Auto	@(Generator Not In Auto)	ok
	SSES_Generator3\Gen_Protection_Relay_Alarm	@(Generator Protection Relay Alarm)	ok
	SSES_Generator3\Gen_Protection_Tripped	@(Generator Protection Tripped)	ok
	SSES_Generator3\Gen_Running	@(Generator Running)	ok
	SSES_Generator3\Gen_Sync_Attempts	@(Generator Sync Attempts)	ok
	SSES_Generator3\Gen_Sync_Time	@(Generator Sync Time)	ok
	SSES_Generator3\Gen_Sync_to_Bus	@(Generator Sync to Bus)	ok
	SSES_Generator3\Gen_Warmup_Time	@(Generator WarmupTime)	ok
	SSES_Generator3\MMXU1\TotW	@(Active Power)	ok
	SSES_M03\Gen_Battery_VDC	'@(Generator Battery Voltage DC)	ok
	SSES_M03\Gen_Coolant_Temp	'@(Generator Coolant Temp)	ok
	SSES_M03\Gen_Engine_Speed	'@(Engine Speed RPM)	ok
	SSES_M03\Gen_Fuel_Volume	@(Generator Fuel Volume %)	ok
	SSES_M03\Gen_Fuel_Volume_L	@(Generator Fuel Volume L)	ok
	SSES_Generator4\Gen_Available	@(Generator Available)	n/a
	SSES_Generator4\Gen_Brk_Closed	@(Generator Breaker Closed)	n/a
	SSES_Generator4\Gen_Brk_Withdrawn	@(Generator Breaker Withdrawn)	n/a
	SSES_Generator4\Gen_Common_Alarm	@(Generator Common Alarm)	n/a
	SSES_Generator4\Gen_Common_Shutdown	@(Generator Common Shutdown)	n/a
	SSES_Generator4\Gen_DSLC_Alarm	@(Generator DSLC Alarm)	n/a
	SSES_Generator4\Gen_Engine_Start	@(Generator Engine Start)	n/a
	SSES_Generator4\Gen_Entered_Priority	@(Generator Entered Priority)	n/a
	SSES_Generator4\Gen_Fail_to_Close	@(Generator Fail to Close)	n/a
	SSES_Generator4\Gen_Fail_to_Open	@(Generator Fail to Open)	n/a
	SSES_Generator4\Gen_Fail_to_Start_Alarm	@(Generator Fail to Start Alarm)	n/a
	SSES_Generator4\Gen_Fail_to_Unload	@(Generator Fail to Unload)	n/a
	SSES_Generator4\Gen_Fuel_Consumption	@(Generator Fuel Consumption)	n/a
	SSES_Generator4\Gen_Fuel_Time_Rem_Hour	@(Generator Fuel Time Remaining Hours)	n/a
	SSES_Generator4\Gen_Fuel_Time_Rem_Min	@(Generator Fuel Time Remaining Minutes)	n/a
	SSES_Generator4\Gen_Local_Brk_Open	@(Generator Local Breaker Open)	n/a
	SSES_Generator4\Gen_Low_Fuel_Alarm	@(Generator Low Fuel Alarm)	n/a
	SSES_Generator4\Gen_Not_In_Auto	@(Generator Not In Auto)	n/a
	SSES_Generator4\Gen_Protection_Relay_Alarm	@(Generator Protection Relay Alarm)	n/a
	SSES_Generator4\Gen_Protection_Tripped	@(Generator Protection Tripped)	n/a
TTI PLC Prosoft PLC			

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

	SSES_Generator4\Gen_Running	@(Generator Running)	n/a
	SSES_Generator4\Gen_Sync_Attempts	@(Generator Sync Attempts)	n/a
	SSES_Generator4\Gen_Sync_Time	@(Generator Sync Time)	n/a
	SSES_Generator4\Gen_Sync_to_Bus	@(Generator Sync to Bus)	n/a
	SSES_Generator4\Gen_Warmup_Time	@(Generator WarmupTime)	n/a
	SSES_Generator4\MMXU1\TotW	@(Active Power)	n/a
	SSES_M04\Gen_Battery_VDC	'@Generator Battery Voltage DC)	n/a
	SSES_M04\Gen_Coolant_Temp	'@(Generator Coolant Temp)	n/a
	SSES_M04\Gen_Engine_Speed	'@(Engine Speed RPM)	n/a
	SSES_M04\Gen_Fuel_Volume	@(Generator Fuel Volume %)	n/a
	SSES_M04\Gen_Fuel_Volume_L	@(Generator Fuel Volume L)	n/a
	SSES_PLCBCH1\Breaker_Closed	@(Utility BCH1 Breaker Closed)	ok
	SSES_PLCBCH1\fail_time	@(Utility BCH1 Fail Time)	ok
	SSES_PLCBCH1\fail_to_close	@(Utility BCH1 Fail to Close/Sync)	ok
	SSES_PLCBCH1\fail_to_open	@(Utility BCH1 Fail to Open)	ok
	SSES_PLCBCH1\fail_to_unload	@(Utility BCH1 Fail to Unload)	ok
	SSES_PLCBCH1\kW	@(Utility BCH1 kW)	ok
	SSES_PLCBCH1\mslc_alarm	@(Utility BCH1 MSLC Alarm)	ok
	SSES_PLCBCH1\out_of_limits	@(Utility BCH1 Out of Limits)	ok
	SSES_PLCBCH1\preferred	@(Utility BCH1 Preferred)	ok
	SSES_PLCBCH1\protection_tripped	@(Utility BCH1 Protection Tripped)	ok
	SSES_PLCBCH1\retransfer_time	@(Utility BCH1 Retransfer Time)	ok
	SSES_PLCBCH1\sync_attempts	@(Utility BCH1 Sync Attempts)	ok
	SSES_PLCBCH1\sync_output	@(Utility BCH1 Synchronize Output)	ok
	SSES_PLCBCH1\sync_time	@(Utility BCH1 Sync Time)	ok
	SSES_PLCBCH1\utility_failed	@(Utility BCH1 Utility Failed)	ok
	SSES_PLCBCH1\utility_na	@(Utility BCH1 N/A)	ok
	SSES_PLCBCH2\Breaker_Closed	@(Utility BCH2 Breaker Closed)	ok
	SSES_PLCBCH2\Fail_Time	@(Utility BCH2 Fail Time)	ok
	SSES_PLCBCH2\Fail_to_Close	@(Utility BCH2 Fail to Close/Sync)	ok
	SSES_PLCBCH2\Fail_to_Open	@(Utility BCH2 Fail to Open)	ok
	SSES_PLCBCH2\Fail_to_Unload	@(Utility BCH2 Fail to Unload)	ok
	SSES_PLCBCH2\kW	@(Utility BCH2 kW)	ok
	SSES_PLCBCH2\MSLC_Alarm	@(Utility BCH2 MSLC Alarm)	ok
	SSES_PLCBCH2\Out_of_Limits	@(Utility BCH2 Out of Limits)	ok
	SSES_PLCBCH2\Preferred	@(Utility BCH2 Preferred)	ok
	SSES_PLCBCH2\Protection_Tripped	@(Utility BCH2 Protection Tripped)	ok
	SSES_PLCBCH2\Retransfer_Time	@(Utility BCH2 Retransfer Time)	ok
	SSES_PLCBCH2\Sync_Attempts	@(Utility BCH2 Sync Attempts)	ok
	SSES_PLCBCH2\Sync_Output	@(Utility BCH2 Synchronize Output)	ok
	SSES_PLCBCH2\Sync_Time	@(Utility BCH2 Sync Time)	ok
	SSES_PLCBCH2\utility_failed	@(Utility BCH2 Utility Failed)	ok
	SSES_PLCBCH2\Utility_NA	@(Utility BCH2 N/A)	ok
	SSES_PLCIDND\Breaker_Closed	@(Utility DND Breaker Closed)	ok
	SSES_PLCIDND\Fail_Time	@(Utility DND Fail Time)	ok
	SSES_PLCIDND\Fail_to_Close	@(Utility DND Fail to Close/Sync)	ok

TI PLC
 Prosoft PLC

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

SSES_PLCIDND\Fail_to_Open	@(Utility DND Fail to Open)	ok
SSES_PLCIDND\Fail_to_Unload	@(Utility DND Fail to Unload)	ok
SSES_PLCIDND\kW	@(Utility DND kW)	ok
SSES_PLCIDND\MSLC_Alarm	@(Utility DND MSLC Alarm)	ok
SSES_PLCIDND\Out_of_Limits	@(Utility DND Out of Limits)	ok
SSES_PLCIDND\Preferred	@(Utility DND Preferred)	ok
SSES_PLCIDND\Protection_Tripped	@(Utility DND Protection Tripped)	ok
SSES_PLCIDND\Retransfer_Time	@(Utility DND Retransfer Time)	ok
SSES_PLCIDND\Sync_Attempts	@(Utility DND Sync Attempts)	ok
SSES_PLCIDND\Sync_Output	@(Utility DND Synchronize Output)	ok
SSES_PLCIDND\Sync_Time	@(Utility DND Sync Time)	ok
SSES_PLCIDND\utility_failed	@(Utility DND Utility Failed)	ok
SSES_PLCIDND\Utility_NA	@(Utility DND N/A)	ok
SSES_PLCI\GENBUS\capacity_online_gens	@(600V Gen Bus Capacity of Online Gens)	ok
SSES_PLCI\GENBUS\gen_bus_load	@(600V Gen Bus Load)	ok
SSES_PLCI\GENBUS\gen_bus_load_perc	@(600V Gen Bus Load %)	ok
SSES_PLCI\GENBUS\gen_bus_reserve	@(600V Gen Bus Reserve kW)	ok
SSES_PLCI\GENBUS\HMI_load_dmd_dly_strt	@(600V Gen Bus Load Dmd HMI Load Dmd Dly Strt)	ok
SSES_PLCI\GENBUS\HMI_load_dmd_im_start	@(600V Gen Bus Load Dmd HMI Load Dmd Im Start)	ok
SSES_PLCI\GENBUS\HMI_load_dmd_stop	@(600V Gen Bus Load Dmd HMI Load Dmd Stop)	ok
SSES_PLCI\GENBUS\HMI_load_dmd_stop_time	@(600V Gen Bus Load Dmd HMI Load Dmd Stop Time)	ok
SSES_PLCI\GENBUS\HMI_load_dmd_strt_dly_t	@(600V Gen Bus Load Dmd HMI Load Dmd Dly Strt T)	ok
SSES_PLCI\GENBUS\load_shed_loads_shed	@(600V Gen Bus Load Shed Loads have been Shed)	ok
SSES_PLCI\GENBUS\load_shed_on_dead_bus	@(600V Gen Bus Load Shed Load Shed on Dead Bus)	ok
SSES_PLCI\GENBUS\load_shed_on_overload	@(600V Gen Bus Load Shed Load Shed on Overload)	ok
SSES_PLCI\GENBUS\load_shed_on_under_freq	@(600V Gen Bus Load Shed Load Shed on Under F)	ok
SSES_PLCI\GENBUS\num_gens_online	@(600V Gen Bus No of Generators Online)	ok
SSES_PLCI\LOADBANK\ALARM	@(Load Bank Alarm)	ok
SSES_PLCI\LOADBANK\DUMPOP	@(Load Bank Dump Output)	ok
SSES_PLCI\LOADBANK\ENLST1	@(Load Bank Energize Load Step 1)	ok
SSES_PLCI\LOADBANK\ENLST10	@(Load Bank Energize Load Step 10)	ok
SSES_PLCI\LOADBANK\ENLST11	@(Load Bank Energize Load Step 11)	ok
SSES_PLCI\LOADBANK\ENLST12	@(Load Bank Energize Load Step 12)	ok
SSES_PLCI\LOADBANK\ENLST13	@(Load Bank Energize Load Step 13)	ok
SSES_PLCI\LOADBANK\ENLST14	@(Load Bank Energize Load Step 14)	ok
SSES_PLCI\LOADBANK\ENLST15	@(Load Bank Energize Load Step 15)	ok
SSES_PLCI\LOADBANK\ENLST16	@(Load Bank Energize Load Step 16)	ok
SSES_PLCI\LOADBANK\ENLST17	@(Load Bank Energize Load Step 17)	ok
SSES_PLCI\LOADBANK\ENLST18	@(Load Bank Energize Load Step 18)	ok
SSES_PLCI\LOADBANK\ENLST19	@(Load Bank Energize Load Step 19)	ok
SSES_PLCI\LOADBANK\ENLST2	@(Load Bank Energize Load Step 2)	ok
SSES_PLCI\LOADBANK\ENLST20	@(Load Bank Energize Load Step 20)	ok
SSES_PLCI\LOADBANK\ENLST3	@(Load Bank Energize Load Step 3)	ok
SSES_PLCI\LOADBANK\ENLST4	@(Load Bank Energize Load Step 4)	ok
SSES_PLCI\LOADBANK\ENLST5	@(Load Bank Energize Load Step 5)	ok
SSES_PLCI\LOADBANK\ENLST6	@(Load Bank Energize Load Step 6)	ok

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

SSES_PLCILOADBANKIENLST7	@(Load Bank Energize Load Step 7)	ok
SSES_PLCILOADBANKIENLST8	@(Load Bank Energize Load Step 8)	ok
SSES_PLCILOADBANKIENLST9	@(Load Bank Energize Load Step 9)	ok
SSES_PLCILOADBANKLKWALC	@(Load Bank Load Bank kW Calculated)	ok
SSES_PLCILOADBANKLSO	@(Load Bank Load Steps Online)	ok
SSES_PLCILOADBANKLSR	@(Load Bank Load Steps Required)	ok
SSES_PLCILOADBANKIMCRE	@(Load Bank Master Control Relay is Energized)	ok
SSES_PLCILOADBANKIMCS1	@(Load Bank Manual Close Step 1)	ok
SSES_PLCILOADBANKIMCS10	@(Load Bank Manual Close Step 10)	ok
SSES_PLCILOADBANKIMCS11	@(Load Bank Manual Close Step 11)	ok
SSES_PLCILOADBANKIMCS12	@(Load Bank Manual Close Step 12)	ok
SSES_PLCILOADBANKIMCS13	@(Load Bank Manual Close Step 13)	ok
SSES_PLCILOADBANKIMCS14	@(Load Bank Manual Close Step 14)	ok
SSES_PLCILOADBANKIMCS15	@(Load Bank Manual Close Step 15)	ok
SSES_PLCILOADBANKIMCS16	@(Load Bank Manual Close Step 16)	ok
SSES_PLCILOADBANKIMCS17	@(Load Bank Manual Close Step 17)	ok
SSES_PLCILOADBANKIMCS18	@(Load Bank Manual Close Step 18)	ok
SSES_PLCILOADBANKIMCS19	@(Load Bank Manual Close Step 19)	ok
SSES_PLCILOADBANKIMCS2	@(Load Bank Manual Close Step 2)	ok
SSES_PLCILOADBANKIMCS20	@(Load Bank Manual Close Step 20)	ok
SSES_PLCILOADBANKIMCS3	@(Load Bank Manual Close Step 3)	ok
SSES_PLCILOADBANKIMCS4	@(Load Bank Manual Close Step 4)	ok
SSES_PLCILOADBANKIMCS5	@(Load Bank Manual Close Step 5)	ok
SSES_PLCILOADBANKIMCS6	@(Load Bank Manual Close Step 6)	ok
SSES_PLCILOADBANKIMCS7	@(Load Bank Manual Close Step 7)	ok
SSES_PLCILOADBANKIMCS8	@(Load Bank Manual Close Step 8)	ok
SSES_PLCILOADBANKIMCS9	@(Load Bank Manual Close Step 9)	ok
SSES_PLCILOADBANKINIAUTOALRM	@(Load Bank Not In Auto Alarm)	ok
SSES_PLCILOADBANKIOK2ASIMAN	@(Load Bank Okay to Add Steps in MANUAL)	ok
SSES_PLCILOADBANKIOK2ASSIA	@(Load Bank Okay to Add/Subtract Steps in AUTO)	ok
SSES_PLCILOADBANKIOLSPKWI	@(Load Bank Optimum Load Setpoint Internal)	ok
SSES_PLCILOADBANKIPLCCONAUTO	@(Load Bank PLC Control AUTO)	ok
SSES_PLCILOADBANKIPLCCONMAN	@(Load Bank PLC Control MANUAL)	ok
SSES_PLCILOADBANKISWAUTO	@(Load Bank Switch in AUTO)	ok
SSES_PLCIMAINBRKigen_main_brk_closed	@(25kV Gen Main Breaker Closed)	ok
SSES_PLCIMISCBRKigen_main_brk_close_fail	@(25kV Gen Main Breaker Fail to Close)	ok
SSES_PLCIMISCBRKigen_main_brk_kw	@(25kV Gen Main Breaker kW)	ok
SSES_PLCIMISCBRKigen_main_brk_MSLC	@(25kV Gen Main Breaker MSLC Alarm)	ok
SSES_PLCIMISCBRKigen_main_brk_open_fail	@(25kV Gen Main Breaker Fail to Open)	ok
SSES_PLCIMISCBRKigen_main_brk_sync_att	@(25kV Gen Main Breaker Sync Attempts)	ok
SSES_PLCIMISCBRKigen_main_brk_sync_time	@(25kV Gen Main Breaker Sync Time)	ok
SSES_PLCIMISCBRKigen_main_brk_tripped	@(25kV Gen Main Breaker Protection Tripped)	ok
SSES_PLCIMISCBRKigen_main_brk_unload_fail	@(25kV Gen Main Breaker Fail to Unload)	ok
SSES_PLCIMISCBRKloadbank_brk_closed	@(Load Bank Breaker Breaker Closed)	ok
SSES_PLCIMISCBRKloadbank_brk_kw	@(Load Bank Breaker Power)	ok
SSES_PLCIMISCBRKmain_gen_brk_sync	@(25kV Gen Main Breaker Synchronize Output)	ok

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

SSES_PLCIMISCBRK\SES6_SP2_closed	@(Feeder Breaker 6SES-SP-2 Closed)	ok
SSES_PLCIMISCBRK\lie_brk_close_fail	@(25kV Bus Tie Breaker Fail to Close)	ok
SSES_PLCIMISCBRK\lie_brk_closed	@(25kV Bus Tie Breaker Closed)	ok
SSES_PLCIMISCBRK\lie_brk_fail_open	@(25kV Bus Tie Breaker Fail to Open)	ok
SSES_PLCIMISCBRK\lie_brk_tripped	@(25kV Bus Tie Breaker Protection Tripped)	ok
SSES_PLCISSWRITE\ABNOAC_R	@(Anticipated But Not Online Read - Air Compressors)	ok
SSES_PLCISSWRITE\ABNOAC_W	@(Anticipated But Not Online Write - Air Compressors)	ok
SSES_PLCISSWRITE\ABNOAD_R	@(Anticipated But Not Online Read - Aux Dewatering)	ok
SSES_PLCISSWRITE\ABNOAD_W	@(Anticipated But Not Online Write - Aux Dewatering)	ok
SSES_PLCISSWRITE\ABNOBL_R	@(Anticipated But Not Online Read - Building Loads)	ok
SSES_PLCISSWRITE\ABNOBL_W	@(Anticipated But Not Online Write - Building Loads)	ok
SSES_PLCISSWRITE\ABNOMD_R	@(Anticipated But Not Online Read - Main Dewatering)	ok
SSES_PLCISSWRITE\ABNOMD_W	@(Anticipated But Not Online Write - Main Dewatering)	ok
SSES_PLCISSWRITE\ABNOTC_R	@(Anticipated But Not Online Read - Travelling Crane)	ok
SSES_PLCISSWRITE\ABNOTC_W	@(Anticipated But Not Online Write - Travelling Crane)	ok
SSES_PLCISSWRITE\ALAC	@(Anticipated Load Write - Air Compressors)	ok
SSES_PLCISSWRITE\ALADP	@(Anticipated Load Write - Aux Dewatering Pumps)	ok
SSES_PLCISSWRITE\ALBL	@(Anticipated Load Write - Building Loads)	ok
SSES_PLCISSWRITE\ALMDP	@(Anticipated Load Write - Main Dewatering Pumps)	ok
SSES_PLCISSWRITE\ALTC	@(Anticipated Load Write - Travelling Cranes)	ok
SSES_PLCISSWRITE\WV	@(Generator 1 Fuel Volume Write)	ok
SSES_PLCISSWRITE\Gen_1_Fuel_Vol_L	@(Generator 1 Fuel Volume Write)	ok
SSES_PLCISSWRITE\Gen_2_Fuel_Vol_L	@(Generator 2 Fuel Volume Write)	ok
SSES_PLCISSWRITE\Gen_3_Fuel_Vol_L	@(Generator 3 Fuel Volume Write)	ok
SSES_PLCISETPOINTS\CLOSEDTRANS	@(Closed Transition Selected)	ok
SSES_PLCISETPOINTS\COMALRMACT	@(Common Alarm Action)	ok
SSES_PLCISETPOINTS\F2CDLY	@(Fail to Close Delay Preset)	ok
SSES_PLCISETPOINTS\F2ODLY	@(Fail to Open Delay Preset)	ok
SSES_PLCISETPOINTS\F2STRTDLY	@(Fail to Start Delay Preset)	ok
SSES_PLCISETPOINTS\F2SYNCDLY	@(Fail to Sync Delay Preset)	ok
SSES_PLCISETPOINTS\F2ULDLY	@(Fail to Unload Delay Preset)	ok
SSES_PLCISETPOINTS\FAILSTART	@(Fail to Start Action)	ok
SSES_PLCISETPOINTS\FAILSINCSYNC	@(Fail to Sync Action)	ok
SSES_PLCISETPOINTS\FDRULSP	@(Feeder Unloaded Setpoint)	ok
SSES_PLCISETPOINTS\GENEXTRT	@(Gen Extended Runtime Preset)	ok
SSES_PLCISETPOINTS\GENWARMUPTIME	@(Gen Warm Up Time Preset)	ok
SSES_PLCISETPOINTS\LBDLY	@(Live Bus Delay Preset)	ok
SSES_PLCISETPOINTS\LBNITDLY	@(Load Bank Initial Delay Timer Preset)	ok
SSES_PLCISETPOINTS\LBSTEFADDDLY	@(Load Bank Step Add Delay Timer Preset)	ok
SSES_PLCISETPOINTS\LBSTEFPSUBDLY	@(Load Bank Step Fast Subtract Delay Timer Pres)	ok
SSES_PLCISETPOINTS\LBSTEPSUBDLY	@(Load Bank Step Subtract Delay Timer Preset)	ok
SSES_PLCISETPOINTS\LDLSTP	@(Load Demand Delayed Stop Timer Preset)	ok
SSES_PLCISETPOINTS\LDMDALEN	@(Load Demand - Anticipated Loads Enabled)	ok
SSES_PLCISETPOINTS\LDMDLSTPSP	@(Load Demand Delayed Stop Setpoint)	ok
SSES_PLCISETPOINTS\LDMDLSTRT	@(Load Demand Delayed Start Timer Preset)	ok
SSES_PLCISETPOINTS\LDMDLSTRTSP	@(Load Demand Delayed Start Setpoint)	ok

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

	SSES_PLCS\SETPOINTS\LDMDEN	@(Load Demand Enabled)	ok
	SSES_PLCS\SETPOINTS\LDMDIMSTRTSP	@(Load Demand Immediate Start Setpoint)	ok
	SSES_PLCS\SETPOINTS\LDMDN1EN	@(Load Demand - N+1 Redundancy Enabled)	ok
	SSES_PLCS\SETPOINTS\LFSP	@(Low Fuel Alarm Setpoint)	ok
	SSES_PLCS\SETPOINTS\LOADBANKOPTSP	@(Load Bank Optimum Load Setpoint)	ok
	SSES_PLCS\SETPOINTS\LOADSHEDDBUS	@(Load Shed on Dead Bus Enabled)	ok
	SSES_PLCS\SETPOINTS\LOADSHEDOL	@(Load Shed on Overload Enabled)	ok
	SSES_PLCS\SETPOINTS\LOADSHEDOLSP	@(Load Shed Overload Setpoint)	ok
	SSES_PLCS\SETPOINTS\LOADSHEDUFREQ	@(Load Shed on Underfrequency Enabled)	ok
	SSES_PLCS\SETPOINTS\LOWFUEL	@(Low Fuel Action)	ok
	SSES_PLCS\SETPOINTS\MINRT	@(Minimum Run Time Preset)	ok
	SSES_PLCS\SETPOINTS\NDLY	@(Neutral Delay Preset)	ok
	SSES_PLCS\SETPOINTS\NGENREQ4TRAN	@(Number of generators required for transfer)	ok
	SSES_PLCS\SETPOINTS\SRCFDLY	@(Source Failure Delay Preset)	ok
	SSES_PLCS\SETPOINTS\UTILRETRANAUTO	@(Utility Retransfer in Auto)	ok
	SSES_PLCS\SETPOINTS\UTILRETRANDLY	@(Utility Retransfer Delay Preset)	ok
	SSES_PLCS\SETPOINTS\W4REQGEN	@(Wait For Required Gens Timer Preset)	ok
	SSES_PLCS\SYS\PLC\B1LIVE	@(25kV Bus 1 Live Bus)	ok
	SSES_PLCS\SYS\PLC\B2LIVE	@(25kV Bus 2 Live Bus)	ok
	SSES_PLCS\SYS\PLC\BSTM	@(Block the System TEST Mode)	ok
	SSES_PLCS\SYS\PLC\GENBLIVE	@(600V Generator Bus Live Bus)	ok
	SSES_PLCS\SYS\PLC\ISMSA	@(System Mode Switch - AUTO)	ok
	SSES_PLCS\SYS\PLC\ISM5M	@(System Mode Switch - MANUAL)	ok
	SSES_PLCS\SYS\PLC\ISM5S	@(System Mode Switch - START)	ok
	SSES_PLCS\SYS\PLC\ISM5T	@(System Mode Switch - TEST)	ok
	SSES_M01\Gen_Battery_VDC	@(Kholer Controller - Gen Battery Voltage)	ok
	SSES_M01\Gen_Coolant_Temp	@(Kholer Controller - Gen Coolant Temp	ok
	SSES_M01\Gen_Engine_Speed	@(Kholer Controller - Gen Speed RPM)	ok
	SSES_M01\Gen_Fuel_Volume	@(Kholer Controller - Gen Fuel Remaining %)	ok
	SSES_M01\Gen_Fuel_Volume_L	@(Calculated - Gen Fuel Remaining L)	ok
	SSES_M01\GGIO1\IInd1	@(Input 01 Status)	ok
	SSES_M01\GGIO1\IInd2	@(Input 02 Status)	ok
	SSES_M01\GGIO1\IInd3	@(Input 03 Status)	ok
	SSES_M01\GGIO1\IInd4	@(Input 04 Status)	ok
	SSES_M01\GGIO1\IInd5	@(Input 05 Status)	ok
	SSES_M01\GGIO1\IInd6	@(Input 06 Status)	ok
	SSES_M01\GGIO1\IInd7	@(Input 07 Status)	ok
	SSES_M01\GGIO1\IInd8	@(Input 08 Status)	ok
	SSES_M01\MMXU1\A\zavg	@(Current Average)	ok
	SSES_M01\MMXU1\Hz	@(Frequency)	ok
	SSES_M01\MMXU1\PPV\zavg	@(Voltage Average)	ok
	SSES_M01\MMXU1\TotPF	@(Power Factor Total)	ok
	SSES_M01\MMXU1\TotVA	@(Apparent Power Total)	ok
	SSES_M01\MMXU1\TotW	@(Real Power Total)	ok
	SSES_M01\MSTA1\AVVA	@(Apparent Power SWD)	ok
	SSES_M01\MSTA1\AVVW	@(Real Power SWD)	ok
	SSES_M02\Gen_Battery_VDC	@(Kholer Controller - Gen Battery Voltage)	ok
	SSES_M02\Gen_Coolant_Temp	@(Kholer Controller - Gen Coolant Temp	ok
	SSES_M02\Gen_Engine_Speed	@(Kholer Controller - Gen Speed RPM)	ok
ION7650 Generator 1			
ION7650 Generator 1 2			

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

Generator 3 ION7650	SSES_M02\Gen_Fuel_Volume	@(Kholer Controller - Gen Fuel Remaining %)	ok
	SSES_M02\Gen_Fuel_Volume_L	@(Calculated - Gen Fuel Remaining L)	ok
	SSES_M02\GGIO1\IInd1	@(Input 01 Status)	ok
	SSES_M02\GGIO1\IInd2	@(Input 02 Status)	ok
	SSES_M02\GGIO1\IInd3	@(Input 03 Status)	n/a
	SSES_M02\GGIO1\IInd4	@(Input 04 Status)	n/a
	SSES_M02\GGIO1\IInd5	@(Input 05 Status)	n/a
	SSES_M02\GGIO1\IInd6	@(Input 06 Status)	n/a
	SSES_M02\GGIO1\IInd7	@(Input 07 Status)	n/a
	SSES_M02\GGIO1\IInd8	@(Input 08 Status)	ok
	SSES_M02\MMXU1A\Izavg	@(Current Average)	ok
	SSES_M02\MMXU1\IHz	@(Frequency)	ok
	SSES_M02\MMXU1\PPV\zavg	@(Voltage Average)	ok
	SSES_M02\MMXU1\TotPF	@(Power Factor Total)	ok
	SSES_M02\MMXU1\TotVA	@(Apparent Power Total)	ok
	SSES_M02\MMXU1\TotW	@(Real Power Total)	ok
	SSES_M02\IMSTA1\AVVA	@(Apparent Power SWD)	ok
	SSES_M02\IMSTA1\AVVW	@(Real Power SWD)	ok
	SSES_M03\Gen_Battery_VDC	@(Kholer Controller - Gen Battery Voltage)	ok
	SSES_M03\Gen_Coolant_Temp	@(Kholer Controller - Gen Coolant Temp)	ok
SSES_M03\Gen_Engine_Speed	@(Kholer Controller - Gen Speed RPM)	ok	
SSES_M03\Gen_Fuel_Volume	@(Kholer Controller - Gen Fuel Remaining %)	ok	
SSES_M03\Gen_Fuel_Volume_L	@(Calculated - Gen Fuel Remaining L)	ok	
SSES_M03\GGIO1\IInd1	@(Input 01 Status)	ok	
SSES_M03\GGIO1\IInd2	@(Input 02 Status)	ok	
SSES_M03\GGIO1\IInd3	@(Input 03 Status)	n/a	
SSES_M03\GGIO1\IInd4	@(Input 04 Status)	n/a	
SSES_M03\GGIO1\IInd5	@(Input 05 Status)	n/a	
SSES_M03\GGIO1\IInd6	@(Input 06 Status)	n/a	
SSES_M03\GGIO1\IInd7	@(Input 07 Status)	n/a	
SSES_M03\GGIO1\IInd8	@(Input 08 Status)	ok	
SSES_M03\MMXU1A\Izavg	@(Current Average)	ok	
SSES_M03\MMXU1\IHz	@(Frequency)	ok	
SSES_M03\MMXU1\PPV\zavg	@(Voltage Average)	ok	
SSES_M03\MMXU1\TotPF	@(Power Factor Total)	ok	
SSES_M03\MMXU1\TotVA	@(Apparent Power Total)	ok	
SSES_M03\MMXU1\TotW	@(Real Power Total)	ok	
SSES_M03\IMSTA1\AVVA	@(Apparent Power SWD)	ok	
SSES_M03\IMSTA1\AVVW	@(Real Power SWD)	ok	
SSES_M03\Gen_Battery_VDC	@(Kholer Controller - Gen Battery Voltage)	n/a	
SSES_M03\Gen_Coolant_Temp	@(Kholer Controller - Gen Coolant Temp)	n/a	
SSES_M03\Gen_Engine_Speed	@(Kholer Controller - Gen Speed RPM)	n/a	
SSES_M03\Gen_Fuel_Volume	@(Kholer Controller - Gen Fuel Remaining %)	n/a	
SSES_M03\Gen_Fuel_Volume_L	@(Calculated - Gen Fuel Remaining L)	n/a	
SSES_M04\GGIO1\IInd1	@(Input 01 Status)	n/a	
SSES_M04\GGIO1\IInd2	@(Input 02 Status)	n/a	
SSES_M04\GGIO1\IInd3	@(Input 03 Status)	n/a	
SSES_M04\GGIO1\IInd4	@(Input 04 Status)	n/a	
SSES_M04\GGIO1\IInd5	@(Input 05 Status)	n/a	
SSES_M04\GGIO1\IInd6	@(Input 06 Status)	n/a	
SSES_M04\GGIO1\IInd7	@(Input 07 Status)	n/a	
SSES_M04\GGIO1\IInd8	@(Input 08 Status)	n/a	
SSES_M04\MMXU1A\Izavg	@(Current Average)	n/a	
SSES_M04\MMXU1\IHz	@(Frequency)	n/a	

Schneider Electric Canada, Inc.
 Esquimalt Graving Dock: SCADA Load Restoration Testing
 Q2C: 39022265-001/002

SSES_M04IMMXU1\PPV\zavg	@(Voltage Average)	n/a
SSES_M04IMMXU1\TotPF	@(Power Factor Total)	n/a
SSES_M04IMMXU1\TotVA	@(Apparent Power Total)	n/a
SSES_M04IMMXU1\TotW	@(Real Power Total)	n/a
SSES_M04IMSTA1\AVVA	@(Apparent Power SWD)	n/a
SSES_M04IMSTA1\AVVW	@(Real Power SWD)	n/a
SSES_M05GGIO1\SPCSO1\ctfVal	@(Breaker Status)	n/a
SSES_M05IMMXU1\A\zavg	@(Current Average)	ok
SSES_M05IMMXU1\PPV\zavg	@(Voltage Average)	ok
SSES_M05IMMXU1\TotPF	@(Power Factor Total)	ok
SSES_M05IMMXU1\TotW	@(Real Power Total)	ok
P M8240 Load Bank		

An “ok” entry indicates data point is read correctly comparing to the TCS HMI. While an “N/A” value indicates that testing for this tag was not available or no test was able to be done at the time.

All data points integrated into the SCADA system from the TCS, metering and protection relay equipment have been successfully tested and confirmed.

Writing off values to the TCS controller was also validated. The TCS was able to accept Modbus Write for fuel levels and anticipated load values using a Modbus Tester (ModScan) and he PSS.



The “enable” of the anticipated loads function via the HMI appears to only enable the inclusion and calculation of the anticipated total loads. These values are constantly written to the TCS PLC unless the write enable function is disabled from the SCADA screen.

Anticipated loads are calculated as follows:

- Main Dewatering Pump: 750kW (per pump)
- Auxiliary Dewatering Pump: 150W (per pump)
- Travelling Cranes:
 - 30T Cranes: 250kW (per crane)
 - 150T Crane: 300kW
- Air Compressors: 280kW (per unit)
- Building loads:
 - Weekdays 7AM – 4PM: 1000kW
 - Weekdays 4PM – 7AM: 500kW
 - Weekends: 500kW

These loading figures are to serve a peak power demand for loads. Sufficient capacity must be reserved for in rush of loads being brought on-line. The generator control system will manage the optimal generation capacity based on actual loading.

When the SCADA system has observed power draw on the dedicated meters to each load within the previous 5 minutes, it will set the flag that the load has been active and that operation will be required if/when under generator supply.

Single Lines	Pumping System PHS	Applications	Operator Alarms	Alarms / Events	Load Ri Mat
Service Entrance Sub SES	Pumphouse Sub PHS	South Side Sub SSSR	South Side Sub SSS (existing)	Main Sub IMS	North Landin NI
SES 600V	TSC: Utility Info	TSC: PSS Write	TSC: PLC Setpoints		

Load Name	TSC PLC Value (Written to PLC)	SCADA Value
Watching value (update every 2 seconds)		
Anticipated Load - Main Dewatering Pumps	■ KW	■ KW Anticipated But Not Online - Main Dewatering Pumps
Anticipated Load - Auxiliary Dewatering Pumps	■ KW	■ KW Anticipated But Not Online - Auxiliary Dewatering Pumps
Anticipated Load - Travelling Cranes	■ KW	■ KW Anticipated But Not Online - Travelling Cranes
Anticipated Load - Air Compressors	■ KW	■ KW Anticipated But Not Online - Air Compressors
Anticipated Load - Building Loads	■ KW	■ KW Anticipated But Not Online - Building Loads
Anticipated Load - reserved 6		Anticipated But Not Online - reserved 6
Anticipated Load - reserved 7		Anticipated But Not Online - reserved 7
Anticipated Load - reserved 8		Anticipated But Not Online - reserved 8
Anticipated Load - reserved 9		Anticipated But Not Online - reserved 9
Anticipated Load - Total	■ KW	
Generator 1 Fuel Volume (L)	■ L	
Generator 2 Fuel Volume (L)	■ L	
Generator 3 Fuel Volume (L)	■ L	

3 Load Restoration

The PSS is configure with modes of operation of the load restoration schema:

- Normal Mode: Actual TSC signals are monitored and used to trigger load scheme. Breakers are physically operated according the configured load priority sequence.
- Test Mode: Actual TSC signals are monitored and used to trigger load scheme. Breakers are not physically operated. Breaker close commands are written to variables which are displayed in SCADA HMI to show breaker priority sequence load restoration.

When the load restoration function is enabled, the PSS will continuously evaluate the signals read by the TCS to determine if the system is running normally or when the system is should initiate the load restoration sequence.

loss of preferred utility power and under generator power / return of preferred utility power and generators are shutting down, and

There are scenarios where the load restoration sequence will be utilized:

Loss of preferred utility power and under generator power:

1. If the load restoration function enabled
2. The preferred utility failed: function checks the flag for the preferred utility read from the TCS has failed. A “utility failed” indication is supplied primarily from the protection relay SES 25/12 CB-01.
3. Are the generators online and is the 600V bus energized: when X generators have been brought online and the generator breaker(s) have been closed, the TCS will determine if the 600V generator bus has been energized. The PSS will read this flag.
4. The main generator feed breaker has been closed and the bus is live: the TCS will have full control over the main generator breaker SES 25/12 CB-02. When the breaker is closed and bus is energized the load restoration sequence will commence after the prescribed delay.

When the above conditions are met, a program will be executed to commence the load restoration sequence for breakers that are configured into the load restoration program.

Once the sequence has completed, a flag will be set to indicate the load restoration under generator power has been completed. This flag will be used to enable the load restoration function upon return to the preferred utility power.

When utility supply is available, the standby generators may begin a shut down sequence where loads are ready to be transferred back over to utility support. All of the main protection relays will trip the breakers upon loss of buss voltage (generator breaker open). At this point the load restoration sequence would be ready to re-initialize.

Return of preferred utility power and generator shutting down:

1. Is the load restoration function enabled
2. The preferred utility is online and stable for 3 minutes: Dedicated meters for DND and future BCH utility feeds monitor for a stable voltage level.
3. Generators main breakers is open and generators are beginning shut down sequence
4. The preferred utility breaker is closed. When the breaker is closed and bus is energized the load restoration sequence will commence after the prescribed delay.

Once the sequence has completed, a flag will be set to indicate the load restoration under return to utility power has been completed. This flag will be used to enable the load restoration function upon loss to the preferred utility power once again.

The Load Restoration screen has an edit mode which enables users to configure the load control priority which is used for both normal and test modes. Breakers configured with a load control priority of 0 are ignored. All of the events are time-stamped and are observable in the PSS event log.

Refer to the screen shots below for details on the information displayed:

Status LEDs from live signals from TCS. These signals are used to trigger the load restoration sequence and show users the progress and status of the

<input checked="" type="radio"/> 600V Gen Bus Live <input checked="" type="radio"/> SES25/12 Bus 1 Live <input checked="" type="radio"/> SES25/12 Bus 2 Live	<input checked="" type="radio"/> DND Preferred <input checked="" type="radio"/> DND Available <input checked="" type="radio"/> DND CB Closed <input checked="" type="radio"/> DND Failed	<input checked="" type="radio"/> BCH1 Preferred <input checked="" type="radio"/> BCH1 Available <input checked="" type="radio"/> BCH1 CB Closed <input checked="" type="radio"/> BCH1 Failed	<input checked="" type="radio"/> BCH2 Preferred <input checked="" type="radio"/> BCH2 Available <input checked="" type="radio"/> BCH2 CB Closed <input checked="" type="radio"/> BCH2 Failed
<input type="radio"/> Restore under utility loss initiated <input type="radio"/> Restore under utility restoration initiated		<input type="radio"/> Priority "1" Loads Restored <input type="radio"/> Priority "2" Loads Restored <input type="radio"/> Priority "3" Loads Restored <input type="radio"/> Priority "4" Loads Restored	
<input type="radio"/> Load Restoration Net Ready			
<input type="radio"/> Restore Complete (Generators) <input type="radio"/> Restore Complete (Hydro)			

The screenshot displays the 'Load Restoration' interface. On the left, there are several control buttons: 'Disable Automated Load Restoration', 'Load Restoration Light Control', 'Edit Load Control Priorities', 'Enable Load Restoration Test Mode', 'Test mode enable button for testing load restoration framework.', and 'Test mode disable button for testing load restoration framework.'. The main area is a table with columns: BREAKER ID, BREAKER DESCRIPTION, READY TO OPERATE/IN OPERATION, BREAKER STATUS, BREAKER DESCRIPTION, READY TO OPERATE/IN OPERATION, and LOAD CONTROL FUNCTION. The table lists various breakers such as 25J208S-1, 25J208S-2, 25J208S-3, etc., with their respective statuses and descriptions. A callout box points to the 'READY TO OPERATE' column, stating: 'Breaker re-close signal flag. Indicates write command (simulated) has been sent to breaker.' Another callout points to the 'READY TO OPERATE' column for breakers 25J208S-15 through 25J208S-18, stating: 'Edit load priority: valid entries between 0-4.' A third callout points to the 'READY TO OPERATE' column for breakers 60ES-SP-1 through 60ES-SP-2, stating: 'Test mode enable button for testing load restoration framework.'

The status LEDs will help users observing the system see the condition of the utility and standby generator power as well as the progress of the load restoration sequence.

The events are displayed in the SCADA event log indicating the load restoration sequence has initiated and which breakers have been brought online. Messages in grey are open messages written to the event log from the program executed.

Events from the utility failure test

Time	Message	Source	Category	Priority
9/17/2017 12:22:01.017 PM	No Time Sync Information	SE52512_MET11...	Breaker Status - Closed	Information
9/17/2017 12:22:01.017 PM	No Time Sync Information	SE52512_MET11...	Breaker Status - Open	Information
9/17/2017 12:21:59.655 PM	No Time Sync Information	SE52512_MET11...	Appearance	Warning
9/17/2017 12:21:59.654 PM	No Time Sync Information	SE52512_MET11...	Event	Warning
9/17/2017 12:21:54.622 PM	No Time Sync Information	SE52512_MET11...	Event	Warning
9/17/2017 12:21:45.076 PM	No Time Sync Information	SE52512_MET11...	Event	Warning

Events from the utility restoration test

Time	Message	Source	Category	Priority
9/17/2017 06:49:30.030 PM	No Time Sync Information	PHS_UPS5BYPASSIMA...	Diappearance	Warning
9/17/2017 06:49:30.170 PM	No Time Sync Information	PHS_UPS5BYPASSIMA...	Event	Warning
9/17/2017 06:49:36.014 PM	No Time Sync Information	SE52512_MET11...	Appearance	Warning
9/17/2017 06:49:36.014 PM	No Time Sync Information	SE52512_MET11...	Diappearance	Warning
9/17/2017 06:49:35.170 PM	No Time Sync Information	SE52512_MET11...	Event	Warning
9/17/2017 06:49:35.168 PM	No Time Sync Information	SE52512_MET11...	Event	Warning
9/17/2017 06:49:35.015 PM	No Time Sync Information	PHS_UPS5INPOTUV...	Diappearance	Warning
9/17/2017 06:49:35.014 PM	No Time Sync Information	PHS_UPS5INPOTUV...	Diappearance	Warning
9/17/2017 06:49:34.913 PM	No Time Sync Information	PHS_UPS5INPOTUV...	Diappearance	Warning
9/17/2017 06:49:30.514 PM	No Time Sync Information	PHS_UPS5SYSTEM...	Appearance	Warning
9/17/2017 06:49:30.514 PM	No Time Sync Information	PHS_UPS5SYSTEM...	Appearance	Warning
9/17/2017 06:49:30.167 PM	No Time Sync Information	PHS_UPS5INPOTUV...	Event	Warning
9/17/2017 06:49:30.019 PM	No Time Sync Information	PHS24_MCC1_PRR...	Appearance	Warning
9/17/2017 06:49:30.019 PM	No Time Sync Information	PHS24_MCC1_PRR...	Appearance	Warning
9/17/2017 06:49:30.018 PM	No Time Sync Information	PHS24_MCC2_PRR...	Appearance	Warning
9/17/2017 06:49:30.018 PM	No Time Sync Information	PHS24_MCC2_PRR...	Appearance	Warning

4 Final Test Results

Signals and data values from the TCS and metering equipment were verified.


In the presence of active faults or lock-out enabled on the protection relays, none of the breakers could be remotely operated by the PSS.

During initial testing there were some unforeseen issues with the SCADA load restoration sequence as a result of adding a timing function used to simulated the cool down sequence for the generators. After some troubleshooting it was determine the function's timing loop was not exiting correctly thus preventing the execution of the remaining functions. This code was removed and the priority load restoration sequence was able to successfully execute.

The load restoration sequence function simulation triggered successfully:

- Test Mode: load restoration upon loss of utility supply and transfer of supply power to standby generators
- Test Mode: load restoration upon return of utility supply and transfer of supply power from standby generators
- Normal Mode: load restoration upon loss of utility supply and transfer of supply power to standby generators
- Normal Mode: load restoration upon return of utility supply and transfer of supply power from standby generators

Breakers had the ability to be manually controlled when the automated load restoration has been triggered. After test was completed successfully, the load restoration sequence was disabled. EGD staff will have to re-enable the priority load restoration sequence.



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Date: 17-Sep-17

Time: 7:30AM

Meeting: Generator Final Test and Commissioning Sept 16-17, 2017

Name	Company	Signature
GORD WEBSTER	WPE	
CHRIS HESTERMAN	WPE	
LORIE CONLEY	WPE/LDC	
David Engleman	TFI	
SASON CHEN	TTZ	
IAN BROWN	AGS	
Clayton Langhan	Prime	
RYAN BESTWICK	WPE	
Nelson Goldsmith	PRIME	
MIKE LEDSON	PWGSC	
Jesse Curtis	PWGSC	
M. CAMILLADE	EGD	
STEVE WINDL	PWGSC	
Jodie Cooper	PWGSC	
MIKE LEDSON	PWGSC	
ANDREW PETERSEN	PWGSC	
Veyssel Aydin	PWGSC	

Pre Start



Delta, BC 1-877-946-5531
Edmonton, AB 1-877-455-2260
Calgary, AB 1-877-720-3735
Winnipeg, MB 1-877-949-1526
www.frontierpower.com

Sun Sept 17, 2017
Gen # 1, 2, 3

Checklist Items

Generator must be bolted to the concrete pad.

Radiator must be full of coolant.

Pre-wire service plug for block heater. *N/A*

Ensure batteries are connected properly.

Exhaust system must be installed and insulated. (If applicable.)

Control wiring should be in a conduit separate from the load conductors. Start wires need to be a minimum of #18 and labeled #3 and #4. They need to be pulled up into the generator controller and to the connection point in the transfer switch. If start wires are in the same conduit as the load conductors, they should be shielded.

ATS line, load and genset connections must be made and terminated. The installing electrician must be on site in case wiring verification is required.

Diesel fuel system must be complete and the tank filled to 80% maximum to allow for expansion. *3/4 tank ea*

Spark ignited engine fuel system must be installed per Kohler installation manual. Gas pressure MUST be 7 - 11 inches of water column at the generator fuel inlet at all times. Supply volume must be sized for 100% rated load. Volume requirement is supplied on the generator data sheet.

Confirm special site concerns. (Use "Notes" section on previous page.)

Clear access for service vehicle and load bank will be confirmed. If a load test is to be performed, please indicate the distance in feet from where the load bank can be situated to the connection points.

_____ Feet *FIXED*

Notes

- The above checklist is to help ensure that the start-up of the emergency power system goes smoothly.
- Fire alarm connections will be made at this time. Fire alarm personnel must be available or subsequent visits will be chargeable. *N/A - ENGINE OIL LEVEL GOOD EA*
- Power interruptions are inevitable. They will be kept to a minimum, and announced where possible.

*** If any of the above items are not complete at the time of start-up costs will be chargeable to the contractor.**

Our technicians are on site to commission the components supplied by Frontier Power Products only. All code, safety compliance and testing of the complete power system are the responsibility of the owner (s) and their representatives.

Note: The sales person has verified that the contractor's account is in good standing. Before a commissioning date will be set the account must be up to date.

Representative: Greg Webster Sales Person: _____


Signature: *Greg Webster* Signature: _____

*SEPT 17, 2017
7:00 Am.*

Sunday Sept 17, 2017 DND Shut Down - SSES Standby Portable Generator Operations Rev 0
 Start time 7:30AM

Test	Item	Description	Action by;	Completed	Scheduled Start Date	Time	Duration
2.13	Manual Transfer Switch Test and Commissioning						
		Megger feeders Gen Connection Box to MTA	WPE	✓	17/09/2017	TBA	15
		Megger feeders MTS to Panel board	WPE				
		Megger feeders from Main Breaker	WPE				
		Confirm Phase rotation of main Breaker feed to MTS	WPE				
		Confirm Phase rotation of Standby Portable generator	WPE				
		Connect Standby Portable generator to Connection box	WPE				
		Energize Standby Portable generator	WPE				
		Open Panel Board Main Breaker	WPE				
		Switch MTS to Alternate power source	WPE				
	Reverse procedure to return system to normal power condition	WPE					
	Restore EGD to Normal Power Condition	PWGSC					
Total hrs							15.0

Test Performed by : Ryan Bestwick


Signature: 

Date: Sept 17, 2017

Witnessed by:

Signature: _____

Date: Sept 17, 2017




WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

9 – SSES GENERATOR COORDINATION STUDY

9.1 Generator Coordination Study



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

DOCUMENT: MEMORANDUM
 INSTRUCTION
 FIELD REPORT
 SUBMITTAL

FOR: APPROVAL COMMENT
 YOUR REVIEW INFORMATION
 ACTION RECORD
 YOUR USE RESUBMITTAL

TO: **PWGSC**
 Esquimalt Graving Dock
 SSES – Standby Power Generation System
 ATTN: {Jamie LeBlanc}

PROJECT: **EQS Power Generation Syst**
 OUR REF: C847
 DATE: June 23, 2017
 FROM: Gord Webster

DOCUMENT / DRAWINGS TRANSMITTAL 059

File Name: **Draw - AIP2PAC – EGD – SSES-SPGS – EGD Standby Generation Coordination and Arc Flash Study Rev1**

THE FOLLOWING DOCUMENTS / DRAWINGS ARE BEING TRANSMITTED:

Number of copies	File Type	File Name and Description	Status
1	PDF	Coordination and Arc Flash Study R1 (30pg)	

RVW = Reviewed, RAN = Reviewed as Noted, RAR = Revise & Resubmit, REJ = Rejected

COMMENTS:

Reference Specification Section 01 91 13 item 1.6.12 addendum 04

Sincerely,

Gord Webster
 Project Manager
 Western Pacific Enterprises GP

Cc: Jamie LeBlanc
 Cc: Galen Potash-Kooyman
 Cc: Iain Barnes

Sent by: Mail Courier Hand Fax Email



Applied Engineering Solutions Ltd.
3rd Floor, 1815 Blanshard Street
Victoria, BC V8T 5A4

- Reviewed
- Revise and Resubmit
- Reviewed as Modified
- Not Reviewed

This review is only for general conformance with the design concept and the information given in the Construction Documents. Corrections or comments made on shop drawings during this review do not relieve the contractor from compliance with the requirement of the plans and specifications. Review of the specific item shall not include review of an assembly of which the item is a component. Contractor is responsible for dimensions to be confirmed and correlated at the jobsite; information that pertains solely to the fabrication process or to the means, methods, techniques, sequences and procedures of construction; coordination of the Work with that of all other trades; and for performing all Work in a safe and satisfactory manner.

Project No.: 16-008
Date: July 5, 2017
By: Iain Barnes

Esquimalt Graving Dock Standby Power Generation System

Coordination & Arc Flash Study



2017-06-21

WESTERN PACIFIC ENTERPRISES GP- SHOP DRAWINGS

PROJECT: SSES Standby Power

WPE# C847

Date: June 22, 2017



REVIEWED by GW

Prepared by:
Soheil Barakat, P. Eng.

Rev	Date	Prepared by	Checked by	Description
0A	2017-05-26	Soheil Barakat		Draft
1	2017-05-30	Soheil Barakat	Craig Bohnet	First Issue
1.1	2017-06-21	Soheil Barakat	Craig Bohnet	Revised Motor Contribution & Bus Names

1.0 Executive Summary

This report contains the analysis and results of a coordination study performed for the Esquimalt Graving Dock (EGD) in Victoria, BC. The purpose of this study is to review the protection coordination of the new standby power generation system at the Service Entrance Substation (SES). This study builds on the short circuit, coordination, and arc flash analysis for the SES and Pump House Substation (PHS) upgrade project performed by Prime Engineering Ltd. In addition to the coordination study, this report includes the results and analysis of an arc flash study performed for the EGD standby power generation system. The purpose of the study is to determine the arc flash hazard of the new equipment being installed in the SES. All other studies are out of scope.

The current generator protection settings, which were provided by others, result in loss of selectivity under fault conditions. In addition, the provided settings will prevent the generators from supplying full load 992 amps due to a definite time overcurrent pick up setting of 900 amps. It is recommended that the settings be reviewed and revised by others. As this report relates to a subset of the EGD SES, it is recommended that the study results herein be evaluated by others to ensure compatibility with downstream equipment.

For the purpose of capturing motor contributions to the arc flash incident energies at 6SES-SP0 and 6SES-SP-2, typical ETAP dynamic modelling values are used to simulate the 1000HP and 250HP dewatering pump motors. A separate review performed by Applied Engineering Solutions determined that the fault contributions of the dewatering motors has minimal impact and would not substantially change the results of the arc flash analysis. See section 5 for detailed incident energy levels and arc flash boundaries, as well as arc flash warning labels. Arc flash ratings for medium voltage equipment downstream of the equipment included in this study will change based on generator supply and must be revisited by others.

2.0 Scope

The scope of the coordination portion of this study is limited to the protection of the EGD standby power generation system at the SES. The study limit is at the interconnection point of the standby service system to Bus 1 of the SES and low voltage bus 6SES-SP-0 and its associated distribution panel 6SES-SP-2. Analysis of other equipment, including 25/12SES switchgear was not within the scope of this study. The objective of the coordination study is to examine the single line diagrams and equipment details and to determine the coordination of the overcurrent devices. Where protective devices with adjustable settings exist, this report will provide core settings for the overcurrent elements in section 4.3.

The scope of the arc flash risk assessment portion of this study is limited to the newly installed equipment of the EGD standby power generation system. The study is bounded by the equipment considered in the coordination portion as well as downstream dewatering pump motors. The objective of this report is to calculate the worst-case arc flash incident energy levels and arc flash boundaries for the equipment where work in the energized state is required. Additionally, this study includes data for arc flash hazard warning labels to be installed on equipment. Production and installation of the labels is to be done by others.

3.0 Data Sources & Assumptions

3.1 Terms and Definitions

- CB Circuit Breaker
- CT Current Transformer
- CTR Current Transformer Ratio
- EGD Esquimalt Graving Dock
- LSIG Long Time, Short Time, Instantaneous, Ground

- LV Low Voltage
- LVCB Low Voltage Circuit Breaker
- PHS Pump House Substation
- PN Protection
- POI Point of Interconnection
- PPE Personal Protective Equipment
- PU Pickup
- SES Station Entrance Substation
- TCC Time Coordination Curve
- TD Time Dial

3.2 Assumptions

The following assumptions were made in the generation of the ETAP model and this report:

- All information provided to Nextgen by clients, contractors, and all other parties is up-to-date and accurate.
- Transformer inrush is 10 x full load current.
- Transformer T25/12SES-2 protection (differential, overcurrent, etc.) previously set by others.
- Miscoordination with equipment downstream of CB T25/12 by others. FDR12 miscoordination with transformer protection is apparent in this study and it should be revisited by others under whose scope the equipment resides.
- 58% shift applied to delta-wye transformers
- Cable impedance is typical – values from ETAP library used when available. 28kV cable values were not in the library so typical data from similar cable by Prysmian group was used.
- The utility supply of any other generation sources cannot be paralleled with the three generators.
- Minimum time for utility supply transition to generator supply transition is 5 seconds.
- Generic generator damage curve was used for modeling. Refer to item 9 in Section 3.3.
- Generator cable sizing was not available in ETAP model so 350kcmil was selected to represent the system as a worst case.
- Generators $I^2T=40$ typical
- CB T25/12 information was not available so typical 5 cycle clearing time was assumed.
- Contributions of large downstream motors have been reviewed by Applied Engineering Solutions Limited, and minimal impact to arc flash energies were observed.
- 1000HP dewatering pump's contribution to arc flash incident energy is calculated using typical ETAP dynamic modelling values for synchronous motors
- 250HP auxiliary dewatering pump's contribution to arc flash incident energy is calculated using typical ETAP dynamic modelling values for synchronous motors
- 1000HP dewatering motor and 250HP auxiliary dewatering motor are connected directly to the HV bus for the purposes of the arc flash study
- Generator cable connection to transformer 25/12SES-2 is through underground conduit, from which cables to 6SES-SP-0 are also connected. No panel was specified here and it is assumed that this connection is inaccessible to personnel; therefore, no arc flash considerations are required.
- 25/12SES CB-12 carries largest load on PNL 25/12 SES1 Bus1

3.3 Data Sources & Standards

ETAP version 16.1 was used for the modeling software. The following data was used to generate the ETAP model:

1. Drawing 8410 – Service Entrance Substation High Voltage Single Line Diagram
2. Drawing 8411 – Service Entrance Substation Low Voltage Single Line Diagram
3. WPE Submittal AIP2PAC-EGD-SSES-SPGS-6SES-SP-0 Rev 1 (2016-11-07): 6SES-SP-0 drawings
4. WPE Submittal AIP2PAC-EGD-SSES-SPGS-25kV Cable containing General Cable 28kV cable data sheet
5. 28kV TRXPLPE Cable typical conductor datasheet from Prysmian Group
6. Drawing O38802251-01 –6SES-SP-2 One Line Diagram
7. Drawing O38802251-01 – 2SES-SP-2 One Line Diagram
8. Project # R.057890.003 Electrical Addendum #04
9. EGD Service Entrance Substation & Pump House Substation Upgrade Short Circuit and Coordination Study (2016-11-02)
10. Email from Ross Kirschbaum of Kohler confirming that generator damage curve is applicable to all Kohler Marathon alternators. (Received 2017-05-16)
11. Kohler Power Systems 750REOZMD diesel generator set rating and data sheets
12. Kohler Power Systems TIB-102 alternator data sheet
13. Photograph of circuit breaker feeding 6SES-SP-2
14. EATON Transformer Products Electrical Test Report for 25/12SES-2 transformer
15. EATON Cooper Power Series transformer nameplate drawing
16. Load bank description by Thomson Power Systems with accompanying photograph of load bank circuit breaker residing in 6SES-SP-0 (CCT#1)
17. Email forwarded by Chris Heesterman containing time-current characteristic curves and overcurrent settings for devices 25/12SES-PR-01, and 25/12SES-PR-12. (Received 2017-05-02)
18. Southwire Canada SIMpull RW90 Copper cable specification sheet
19. DWG 8410 High Voltage Single Line Sketch
20. IEEE 1584-2002 Guide for Performing Arc Flash Hazard Calculations
21. NFPA 70E-2015 for electrical safety in the workplace standards
22. CSA Z462-15 workplace electrical safety
23. First Issue review notes made by Ian Barnes of Applied Engineering Solutions Limited

4.0 Summary of Coordination Study Results

The EGD standby power generation is supplied by 3 generators rated at 825 kW each. These generators directly supply a 3MVA step-up transformer as well as a 600V bus tap to panel 6SES-SP-0 which feeds downstream 600V panel 6SES-SP-2. Each generator is protected by a single LSIG circuit breaker which is also operated by a Schweitzer 700G relay. In order to clear a fault in 6SES-SP-0, all three generator breakers must operate. For faults downstream of 6SES-SP-0, each circuit is protected by its own LSIG circuit breaker. On the 12kV side of the transformer is a circuit breaker which is operated by transformer protection.

4.1 Fault Data & Findings

The generator model was validated by comparing simulated fault values with those provided in manufacturer-issued alternator data sheet. The results of the validation are shown in the table below:

Fault Type	Simulation	Data Sheet	Error (%)
3P	9.58kA	9.73kA	1.5
LG	8.93	9.80kA	8.9
LL	6.12kA	6.50kA	5.8

The table shows 1.5% error between the simulated 3 phase fault and the data sheet value. Small discrepancy in values is acceptable because the fault currents provided in the alternator short circuit decrement curve were slightly different than rating values provided in the alternator data sheet. Using the impedance values provided and converting to 825kVA base resulted in a decrement curve very similar to the one provided by

the manufacturer. Errors in the L-G fault levels can be attributed to assumptions made for zero sequence impedance values.

The maximum fault currents on the generator bus calculated in ETAP are shown below:

Fault Type	1 Generator	2 Generators	3 Generators
3P	9.25kA	18.42kA	27.75kA
LG	8.51kA	16.91kA	25.52kA
LL	5.97kA	11.89kA	17.90kA
LLG	10.37kA	20.58 kA	31.11kA

For a fault on 6SES-SP-0, the maximum currents are shown below:

Fault Type	1 Generator	2 Generators	3 Generators
3P	9.23kA	18.34kA	27.58kA
LG	8.48kA	16.81kA	25.30kA
LL	5.96kA	11.86kA	17.82kA
LLG	10.33kA	20.42kA	28.94kA

For a fault on 6SES-SP-2

Fault Type	1 Generator	2 Generators	3 Generators
3P	8.96kA	17.27kA	25.20kA
LG	8.14kA	15.53kA	22.48kA
LL	5.83kA	11.35kA	16.69kA
LLG	9.87kA	18.68kA	26.92kA

4.2 Coordination Study Findings

Coordination time intervals used in this study are based on the recommendations in IEEE 242-2001, the "IEEE Recommended Practice for Protection and Coordination of Industrial and Commercial Power Systems," table 15-3 "minimum CTIs." Specifically, the minimum coordination time interval between devices is as follows:

- Between relays 0.2s
- Between upstream relay and downstream L-V CB 0.12s
- Between L-V CBs Clear Space

This study was performed using the alternator data sheet provided by Kohler as well as a typical stator damage curve. To adequately protect the generator, it was not possible to support the energization inrush of T25/12SES-2 with one generator online. With two generators, it may be possible to support the inrush current; however, for best reliability, all three generators should be online when energizing the transformer. Overcurrent settings for the transformer protection 25/12SES-PR-01 P and 25/12SES-PR-01 S were provided to Nextgen via time-current characteristic curves. Our model shows that current settings are adequately protecting the transformer alongside any differential current sensing. One miscoordination that cannot be ameliorated with the existing equipment is between the generator protection and transformer protection for faults downstream of the transformer. This scenario will result in tripping of all online generators. While this adequately protects the transformer and generators, any loads connected to 6SES-SP-0 will also be dropped.

Generator protection settings which were provided by others were applied to our model, and show miscoordination with downstream devices. Furthermore, the current pick-up setting of 900 primary amps will trip the generator prior to reaching full load amps as indicated in the alternator data sheet. Current use of definite-time overcurrent settings provides protection against generator damage; however, using time-overcurrent elements would improve possibility of downstream coordination. Unless system characteristics

require the proposed protection scheme for the generators, it is recommended that the generator settings be revisited by others. Please refer to Appendix A for single line diagram used in ETAP model, and Appendix B for time current characteristic plots.

4.3 Protection Settings

Device	Recommended Settings
CB G1	Phase: Long-Time Pickup: 0.85 LT Band: 0.5 Short-Time Pickup: 2.5 ST Band: 0.2 (I ^x)t = out Ground: Ground Pickup: J Ground Band: 0.4 (I ^x)t = out
CB G2	Phase: Long-Time Pickup: 0.85 LT Band: 0.5 Short-Time Pickup: 2.5 ST Band: 0.2 (I ^x)t = out Ground: Ground Pickup: J Ground Band: 0.4 (I ^x)t = out
CB G3	Phase: Long-Time Pickup: 0.85 LT Band: 0.5 Short-Time Pickup: 2.5 ST Band: 0.2 (I ^x)t = out Ground: Ground Pickup: J Ground Band: 0.4 (I ^x)t = out
CB 6SES-SP-2	Phase: Long-Time Pickup: 0.75 LT Band: 0.5 Short-Time Pickup: 1.5 ST Band: 0 (I ^x)t = out Instantaneous Pickup: 2 Ground: Ground Pickup: E Ground Band: 0.1 (I ^x)t = out
CB Load Bus	Phase: Long-Time Pickup: 0.8 LT Band: 0.5 Short-Time Pickup: 1.5 ST Band: 0 (I ^x)t = out Inst Pickup: 2 Ground: Ground Pickup: F Ground Band: 0.1 (I ^x)t = out

5.0 Summary of Arc Flash Study Results

Electrical arcing is the designation of current that passes through vapour of the arc terminal which consists of metal or carbon material. Electrical arcs produce extremely high temperatures and expulsion of molten material to the surroundings, and can result in serious or fatal burns for personnel within 10 feet. Due to the number of injuries arising from electrical malfunctions, studies have been conducted to characterize the effects of arcs, whether in open air or cubic box. IEEE has made available an empirically derived model to determine incident

energy in systems with voltages in the range of 208V – 15000V, three phase. Above this range, a theoretical model is available; however, the scope of this study covers equipment that falls in the empirical model range.

The objective of this study is to calculate the worst-case arc flash incident energy levels and arc flash boundaries for the Esquimalt Graving Dock Standby Generation System, and produce data for arc flash hazard warning labels to be installed on equipment. Production and installation of labels is to be done by others.

To calculate the arcing current for systems with voltage under 1000V, the following equation (1) can be used:

$$\lg II_a = K + 0.662 \lg I_{bf} + 0.0966 V + -.000526 G + 0.5588 V(\lg I_{bf}) - 0.00304 G (\lg I_{bf})$$

Where

\lg	is the \log_{10}
I_a	is arcing current (kA)
K	is -0.153 for open configurations and -0.097 for box configurations
I_{bf}	is bolted fault current for three-phase faults (symmetrical RMS)(kA)
V	is system voltage (kV)
G	is the gap between conductors, (mm)

For systems with voltage over 1000V, the following equation (2) can be used:

$$\lg II_a = 0.00402 + 0.983 \lg I_{bf}$$

Calculating a second arc current of 85% I_a is used to determine the duration of a second arc current.

Incident energy is calculated by first finding the \log_{10} of the incident energy based on normalized data for a 0.2 second arc and 610mm distance to the person as follows in equation (3):

$$\lg E_n = K_1 + K_2 + 1.081 \lg I_a + 0.0011 G$$

Where

E_n	is incident energy (J/cm ²) normalized for time and distance
K_1	is -0.792 for open configurations (no enclosure) and -0.555 for box configurations (enclosed)
K_2	is 0 for ungrounded and high-resistance grounded systems and -0.113 for grounded systems
G	is the gap between conductors, (mm)

Then use equation (4) to convert from log:

$$E_n = 10^{\lg E_n}$$

And finally convert from the normalized values as follows using equation (5):

$$E = C_f E_n + \left(\frac{t}{0.2}\right) \left(\frac{610^x}{D^x}\right)$$

Where

E	is incident energy (cal/cm ²)
C_f	is a factor 1.0 for voltage above 1kV and 1.5 for below
t	is arcing time (seconds)
D	is distance from the arc point to the person (mm)
x	is the distance exponent from table (1)

System Voltage (kV)	Equipment Type	Typical Gap	x Factor
0.208 - 1	Open Air	10-40	2.000
	Switchgear	32	1.473
	MCC and Panel	25	1.641
	Cable	13	2.000
>1 – 5	Open Air	102	2.000
	Switchgear	13-102	0.973
	Cable	13	2.000
>5 – 15	Open Air	13-153	2.000
	Switchgear	153	0.973
	Cable	13	2.000

To determine the flash protection, use the following equation (6):

$$D_B = \left[C_f E_n + \left(\frac{t}{0.2} \right) \left(\frac{610^x}{E_B} \right) \right]^{\frac{1}{x}}$$

Where

- E_B is set at 1.2 cal/cm² for bare skin or at the rating for proposed PPE.
- D_B is the distance of the boundary from arcing point in mm

To classify the equipment in each bus, the following table (2) which is provided by IEEE 1584-2002 was used. Standard classes of equipment and bus-to-bus gaps are used to facilitate selection of the correct equations.

Equipment Class	Typical Bus Gaps (mm)
15kV Switchgear	152
5kV Switchgear	104
Low-Voltage Switchgear	32
Low-Voltage MCCs and Panelboards	25
Cable	13
Other	Not Required

Arc flash protection is based on the amount of incident energy on a person's face and body at working distance, and not the energy on the arms and hands. The severity of injury depends on the total percentage of burned skin, and the head and torso not only comprises a large percentage of a person's skin, but also results in more severe life-threatening conditions as compared to burns in the extremities. The following table (3) is provided by IEEE for determining working distance based on equipment class.

Equipment Class	Typical Working Distance (mm)
15kV Switchgear	910
5kV Switchgear	910
Low-Voltage Switchgear	610
Low-Voltage MCCs and Panelboards	455
Cable	455
Other	Determine in Field

For the 600V equipment, a working distance of 455mm was selected in abidance with the 300mm restricted approach boundary listed in CSA Z462-15 Table 1A. Since work must take place in front of the worker’s body, an allowance for partially outstretched arm/hands was added to arrive at 455mm. Although actual working distance may be greater than 455mm, this distance provides a conservative incident energy result.

ETAP version 16.1.0 was used for arc flash analysis based on the coordination study model. The IEEE 1584-2001 recommended empirical method was used in ETAP to calculate incident energy and arc flash boundary. ETAP follows NFPA 70E-2105 and CSA Z462-15 standards. Please refer to Appendix C for arc flash warning labels.

5.1 Arc Flash Study Findings

The results of the arc flash study are shown below:


Case	Cubicle/Panel	Incident Energy (cal/cm ²)	Arc Flash Boundary (m)
1 Generator	6SES-SP-0	4.77	1.08
	6SES-SP-2	1.16	0.46
1 Generator & 250HP Motor	6SES-SP-0	5.40	1.14
	6SES-SP-2	1.30	0.48
2 Generators	6SES-SP-0	9.41	1.61
	6SES-SP-2	2.21	0.67
2 Generators & 1000HP Motor	6SES-SP-0	11.81	1.84
	6SES-SP-2	2.74	0.76
3 Generators	6SES-SP-0	14.08	2.04
	6SES-SP-2	3.21	0.82
3 Generators & 1000HP Motor	6SES-SP-0	16.52	2.26
	6SES-SP-2	3.71	0.91

The medium voltage bus arc flash ratings will change based on generator supply and must be revisited by others. Applied Engineering Solutions Limited conducted a review of the impact of downstream motors on the arc flash incident energies, and determined that there would not be a substantial change to the results. Simulations using typical synchronous motor dynamic characteristics show that in the worst case with all three generators and the 1000HP dewatering motor online, the arc flash incident energies at 6SES-SP-0 and 6SES-SP-2 are 16.5cal/cm² and 3.71cal/cm² respectively. With the motor out of service, the incident energies drop slightly to 14.08cal/cm² and 3.21cal/cm².



Esquimalt Graving Dock Standby Power Generation System Coordination & Arc Flash Study

Appendix A: ETAP Single Line Diagram






Esquimalt Graving Dock Standby Power Generation System Coordination & Arc Flash Study


Appendix B: Time Current Characteristic Plots

Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)




Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1 to Gen Bus		
Project: EGD Standby Power	Date: 05-11-2017	Fault: Phase
Location: Esquimalt BC		
Contract:		
Engineer: Soheil Barakat		

Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)




Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C

G1 to Gen Bus		
Project: EGD Standby Power	Date: 05-11-2017	Fault: Ground
Location: Esquimalt BC		
Contract:		
Engineer: Soheil Barakat		

Amps X 1000 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 1000 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1 to HV Bus



Project: EGD Standby Power
 Location: Esquimalt BC
 Contract:
 Engineer: Soheil Barakat


Date: 05-16-2017
 Fault: Phase

Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)




Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C

	G1 to HV Bus	
Project: EGD Standby Power Location: Esquimalt BC Contract: Engineer: Soheil Barakat		Date: 05-16-2017 Fault: Ground

Amps X 1000 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 1000 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1-G2 to HV Bus



Project: EGD Standby Power
 Location: Esquimalt BC
 Contract:
 Engineer: Soheil Barakat


Date: 05-16-2017
 Fault: Phase

Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)




Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


	G1-G2 to HV Bus	
Project: EGD Standby Power Location: Esquimalt BC Contract: Engineer: Soheil Barakat		Date: 05-16-2017 Fault: Ground

Amps X 1000 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)




Amps X 1000 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C

	G1-G3 to HV Bus	
Project: EGD Standby Power Location: Esquimalt BC Contract: Engineer: Soheil Barakat		Date: 05-17-2017 Fault: Phase

Amps X 100 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 100 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1-G3 to HV Bus



Project: EGD Standby Power
Location: Esquimalt BC
Contract:
Engineer: Soheil Barakat

Date: 05-17-2017
Fault: Ground

Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)




Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C

G1 to LB		
Project: EGD Standby Power Location: Esquimalt BC Engineer: Soheil Barakat	Date: 06-21-2017 Fault: Phase	

Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)




Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0.C

G1 to LB		
Project: EGD Standby Power Location: Esquimalt BC Engineer: Soheil Barakat	Date: 06-21-2017 Fault: Ground	

Amps X 1000 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 1000 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1-G2 to LB



Project: EGD Standby Power
 Location: Esquimalt BC
 Contract:
 Engineer: Soheil Barakat

Date: 06-21-2017
 Fault: Phase

Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 100 Bus9 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1-G2 to LB



Project: EGD Standby Power
 Location: Esquimalt BC
 Contract:
 Engineer: Soheil Barakat

Date: 06-21-2017
 Fault: Ground

Amps X 1000 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 1000 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1-G3 to LB



Project: EGD Standby Power
 Location: Esquimalt BC
 Contract:
 Engineer: Soheil Barakat

Date: 06-21-2017
 Fault: Phase

Amps X 100 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 100 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1-G3 to LB



Project: EGD Standby Power
 Location: Esquimalt BC
 Contract:
 Engineer: Soheil Barakat

Date: 06-21-2017
 Fault: Ground

Amps X 100 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 100 Bus5 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C


G1-G3 to 6SP2



Project: EGD Standby Power
Location: Esquimalt BC
Contract:
Engineer: Soheil Barakat

Date: 06-21-2017
Fault: Phase

Amps X 100 Bus7 (Nom. kV=0.6, Plot Ref. kV=0.6)



Amps X 100 Bus7 (Nom. kV=0.6, Plot Ref. kV=0.6)

ETAP Star 16.1.0C

G1-G3 to 6SP2



Project: EGD Standby Power
 Location: Esquimalt BC
 Contract:
 Engineer: Soheil Barakat

Date: 06-21-2017
 Fault: Ground



Esquimalt Graving Dock Standby Power Generation System Coordination & Arc Flash Study

Appendix C: Arc Flash Warning Labels

⚠ WARNING

Arc Flash and Shock Hazard Present

Incident Energy at 457 mm (18 in) = 16.5 cal/cm²
Arc Flash Boundary = 2.3 m (89 in)
Nominal System Voltage = 600 VAC

Equipment ID: 6SES-SP-0

Analysis Performed on 06-21-2017


⚠ WARNING

Arc Flash and Shock Hazard Present

Incident Energy at 457 mm (18 in) = 3.7 cal/cm²
Arc Flash Boundary = 0.9 m (36 in)
Nominal System Voltage = 600 VAC

Equipment ID: 6SES-SP-2

Analysis Performed on 06-21-2017



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

10 – PRE-COMMISSIONING DOCUMENTATION

10.1 GENERATOR 1, 2, 3

10.2 TOWABLE GENERATOR

10.3 LOADBANK & GENERATOR SWITCH BOARD

UNIT 1

Pre-Commissioning / Start Up Checklist



Delta, BC 1-877-946-5531
Edmonton, AB 1-877-455-2260
Calgary, AB 1-877-720-3735
Winnipeg, MB 1-877-949-1526
www.frontierpower.com

The following section is to be completed by the sales person.

WO# 68513 Company Name Western Pacific Project Name EGD

Main Contact Gord Webster PH# 778-229-1479 Email: 778-229-1479 (cell) Gord@wpe.ca

Unit Application
Standby Power Prime Power Farm Other (specify)

Generator Ratings Serial Number: SGM32HWDD Serial Number: _____
Diesel Natural Gas LPG Vapor LPG Liquid Kw Size 750 Voltage 600 Phase 3

Transfer Switch (Please include all transfer switches at site. Use "Notes" section if more than two.)
Serial # _____ Model # _____ Serial # _____ Model # _____
Automatic Bypass Fire Pump CTS Manual Amperage#1 _____ Amperage#2 _____

Testing Options
Start-up only Load Test Load test length 4 hours CSA 282 Type Strip Charting
Specials (Attach Specs) Pump Station

Note: Pump station start-ups **require** the attendance of the pump supplier technical staff. Failure to do so may cause VFD or soft starts to function incorrectly requiring additional **chargeable** visits.

The following sections are to be completed by the contractor.

Requested Start-up Date APRIL 11th / 17

Note: We require 2 - 3 weeks advance notice booking time for start-ups. Test dates will not be provided without this form completed, signed and approved. A fixed amount of time has been allotted to the start up of this unit. If a return trip is required due to incomplete installation, the return trip will be **chargeable** at our regular field rate, and booked when time permits.

Site Contact CHRIS HASTOLMAN PH# 604-746-7558 Email _____

Site Address 825 ADMIRALS City VICTORIA Prov. BC P/C _____

End User Name PWGSC Note: This is required for warranty registration purposes. Please provide mailing address if different from above.

Mailing Address _____ City _____ Prov. _____ P/C _____

The installation of this unit must adhere to supplied installation manual and applicable legislated codes.

Notes

Please see work order notes as well:

The site is providing the load bank for testing, it must be operational for testing
Thomson paralleling controls are at the site, Frontier did not provide this system and will provide basic support if Thomson is on site during our testing,
Tier 4 calibration will be provided after the initial start up and testing
Confirm with Bill Matthews before test reports are released, do not release without approval.



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

Checklist Items

- Generator must be bolted to the concrete pad.
- Radiator must be full of coolant.
- Pre-wire service plug for block heater.
- Ensure batteries are connected properly.
- Exhaust system must be installed and insulated. (If applicable.)
- Control wiring should be in a conduit separate from the load conductors. Start wires need to be a minimum of #18 and labeled #3 and #4. They need to be pulled up into the generator controller and to the connection point in the transfer switch. If start wires are in the same conduit as the load conductors, they should be shielded.
- ATS line, load and genset connections must be made and terminated. The installing electrician **must** be on site in case wiring verification is required.
- Diesel fuel system must be complete and the tank filled to 80% maximum to allow for expansion.
- Spark ignited engine fuel system must be installed per Kohler installation manual. Gas pressure **MUST** be 7 - 11 inches of water column at the generator fuel inlet at all times. Supply volume must be sized for 100% rated load. Volume requirement is supplied on the generator data sheet.
- Confirm special site concerns. (Use "Notes" section on previous page.)
- Clear access for service vehicle and load bank will be confirmed. If a load test is to be performed, please indicate the distance in feet from where the load bank can be situated to the connection points.

_____ Feet USING PERMANENT LOAD BANK

Notes

- The above checklist is to help ensure that the start-up of the emergency power system goes smoothly.
- Fire alarm connections will be made at this time. Fire alarm personnel must be available or subsequent visits will be chargeable.
- Power interruptions are inevitable. They will be kept to a minimum, and announced where possible.

* If any of the above items are not complete at the time of start-up **costs will be chargeable** to the contractor.

Our technicians are on site to commission the components supplied by Frontier Power Products only. All code, safety compliance and testing of the complete power system are the responsibility of the owner (s) and their representatives.

Note: The sales person has verified that the contractor's account is in good standing. Before a commissioning date will be set the account must be up to date.

Representative: Chris Hesterman

Sales Person: craig einarson

Signature:

Signature: _____

Pre-Commissioning / Start Up Checklist



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

The following section is to be completed by the sales person.

WO# 68513 Company Name Western Pacific Project Name EGD

Main Contact Gord Webster PH# 778-229-1479 Email: 778-229-1479 (cell) Gord@wpe.ca

Unit Application
 Standby Power Prime Power Farm Other (specify)

Generator Ratings Serial Number: SGM32HWDC Serial Number: _____
 Diesel Natural Gas LPG Vapor LPG Liquid Kw Size 750 Voltage 600 Phase 3

Transfer Switch (Please include all transfer switches at site. Use "Notes" section if more than two.)
 Serial # _____ Model # _____ Serial # _____ Model # _____
 Automatic Bypass Fire Pump CTS Manual Amperage#1 _____ Amperage#2 _____

Testing Options
 Start-up only Load Test Load test length 4 hours CSA 282 Type Strip Charting
 Specials (Attach Specs) Pump Station

Note: Pump station start-ups **require** the attendance of the pump supplier technical staff. Failure to do so may cause VFD or soft starts to function incorrectly requiring additional **chargeable** visits.

The following sections are to be completed by the contractor.

Note: We require 2 - 3 weeks advance notice booking time for start-ups. Test dates will not be provided without this form completed, signed and approved. A fixed amount of time has been allotted to the start up of this unit. If a return trip is required due to incomplete installation, the return trip will be **chargeable** at our regular field rate, and booked when time permits.

Requested Start-up Date April 11th/17

Site Contact Chris HARTERMAN PH# 604-786-7558 Email _____

Site Address 825 ADMIRALS City VICTORIA Prov. BC P/C _____

End User Name PWGLSC Note: This is required for warranty registration purposes. Please provide mailing address if different from above.

Mailing Address _____ City _____ Prov. _____ P/C _____

The installation of this unit must adhere to supplied installation manual and applicable legislated codes.

Notes

Please see work order notes as well:

The site is providing the load bank for testing, it must be operational for testing
 Thomson paralleling controls are at the site, Frontier did not provide this system and will provide basic support if Thomson is on site during our testing,
 Tier 4 calibration will be provided after the initial start up and testing
 Confirm with Bill Matthews before test reports are released, do not release without approval.



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

Checklist Items

- Generator must be bolted to the concrete pad.
- Radiator must be full of coolant.
- Pre-wire service plug for block heater.
- Ensure batteries are connected properly.
- Exhaust system must be installed and insulated. (If applicable.)
- Radiator duct louvers must be installed and wired.
- Area under and around unit must be free of debris.
- Remote annunciator installed and wiring in place.
- Pre-wire service plug for battery charger.
- Control wiring should be in a conduit separate from the load conductors. Start wires need to be a minimum of #18 and labeled #3 and #4. They need to be pulled up into the generator controller and to the connection point in the transfer switch. If start wires are in the same conduit as the load conductors, they should be shielded.
- ATS line, load and genset connections must be made and terminated. The installing electrician **must** be on site in case wiring verification is required.
- Diesel fuel system must be complete and the tank filled to 80% maximum to allow for expansion.
- Spark ignited engine fuel system must be installed per Kohler installation manual. Gas pressure **MUST** be 7 - 11 inches of water column at the generator fuel inlet at all times. Supply volume must be sized for 100% rated load. Volume requirement is supplied on the generator data sheet.
- Confirm special site concerns. (Use "Notes" section on previous page.)
- Clear access for service vehicle and load bank will be confirmed. If a load test is to be performed, please indicate the distance in feet from where the load bank can be situated to the connection points.

_____ Feet

USING PERMANENT LOAD BANK

Notes

- The above checklist is to help ensure that the start-up of the emergency power system goes smoothly.
- Fire alarm connections will be made at this time. Fire alarm personnel must be available or subsequent visits will be chargeable.
- Power interruptions are inevitable. They will be kept to a minimum, and announced where possible.

* If any of the above items are not complete at the time of start-up **costs will be chargeable** to the contractor.

Our technicians are on site to commission the components supplied by Frontier Power Products only. All code, safety compliance and testing of the complete power system are the responsibility of the owner (s) and their representatives.

Note: The sales person has verified that the contractor's account is in good standing. Before a commissioning date will be set the account must be up to date.

Representative: Cedric Heesterman

Sales Person: craig einarson

Signature:

Signature: _____

Pre-Commissioning / Start Up Checklist



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

The following section is to be completed by the sales person.

WO# 68513 Company Name Western Pacific Project Name EGD

Main Contact Gord Wesbter PH# 778-229-1479 Email: 778-229-1479 (cell) Gord@wpe.ca

Unit Application
 Standby Power Prime Power Farm Other (specify)

Generator Ratings Serial Number: SGM32HWDB Serial Number: _____
 Diesel Natural Gas LPG Vapor LPG Liquid Kw Size 750 Voltage 600 Phase 3

Transfer Switch (Please include all transfer switches at site. Use "Notes" section if more than two.)
 Serial # _____ Model # _____ Serial # _____ Model # _____
 Automatic Bypass Fire Pump CTS Manual Amperage#1 _____ Amperage#2 _____

Testing Options
 Start-up only Load Test Load test length 4 hours CSA 282 Type Strip Charting
 Specials (Attach Specs) Pump Station

Note: Pump station start-ups **require** the attendance of the pump supplier technical staff. Failure to do so may cause VFD or soft starts to function incorrectly requiring additional **chargeable** visits.

The following sections are to be completed by the contractor.

Requested Start-up Date

Note: We require 2 - 3 weeks advance notice booking time for start-ups. Test dates will not be provided without this form completed, signed and approved. A fixed amount of time has been allotted to the start up of this unit. If a return trip is required due to incomplete installation, the return trip will be **chargeable** at our regular field rate, and booked when time permits.

Site Contact Chris Heisterkamp PH# 604-786-7558 Email _____

Site Address 825 Admirals City VICTORIA Prov. BC P/C _____

End User Name PWGS Note: This is required for warranty registration purposes. Please provide mailing address if different from above.

Mailing Address _____ City _____ Prov. _____ P/C _____

The installation of this unit must adhere to supplied installation manual and applicable legislated codes.

Notes

Please see work order notes as well:

The site is providing the load bank for testing, it must be operational for testing
 Thomson paralleling controls are at the site, Frontier did not provide this system and will provide basic support if Thomson is on site during our testing,
 Tier 4 calibration will be provided after the initial start up and testing
 Confirm with Bill Matthews before test reports are released, do not release without approval.



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

Checklist Items

- Generator must be bolted to the concrete pad.
- Radiator must be full of coolant.
- Pre-wire service plug for block heater.
- Ensure batteries are connected properly.
- Exhaust system must be installed and insulated. (If applicable.)
- Radiator duct louvers must be installed and wired.
- Area under and around unit must be free of debris.
- Remote annunciator installed and wiring in place.
- Pre-wire service plug for battery charger.
- Control wiring should be in a conduit separate from the load conductors. Start wires need to be a minimum of #18 and labeled #3 and #4. They need to be pulled up into the generator controller and to the connection point in the transfer switch. If start wires are in the same conduit as the load conductors, they should be shielded.
- ATS line, load and genset connections must be made and terminated. The installing electrician **must** be on site in case wiring verification is required.
- Diesel fuel system must be complete and the tank filled to 80% maximum to allow for expansion.
- Spark ignited engine fuel system must be installed per Kohler installation manual. Gas pressure **MUST** be 7 - 11 inches of water column at the generator fuel inlet at all times. Supply volume must be sized for 100% rated load. Volume requirement is supplied on the generator data sheet.
- Confirm special site concerns. (Use "Notes" section on previous page.)
- Clear access for service vehicle and load bank will be confirmed. If a load test is to be performed, please indicate the distance in feet from where the load bank can be situated to the connection points.

_____ Feet USING PERMANENT LOAD BANK

Notes

- The above checklist is to help ensure that the start-up of the emergency power system goes smoothly.
- Fire alarm connections will be made at this time. Fire alarm personnel must be available or subsequent visits will be chargeable.
- Power interruptions are inevitable. They will be kept to a minimum, and announced where possible.

*** If any of the above items are not complete at the time of start-up costs will be chargeable to the contractor.**

Our technicians are on site to commission the components supplied by Frontier Power Products only. All code, safety compliance and testing of the complete power system are the responsibility of the owner (s) and their representatives.

Note: The sales person has verified that the contractor's account is in good standing. Before a commissioning date will be set the account must be up to date.

Representative: Chris [Signature]

Sales Person: craig einarson

Signature: [Signature]

Signature: _____

Pre-Commissioning / Start Up Checklist



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

The following section is to be completed by the sales person.

WO# 68513 Company Name Western Pacific enterprises Inc Project Name EGD - Towable Standby

Main Contact Gord Webster PH# 778-229-1479 Email: Gord@wpe.ca

Unit Application
 Standby Power Prime Power Farm Other (specify)

Generator Ratings Serial Number: HOP-103121 Serial Number: _____
 Diesel Natural Gas LPG Vapor LPG Liquid Kw Size 75 Voltage 600 Phase 3

Transfer Switch (Please include all transfer switches at site. Use "Notes" section if more than two.)
 Serial # not applicable Model # _____ Serial # _____ Model # _____
 Automatic Bypass Fire Pump CTS Manual Amperage#1 _____ Amperage#2 _____

Testing Options
 Start-up only Load Test Load test length 1 CSA 282 Type Strip Charting
 Specials (Attach Specs) Pump Station

Note: Pump station start-ups **require** the attendance of the pump supplier technical staff. Failure to do so may cause VFD or soft starts to function incorrectly requiring additional **chargeable** visits.

The following sections are to be completed by the contractor.

<table border="1" style="width: 100%; border-collapse: collapse;"> <tr> <td style="padding: 2px;">Requested Start-up Date</td> <td style="padding: 2px;">May 18, 2017</td> </tr> </table>	Requested Start-up Date	May 18, 2017	<p>Note: We require 2 - 3 weeks advance notice booking time for start-ups. Test dates will not be provided without this form completed, signed and approved. A fixed amount of time has been allotted to the start up of this unit. If a return trip is required due to incomplete installation, the return trip will be chargeable at our regular field rate, and booked when time permits.</p>
Requested Start-up Date	May 18, 2017		

Site Contact Gord Webster PH# 778-229-1479 Email gord@wpe.ca

Site Address 825 Admirals Rd City victoria Prov. BC P/C V9A 2P1

End User Name PWGSC

Note: This is required for warranty registration purposes. Please provide mailing address if different from above.

Mailing Address _____ City _____ Prov. _____ P/C _____

The installation of this unit must adhere to supplied installation manual and applicable legislated codes.

Notes	



Delta, BC 1-877-946-5531
 Edmonton, AB 1-877-455-2260
 Calgary, AB 1-877-720-3735
 Winnipeg, MB 1-877-949-1526
 www.frontierpower.com

Checklist Items

- | | |
|--|--|
| <input type="checkbox"/> Generator must be bolted to the concrete pad. | <input type="checkbox"/> Radiator duct louvers must be installed and wired. |
| <input checked="" type="checkbox"/> Radiator must be full of coolant. | <input checked="" type="checkbox"/> Area under and around unit must be free of debris. |
| <input checked="" type="checkbox"/> Pre-wire service plug for block heater. | <input type="checkbox"/> Remote annunciator/fire panel installed and wiring in place. |
| <input checked="" type="checkbox"/> Ensure batteries are connected properly. | <input type="checkbox"/> Pre-wire service plug for battery charger. |
| <input checked="" type="checkbox"/> Exhaust system must be installed and insulated. (If applicable.) | |
| <input type="checkbox"/> Control wiring should be in a conduit separate from the load conductors. Start wires need to be a minimum of #18 and labeled #3 and #4. They need to be pulled up into the generator controller and to the connection point in the transfer switch. If start wires are in the same conduit as the load conductors, they should be shielded. | |
| <input type="checkbox"/> ATS line, load and genset connections must be made and terminated. The installing electrician must be on site in case wiring verification is required. | |
| <input checked="" type="checkbox"/> Diesel fuel system must be complete and the tank filled to 80% maximum to allow for expansion. | |
| <input type="checkbox"/> Spark ignited engine fuel system must be installed per Kohler installation manual. Gas pressure MUST be 7 - 11 inches of water column at the generator fuel inlet at all times. Supply volume must be sized for 100% rated load. Volume requirement is supplied on the generator data sheet. | |
| <input type="checkbox"/> Confirm special site concerns. (Use "Notes" section on previous page.) | |
| <input checked="" type="checkbox"/> Clear access for service vehicle and load bank will be confirmed. If a load test is to be performed, please indicate the distance in feet from where the load bank can be situated to the connection points. | |

_____ Feet

Notes

- The above checklist is to help ensure that the start-up of the emergency power system goes smoothly.
- Fire alarm connections will be made at this time. Fire alarm personnel must be available or subsequent visits will be chargeable.
- Power interruptions are inevitable. They will be kept to a minimum, and announced where possible.

* If any of the above items are not complete at the time of start-up **costs will be chargeable** to the contractor.

Our technicians are on site to commission the components supplied by Frontier Power Products only. All code, safety compliance and testing of the complete power system are the responsibility of the owner (s) and their representatives.

Note: The sales person has verified that the contractor's account is in good standing. Before a commissioning date will be set the account must be up to date.

Representative: Gord Webster

Sales Person: craig einarson

Signature: _____

Signature: _____

Off-Premises Work Policy

(Refer SVP002)

Page 1 of 4

This is a statement of responsibilities associated with Thomson Power Systems' performance of work on equipment owned by others at a location other than on Thomson Power Systems' premises. It covers all types of work related to equipment including starting up, commissioning, repairing, testing, calibrating, etc.

In most cases the equipment upon which Thomson Power Systems is performing work will be only a part of a larger system. For example, Thomson Power Systems may be working on a diesel engine controller module which is only a part of a larger power generation system.

In all cases it is the responsibility of the equipment owner (which may be an Authorized Representative thereof) to be present during all work performance associated with the owner's equipment and related system, and to ensure that the person(s) present has expert competence and familiarity thereof. Thomson Power Systems does not assume responsibility for ensuring at any time that the owner is present, and will proceed with the work if the owner is absent, including operating the equipment and system, without assuming any additional liability.

During the course of the work performed by Thomson Power Systems, the owner shall operate the equipment and system as may be necessary. As an expert, the owner accepts all responsibility for recognizing potential dangers and for taking any necessary precautions to protect the owner's equipment, the system of which it forms a part, and any related persons, processes, data and/or equipment that may be subject to detrimental effects. Thomson Power Systems assumes responsibility only for that specific piece of equipment upon which Thomson Power Systems is performing work, and not for any contingent detrimental effect resulting from or in conjunction with that work. Unless specifically required by the owner to cease work, Thomson Power Systems will deem the owner to be in agreement with the work activities as being performed.

If there are any questions regarding the above policy, please contact Thomson Power Systems (Langley, British Columbia, Canada) by telephone at 604-888-0110 or fax at 604-888-5606.

Pre-Site Start-Up & Commissioning Checklist

All site start-ups and commissioning estimates are based on confirmed transportation and accommodations. A minimum of 14 days prior notice from the applicable travel date is required to allow for booking of reasonable airfares. If appropriate notice is not provided the Customer will be responsible for the difference between the reasonable accommodation and airfare and the actual airfare incurred if there is an increase.

Commissioning included in the equipment purchase price is based on a 10 hour working day, Monday to Friday, excluding weekends and holidays. The exact number of days is outlined in the Sales Quotation. Charges for a technician requested to remain on site at standby rate is based on a 10 hour working day, Monday to Friday, 8 hour working day, Saturday to Sunday. Additional charges will apply for holidays. Where consecutive commissioning days extend through weekends or holidays it will be at the Customer's expense to pay the overtime differential between the regular hourly rates and the overtime rates. Travel time or labor worked in excess of the quoted amount will be invoiced at the per diem rate specified in the Sales Quote or at our applicable published rates, available upon request. It is at the Customer's option to sign the Technician's time cards to authorize any overtime hours required in excess of the quoted amount. If customer delays prevent the completion of the commissioning as scheduled and the Technician is requested to travel back to their Thomson Power Systems home base and return to the site at a later date, all associated travel, labor and expenses will be billable to the Customer's account at the applicable rates.

Once the total number of days allowed at site have been exceeded all excess costs will be billable to the Customer's account. A purchase order or money order will then be required for completion of the site start-up / commissioning.

Thomson Power Systems' customers shall be responsible to obtain written confirmation that the following items have been completed at the site prior to Thomson Power Systems field service personnel traveling to the site. This will help ensure a timely completion of field commissioning procedures by Thomson Power Systems.

Note: The following lists of items are typical of a generator system, therefore some items may or may not be applicable.

1. Generator Room Mechanical Installation


- Room ventilation system is operational (intake/exhaust louvres)
- Engine exhaust system is installed and operational
- Engine Fuel system is installed and operational (adequate fuel is at the site for equipment testing).
- Generator control panel/switchgear is installed.

2. Engine/Generator Installation

- Generator set skid is installed on vibration isolators (as applicable)
- Engine cooling system is installed and radiators are filled with glycol.
- Engine is filled with oil.
- Engine Cranking batteries are installed, are fully charged and the battery charger(s) are on.

3. Generator Electrical System

- All power cabling to/from generator and switchgear (as applicable) is installed and meggar tested.
- Verification that utility and generator power supplies have matching phase rotation (i.e. A-B-C) as applicable.
- All control interconnecting wiring between engine junction box, control panel and switchgear (as applicable) has been installed and has been verified correct.



Pre-Site Commissioning Customer Requirements

Commissioning Date: APRIL 6TH / 2017

Page 3 of 4

- All equipment grounding bond conductors are installed as required to meet safety requirements.

4. General

- System load is available to effectively test engine cooling/room ventilation systems and load sharing equipment (as applicable). Note: If system load is not available a temporary load bank must be available.
- Generator power system is authorized to be energized and paralleled (to the utility supply as applicable) by local regulatory authorities.
- Any Thomson Power Systems supplied equipment which has been damaged due to shipping or installation shall be immediately identified and Thomson Power Systems shall be notified to ensure timely replacement/repair (as applicable).
- Customer Witness testing personnel are tentatively scheduled to attend the site at a mutually agreed upon date.
 - Where parallel operation to the local utility grid is included in the design, formal written approval is required.
 - All circuit breakers and utility relays to have protection settings completed and approved by authorized personnel.


If there are any questions regarding the above items, please contact Thomson Power Systems (Langley, British Columbia, Canada) by telephone at 604-888-0110 or fax at 604-888-3370.

Prior to Thomson Power Systems attending site, the following requirements must be confirmed by checking "Yes" or "No" to each item. When complete, please fax to our Service Department at 604-888-3370.

	YES	NO
A. In accordance with the Ministry of Health and Safety under the General Safety Regulation "Working Alone" we require confirmation of the following:		
1. The working area is clean and considered a safe working environment by WCB standards. If any hazards currently exist, they have been identified.	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. A contact person has been designated in event a hazardous condition occurs or first aid is required <u>during</u> normal business hours. Name: <u>GORDON LEHANE</u> Ph.: <u>778-266-0069</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. A contact person has been designated in event a hazardous condition occurs or First Aid is required <u>outside of</u> normal business hours. Name: <u>GORDON LEHANE</u> Ph.: <u>778-266-0069</u>	<input checked="" type="checkbox"/>	<input type="checkbox"/>
NOTE: If no names are provided for items 2) and 3) above, Thomson Power Systems will supply a second individual and will require a purchase order to cover this person's time on site.		

B. An "On-Site Consultant" has been contracted and has approved completion of items 1-15 below.
Name: CHRIS HEESTERMAN Ph.: 604-786-7558

To ensure that the required work can be performed as scheduled we require:		
1. Generator installation complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>
2. Switch gear and/or transfer switch installation complete	<input checked="" type="checkbox"/>	<input type="checkbox"/>
3. Exhaust system installed	<input checked="" type="checkbox"/>	<input type="checkbox"/>
4. Fuel system installed, filled and primed at the engine	<input checked="" type="checkbox"/>	<input type="checkbox"/>
5. Batteries installed and connected	<input checked="" type="checkbox"/>	<input type="checkbox"/>



Pre-Site Commissioning Customer Requirements

Commissioning Date: _____

6. Battery chargers connected and powered up	<input checked="" type="checkbox"/>	_____
7. Interconnection wiring completed between generators and control panel	<input checked="" type="checkbox"/>	_____
	YES	NO
8. Main conductors installed for:		
a) Utility	<input checked="" type="checkbox"/>	_____
b) Generators	<input checked="" type="checkbox"/>	_____
c) Load distribution	<input checked="" type="checkbox"/>	_____
9. Generator operational with voltage regulator and governor set up	<input checked="" type="checkbox"/>	_____
10. All engine shutdowns and alarms verified functional and correct	<input checked="" type="checkbox"/>	_____
11. Phase rotation for all sources confirmed to be the same (ABC rotation)	<input checked="" type="checkbox"/>	_____
12. Generators have been transferred on building load or artificial load	<input checked="" type="checkbox"/>	_____
13. Circuit breaker and protective relay setting coordination have been approved and set points applied to appropriate equipment. (NOTE: Thomson Power Systems is not responsible for selection of protective relay settings.)	<input checked="" type="checkbox"/>	_____
14. Formal approval to parallel to the local utility	_____	<input checked="" type="checkbox"/>
15. If DC station service supply is applicable and provided by other than Thomson Power Systems, such service is operational and interconnect wiring is in place.	<input checked="" type="checkbox"/>	_____

If the answer to any of the above questions is "NO", please indicate reasons why:

WE WILL NOT BE CONNECTING GENERATORS TO UTILITY AT THIS TIME

Please complete the above form for each site. A response is required for all of the above items.

When these items have been completed, Thomson Power Systems will make final arrangements to be at the site for commissioning of the equipment.


NOTE: Time on site includes Saturdays, Sundays and holidays. Should these items not be completed upon arrival and delays are encountered, applicable labour and expense charges will apply.

NOTE: If, during the course of the above commissioning Thomson Power Systems' representative is available for work but is not working because of circumstances beyond Thomson Power Systems' control, Thomson Technology shall be reimbursed standby time, up to 10 hours per day, at the applicable rate.

UPON SIGNING OF THIS DOCUMENT YOUR COMPANY ACCEPTS ALL CONDITIONS OF THIS AGREEMENT

Work performed by: WESTERN PACIFIC ELECTRICITIES Signature: Chris Hesterman

Site location: EGD - 825 ADMIRALS, VICTORIA BC



WESTERN PACIFIC ENTERPRISES GP


ELECTRICAL TECHNOLOGY AND INSTALLATIONS

11 – COMMISSIONING AND DEMONSTRATION ACCEPTANCE


11.1 TCS & Generator Commissioning and Demonstration

SSES Standby Generator Operation Testing and Demonstration

Test	Description	Action by;	Completed
	The following tests form part of the overall Stand-by Power Generation System Testing and Commissioning as Itemised within Section 8 of this document. The testing and SCADA results have been witnessed and demonstrated to the Owner and Consultants.		
2.02	AUTO - Utility Failure and Retransfer DND Preferred Utility - Utility Retransfer (Open Transition / Manual Retransfer) Simulated utility failures requested by PWGSC	WPE	2017 09 17
2.03	AUTO - Utility Failure and Retransfer DND Preferred Utility - Utility Retransfer (Open Transition / Auto Retransfer) Simulated utility failures requested by PWGSC	WPE	2017 09 17
2.04	PLC 'Optimum Load' Control Simulated utility failures requested by PWGSC	WPE	2017 09 17
2.05	Generator Load Demand - Reducing Generator Capacity	WPE	2017 09 17
2.06	Generator Load Demand - increasing Generator Capacity	WPE	2017 09 17
2.07	Total Anticipated Load Simulated utility failures requested by PWGSC	WPE	2017 09 17
2.08	N+1 Redundancy	WPE	2017 09 17
2.09	Supplemental live Equipment Run Reaction Test as directed by PWGSC	WPE	2017 09 17
2.10	Replacing Failed Generators	WPE	2017 09 17
2.11	Generator Low Fuel Alarm	WPE	2017 09 17

Signature: 
 Test Performed by: Chris Heesterman
 Western Pacific Enterprises Ltd.


Date: 2017/09/17

Signature: 
 Witnessed by: Lorne Cowley
 Cowley and Associates

Date: Sept 17/17

Signature: _____
 Accepted by:
 on behalf of PWGSC

Date: _____



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

12 – MAINTAINANCE SCHEDULES

12.1 Electrical Power Panels

12.2 Standby 750KW Diesel Generators & Tier 4 Emissions

12.3 Towable Standby Power

Frontier EGD Generator and SCR System Master Maintenance Schedule

The service schedules below are compiled from the respective Generator and SCR System service manuals. This schedule is to be used as a convenient compiled checklist of all maintenance to be performed on the entire system. Refer to the respective manuals for further details

THE GENERATOR SET MUST BE EXERCISED ONCE EACH WEEK FOR 2 HOURS.

During the exercise period, apply a minimum of 100% load on each generator.

The operator should perform all prestart checks.

Since an SCR system has been integrated, the above exercise schedule overrides what is stated in the gen manual.

Generator Maintenance Schedule

For wear part numbers and additional information. Refer to the generator operator manual

System — Component	Action					Interval
	Visually Inspect	Check	Change	Clean	Test	
Fuel System						
Day tank level	X	X				Weekly
Flexible lines and connections	X	R				Weekly
Fuel level switch	X	X				Weekly
Main tank supply level	X					Weekly
Solenoid valve operation	X	X				Weekly
Transfer pump operation	X	X				Weekly
Water in system, remove	D	D				Weekly
Filter(s)	D					Quarterly
Fuel piping	X					Yearly
Tank vents and return lines for obstructions	X					Yearly
Lubrication System						
Oil level	D	D				Weekly
Crankcase breather	D	D				Quarterly
Change oil	D					First 50 Hrs., Then Every 250 Hrs.
Replace filter(s)*	D					
Cooling System						
Air cleaner to room/enclosure	X					Weekly
Block heater operation	X					Weekly
Coolant level	D	D				Weekly
Flexible hoses and connectors	X	X				Weekly
Water pump(s)	D					Weekly
Fan and alternator belts	D	D	R			Monthly
Coolant temperature protection level	D					Six Months
Air ducts, louvers	X	X				Yearly
Coolant	D					Yearly
Heat exchanger	X					Yearly
Louver motors and controls	X	X	X			Yearly
Radiator exterior	X					Yearly
Water supply to heat exchanger	X					Yearly
Exhaust System						
Drain condensate trap	X					Weekly
Leakage	X	X				Weekly
Insulation, fire hazards	X					Quarterly

Generator Maintenance Schedule Continued

System—Component	Action					Interval
	Visually Inspect	Check	Change	Clean	Test	
Flexible connector(s)	X					Six Months
Excessive back pressure	X					Yearly
Hangers and supports	X					Yearly
DC Electrical System						
Battery charger operation, charge rate	X					Monthly
Battery electrolyte level	X					Monthly
Battery specific gravity, charge state	X					Monthly
Recharge after engine start	X					Monthly
Remove corrosion, clean and dry battery and rack	X	X				Monthly
Clean and tighten battery terminals	X	X				Quarterly
Tighten DC electrical connections	X					Six Months
AC Electrical System						
Controller lamp test	X	R				Weekly
General Inspection	X	Weekly				
Circuit breakers, fuses[X	X	R	X	X	Monthly
Wire abrasions where subject to motion	X	X				Quarterly
Safety and alarm operation	X	X				Six Months
Tighten control and power wiring connections	X					Yearly
Transfer switch main contacts[X	X				Yearly
Voltage-sensing device/relay adjustment	D	D				Yearly
Wire-cable insulation breakdown	X	X				3 Years or 500 Hrs.
Engine and Mounting						
General inspection	D					Weekly
Governor operation, lubricate moving parts	D	D				Monthly
Air cleaner service	D	D				Six Months
Choke, carburetor adjustment	D					Six Months
Governor oil (mechanical governor only)	D					Yearly
Ignition components	D	D				Yearly
Injector pump and injector flow rate, pressure, spray pattern	D	D				Yearly
Valve clearance	D					3 Years or 500 Hrs.
Bolt torque	D	D				3 Years or 500 Hrs.
Remote Control System, etc.						
Compartment condition	X	X				Weekly
Remote control	X					Monthly
Run generator set	X					Monthly
Alternator						
General inspection	X					Weekly
Rotor and stator	X	X				Yearly
Bearing condition	X	X	R			Yearly
Exciter	X	X	X			Yearly
D Follow procedures and frequencies indicated in the engine manufacturer's maintenance manual. If not indicated, follow this service schedule. Some items may not apply to all generator sets. R Replace as necessary. X Action * Service more frequently if operated in dusty areas.						

Generator Maintenance Schedule Continued

System—Component	Action					Interval
	Visually Inspect	Check	Change	Clean	Test	
Voltage regulator	X	X	X			Yearly
Measure and record resistance readings of windings with insulation tester (Megger, with SCR assembly or rectifier disconnected)	X					Yearly
Blow dust out of alternator*	X	D				2 Years or 300 Hrs.
General Condition of Equipment						
Any condition of vibration, leakage, noise, temperature, or deterioration	X	X	X			Weekly
Ensure that system is set for automatic operation	X					Weekly
Interior of equipment room or outdoor weather housing	X	X				Weekly
D Follow procedures and frequencies indicated in the engine manufacturer's maintenance manual. If not indicated, follow this service schedule. Some items may not apply to all generator sets. R Replace as necessary. X Action. * Service more frequently if operated in dusty areas. [Do not break manufacturer's seals or internally inspect these devices						

SCR System Maintenance

For wear part numbers and additional information, refer to the SCR system maintenance schedule, found in the O&M and Supplemental Manuals


System—Component	Action					Interval
	Visually Inspect	Check	Change	Clean	Test	
Injection Lance						
Injection Lance Nozzle Tip				x		6 months
Injection Lance Nozzle Tip			x			2 years
Compressed Air Check Valve			x			1 year
Dosing Unit						
Compressed Air Compact Control Valve Filter Element			x			6 months
Compressed Air Compact Control Valve Membrane, O-Ring, Conical Nipple			x			1 year
Atomizing Air Valve		x				6 months
Atomizing Air Valve Wear Parts			x			1 year
Clean Air Check Valve		x				6 months
Clean Air Check Valve			x			1 year
Clean Air Valve		x				6 months
Clean Air Valve			x			1 year
Compressed Air Flow Switch				x*1		1 year
Urea Dosing Valve		x				1 year
Urea Dosing Valve					x *1	1 year
Urea Check Valve		x		x		6 months
Urea Check Valve			x			2 years
Urea Flow Meter				x*1		2 years
Pump Station						
Urea Filter				x		6 months
Urea Filter Element			x			1 year
Manometer - Suction Side		x				6 months
Pressure Switch - Pressure Side		x				6 months
Overflow Valve		x				1 year
Overflow Valve Wear Parts			x			1 year
Reactor						
Temperature Sensor		x				1 year
Differential Pressure Sensor		x				1 year
Analyser						
Nox Sensor			x			1 year
1) And Recalibrate as Necessary						

Atlas Copco QAS 90 Towable Generator

Caution : Before carrying out any maintenance activity, check that the start switch is in 0 position and not electrical power is present on the terminals

** also refer to Maintenance Manual section 5

Maintenance Schedule	Daily	Every 250 hours	Every 500 hours	Every 1000 hours or yearly
Service Pac			1310 3004 42	1310 3004 43
Check air/fuel/coolant & oil leakage	*	*	*	*
Check oil and coolant level	*	*	*	*
Check or Drain water in fuel filter/seperator	*	*	*	*
Inspect Air Cleaner / Dust Bowl	*	*	*	*
Check Vacuum Indicator	*	*	*	*
Visual walk around unit	*	*	*	*
Replace engine oil (1)			*	*
Replace engine oil filter (1)			*	*
Check/clean radiator cooler fins		*	*	*
Check tension and condition of the drive belt (4)			*	*
Grease door hinges and locks			*	*
Replace fuel filter elements			*	*
Replace fuel prefilter elements			*	*
Check electrolyte level and terminals of battery			*	*
Check engine mounts			*	*
Check cranecase ventilation system			*	*
Check condition of cooling fan assembly			*	*
Pressure test cooling system			*	*
Check engine electrical ground connection			*	*
Repalce air filter element			*	*
Replace safety cartridge			*	*
Measure alternator insulatin resistance(*)			*	*
Check glycol level in coolant			*	*
Check PH level of engine coolant			*	*
Check and adjust engine inlet and outlet valves				*
Check alternator and starter motor				*
Check electrical system for security of cables and wear				*
Test thermostats				*
Test glow plugs				*
Verify that safety circuits work				*
Inspection by Atlas Copco Service technician		generators in standby application have to be tested on a regular basis. At least once a month the engine should fun for a minimum 30 minutes at a high load (50% - 70%) so that the engine reaches its operating temperature.		



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

13 – SPARE PARTS – TURN OVER TO OWNER

- 13.1 Towable Generator Spare Parts List
- 13.2 Generator Spare Parts List
- 13.3 Change Order Materials



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Loose Parts Turn Over To Owner

Specification: 26 32 10.01

Towable Generator

Item 2.2.12.6 Loose Materials			
QTY Required	Description	Yes	No
1	2 5/16" ball hitch	Yes	
1	Spare Tire c/w rim	Yes	
1	Jack	Yes	
1	Lug wrench	Yes	
Item 2.4			
QTY	Description	Yes	No
1	350 Liter Spill Kit	Yes	

- OK SW
- OK SW
- OK SW
- OK SW

(1-OK SW)

Name: STEVE WINDL

Signature: 

Date: 17/07/21



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Spare Parts Turn Over To Owner

Specification: 26 32 10

750KW Standby Generator

Item 1.11.1 Extra Materials			
QTY Required	Description	Yes	No
1	Spare control Circuit Breaker per size		N/A
12	Indicating Light Bulb per Rating		N/A
1	control Relay c/w Socket per Rating		N/A
1	Contacting Operating Coil		N/A
6	Fuel Filter Elements per filter or separator #GM 13947	Yes	
6	Fuel Filter Elements per filter or separator #GM36914	Yes	
6	Fuel Filter Elements per filter or separator #32562-58300 60300	Yes	
6	Oil Filter Element #GM 32057	Yes	
6	Oil Filter Element #GM 13950	Yes	
6	Oil Filter Element #32540-21600	Yes	
6	By-Pass Element #37540-02100	Yes	
6	Air Cleaner Elements #274821	Yes	
Item 1.11.2 Tools			
QTY	Description	Yes	No
3	Battery Service Tools Hydromiter	Yes	
3	Plastic Squeeze Bottle	Yes	
3	Engine Barring Device		N/A
Item 2.10.4			
QTY	Description	Yes	No
5	Spare Fuses per Battery Charger (5 only store inside each charger panel)		N/A
Item 2.12			
QTY	Description	Yes	No
2	Set of spare wire markers for each external wiring connection (each generator)	Yes	
Item 2.17			
QTY	Description	Yes	No
3	350 Liter Spill Kit	Yes	
Other			
QTY	Description	Yes	No
1	Fuel Tank Dip Stick	Yes	

NONE SUPPLIED!
TO COME

NONE SUPPLIED -
TO COME

ONE ONLY ea.

ONE (1) REC'D. ONLY.

2 SPILL KITS FOUND.
FULL OF MOISTURE
KITS REJECTED.
NW.

Materials Received by:

Name: STEVE WINDL.

Signature:

Date: 17/07/21

Gord Webster

From: Steve Windl <Steve.Windl@pwgsc-tpsgc.gc.ca>
Sent: November-10-17 12:37 PM
To: Chris Heesterman
Subject: RE: EGD SES Spare Parts

Thank you Chris – confirmed receipt.

Steve Windl

Project Manager, Real Property Services Branch
Public Works and Government Services Canada / Government of Canada
Steve.Windl@pwgsc-tpsgc.gc.ca / Tel: 250-363-8739 / Cell: 250-812-4092

Gestion des projets, Direction générale des services immobiliers
Travaux Publics et Services Gouvernementaux Canada / Gouvernement du Canada
Steve.Windl@pwgsc-tpsgc.gc.ca / Tél. : 250-363-8739 / Tél. Cell. : 250-812-4092

From: Chris Heesterman [<mailto:cheesterman@wpe.ca>]
Sent: November-10-17 12:32 PM
To: Steve Windl <Steve.Windl@pwgsc-tpsgc.gc.ca>
Cc: chris.daniel@theaimgroup.com; Gord Webster <Gord@wpe.ca>
Subject: EGD SES Spare Parts

Hi Steve.

As discussed, 15 – 7A fuses per the attached spare parts list have been dropped off with EGD security. These fuses combined with the 2 – spill kits received on Oct 27th will have satisfied EGD SES spare parts list per contract documents.

Please confirm acceptance. Thank you, enjoy the long weekend.

Chris Heesterman

General Superintendent
Western Pacific Enterprises Ltd.
604-540-1321 (main)
604-786-7558 (cell)
cheesterman@wpe.ca
www.wpe.ca



Confidential and proprietary information of MYR Group Construction Canada, Ltd. Unauthorized use, disclosure, or reproduction is strictly prohibited. Please consider the environment before printing this e-mail.



Frontier Power Products Ltd.
7983 Progress Way
Delta, BC Canada V4G 1A3
Tel: 604-946-5531
Main fax: 604-946-8524
Parts fax: 604-946-7723
www.frontierpower.com

July 21, 2017

Attention: Gord Webster

Subject: EGD Spares Request

Further to the attached spread sheet we have added comments to the pertinent items on why they w/ere not provided and the reason why.

Regards,

Craig Einarson
Sales Manager



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS
 1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 604-1390

Spare Parts Turn Over To Owner

Specification: 26 32 10

750KW Standby Generator

Item 1.11.1 Extra Materials		Yes	No
QTY	Description		
1	Spare control Circuit Breaker per size		N/A
12	Indicating Light Bulb per Rating		N/A
1	control Relay C/W Socket per Rating		N/A
1	Contractor Operating Coil		N/A
6	Fuel Filter Elements per filter or separator #GM 13947	Yes	
6	Fuel Filter Elements per filter or separator #GM36914	Yes	
6	Fuel Filter Elements per filter or separator #32562-58300	Yes	
6	Oil Filter Element #GM 32057	Yes	
6	Oil Filter Element #GM 13950	Yes	
6	Oil Filter Element #32540-21600	Yes	
6	By-Pass Element #37540-02100	Yes	
6	Air Cleaner Elements #274821	Yes	
Item 1.11.2 Tools		Yes	No
QTY	Description		
3	Battery Service Tools Hydrometer	Yes	
3	Plastic Squeeze Bottle	Yes	
3	Engine Barring Device		N/A
Item 2.10.4		Yes	No
QTY	Description		
5	Spare Fuses per Battery Charger (5 only store inside each charger panel)		N/A
Item 2.12		Yes	No
QTY	Description		
2	Set of spare wire markers for each external wiring connection (each generator)	Yes	
Item 2.17		Yes	No
QTY	Description		
3	350 Liter Spill Kit	Yes	
Other		Yes	No
QTY	Description		
1	Fuel Tank Dip Stick	Yes	

All circuit boards have integral fusing, no external fusing is used
 We do not use light bulbs on our controls only long life LED for all indicators
 All control circuit boards use only integral relay and are non-replaceable
 We have not supplied any contactor mechanisms this is typically a request for transfer switches

Barring device is not available on this engine model

5 Fuses where supplied, please confirm comment spares not supplied, WPE will provide

Materials Received by:

Name: _____

Signature: _____ Date: _____



WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Receiving Report for
Major Electrical
Equipment**

Report No: 9
Date: MARCH 30/17
No. of pages

Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information DWG 8426
Reference Document 26 32 10

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point (H)	inspected* initials/date	
1.0 Equipment tag :				Tag # _____
2.0 Equipment description(See Remarks)	<i>et</i>			<u>SPILL KITS x4</u>
3.0 Material Request Form				Form # _____
4.0 P.O.	<i>et</i>			P.O. # <u>C-847-001</u>
5.0 Box/Crate #				Box # _____
6.0 General Information	<i>et</i>			<u>350 LITER KIT</u>
6.1 Quantity verification with packing slip	<i>et</i>			<u>YES</u>
6.2 Visual Examination (prior to possession)	<i>et</i>			<u>GOOD</u>
6.3 Visual Examination (prior to installation)	<i>et</i>			
6.4 Photos taken	<i>et</i>			Yes <input checked="" type="checkbox"/> No _____
6.2 Visual Examination (prior to possession)	<i>et</i>			
7.0 Storage of Materials				
7.1 Materials stored as per contract specification				
7.2 If no specification, stored as per direction by customer	<i>et</i>			<u>ON SITE</u>

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Hestell
Signature: *et*
Date: March 31st / 17

Lee Smith
QA Manager

Lee Smith





WESTERN PACIFIC ENTERPRISES GP
ELECTRICAL TECHNOLOGY AND INSTALLATIONS

**Receiving Report for
Major Electrical
Equipment**

Report No: 012
Date: MARCH 31, 2017
No. of pages

Client: PWGSC
Project No.: C847
Project Name: EGD - SSES Standby Power Generation

Additional Information DWG 8426
Reference Document 26 32 10

Items to Inspect	Western Pacific Enterprises GP			Remarks:
	inspected initials/date	hold point (H)	inspected* initials/date	
1.0 Equipment tag 3:	<i>et</i>			Tag # <u>SPARE PARTS</u>
2.0 Equipment description(See Remarks)	<i>et</i>			<u>750KW GENERATOR</u>
3.0 Material Request Form				Form # _____
4.0 P.O.	<i>et</i>			P.O. # <u>C-847-01</u>
5.0 Box/Crate #				Box # <u>1</u>
6.0 General Information	<i>et</i>			<u>SPARE PARTS 1.11</u>
6.1 Quantity verification with packing slip	<i>et</i>			
6.2 Visual Examination (prior to possession)	<i>et</i>			
6.3 Visual Examination (prior to installation)	<i>et</i>			
6.4 Photos taken	<i>et</i>			Yes <input checked="" type="checkbox"/> No _____
6.2 Visual Examination (prior to possession)	<i>et</i>			
7.0 Storage of Materials				
7.1 Materials stored as per contract specification				
7.2 If no specification, stored as per direction by customer	<i>et</i>			<u>ON SITE</u>
<u>SEE INVENTORY LIST ATTACHED</u>				

Accepted for Western Pacific Enterprises GP

Check sheet authorized for use by:

Name: Chris Heston
Signature: *et*
Date: MAR 31 17

Lee Smith
QA Manager

Chris Heston



KOHLER
274821
QTY 1

KOHLER
274821
QTY 1

KOHLER
274821
QTY 1


FRAGILE
DO NOT STACK, LOAD, UNLOAD OR
HANDLE CAREFULLY

FRAGILE
DO NOT STACK, LOAD, UNLOAD OR
HANDLE CAREFULLY

FRAGILE
DO NOT STACK, LOAD, UNLOAD OR
HANDLE CAREFULLY

FRAGILE
DO NOT STACK, LOAD, UNLOAD OR
HANDLE CAREFULLY

FRAGILE
DO NOT STACK, LOAD, UNLOAD OR
HANDLE CAREFULLY





Fitting for
ADAPTER ROOF



FRAGILE
DO NOT DROP - THIS SIDE UP
KEEP COOL AND DRY

FRAGILE
DO NOT DROP - THIS SIDE UP
KEEP COOL AND DRY

KOHLER
274821
QTY 1
MADE IN U.S.A.

KOHLER
GM13950 Qty 6
Oil Filter Filtre à huile Filtro de Aceite

FRAGILE
HANDLE WITH CARE
UP

FRAGILE
HANDLE WITH CARE
UP

KOHLER
GM13950 Qty 6
Oil Filter Filtre à huile Filtro de Aceite

KOHLER
GM32057
Filtro de aceite Filtre à huile

KOHLER
274821
QTY 1
MADE IN U.S.A.

FRAGILE
DO NOT DROP - THIS SIDE UP
KEEP COOL AND DRY

FRAGILE
HANDLE WITH CARE

24 KV



OIL ELEMENT
オイルエレメント
32540-21600
1PC

OIL ELEMENT
オイルエレメント
32540-21600
1PC

OIL ELEMENT
オイルエレメント
32540-21600
1PC

BY-PASS ELEMENT
バイパスエレメント
37540-02100
1PC

BY-PASS ELEMENT
バイパスエレメント
37540-02100
1PC

FUEL FILTER
燃料フィルター
00030-2802
1PC

FUEL FILTER
燃料フィルター
00030-2802
1PC

OIL ELEMENT
オイルエレメント
32540-21600
1PC

BY-PASS ELEMENT
バイパスエレメント
37540-02100
1PC

BY-PASS ELEMENT
バイパスエレメント
37540-02100
1PC

FUEL FILTER
燃料フィルター
32560-02000
1PC

FUEL FILTER
燃料フィルター
32560-02000
1PC

AIR ELEMENT
エアエレメント
32540-21600
1PC


BY-PASS ELEMENT
バイパスエレメント
37540-02100
1PC

BY-PASS ELEMENT
バイパスエレメント
37540-02100
1PC

FUEL FILTER
燃料フィルター
32560-02000
1PC

FUEL FILTER
燃料フィルター
32560-02000
1PC

AIR ELEMENT
エアエレメント
32540-21600
1PC



WESTERN PACIFIC ENTERPRISES LTD.

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

1321 KETCH COURT, COQUITLAM, B. C. V3K 6X7 TEL: 604-540-1321 FAX: 540-1390

Feb. 1, 2017

EGD Material Transfer


SSES – Standby Power Generation System
Contract EZ108-170397
Project R.057890.003


CCN-02 – Electrical Shop Upgrades Deleted from Contract

The following materials have been turned over from Western Pacific Enterprises Ltd. to the owner as part of the deleted work:

- **Square D stainless steel, weatherproof disconnect switch cat. #J50AWK c/w 100A Square D circuit breaker cat. #HJL36100**
- **Manual Transfer Switch, Marathon Thompson Power Systems, model #TS 870**
- **Generator Connection Box, West Coast Electric Cam-Lok Splitter Cabinet**
- **Panelboard 6A, Square D 600V, 225A, c/w (1) neutral assembly kit, (1) 150A 3P circuit breaker, type HJ and (1) 50A 3P circuit breaker, type EJB**

Material received by;

Name	Signature	Date
Steve Windl PWGSC		Jan 31, 2017



WESTERN PACIFIC ENTERPRISES GP

ELECTRICAL TECHNOLOGY AND INSTALLATIONS

14 – WARRANTY LETTERS


CERTIFICATE OF WARRANTY

THIS IS TO CERTIFY THAT ALL EQUIPMENT SUPPLIED AND INSTALLED BY WESTERN PACIFIC ENTERPRISES LTD. #1321 KETCH COURT, COQUITLAM, BC AT:

ESQUIMALT GRAVING DOCK – SSES STANDBY POWER GENERATION SYSTEM

IS COMPLETE WITH A 12 MONTH CONTRACTOR AND MANUFACTURER'S WARRANTY AS PER THIS PROJECT'S SUBSTANTIAL COMPLETION DATE OF OCTOBER 31, 2017 FOR ALL EQUIPMENT AND MATERIALS SUPPLIED UNDER THIS CONTRACT.

**PLEASE DIRECT ALL WARRANTY ISSUES ATTENTION RON FETTBACK.
PHONE: 604.540.1321**



Gord Webster
Project Manager
Our Ref #C847

