C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station		
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector		
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector	 	
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
1113	Smoke Detector		
	Sensitivity Test Method:		
S	Sensitivity restinethod.		
3	Concitivity Dongo:	-	
	Sensitivity Range:		
	Smoke Detector		
	Sensitivity Test Method:		
S2	Constantly root mountain		
	Sensitivity Range:	1	
	Constantly range.		
	Smoke Detector		
	Sensitivity Test Method:		
S3	Constantly Tost Moulou.		
	Sensitivity Range:	-	
	Solisiavity range.		
RI	Remote Indicator		
DS	Duct Smoke Detector		
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch	 	
SS	Sprinkler Supervisory Device		
PS	Sprinkler Supervisory Device	 	
IM	Isolation Module		
В	Bell		
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		
EOL2	End of Line Resistor/Capacitor		
LSA	Local Smoke Alarm	Kidde	

DATE:	MAY 31 2022							
BUILDING ADRESS:	SPLIT LAKE MB.							
BUILDING NAME:	RCMP SPLIT LAKE DETACHMENT							

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensiëvity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
LOCAL SMOKE ALARMS:									
RESIDECE BUILDING:									
HALL	LSA		✓		✓		✓		01,03
KITCHEN	LSA		✓		√		✓		01
DETACHMENT:									
OFFICE	LSA		✓		✓				
CELL 1	LSA		✓		V				02
CELL 2	LSA		✓		V				02
CELL 3	LSA		✓		~				02
WASHROOM	LSA		✓		✓				
OFFICE	LSA		✓		✓				01

BUILDING NAME:	RCMP SPLIT LAKE DETACHMENT						
BUILDING ADRESS:	PLIT LAKE MB.						
DATE:	MAY 31,2022						
TEST NG PERFORMED BY:							

Printed Name Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack,	1BP = BP w/ 1 Head,		2BP = BP w/ 2 Heads,			P = Comb	o Pack,	RH1 = Single Remote Head			l, RH2 = Dual Remote Head, ES = Exit Sign
Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, pilot light, battery condition	Operation	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result < = Pass, x=Fail	Remarks / Deficiencies / Corrective Action
FURNACE ROOM	2BP	120	6V	72W		✓	✓		30	✓	EMERGI-LITE 6ESL72 BATTERY 1-6V12AH.
GENERAL OFFICE	RH1					✓	✓			✓	
BACK HALL OF CELL AREA	RH1					✓	✓			✓	
FRONT HALL OF CELL AREA	RH1					✓	✓			✓	