

### C3 FIELD DEVICE RECORD

(Reference: Clause 6.1.6)

#### C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	NOTIFIER	FM950
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector	EDWARDS	281C
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector		
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	SYSTEM SENSOR	C2W-BA
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector	EDWARDS	1649
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector		
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell	EDWARDS	439D-10AWC
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor	EDWARDS	EOL-P1
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP ROBLIN DETACHMENT
BUILDING ADDRESS:	112-2ND AVE. ROBLIN MB.
DATE:	WEDNESDAY MARCH 23,2022

### C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
GENERAL OFFICE S/E CORNER	FACP	MIRCOM FA-101A	✓		✓	✓	✓		
SIGNALS :									
GENERAL OFFICE BY FACP	B	NAC1	✓		✓	✓			
GENERAL OFFICE BY FACP	EOL	NAC1	✓		✓	✓			
DEVICES ZONE 1 :									
BASEMENT:									
FURNACE ROOM	RHT	Z1	✓		✓	✓	✓		
MAIN ROOM	S	Z1	✓		✓	✓	✓	2.4%	
TOP OF STAIRS	S	Z1	✓		✓	✓	✓	2.4%	
2ND FLOOR:									
TOP OF STAIRS	S	Z1	✓		✓	✓	✓	2.4%	
MAIN FLOOR :									
BY FRONT ENTRANCE	M	Z1	✓		✓	✓	✓		
BY REAR EXIT	M	Z1	✓		✓	✓	✓		
BY GUARDS DESK	M	Z1	✓		✓	✓	✓		
GENERAL OFFICE BY FACP	S	Z1	✓		✓	✓	✓	2.4%	
HARD INTERVIEW ROOM	S	Z1	✓		✓	✓	✓	2.4%	
SOFT INTERVIEW ROOM	S	Z1	✓		✓	✓	✓	2.4%	
OLD CELL T NOW STOCK ROOM	S2	Z1	✓		✓	✓	✓		R1,O1
CELL 2	S	Z1	✓		✓	✓	✓	2.4%	O1
INNER EVIDENCE ROOM	S	Z1	✓		✓	✓	✓	2.4%	
OUTER EVIDENCE ROOM	S	Z1	✓		✓	✓	✓	2.4%	
CELL AREA HALL BETWEEN CELLS	S	Z1	✓		✓	✓	✓	2.4%	O1
CELL AREA BY GUARDS DESK	S	Z1	✓		✓	✓	✓	2.6%	
BY FACP	EOL	Z1	✓		✓	✓			

BUILDING NAME:	RCMP ROBLIN DETACHMENT	
BUILDING ADDRESS:	112-2ND AVE. ROBLIN MB.	
DATE:	WEDNESDAY MARCH 23,2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

**EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD**

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service (damaged, poor light, battery condition)	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, x=Fail	Remarks / Deficiencies / Corrective Action
BASEMENT BOTTOM OF STAIRS	2BP	6V		36W		✓	✓		30	✓	LUMACELL RG36 BATTERY 1-6V7 2AH.
2ND FLOOR TOP OF STAIRS	2BP	6V		36W		✓	✓		30	✓	LUMACELL RG36 BATTERY 1-6V12AH. O2.
GENERAL OFFICE BY FILE ROOM	2BP	6V		72W		✓	✓		30	✓	LUMACELL RG72 BATTERY 1-6V 5AH.
EXIT BY FILE ROOM	ES					✓		✓		✓	
EXIT BY BASEMENT STAIRS	ES					✓		✓		✓	
FRONT MAIN ENTRANCE	ES					✓		✓		✓	
MAIN FLOOR IN FRONT EVIDENCE ROOM	2BP	12V		200W	x		x		30	x	LUMACELL RG12SC200/2MT9W. BATTERIES 4-6V 12AH. D1.
GENERAL OFFICE SOUTH WALL	RH2										
CELL AREA HALL	RH2										
CELL AREA SOUTH EXIT	ES										
CELL AREA EAST EXIT	ES										
FRONT ENTRANCE	ES										