

## Site Visit for Underground Infrastructure Upgrades

The site visit started at 10:00 AM on October 10, 2013 at the Granville Island Administration Office

### General Comments:

- The successful bidder will be provided the original CCTV inspections upon request.
- The removal and reinstallation of trapping hoods in catch basins to facilitate CCTV inspection is included in the under this agreement. Approximately 15 hoods were not removed during the 2005 inspection. The successful bidder will be responsible to remove and reinstate all trapping hoods. Costs shall be included in the per meter price for CCTV inspections.
- Construction hours shall conform to the City of Vancouver Noise Bylaws. There is the opportunity for noise appropriate night work. Approval will be required for works outside of standard construction hours.
- The contractor is responsible for traffic management. They shall submit a traffic management plan for approval as required in the contract documents. Traffic flow shall be maintained around the island.
- As per the contract documents, no work shall be planned to take place during the month of December 2013. Approval will be required for works in December 2013.
- The required coding format for the CCTV sewer inspection is the Water Research Centre's 3<sup>rd</sup> edition Manual of Sewer Condition Classification, 1993 and associated 1996 Addendum as indicated in the specifications;
- Styrenated resins are not acceptable as indicated in the associated CIPP and Trenchless Point repair specifications for this project.
- The scope of the CCTV inspection includes all sanitary and storm mains and catch basin leads. Service connections are not included. A drawing showing the underground utilities is included in this package.
- There are a number of events planned on Granville Island. The contractor will be required to coordinate works around these events.