

Pile Record



Salish Sea Industrial Services Ltd.
A True Partnership
Marine Services Division



Date: April 5th

Contract Number: EZ899-1310111/001/PWY
Project Name: Phase #1A Esquimalt Graving Dock Waterlot Remediation Project

To: PWGSC
Attention: Rae-Ann Sharp
From: John Ellis

Material: Type E Sheets
AZ38700N
Sheet piles

Weather: Rain, wind
Type of hammer: Model 50 APE Vibro
Other driving equipment: 90 deg rotation plate
Location of piles: Segment #3
Sequence of driving piles: 24 pairs
Tip Elevation: -15m
Cutoff Elevations: 5.1 m - Seated from South to North
Other: No other issues
Piles stacked previously

Pile Record



Salish Sea Industrial Services Ltd.
A True Partnership
Marine Services Division



Date: 06-Apr-13

Contract Number: EZ899-1310111/001/PWY
Project Name: Phase #1A Esquimalt Graving Dock Waterlot Remediation Project

To: PWGSC
Attention: Rae-Ann Sharp
From: John Ellis

Material: Type E Sheets
AZ38700N
Sheet piles

Weather: Rain, wind

Type of hammer: Model 50 APE Vibro

Other driving equipment: 90 deg rotation plate

Location of piles: Segment #3

Sequence of driving piles:

3 pairs	Type E	tip	-15m
1 single	Type C		-16m
14 pairs	Type C		-16m
5 pairs	Type E		-15m

Tip Elevation: Varies

Cutoff Elevations: 4.8m

Other: No other issues
Piles stacked previously

Pile Record



Salish Sea Industrial Services Ltd.
A True Partnership
Marine Services Division



Date: 08-Apr-13

Contract Number: EZ899-1310111/001/PWY
Project Name: Phase #1A Esquimalt Graving Dock Waterlot Remediation Project

To: PWGSC
Attention: Rae-Ann Sharp
From: John Ellis

Material: Misc Sheet piles
Sheet piles

Weather: Rain, wind

Type of hammer: Model 50 APE Vibro

Other driving equipment: 90 deg rotation plate


Location of piles: Segment #3

Sequence of driving piles:	5 pairs	Type E	tip
	21 pairs	Type C	-15m
	15 pairs	Type E	-16m

Tip Elevation: Varies

Cutoff Elevations: 4.8m

Other: No other issues
Piles stacked previously



Pile Record



Salish Sea Industrial Services Ltd.

A True Partnership

Marine Services Division



Date: 09-Apr-13

Contract Number: EZ899-1310111/001/PWY

Project Name: Phase #1A Esquimalt Graving Dock Waterlot Remediation Project

To: PWGSC
Attention: Rae-Ann Sharp
From: John Ellis

Material: Type D Sheets
AZ50
Sheet piles

Weather: Rain, wind

Type of hammer: Model 50 APE Vibro

Other driving equipment: 90 deg rotation plate

Location of piles: Segment #3

Sequence of driving piles: 23 Pairs

Tip Elevation: Varies as per asbuilt DWGs

Cutoff Elevations: Varies from 41.125 m (East) to 4.8 m (West)

Other: No other issues
Piles stacked previously

