

The following changes to the tender documents are effective immediately and will form part of the contract documents:

1. Question: Drawing S-1, Plan note “portal frame anchor bolt layout by pre-eng bldg. manufacturer. Coordinate with foundation contractor.”, with the foundation already complete and assuming no anchor bolts are in place, who is responsible for specifying what type of epoxy anchor bolt to use? In this scenario, a specialty product may be required which could have a significant effect on the quoted price, can you provide product information on the anchor bolts we will be required to use?

Answer: The initial design for the foundation was to have the anchor bolts preinstalled but this had to be removed. It is now the responsibility of the building manufacturer to determine the size and length of the anchor bolts for the building. The rebar in the support columns were modified to account for the installation of drilled anchor bolts.