

CCGS Cygnus Bidders Conference Minutes

August 2, 2018

Attendees:

Colleen Dalton	Supply Specialist	PWGSC
Ken DeSorcy	Estimator	Davie Shipyard
George Penney	Contracts Manager	NewDock Ltd
Trevor Troake	Vice President	Heddle Marine
Ryan Peach	Jr Contracting Officer	PWGSC
Bill Ping	VMM	CCG
Martin Mortenger	C/E	CCG
Colin Warren	C/E	CCG
Jerry Williams	C/O	CCG

It was noted at the meeting by a contactor regarding the inconsistency within the different regions. I explained that a standardized document has been prepared and has been sent to the legal department for review. I explained that I do not know how long this process will take but once it has been accepted by legal all regions across Canada will be using the same standardized document.

Refit dates: September 10, 2018 to November 01, 2018.

Specification Items:

HD-01 Production Chart

No issues

HD-02 Services

No issues

HD-03 Drydocking

No issues

HD-04 Cleaning of Seabays

No issues

HD-05 Zinc Anodes

No issues

HD-06 C2000 Anti Fouling

No issues

HD-07 Hull Inspection and Survey

No issues

HD-08 Hull Butts and Seams

No issues

HD-09 Arms Locker Door Replacement

Note on the status of the door has been made in the revised specification.

HD-10 Hull Painting

Note has been made in the revised specification regarding the type of paint to be removed.

HD-11 Tank Inspection

No issues

HD-12 Anchors, Chains and Chain Locker

No issues

HD-13 Rudder Removal and Survey

No issues

HD-14 Propeller and Mechanism

3.1.2 Add Wartsila as a possible FSR to oversee alignment of the shaft line.

H-01 Fire Detection System Annual Inspection

No issues

H-02 Portable Fire Extinguishers

No issues

H-03 Fixed Fire Fighting System

Yes only 1 bottle has to be sent away for servicing.

H-04 Galley Fire Extinguishing Systems

No issues

H-05 Ventilation Trunk Cleaning

No issues

H-06 Port Lifeboat and Davit Inspection

No issues

H-07 Port and Stbd Miranda Davit

Name has been changed for the FSR to Palfinger and a new contact name and number has been included in the revised specification.

H-08 Fresh Water Tanks Cleaning, Touch Ups and Steel Work

No issues

H-09 Searchlight Replacement

No issues

H-10 Aft Shaft Bearing Install

No issues

H-11 Watertight Door Install

Note has been made in the revised specification regarding a hose test.

H-12 Liferaft Annual Inspection and Servicing

No issues

H-13 Aft Aux Machinery Space Deck Penetration Repairs

Note has been made in the revised specification regarding the hatch delivery.

H-14 Female Washroom Deck Refurbishment

No issues

H-15 Tow Winch Install

3.1.2 Replace Owner Supplied Deck Penetration **WITH** Contractor Supplied Deck Penetration.

H-16 Crab Pot Hauler & Davit Install

3.1.2 Replace Owner Supplied Deck Penetration **WITH** Contractor Supplied Deck Penetration.

H-17 Bilge Valve Manifold Replacement

No issues

H-18 Main Engine Lube Oil Duplex Filter Replacement

3.1.9 States schedule 60 but it should read schedule 80.

H-19 Removed from specification as the item was cancelled

H-20 P & S Wheelhouse Deck and Bulkhead UT Shots

Note has been made in the revised specification as to how many shots to be taken and how many panels to be taken down.

H-21 Main Engine Lube Oil and Jacket Water Cooler Inspection

1.2 Ships crew will clean the jacket water cooler and the cleaning will be done in place.

H-22 General Service Pump Survey

No issues

H-23 Removed from specification as the item was cancelled.

H-24 Engineers Washroom Deck Refurbishment

No issues

H-25 Captain and Chief Engineer Washroom Deck Refurbishment

Specification to stay as is with no changes.

H-26 Port Clutch Element Replacement

3.1.1 The FSR to oversee the overhaul.

H-27 Davit Pumps

Removed from specification as this item has been cancelled.

E-01 Main Engine Crankshaft Deflections

No issues

E-02 Bow Thruster Oil Change

The oil has to be filtered going into the system.

E-03 Annual Megger Test and Thermal Scan

No issues

E-04 Wire Transit Repairs

Note made in revised specification regarding this item.

1.1 Remove 74 and replace with 84.

3.1.2 Remove:

74	Aft Stbd Engine Room	Pull back all wires and remove existing frame. Weld in new GSM supplied transit frame. Reinstall all wires and cables and repack.
----	----------------------	---

3.1.2 Replace with:

84 AMR Port Aft Repack with MCT Brattburg

E-05 Radar/ECDIS Upgrade

No issues

E-06 BNWAS Installation

No issues

E-07 Power Supply Study

No issues

E-08 Seatel Antenna Replacement

No issues

E-09 Jastram Steering Controls Modification

No issues