

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	EDWARDS	270-SPO
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector	EDWARDS	281A
RHT2	Rate of Rise Heat Detector		5601A
RHT3	Rate of Rise Heat Detector		CR135
HT	Fixed Temperature Heat Detector		283A
HT2	Fixed Temperature Heat Detector		284A
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	EST	EDW2151A
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector	SYSTEM SENSOR	1400A
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector	EST	SD-2W
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell	EDWARDS	439D-6AWC
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn	EDWARDS	KLAXON
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP AMARANTH DETACHMENT
BUILDING ADDRESS:	281 KINOSOLA RD. SOUTH AMARANTH MB.
DATE:	TUESDAY MARCH 1,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
MAIN ENTRANCE VESTIBULE	FACP	EST FSP 1002	✓		✓	✓	✓		O4
CELL AREA DESK	FACP	MIRCOM FA-101A	✓		✓	✓	✓		
DEVICES :									
ZONE 2 ATTIC									
ATTIC	HT2	Z2	✓		✓	✓	✓		O2
ATTIC	HT2	Z2	✓		✓	✓	✓		O2
ATTIC	HT2	Z2	✓		✓	✓	✓		O2
ATTIC	EOL	Z2	✓		✓	✓	✓		
ZONE 3 OFFICE AREA									
BY FRONT ENTRANCE	M	Z3	✓		✓	✓	✓		
MEMBERS EXIT	M	Z3	✓		✓	✓	✓		
JANITORS ROOM	RHT	Z3	✓		✓	✓	✓		
INTERVIEW ROOM	S	Z3	✓		✓	✓	✓		
LOCKER ROOM	S	Z3	✓		✓	✓	✓		
FILE ROOM	S	Z3	✓		✓	✓	✓		
GENERAL OFFICE NORTH	S	Z3	✓		✓	✓	✓		
GENERAL OFFICE SOUTH	S	Z3	✓		✓	✓	✓		
HALL BY MENS WASHROOM	M	Z3	✓		✓	✓	✓		
MEMBERS EXIT	EOL	Z3	✓		✓	✓			
TOP OF BASEMENT STAIRS	S	Z3	✓		✓	✓	✓		O3
ZONE 5 CELL AREA									
CELL HALL SOUTH	S	Z5	✓		✓	✓	✓		
CELL HALL BY BREATHALIZER ROOM	S	Z5	✓		✓	✓	✓		
CELL HALL NORTH	S	Z5	✓		✓	✓	✓		
GUARDS DESK	M	Z5	✓		✓	✓	✓		
PRISONER STORAGE LOCKER ROOM	S	Z5	✓		✓	✓	✓		
PRISONER VISIT ROOM	S	Z5	✓		✓	✓	✓		O1
LAWYERS VISIT ROOM	S	Z5	✓		✓	✓	✓		
GARAGE 2	M	Z5	✓		✓	✓	✓		
GARAGE 2 STORAGE	HT2	Z5	✓		✓	✓	✓		O2
GARAGE 2	HT2	Z5	✓		✓	✓	✓		O2
GARAGE 1	M	Z5	✓		✓	✓	✓		
GARAGE 1	HT2	Z5	✓		✓	✓	✓		O2
FRONT EVIDENCE ROOM	S	Z5	✓		✓	✓	✓		
BACK EVIDENCE ROOM	S	Z5	✓		✓	✓	✓		
GARAGE 2	EOL	Z5	✓		✓	✓			
ZONE 8 BASEMENT & CRAWL SPACE									
BOTTOM OF STAIRS	M	Z8	✓		✓	✓	✓		
WEIGHT ROOM S/E	RHT3	Z8	✓		✓	✓	✓		

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
WEIGHT ROOM S/W	RHT3	Z8	✓		✓	✓	✓		
WEIGHT ROOM N/E	RHT2	Z8	✓		✓	✓	✓		
WEIGHT ROOM N/W	RHT2	Z8	✓		✓	✓	✓		
CRAWLSPACE	HT	Z8	✓		✓	✓	✓		O2
CRAWLSPACE	HT	Z8	✓		✓	✓	✓		O2
CRAWLSPACE	HT	Z8	✓		✓	✓	✓		O2
MECHANICAL ROOM N/W	RHT2	Z8	✓		✓	✓	✓		
MECHANICAL ROOM S/E	RHT2	Z8	✓		✓	✓	✓		
CRAWLSPACE	EOL	Z8	✓		✓	✓	✓		
ZONE 1 RETURN DUCT 1									
RETURN DUCT 1	DS	Z1	✓		✓	✓	✓		
MECHANICAL ROOM	EOL	Z1	✓		✓	✓			
ZONE 7 RETURN DUCT 2									
RETURN DUCT 2	DS	Z7	✓		✓	✓	✓		
MECHANICAL ROOM	EOL	Z7	✓		✓	✓			
ZONE 6 SUPPLY DUCT									
SUPPLY DUCT 1	DS	Z6	✓		✓	✓	✓		
SUPPLY DUCT 2	DS	Z6	✓		✓	✓	✓		
SUPPLY DUCT 3	DS	Z6	✓		✓	✓	✓		
MECHANICAL ROOM	EOL	Z6	✓		✓	✓			
SIGNALS : NAC1									
BASEMENT HALL BY MECHANICAL ROOM	B	NAC1	✓		✓				
GENERAL OFFICE	B	NAC1	✓		✓				
HALL BY ELECTRICAL ROOM	B	NAC1	✓		✓				
HALL BY CELL 2	B	NAC1	✓		✓				
HALL BY CELL 1	B	NAC1	✓		✓				
GARAGE	B	NAC1	✓		✓				
ANCILLARY CONTACT :									
AIR HANDLER SHUTDOWN	AD		✓		✓	✓			
CELL AREA FACP SUB ZONE 1									
GUARDS DESK	FACP	MIRCOM FA-101T	✓		✓	✓	✓		
CONNECTION TO MAIN FACP	AD		✓		✓	✓	✓		
CELL 1	S2	Z1	✓		✓	✓	✓		O1
CELL 2	S2	Z1	✓		✓	✓	✓		O1
CELL 3	S2	Z1	✓		✓	✓	✓		O1
CELL 4	S2	Z1	✓		✓	✓	✓		O1
BREATHALIZER ROOM	S2	Z1	✓		✓	✓	✓		
STORAGE ROOM BY GUARDS DESK	S2	Z1	✓		✓	✓	✓		
SIGNALS : NAC1									
GUARDS DESK	H	NAC1	✓		✓				

BUILDING NAME:	RCMP AMARANTH DETACHMENT	
BUILDING ADDRESS:	281 KINOSOLA RD. SOUTH AMARANTH MB.	
DATE:	TUESDAY MARCH 1, 2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, per light battery condition	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
FRONT EXHIBIT ROOM	2BP	6V		40W		✓	✓		30	✓	BEGHELLI NV640/25R9W. 1-6V 5AH BATTERY.
BACK EXHIBIT ROOM	RH2					✓	✓			✓	
BASEMENT MECHANICAL ROOM	2BP	12V		160W		✓	✓		30	✓	DUAL LITE C12AS-160-BCI. 3-12V 12AH BATTER ES.
WEIGHT ROOM	RH2					✓	✓			✓	
STAIRS	RH2					✓	✓			✓	
STAIRS	ES					✓		✓		✓	
MAIN FLOOR IN JANITORS ROOM	BP	12V		160W		✓			30	✓	DUAL LITE C12AS-160-BCI. 3-12V 12AH BATTERIES.
HALL BY JANITORS ROOM	RH1					✓	✓			✓	
LOBBY	RH1					✓	✓			✓	
GENERAL OFFICE	RH1					✓	✓			✓	
GENERAL OFFICE	ES					✓		✓		✓	
NORTH OFFICE HALL BY MENS WASHROOM	ES					✓		✓		✓	
MEMBERS EXIT	ES					✓		✓		✓	
CELL AREA ADM N. DESK	2BP	12V		160W		✓	✓		30	✓	DUAL LITE C12AS-160-BCI. 3-12V 12AH BATTER ES.
CELL HALL NORTH EXIT TO GARAGE	RH1					✓	✓			✓	
CELL HALL BY GUARDS DESK	RH1					✓	✓			✓	
CELL HALL BY CELL 3	RH1					✓	✓			✓	
CELL HALL NORTH EXIT TO GARAGE	ES					✓		✓		✓	
CELL HALL BY CELL 2	ES					✓		✓		✓	
CELL HALL SOUTH EXIT	ES					✓		✓		✓	
BASEMENT WEIGHT ROOM	CP	12V		360W		✓	✓		30	✓	OS. READY-LITE LDX12-3602RT9 BATTERY 1-12V 35AH.