

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station		270-SPO
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector		
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector		283C
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector		6249
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector		MIRCOM
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector	SYSTEM SENSOR	D2A
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell		
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP St. Theresa Point
BUILDING ADDRESS:	PO Box 29, St. Theresa Point, MB R0B 1J0
DATE:	Thursday, September 16, 2021

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
CELL AREA ENTRANCE	FACP		✓	x					D1, D4
SIGNAL DEVICES :									
FRONT ENTRANCE	B		✓		✓	✓	✓		
DEVICES :									
FRONT ENTRANCE	M	01	✓	x					D2
INTERVIEW ROOM	HT	01	✓						
MECHANICAL ROOM	HT	01	✓						
CELL AREA HALL EXIT	M	01	✓	x					D2
CELL AREA HALL	S2	01	✓						
CELL 1	S2	01	✓						O1
CELL 2	S	01	✓	x					D3, O1
CELL 3	S	01	✓	x					D3, O1
CELL 4	S	01	✓	x					D3, O1
MECHANICAL ROOM	DS	02	✓						

BUILDING NAME:	RCMP St. Theresa Point	
BUILDING ADDRESS:	PO Box 29, St. Theresa Point, MB R0B 1J0	
DATE:	Thursday, September 16, 2021	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service (damaged, poor, or light battery condition)	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
MECHANICAL ROOM BY GUARDS DESK	2BP	120	12	200	x		✓		30	x	3-12V 7.2Ah, D1
MAN OFFICE AREA	RH2						✓				
HALL BY CELLS 3-4	RH2						✓				