

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

| DEVICE | DESCRIPTION | MANUFACTURER | MODEL NO. |
|--------|-----------------------------------|---------------|-----------|
| M | Manual Station | EDWARDS | 270-GAO |
| M2 | Manual Station | MIRCOM | MPS-950B |
| M3 | Manual Station | | |
| RHT | Rate of Rise Heat Detector | | |
| RHT2 | Rate of Rise Heat Detector | | |
| RHT3 | Rate of Rise Heat Detector | | |
| HT | Fixed Temperature Heat Detector | | 283A |
| HT2 | Fixed Temperature Heat Detector | | CF135 |
| HT3 | Fixed Temperature Heat Detector | | 284A |
| S | Smoke Detector | SYSTEM SENSOR | C2W-BA |
| | Sensitivity Test Method: | | |
| | Sensitivity Range: | | |
| S2 | Smoke Detector | | |
| | Sensitivity Test Method: | | |
| | Sensitivity Range: | | |
| S3 | Smoke Detector | | |
| | Sensitivity Test Method: | | |
| | Sensitivity Range: | | |
| RI | Remote Indicator | | |
| DS | Duct Smoke Detector | SYSTEM SENSOR | 2DA |
| SFD | Supporting Field Device - Monitor | | |
| SFD2 | Supporting Field Device - Monitor | | |
| FD | Sprinkler Flow Switch | | |
| SS | Sprinkler Supervisory Device | | |
| PS | Sprinkler Pressure Device | | |
| IM | Isolation Module | | |
| B | Bell | EDWARDS | 439D-6AWC |
| B2 | Bell | | |
| H/V | Horn/Visual | | |
| H/V2 | Horn/Visual | | |
| H | Horn | | |
| H2 | Horn | | |
| V | Visual Signal Device | | |
| V2 | Visual Signal Device | | |
| SP | Cone Type Speaker | | |
| SP2 | Cone Type Speaker | | |
| HSP | Horn Type Speaker | | |
| AD | Ancillary Device | | |
| AD2 | Ancillary Device | | |
| ET | Emergency Telephone | | |
| EOL | End of Line Resistor/Capacitor | | EOL-P1 |
| EOL2 | End of Line Resistor/Capacitor | | |
| DS2 | Duct Smoke Detector | EDWARDS | 6264 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

| | |
|-------------------|--------------------------------|
| BUILDING NAME: | RCMP FISHER BRANCH DETACHMENT |
| BUILDING ADDRESS: | 34 TACHE ST. FISHER BRANCH MB. |
| DATE: | MONDAY APRIL 19,2021 |

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

| Location | Device (See Legend) | Zone Circuit Number or Address | Correctly Installed | Requires Service | Alarm Operation Confirmed | Output Circuit Operation Confirmed | Annunciation Indication Confirmed | Reading / Measurement (Sensitivity, Pressure, Time Delay, etc) | Remarks / Required Additional Notes |
|-----------------------------|------------------------|--------------------------------|---------------------|------------------|---------------------------|------------------------------------|-----------------------------------|---|-------------------------------------|
| MAIN FRONT ENTRANCE | FACP | MIRCOM FA-100SK | ✓ | | ✓ | ✓ | ✓ | | |
| CELL AREA GUARDS DESK | ANN | MIRCOM REMOTE ANN | ✓ | | ✓ | ✓ | ✓ | | |
| ZONE 1 GENERAL ALARM | GA | Z1 | ✓ | | ✓ | ✓ | ✓ | | |
| ZONE 2 ADMIN. DUCT SMOKE | | | | | | | | | |
| MECHANICAL ROOM #1 | DS2 | Z2 | ✓ | | ✓ | ✓ | ✓ | | O4 |
| MECHANICAL ROOM #2 | DS | Z2 | ✓ | | ✓ | ✓ | ✓ | | |
| ON DEVICE | EOL | Z2 | ✓ | | ✓ | ✓ | | | |
| ZONE 3 CELL AREA DUCT SMOKE | | | | | | | | | |
| MECHANICAL ROOM #3 | DS | Z3 | ✓ | | ✓ | ✓ | ✓ | | |
| MECHANICAL ROOM #4 | DS | Z3 | ✓ | | ✓ | ✓ | ✓ | | |
| ON DEVICE | EOL | Z3 | ✓ | | ✓ | ✓ | | | |
| ZONE 4 BREATHALIZER ROOM | | | | | | | | | |
| BREATHALIZER ROOM | S | Z4 | ✓ | | ✓ | ✓ | ✓ | 2.6% | |
| ATTIC | EOL | Z4 | ✓ | | ✓ | ✓ | | | |
| ZONE 5 CELL 1 | | | | | | | | | |
| CELL 1 | S | Z5 | ✓ | | ✓ | ✓ | ✓ | 2.4% | O3 |
| ATTIC | EOL | Z5 | ✓ | | ✓ | ✓ | | | |
| ZONE 6 CELL 2 | | | | | | | | | |
| CELL 2 | S | Z6 | ✓ | | ✓ | ✓ | ✓ | 2.4% | O3 |
| ATTIC | EOL | Z6 | ✓ | | ✓ | ✓ | | | |
| ZONE 7 CELL 3 | | | | | | | | | |
| CELL 3 | S | Z7 | ✓ | | ✓ | ✓ | ✓ | 2.4% | O3 |
| ATTIC | EOL | Z7 | ✓ | | ✓ | ✓ | | | |
| ZONE 8 CELL 4 | | | | | | | | | |
| CELL 4 | S | Z8 | ✓ | | ✓ | ✓ | ✓ | 2.4% | O3 |
| ATTIC | EOL | Z8 | ✓ | | ✓ | ✓ | | | |
| ZONE 9 CELL AREA | | | | | | | | | |
| GUARDS DESK | M | Z9 | ✓ | | ✓ | ✓ | ✓ | | O1 |
| GUARDS DESK | S | Z9 | ✓ | | ✓ | ✓ | ✓ | 2.6% | |
| HALL BY CELL 1 | S | Z9 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| HALL BY CELL 3 | M2 | Z9 | ✓ | | ✓ | ✓ | ✓ | | O1 |
| HALL BY CELL 2 | S | Z9 | ✓ | | ✓ | ✓ | ✓ | 2.6% | |
| HALL BY GARAGE | S | Z9 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |

| Location | Device (See Legend) | Zone Circuit Number or Address | Correctly Installed | Requires Service | Alarm Operation Confirmed | Output Circuit Operation Confirmed | Annunciation Indication Confirmed | Reading / Measurement (Sensitivity, Pressure, Time Delay, etc) | Remarks / Required Additional Notes |
|----------------------------------|---------------------------|--------------------------------------|------------------------|---------------------|---------------------------------|---|---|---|--|
| HALL BY CELL 4 | S | Z9 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| ZONE 10 ADMIN.AREA | | | | | | | | | |
| FRONT FOYER | M | Z10 | ✓ | | ✓ | ✓ | ✓ | | O1 |
| FRONT FOYER | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| LUNCH ROOM | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| HALL BY WOMENS WASHROOM | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| FILE ROOM | S | Z10 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| SUPERVISORS OFFICE | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| WOMENS WASHROOM | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| MENS WASHROOM | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| HALL BY MENS WASHROOM | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| OUTER EXHIBIT ROOM | S | Z10 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| INNER EXHIBIT ROOM | S | Z10 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| JANITORS ROOM | HT | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| GARAGE | HT2 | Z10 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| GENERAL OFFICE | S | Z10 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| GENERAL OFFICE BY STAIRS | M | Z10 | ✓ | | ✓ | ✓ | ✓ | | O1 |
| TOP OF STAIRS TO BASEMENT | S | Z10 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| CORRIDOR | EOL | Z10 | ✓ | | ✓ | ✓ | | | |
| ZONE 11 BASEMENT & CRAWLSPACE | | | | | | | | | |
| BOTTOM OF STAIRS | S | Z11 | ✓ | | ✓ | ✓ | ✓ | 2.6% | |
| BY MECHANICAL ROOM | M | Z11 | ✓ | | ✓ | ✓ | ✓ | | |
| BY MECHANICAL ROOM | HT | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| WORKOUT ROOM | HT | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| LOCKER AREA | HT | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| MECHANICAL ROOM SOUTH | HT3 | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| MECHANICAL ROOM NORTH | HT3 | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| FILE ROOM | S | Z11 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| CRAWLSPACE N/W | HT | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| CRAWLSPACE N/E | HT | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| CRAWLSPACE S/E | HT | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| CRAWLSPACE S/W | HT | Z11 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| BY MECHANICAL ROOM | EOL | Z11 | ✓ | | ✓ | ✓ | | | |
| ZONE 12 PIPECHASE ROOM | | | | | | | | | |
| SOUTH PIPECHASE ROOM | S | Z12 | ✓ | | ✓ | ✓ | ✓ | 2.4% | |
| SOUTH PIPECHASE ROOM | EOL | Z12 | ✓ | | ✓ | ✓ | | | |
| NORTH PIPECHASE ROOM | S | Z12 | ✓ | | ✓ | ✓ | ✓ | 2.6% | |
| GUARDS WASHROOM | HT | Z12 | ✓ | | ✓ | ✓ | ✓ | | O2 |
| EAST PIPECHASE ROOM | S | Z12 | ✓ | | ✓ | ✓ | ✓ | 2.6% | |
| SIGNALS NAC1 | | | | | | | | | |
| GENERAL OFFICE | B | NAC1 | ✓ | | ✓ | ✓ | | | |
| BY MENS WASHROOM | B | NAC1 | ✓ | | ✓ | ✓ | | | |
| CELL AREA | B | NAC1 | ✓ | | ✓ | ✓ | | | |
| BASEMENT BY MECHANICAL ROOM | B | NAC1 | ✓ | | ✓ | ✓ | | | |
| BY MECHANICAL ROOM | EOL | NAC1 | ✓ | | ✓ | ✓ | | | |

| | | |
|-----------------------|--------------------------------|--|
| BUILDING NAME: | RCMP FISHER BRANCH DETACHMENT | |
| BUILDING ADDRESS: | 34 TACHE ST. FISHER BRANCH MB. | |
| DATE: | MONDAY APRIL 19,2021 | |
| TEST NG PERFORMED BY: | | |

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

| Location | Unit Type (See Legend) | Unit Primary Voltage (VAC) | Rated Unit Emergency Voltage (VDC) | Unit Size (Watts) | Requires Service damaged, or light battery condition | Operation Confirmed | Heads properly aligned | Exit direction indicators correct | Duration of Test Time (minutes) | Test Time Result ✓ = Pass, ✗=Fail | Remarks / Deficiencies / Corrective Action |
|------------------------------|---------------------------|-------------------------------|--|-------------------|--|------------------------|---------------------------|--------------------------------------|------------------------------------|--------------------------------------|--|
| MAIN FLOOR LUNCH ROOM | BP | 12V | | 360W | | ✓ | | | 30 | ✓ | LUMACELL RG12-360 3-12V 12AH BATTER ES. |
| OFFICE EXIT | ES | | | | | ✓ | | ✓ | | ✓ | |
| GENERAL OFFICE | RH2 | | | | | ✓ | ✓ | | | ✓ | |
| BY WOMENS WASHROOM | ES | | | | | ✓ | | ✓ | | ✓ | |
| EXIT TO BASEMENT | ES | | | | | ✓ | | ✓ | | ✓ | |
| BASEMENT STAIRS | ES | | | | | ✓ | | ✓ | | ✓ | |
| BASEMENT STAIRS | RH1 | | | | | ✓ | ✓ | | | ✓ | |
| FRONT FOYER | RH1 | | | | | ✓ | ✓ | | | ✓ | |
| CELL AREA GUARDS DESK | BP | 12V | | 160W | | ✓ | ✓ | | 30 | ✓ | DUAL LITE C12AS-160-BCI. 6-6V 12AH BATTERIES. |
| BY CELL 2 | RH2 | | | | | ✓ | ✓ | | | ✓ | |
| BY CELL 3 | ES | | | | | ✓ | | ✓ | | ✓ | |
| BY CELL 4 | RH2 | | | | | ✓ | ✓ | | | ✓ | |
| BY CELL 5 | RH2 | | | | | ✓ | ✓ | | | ✓ | |
| EAST HALL EXIT | ES | | | | | ✓ | | ✓ | | ✓ | |
| OFFICE HALL BY MENS WASHROOM | RH2 | | | | | ✓ | ✓ | | | ✓ | |
| GARAGE | RH2 | | | | | ✓ | ✓ | | | ✓ | |
| BY BREATHALIZER ROOM | RH2 | | | | | ✓ | ✓ | | | ✓ | |
| BASEMENT MECHANICAL ROOM | 2BP | 12V | | 160W | | ✓ | ✓ | | 30 | ✓ | DUAL LITE C12AS-160-BCI. 3-12V 12AH BATTERIES. |
| MECHANICAL ROOM | RH1 | | | | | ✓ | ✓ | | | ✓ | |
| BY MECHANICAL ROOM | RH1 | | | | | ✓ | ✓ | | | ✓ | |
| BY MECHANICAL ROOM | ES | | | | | ✓ | | ✓ | | ✓ | |
| WEIGHT ROOM | RH1 | | | | | ✓ | ✓ | | | ✓ | |
| BY STAIRS | RH1 | | | | | ✓ | ✓ | | | ✓ | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |
| | | | | | | | | | | | |