

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	EDWARDS	270-SPOE
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector	SYSTEM SENSOR	5601A
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector	SYSTEM SENSOR	5603A
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	EST	EDW2151A
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector	EDWARDS	6251C-001A
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector	EDWARDS	SD
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell		
B2	Bell		
H/V	Horn/Visual	EST	
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		EOL-P1
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP SHOAL LAKE DETACHMENT
BUILDING ADDRESS:	331 MCKENZIE ST. SOUTH SHOAL LAKE MB.
DATE:	THURSDAY FEB. 3,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
FRONT ENTRANCE VESTIBULE	FACP	EST-FSP1004	✓		✓	✓	✓		
DEVICES :									
MAIN FLOOR:									
REAR OFFICE EXIT	M	Z3	✓		✓	✓	✓		
FILE ROOM	HT	Z3	✓		✓	✓	✓		O1
JANITORS CLOST	HT	Z3	✓		✓	✓	✓		O1
GENERAL OFFICE NORTH	HT	Z3	✓		✓	✓	✓		O1
INTERVIEW ROOM	RHT	Z3	✓		✓	✓	✓		
GENERAL OFFICE BY STAIRS TO 2ND FLOOR	M	Z3	✓		✓	✓	✓		
STAFF SARGENTS OFFICE	RHT	Z3	✓		✓	✓	✓		
GENERAL OFFICE SOUTH	RHT	Z3	✓		✓	✓	✓		
BY FRONT RECEPTION	M	Z3	✓		✓	✓	✓		
CELL HALL BY EXIT	M	Z3	✓		✓	✓	✓		
FINGER PRINT ROOM	S	Z3	✓		✓	✓	✓		
CELL AREA GUARDS DESK	S	Z3	✓		✓	✓	✓		
CELL HALL BY EXIT	S	Z3	✓		✓	✓	✓		
BREATHALIZER ROOM	S	Z3	✓		✓	✓	✓		
SOUTH GENERAL OFFICE WASHROOM	HT	Z3	✓		✓	✓	✓		O1
2ND FLOOR									
KITCHEN	RHT	Z3	✓		✓	✓	✓		
HALL	RHT	Z3	✓		✓	✓	✓		
WASHROOM	RHT	Z3	✓		✓	✓	✓		
GYM	RHT	Z3	✓		✓	✓	✓		
TOP OF STAIRWELL	S	Z3	✓		✓	✓	✓		
CELL 1: ZONE 2									
CELL 1	S2	Z2	✓		✓	✓	✓		O2
CELL AREA	EOL	Z2	✓		✓	✓			
CELL 2: ZONE 3									
CELL 2	S2	Z1	✓		✓	✓	✓		O2
CELL AREA	EOL	Z1	✓		✓	✓			
DUCT SMOKE: ZONE 4									
BASEMENT	DS	Z4	✓		✓	✓	✓		
ON DEVICE	EOL	Z4	✓		✓	✓			
BASEMENT: ZONE 1									
OUTER EXHIBIT ROOM	S	Z3	✓		✓	✓	✓		
INNER EXHIBIT ROOM	S	Z3							O3
MECHANICAL ROOM	RHT	Z3	✓		✓	✓	✓		

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
SIGNALS:									
CELL AREA	H/V	NAC1	✓		✓	✓			
GENERAL OFFICE	H/V	NAC1	✓		✓	✓			
CELL AREA	EOL	NAC1	✓		✓	✓			

BUILDING NAME:	RCMP SHOAL LAKE DETACHMENT	
BUILDING ADDRESS:	331 MCKENZIE ST. SOUTH SHOAL LAKE MB.	
DATE:	THURSDAY FEB. 3,2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, poor light, battery condition	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
SOUTH GENERAL OFFICE BY SOUTH WASHROOM	BP	12V		100W		✓		✓	30	✓	LUMACELL RG100. 2-6V 12AH BATTER ES.
CELL AREA	RH2					✓	✓			✓	
CELL AREA EXIT	ES					✓		✓		✓	
2ND FLOOR HALL	RH2					✓	✓			✓	
BASEMENT BY BOTTOM OF STAIRS	RH2					✓	✓			✓	
SOUTH GENERAL OFFICE BY SOUTH WASHROOM	2BP	12V		100W		✓	✓	✓	30	✓	READY-LITE LBX6-100-2. 2-6V 12AH BATTERIES.
SOUTH GENERAL OFFICE SOUTH WALL	RH2					✓	✓			✓	
FRONT RECEPTION	ES					✓		✓		✓	
FRONT RECEPTION DESK	RH2					✓	✓			✓	
NORTH GENERAL OFFICE BY STAIRS	RH2					✓	✓			✓	
REAR OFFICE EXIT	ES					✓		✓		✓	