

(Reference: Clause 6.1 6)

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

CAN/ULC-S537-13 Appendix C

BUILDING NAME:	RCMP CROSS LAKE DETACHMENT
BUILDING ADDRESS:	100 SPRUCE CRESCENT CROSS LAKE MB.
DATE:	MAY 30,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
FRONT ENTRANCE VESTIBULE	FACP	MIRCOM FA-1000	✓		✓	✓	✓		
GUARDS DESK CELL AREA	ANN	EDWARDS	✓		✓	✓	✓		
DEVICES									
MAIN FLOOR ZONE 9									
MAIN OFFICE ENTRANCE	M	Z9	✓		✓	✓	✓		
FOYER WASHROOM	RHT	Z9	✓		✓	✓	✓		R1
KITCHEN	S	Z9	✓		✓	✓	✓	2.4%	
SOFT INTERVIEW ROOM	RHT	Z9	✓		✓	✓	✓		R1
GENERAL OFFICE FRONT	S	Z9	✓		✓	✓	✓	2.4%	
GENERAL OFFICE REAR	S	Z9	✓		✓	✓	✓	2.6%	
NCO OFFICE	RHT	Z9	✓		✓	✓	✓		R1
CORPORALS OFFICE	RHT	Z9	✓		✓	✓	✓		R1
FILES ROOM	RHT2	Z9	✓		✓	✓	✓		
OFFICE WASHROOM	RHT	Z9	✓		✓	✓	✓		R1
JANITORS ROOM	RHT	Z9	✓		✓	✓	✓		R1
TAC ROOM 1	S	Z9	✓		✓	✓	✓	2.6%	
TAC ROOM 2	S	Z9	✓		✓	✓	✓	2.6%	
HALL BY WASHROOM	S	Z9	✓		✓	✓	✓	2.4%	
REAR EXIT	M2	Z9	✓		✓	✓	✓		
REAR EXIT	S	Z9	✓		✓	✓	✓	2.4%	
BASEMENT STAIRWELL	S3	Z9	✓	x	✓	✓	✓		D1,O3
GARAGE ZONE 8 :									
GARAGE 1	M3	Z8	✓		✓	✓	✓		
GARAGE 1	HT	Z8	✓		✓	✓	✓		O2
GARAGE 2	M2	Z8	✓		✓	✓	✓		
GARAGE 2	HT	Z8	✓		✓	✓	✓		O2
GARAGE 2	EOL	Z8	✓		✓	✓	✓		
ZONES 1-6 CELLS									
CELL 1	S2	Z1							O1
CELL 2	S2	Z2							O1
CELL 3	S2	Z3	✓		✓	✓	✓		O1
CELL 4	S2	Z4							O1
CELL 5	S2	Z5	✓		✓	✓	✓		O1
CELL 6	S2	Z6							O1
CELL AREA ZONE 7:									
HALL TO GARAGE	M3	Z7	✓		✓	✓	✓		
HALL TO OFFICE	M3	Z7	✓		✓	✓	✓		
HALL BY LAUNDRY	M3	Z7	✓		✓	✓	✓		
HARD INTERVIEW ROOM	S	Z7	✓		✓	✓	✓	2.6%	

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
BREATHALIZER ROOM	S	Z7	✓		✓	✓	✓	2.6%	
BEHIND GUARDS DESK	S	Z7	✓		✓	✓	✓	2.6%	
BY GUARDS DESK	S	Z7	✓		✓	✓	✓	2.4%	
WASHROOM	RHT	Z7	✓		✓	✓	✓		R1
HALL BY CELL 2	S	Z7	✓		✓	✓	✓	2.4%	
HALL BY CELL 5	S	Z7	✓		✓	✓	✓	2.6%	
LAUNDRY ROOM	RHT	Z7	✓		✓	✓	✓		R1
PIPE CHASE CELLS 1-2	RHT	Z7	✓		✓	✓	✓		R1
PIPECHASE CELLS 3-4	RHT	Z7	✓		✓	✓	✓		R1
PIPE CHASE CELLS 5-6	RHT	Z7	✓		✓	✓	✓		R1
PIPE CHASE CELLS 1-2	EOL	Z7	✓		✓	✓	✓		
BASEMENT ZONE 10:									
BOTTOM OF STAIRS	M2	Z10	✓		✓	✓	✓		
FILES BOX ROOM	S	Z10	✓		✓	✓	✓	2.6%	
MECHANICAL ROOM BACK	RHT	Z10	✓		✓	✓	✓		R1
STORAGE ROOM 2 FRONT	RHT	Z10	✓		✓	✓	✓		R1
STORAGE ROOM 2 BACK	RHT	Z10	✓		✓	✓	✓		R1
MENS CHANGE ROOM	RHT	Z10	✓		✓	✓	✓		R1
GYM ENTRANCE	RHT	Z10	✓		✓	✓	✓		R1
WOMENS CHANGE ROOM	RHT	Z10	✓		✓	✓	✓		R1
GYM RIGHT	RHT	Z10	✓		✓	✓	✓		R1
GYM LEFT	RHT2	Z10	✓		✓	✓	✓		
CRAWLSPACE	RHT	Z10	✓		✓	✓	✓		R1,O2
CRAWLSPACE	RHT	Z10	✓		✓	✓	✓		R1,O2
CRAWLSPACE	EOL	Z10	✓		✓	✓			
COMMON CORRIDOR BY PANELS	S	Z10	✓		✓	✓	✓	2.6%	
MECHANICAL ROOM FRONT	RHT	Z10	✓		✓	✓	✓		R1
GENERATOR RUN ZONE 11:	AD	Z11							O4
GENERATOR TROUBLE ZONE 12-	AD	Z12							O4
SIGNALS :									
BASEMENT	EOL	NAC1	✓		✓				
BASEMENT	B	NAC1	✓		✓				
MECHANICAL ROOM	V	NAC4	✓		✓				
MECHANICAL ROOM	B	NAC1	✓		✓				
GYM	V	NAC4	✓		✓				
GYM	B	NAC1	✓		✓				
MENS CHANGE ROOM	V	NAC4	✓		✓				
MENS WASHROOM	V	NAC4	✓		✓				
WOMENS CHANGE ROOM	V	NAC4	✓		✓				
WOMENS WASHROOM	V	NAC4	✓		✓				
CRAWLSPACE	EOL	NAC4	✓		✓				
CELL AREA	B	NAC1	✓		✓				
CELL AREA	V	NAC4	✓		✓				
CELL AREA HALL	V	NAC4	✓		✓				
GARAGE 1	B	NAC1	✓		✓				
GARAGE 2	B	NAC1	✓		✓				
GENERAL OFFICE	B	NAC1	✓		✓				

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
GENERAL OFFICE	V	NAC4	✓		✓				
FOYER WASHROOM	V	NAC4	✓		✓				

BUILDING NAME:	RCMP CROSS LAKE DETACHMENT		
BUILDING ADDRESS:	100 SPRUCE CRESCENT CROSS LAKE MB.		
DATE:	MAY 30, 2022		
TEST NG PERFORMED BY:			
	Printed Name		Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, pokey, battery condition	Operation Confirmed	Heads properly aligned	Exit direction Indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, x = Fail	Remarks / Deficiencies / Corrective Action
GARAGE	2BP	12V		132W		✓	✓		30	✓	UNI-GLO LR61132. BATTERY 1-12V 39AH.
GARAGE 1	RH2					✓	✓			✓	
GARAGE 2	RH2					✓	✓			✓	
FRONT ENTRANCE VESTIBULE	ES					✓		✓		✓	
FRONT OFFICE EXIT TO VESTIBULE	ES					✓		✓		✓	
BACK EXIT TO OFFICE	ES					✓		✓		✓	
BACK EXIT	ES					✓		✓		✓	
CELL HALL EXIT BY CELL 6	ES					✓		✓		✓	
GUARDS STATION EXIT TO GARAGE	ES					✓		✓		✓	
GARAGE 1 EXIT	ES					✓		✓		✓	
GARAGE 2 EXIT	ES					✓		✓		✓	