

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	EDWARDS	275C
M2	Manual Station	MIRCOM	MS-401
M3	Manual Station		
RHT	Rate of Rise Heat Detector		281A
RHT2	Rate of Rise Heat Detector	SYSTEM SENSOR	5601A
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector		283C
HT2	Fixed Temperature Heat Detector		
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	SYSTEM SENSOR	C2W-BA
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector		
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell	EDWARDS	439D-6AWC
B2	Bell		
H/V	Horn/Visual		
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		EOL-P1
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP CARBERRY DETACHMENT
BUILDING ADDRESS:	421 MAIN ST. NORTH CARBERRY MB.
DATE:	FRIDAY , FEB. 4,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
GENERAL OFFICE BY INTERVIEW ROOM	FACP	MIRCOM FA-100BK	✓		✓	✓	✓		
DEVICES :									
ZONE 1 :									
MAIN FLOOR :									
FRONT ENTRANCE	M	Z1	✓		✓	✓	✓		
REAR ENTRANCE	M	Z1	✓		✓	✓	✓		
AREA 1 WEIGHT ROOM	S	Z1	✓		✓	✓	✓	2.4%	
AREA 2 WEIGHT ROOM	S	Z1	✓		✓	✓	✓	2.4%	
INTERVIEW ROOM	S	Z1	✓		✓	✓	✓	2.4%	
OUTER EXHIBIT ROOM	S	Z1	✓		✓	✓	✓	2.4%	
INNER EXHIBIT ROOM	S	Z1	✓		✓	✓	✓	2.4%	
GENERAL OFFICE AREA	S	Z1	✓		✓	✓	✓	2.4%	
FINGERPRINT ROOM	S	Z1	✓		✓	✓	✓	2.4%	
STORAGE ROOM	RHT2	Z1	✓		✓	✓	✓		
WEIGHT ROOM EXIT	M2	Z1	✓		✓	✓	✓		
BY REAR EXIT	S	Z1	✓		✓	✓	✓	2.6%	
S/E EXIT	M2	Z1	✓		✓	✓	✓		
BASEMENT CRAWLSPACE :									
TOP OF BASEMENT STAIRS	M2	Z1	✓		✓	✓	✓		
FURNACE ROOM	HT	Z1	✓		✓	✓	✓		O1
IT ROOM	S	Z1	✓		✓	✓	✓	2.4%	
CRAWLSPACE EAST	RHT	Z1	✓		✓	✓	✓		O1
CRAWLSPACE WEST	RHT	Z1	✓		✓	✓	✓		O1
COLD STORAGE ROOM	RHT	Z1	✓		✓	✓	✓		
LOCKER / STORAGE ROOM	RHT	Z1	✓		✓	✓	✓		
BOTTOM OF STAIRS BY STORAGE ROOMS	RHT	Z1	✓		✓	✓	✓		
BY SLOP SINK / PUNCHING BAG	RHT	Z1	✓		✓	✓	✓		
ELECTRICAL HALL	RHT	Z1	✓		✓	✓	✓		
BY BOTTOM OF BASEMENT STAIRS	M	Z1	✓		✓	✓	✓		
2ND FLOOR :									
BY WASHROOMS	EOL	Z1	✓						
TOP OF STAIRS	S	Z1	✓		✓	✓	✓	2.4%	
BY STAIRS	M	Z1	✓		✓	✓	✓		
OFFICE	RHT	Z1	✓		✓	✓	✓		
LOCKER ROOM	RHT	Z1	✓		✓	✓	✓		
LUNCH ROOM	RHT2	Z1	✓		✓	✓	✓		
ZONE 2 :									
BASEMENT STAIRWELL	S2	Z2	✓		✓	✓	✓	2.4%	
IN DEVICE	EOL	Z2	✓						

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
SIGNALS :									
2ND FLOOR	B	NAC1	✓		✓	✓			
OPEN AREA	B	NAC1	✓		✓	✓			
BY REAR EXIT	B	NAC1	✓		✓	✓			
BASEMENT	B	NAC1	✓		✓	✓			
BY FRONT RECEPTION	B	NAC1	✓		✓	✓			
2ND FLOOR BY STAIRS	EOL	NAC1	✓						

