

Questions and Answers #3

Q24. In reference to 8.11. If there is to panic hardware and trim on only the west door, what hardware is to be included on the east door? (push/pull) Please confirm.

A24. Please see detail in Specification 8.11 Construction of Door Enclosure.
Sargent should read: 8888-713 ETL-26 D -LA keyway

Q25. The doors are rather large at 44" and without some method of controlling the door it will be a problem. Suggest a closer on both doors and door stops to control the swing of the door. Please confirm.

A25. Yes, a door closure can be added. Closer to be LCN 4040.

Q26. Does ceiling grids require painting? Also, all ceiling tiles will need to be removed in order to paint ceiling grids. Will the RCMP be responsible for removal and replacement of ceiling tiles?

A26. The ceiling grids will be painted. RCMP will not be removing.