

Questions and Answers:

Q: For the work listed during 2019-2020 (stage 3) can the contractor apply the same stage 1 Phase 1 and stage 2 Phase 2 scenario but for the Stage 3 works. This will avoid having to provide a cofferdam under the existing structure.

A: That is not an acceptable change. The opening restrictions shown on drawing 101 are imposed in order to respect the required discharge capacity and therefore have to be respected

Q: Part 2.2.2 of spec section 03 30 00 has a spec for "low shrinkage concrete". We assume this is not required on this contract as it is not noted under section 2.4 Mixes.

A: As indicated in Part 2.2.2 Shrinkage performance of all cast in place concrete shall comply with CSA A23.1/A23.2. Part 2.4 does not include all requirements for cast in place concrete, the entire section should be taken into account.

Q: Part 2.3.4.3 of spec section 03 30 00 has a spec for "Corrosion-inhibiting admixture". We assume that this admixture is not specifically required on this contract as it is not noted under section 2.4 Mixes.

A: As indicated in Part 2.3.4.3 Corrosion-inhibiting admixture are required. Part 2.4 does not include all requirements for cast in place concrete, the entire section should be taken into account.

Q: Questions relating to Amendment no. 5:

a. An answer to a question states "the revised estimated quantity is 300m³". The quantity for unit price item has been revised to 330m³. Please confirm if the revised quantity should be 300m³ or 330m³.

b. As per an answer to a question the sill repair as per detail 1/215 is to be priced in Unit Price Item 7. We assume that concrete repair per section A/215 is also to be priced in Unit Price Item 7. As per the spec Unit Price Item 7 shall include concrete removal, dowels and reinforcing. As the removal, dowels and reinforcing is different on details 1/215 and section A/215 the quantity of each of these repairs needs to be specified or these repairs need to be separated into separate Unit Price Items.

c. The question on top of the last page of questions and answers was not fully answered. Please clarify the following: Part 1.5.3.1 of spec section 01 22 01 issued with Amendment No. 2 states "Only concrete removal for East Retaining Wall replacement and West Retaining Wall replacement will be measured for payment". Does this mean that the pier edge to be removed as per drawing 209 & 210 is to be included in the Lump Sum? Is the wall to be demolished as per B/212 to be included in Unit Price 3 or the lump sum?

Q: a. Revised quantity should be 330m³.
 b. Assume 25% of the quantity of item 7 to be for detail 1/215.
 c. Pier edge removal is to be included in unit price U10.