

C3 FIELD DEVICE RECORD

(Reference: Clause 6.1 6)

C6.1 FIELD DEVICE TESTING - LEGEND & NOTES

(Reference: Clauses 6.7.4.1.3, 6.7.4.1.4, 6.7.4.1.5, 6.7.4.3.1, 6.7.4.5.1, 6.7.8.1.1, 6.7.8.2.2, 6.7.8.2.4)

DEVICE	DESCRIPTION	MANUFACTURER	MODEL NO.
M	Manual Station	SIMPLEX	596B
M2	Manual Station		
M3	Manual Station		
RHT	Rate of Rise Heat Detector		CR135-2
RHT2	Rate of Rise Heat Detector		
RHT3	Rate of Rise Heat Detector		
HT	Fixed Temperature Heat Detector	SIMPLEX	
HT2	Fixed Temperature Heat Detector		CF135-2
HT3	Fixed Temperature Heat Detector		
S	Smoke Detector	EST	C2M-PD1
	Sensitivity Test Method:		
	Sensitivity Range:		
S2	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
S3	Smoke Detector		
	Sensitivity Test Method:		
	Sensitivity Range:		
RI	Remote Indicator		
DS	Duct Smoke Detector	SIMPLEX	526-799C
SFD	Supporting Field Device - Monitor		
SFD2	Supporting Field Device - Monitor		
FD	Sprinkler Flow Switch		
SS	Sprinkler Supervisory Device		
PS	Sprinkler Pressure Device		
IM	Isolation Module		
B	Bell		
B2	Bell		
H/V	Horn/Visual	SIMPLEX	
H/V2	Horn/Visual		
H	Horn		
H2	Horn		
V	Visual Signal Device		
V2	Visual Signal Device		
SP	Cone Type Speaker		
SP2	Cone Type Speaker		
HSP	Horn Type Speaker		
AD	Ancillary Device		
AD2	Ancillary Device		
ET	Emergency Telephone		
EOL	End of Line Resistor/Capacitor		
EOL2	End of Line Resistor/Capacitor		

BUILDING NAME:	RCMP POWERVIEW DETACHMENT
BUILDING ADDRESS:	265 MAIN ST. POWERVIEW MB.
DATE:	FRIDAY JAN. 15,2021

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
MAIN ENTRANCE VESTIBULE	FACP		✓		✓	✓	✓		
CELL AREA CONTROL ROOM	ANN		✓		✓	✓	✓		
DEVICES:									
SECURE INTERVIEW ROOM	S	M1-21	✓		✓	✓	✓	2.4%	C2M-PD1
CELL AREA:									
JANITORS ROOM	S	M1-20	✓		✓	✓	✓	2.4%	C2M-PD1
CONTROL ROOM	S	M1-22	✓		✓	✓	✓	2.4%	C2M-PD1
PRISONER ROOM	S	M1-24	✓		✓	✓	✓	2.4%	C2M-PD1
CONTROL ROOM EXIT	M	M1-25	✓		✓	✓	✓		596B SIMPLEX
CELL 1	S	M1-32	✓		✓	✓	✓	2.6%	C2M-PD1. O3
CELL 2	S	M1-31	✓		✓	✓	✓	2.6%	C2M-PD1. O3
CELL 3	S	M1-29	✓		✓	✓	✓	2.6%	C2M-PD1. O3
CELL 4	S	M1-26	✓		✓	✓	✓	2.6%	C2M-PD1. O3
PATROL CORRIDOR WEST	S	M1-28	✓		✓	✓	✓	2.4%	C2M-PD1
PRISONER STORAGE	S	M1-33	✓		✓	✓	✓	2.4%	C2M-PD1
PATROL CORRIDOR CENTRED.	S	M1-34	✓		✓	✓	✓	2.4%	C2M-PD1
D.T. HOLDING CELL	S	M1-35							O2
PATROL CORRIDOR EAST	S	M1-37	✓		✓	✓	✓	2.4%	C2M-PD1
BREATHALIZER ROOM	S	M1-38	✓		✓	✓	✓	2.6%	C2M-PD1
MECHANICAL ROOM	HT	M1-36	✓		✓	✓	✓		S MPLEX
MECHANICAL ROOM	HT	M1-39	✓		✓	✓	✓		S MPLEX
SECURE BAY EXIT	M	M1-40	✓		✓	✓	✓		596B SIMPLEX
MAIN FLOOR GENERAL OFFICE AREA									
MAIN ENTRANCE	M	M1-1	✓		✓	✓	✓		596B SIMPLEX
PUBLIC WASHROOM	S	M1-2	✓		✓	✓	✓	2.6%	C2M-PD1
OFFICE BY RECEPTION	S	M1-3	✓		✓	✓	✓	2.6%	C2M-PD1
VICTIM SERVICES	S	M1-4	✓		✓	✓	✓	2.6%	C2M-PD1
MPR	S	M1-5	✓		✓	✓	✓	2.6%	C2M-PD1
STORAGE ROOM 109	S	M1-6	✓		✓	✓	✓	2.6%	C2M-PD1
JANITORS ROOM 108	RHT	M1-9	✓		✓	✓	✓		S MPLEX
RECORD ROOM 110	S	M1-10	✓		✓	✓	✓	2.6%	C2M-PD1
WOMANS WASHROOM	S	M1-11	✓		✓	✓	✓	2.6%	C2M-PD1
MENS WASHROOM	S	M1-12	✓		✓	✓	✓	2.6%	C2M-PD1
OFFICE HALLWAY	S	M1-13	✓		✓	✓	✓	2.6%	C2M-PD1
GENERAL OFFICE AREA EXIT	S	M1-14	✓		✓	✓	✓	2.6%	C2M-PD1
JANITORS ROOM 115	HT	M1-15	✓		✓	✓	✓		S MPLEX
GENERAL OFFICE AREA EXIT	M	M1-16	✓		✓	✓	✓		596B SIMPLEX
VISITOR ROOM	S	M1-23	✓		✓	✓	✓	2.4%	C2M-PD1
GARAGE BAY	HT	M1-18	✓		✓	✓	✓		S MPLEX
GARAGE BAY STORAGE	HT	M1-19	✓		✓	✓	✓		S MPLEX
O/N EXHIBIT ROOM	S	M1-7	✓		✓	✓	✓	2.6%	C2M-PD1
SECURE EXHIBIT ROOM	S	M1-27	✓		✓	✓	✓	2.4%	C2M-PD1

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
BASEMENT GYM	HT	M1-51	✓		✓	✓	✓		S MPLEX
BASEMENT GYM	HT	M1-52	✓		✓	✓	✓		S MPLEX
ELECTRICAL ROOM	HT	M1-53	✓		✓	✓	✓		S MPLEX
MECHANICAL ROOM	HT	M1-54	✓		✓	✓	✓		S MPLEX
LAN ROOM	S	M1-55	✓		✓	✓	✓	2.4%	C2M-PD1
BASEMENT FILE STORAGE ROOM	HT	M1-57	✓		✓	✓	✓		S MPLEX
BASEMENT FILE STORAGE ROOM	S	M1-58	✓		✓	✓	✓	2.6%	C2M-PD1
CRAWLSPACE WEST	HT	M1-48	✓		✓	✓	✓		CF135-2
CRAWLSPACE WEST	HT	M1-49	✓		✓	✓	✓		CF135-2
CRAWLSPACE WEST	HT	M1-50	✓		✓	✓	✓		CF135-2
CRAWLSPACE S/E	HT	M1-56	✓		✓	✓	✓		CF135-2
FAN-F-3	DS	M1-65	✓		✓	✓	✓		526-799C
FAN-F-2	DS	M1-66	✓		✓	✓	✓		526-799C
MAU-1	DS	M1-67	✓		✓	✓	✓		526-799C
FAN F-4 CRAWLSPACE	DS	M1-68	✓		✓	✓	✓		526-799C
ATTIC	RHT	M1-69	✓		✓	✓	✓		CR135-2. O4
ATTIC	RHT	M1-69	✓		✓	✓	✓		CR135-2. O4
ATTIC	EOL	M1-69	✓						EOL-P1
TOP OF EAST STAIRS	S	M1-17	✓		✓	✓	✓	2.4%	C2M-PD1
SECURE RECORDS STORAGE ROOM	S	M1-8	✓		✓	✓	✓	2.4%	C2M-PD1
TOP OF CENTRE STAIRS	S	M1-41	✓		✓	✓	✓	2.4%	C2M-PD1
SIGNALS :									
GENERAL OFFICE AREA	HV		✓		✓	✓			
GENERAL OFFICE AREA	HV		✓		✓	✓			
GENERAL OFFICE AREA	HV		✓		✓	✓			
CRAWLSPACE OLD	HV		✓		✓	✓			
CRAWLSPACE NEW	HV		✓		✓	✓			
BASEMENT	HV		✓		✓	✓			
BASEMENT	HV		✓		✓	✓			
BASEMENT	HV		✓		✓	✓			
CELL AREA CONTROL ROOM	EOL		✓						
CELL AREA HALL	HV		✓		✓	✓			

BUILDING NAME:	RCMP POWERVIEW DETACHMENT	
BUILDING ADDRESS:	265 MAIN ST. POWERVIEW MB.	
DATE:	FRIDAY JAN. 15, 2021	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service damaged, poor light, battery condition	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, x=Fail	Remarks / Deficiencies / Corrective Action
MAIN ENTRANCE FOYER	CP	12V		36W		✓	✓	✓	30	✓	O5. BEGHELLI NV12-36-2-T BATTERY ES 2-6V 5AH.
WAITING AREA	2BP	12V		36W		✓	✓		30	✓	O5. BEGHELLI NV12-36-2-T BATTERY ES 2-6V 5AH.
WAITING AREA EXIT	CP	6V		36W		✓	✓	✓	30	✓	O5. BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
OFFICE EXIT TO WAITING AREA / RECEPTION	CP	6V		36W		✓	✓	✓	30	✓	O5. BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
STAFF ROOM / LUNCH ROOM	2BP	12V		36W		✓	✓		30	✓	O5. BEGHELLI NV12-36-2-T BATTERY ES 2-6V 5AH.
FRONT OFFICE AREA	2BP	12V		36W		✓	✓		30	✓	O5. BEGHELLI NV12-36-2-T BATTERY ES 2-6V 5AH.
REAR OFFICE AREA	2BP	12V		36W		✓	✓		30	✓	BEGHELLI NV12-36-2-T BATTERIES 2-6V 5AH.
REAR OFFICE EXIT	CP	6V		36W		✓	✓	✓	30	✓	BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
GARAGE / STORAGE AREA	2BP	12V		36W		✓	✓		30	✓	O5. BEGHELLI NV12-36-2-T BATTERIES 2-6V 5AH.
REAR EXIT TOP OF STAIRS	CP	6V		36W		✓	✓	✓	30	✓	O5. BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
CELL HALL EXIT BY CELL 3	CP	6V		36W		✓	✓	✓	30	✓	BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
CELL HALL EXIT BY LAUNDRY ROOM	CP	6V		36W		✓	✓	✓	30	✓	BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
BASEMENT HALL BY NEW CRAWLSPACE	CP	6V		36W		✓	✓	✓	30	✓	O5. BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
NEW CRAWLSPACE	2BP	12V		36W		✓	✓		30	✓	BEGHELLI NV12-360-2-AT BATTERY ES 2-6V 5AH.
BASEMENT MECHANICAL ROOM	2BP	12V		100W	x					x	D1. A M-LITE EDT12-100. BATTERY 1-12V 7AH.
BASEMENT GYM ENTRANCE	CP	6V		36W		✓	✓	✓	30	✓	O5. BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
BASEMENT CORRIDOR	CP	6V		36W	x	✓	✓	✓	30	x	D2. BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
MAIN FLOOR EXHIBIT ROOM	CP	12V		360W		✓	✓	✓	30	✓	O5. BEGHELLI NV12-360-2-AT BATTERIES 2-6V 12AH.
GARAGE EXIT CELL AREA	CP	6V		36W		✓	✓	✓	30	✓	BEGHELLI SLE6-36-2 BATTERY 1-6V 7.2AH.
GARAGE CELL AREA	2BP	12V		36W		✓	✓		30	✓	BEGHELLI NV12-36-2-T BATTERY ES 2-6V 5AH.
CELL AREA CONTROL ROOM	CP	12V		250W		✓	✓	✓	30	✓	BEGHELLI NV12-250-1 BATTERY 1-12V 35AH.
BASEMENT OLD CRAWLSPACE	2BP	12V		36W		✓	✓		30	✓	BEGHELLI NV12-36-2-T BATTERY ES 2-6V 5AH.
MECHANICAL ROOM BEHIND BREATHALIZER ROOM	2BP	6V		36W		✓	✓		30	✓	BEGHELLI SLE6-36-2 BATTERY 1-6V 5AH.