

***Bidders Conference
CCGS Cape Roger 2016***

15 March 2016

OLZ-5-38205

The Bidders Conference was convened onboard the ship in Halifax commencing at 1:00 with the following officials in attendance:

<i>Name</i>	<i>Rank or Position</i>	<i>Representing</i>
Art Rice	Contracting Authority	PWGSC
Wayne Lambert	SVMM	CCG
Gerry McDonald	CE	CCG
David Cluett	Estimator	I.S.I
Stewart Hunter	Estimator	I.S.I
Mark Roebothan	Estimating Contracts	NewDock
George Penney	Contracts Manager	NewDock

Invitation to Tender

Part 7, item 27

Outstanding work and acceptance

A question was raised about the timing of signatures for the 1205. It appears these have been delayed in the past and there is concern as a result.

Response: There should be no reason for delay and the document should be signed once the work period is complete. Note: a few days may be required to record and identity outstanding work.

PREAMBLE

#13 Hotwork

Permits must to be given to the CE prior to starting work!

H-1 PRODUCTION CHART

Schedules are requested the day before each progress meeting.

H-2 SERVICES

300amp service is required

Contractors should also bid 20 hrs for a manlift.

H-3 ANNUAL HVAC DUCT CLEANING

No issues

H-4 ANNUAL GALLEY DUCT CLEANING

No issues

H-5 ANNUAL FIRE DETECTION SYSTEM SERVICING

No issues

H-6 ANNUAL FIXED FIRE SUPPRESSION SYSTEMS INSPECTION/RE-CERTIFICATION

No issues

H-7 ANNUAL REFRIGERATION SYSTEMS LEAK TESTING

No issues

H-8 MIRANDA DAVIT ANNUAL INSPECTION

Contractors to include 40 hrs to assist

H-9 LIFEBOAT DAVIT ANNUAL INSPECTION

Contractors to include 40 hrs to assist

H-10 ANCHOR WINDLASS SURVEY

3.1.10 It has not been confirmed that the fairlead rollers have bearings or bushings. A 1379 will be issued if bearings/bushings need to be replaced.

3.1.11 Remove "if deemed necessary" for replacing brake pads. Contractors are to bid replacing them! A 1379 shall be issued if machining is required. Contractors are to bid 20 hours for machining and include the hourly rate.

H-11 EMERGENCY GENERATOR FUEL OIL TANK SURVEY

No Issues

H-12 FOCSE DECK STEEL RENEWAL

No Issues

H-13 BRIDGE DECK STEEL RENEWAL

3.1.8 Confirmation has been given that this is a requirement for the spec!

H-14 CO₂ COMPARTMENT & BOSUNS' LOCKER DOOR REPLACEMENT

No Issues

HD-1 DRYDOCKING

No Issues

HD-2 PORT & STBD FRESH WATER TANK SURVEY

No Issues

HD-3 WATER BALLAST TANKS SURVEY

No Issues

HD-4 FUEL OIL TANKS SURVEY-

No Issues

HD-5 SPILL/DIRTY/SLUDGE OIL TANKS SURVEY

No Issues

HD-6 ANCHORS, CHAINS & CHAIN LOCKERS SURVEY

No Issues

HD-7 ABOVE WATERLINE HULL PAINTING

No Issues

HD-8 UNDERWATER HULL PAINTING

No Issues

HD-9 HULL BUTTS & SEAMS

No Issues

HD-10 SHIP'S SIDE SUCTION & DISCHARGE VALVE INSPECTION

No Issues

HD-11 SEA BAYS & CHEST CLEANING & COATING

3.1.4 Please note the size for the exterior sea chests is 20.5m² each

HD-12 ZINC ANODE REPLACEMENT

No Issues

HD-13 RUDDER, STOCK, PINTELS & BEARING INSPECTION

No Issues

HD-14 TAILSHAFT, BEARINGS, PROPELLOR & MECHANISMS INSPECTION

1.5 The FSR 's role is to oversee this spec item.

Bidders are to provide unit cost and bid 20 hrs of machining.

E-1 HEATING BOILER INSPECTIONS

No Issues

E-2 DOCK/SEA TRIALS

No Issues

E-3 AUXILIARY DIESEL STBD

Please note that The CAT FSR will be paid for by CCG.

L-1 ANNUAL ELECTRICAL INSULATION TESTING

No Issues

L-2 ANNUAL ELECTRICAL THERMO IMAGE SCAN

Contractors are to include breakers for 2 lifeboats

L-3 ANNUAL CIRCUIT BREAKER MAINTENANCE

Annual maintenance shall be carried out on the following breakers as per specification. And secondary injection shall be carried out.

Emergency Generator

Emergency Tie

Feed Back

Shore Power

The 5 year inspection shall be carried out on the following breakers as per transport Canada Division 3 Report and primary injection shall be carried out.

Port Generator Breaker

Starboard Generator Breaker

L-4 STBD GENERATOR ALTERNATOR SURVEY

3.1.5 it has been confirmed that the stator work will have to be completed in place.

R/T

Progress claims will be considered if the refit extends beyond is work period.

The possibility of two new specifications items (scale removal and water tight doors) being introduced were discussed. Please note no new items will be introduced!