

## Breton Detachment Renovations

### Question & Answers

<b>Q1</b>	Does the detachment need to remain open during renos?
A1	At award, schedule will be discussed with winning contractor Kitchen counter relocation and file room work would be requested first –at which time detachment would remain open. Once those areas are complete: during front counter and outside work, the detachment could close on a Thurs through Tues. Longer hours per day and weekend work is expected to complete the vestibule so clients could be serviced on Wednesday.
<b>Q2</b>	Front counter – where does the power supply come from
A2	Power to be supplied from adjacent wall, with raceway in back of cabinets
<b>Q3</b>	Review of electrical panel in basement was done
<b>Q4</b>	Will the fire extinguisher and telephone in kitchen need to be moved
A4	Relocation of fire extinguisher and telephone in kitchen will be required
<b>Q5</b>	Will the hallway and vestibule floor registers need to be relocated
A5	It appears that yes, hallway and vestibule floor registers may have to be relocated to accommodate change of wall
<b>Q6</b>	What year was the building built
A6	Building built in 1962
<b>Q7</b>	Upstairs boardroom – confirm outlets (6e on SOW)
A7	Add outlet to accommodate microwave on built in shelf
<b>Q8</b>	What should the height of front counter be
A8	42" to top of counter
<b>Q9</b>	Confirm door on drawing #1 E2 to file room
A9	(SOW 5b) Change to read: Supply and install new Hollow-core, metal door 45 mm thick with Door frame: 1.6 mm steel having a strike bucket which will accept a 25 mm throw dead bolt; wedge or grout in the area of the strike bucket to prevent spreading. Hinges: Apply 1½ pair with non-removable pins on reverse hand door. Locks: supply and install ANSI Function F15 with heavy duty door closer, non-electrified.
<b>Q10</b>	Is that a motion sensor 5C on SOW
A10	Yes, should read Add light with motion sensor in new wall for file room
<b>Q11</b>	Is there to be lighting over kitchen cupboards in boardroom
A11	Yes add 6h. Add lighting over cabinets with switch beside existing room switch
<b>Q12</b>	Confirm flooring in front vestibule (2H Visitor Side)
A12	Change flooring to marmoleum to match existing
<b>Q13</b>	Confirm baseboard (2I Visitor Side)
A13	Change to rubber base (grey) height and color to match existing