

Mechanical Addendum M-02

Project Name: RCMP Heating and Controls Upgrade	
Client: RCMP "K" Division	
Project No.: 26877.00	Date: June 18, 2013
Distribution: Ron SETO NWT Project Management Office ron.seto@rcmp-grc.gc.ca	

This addendum forms part of the Contract Documents and is to be read, interpreted, and coordinated with all other parts. The cost of all work contained herein is to be included in the Contract Sum. The specifications and drawings are complementary. Items listed under the specification in this addendum and having influence on the drawings are so deemed to alter the drawings. Items listed under the drawings in this addendum and having influence on the specification are so deemed to alter the specification

1. Response to Questions

- Q#1** M-2 Note 4 States: Existing primary heating pumps to be removed and kept. M-3 Note 5 States: Replace existing primary pumps with new P-1 & P-2 as specified. M-5 Note 7 States: Primary boiler loop pumps to remain and be relabeled P-1 & P-2., It appears that all 3 of these notes are referring to the same primary heating pumps P-1 & P-2. Are we keeping the existing ones or installing new ones as identified on the equipment schedule?
- A#1** Delete Keynote 4 on drawing M-4 and keynote 7 on drawing M-5. Primary heating pumps will be replaced by the pumps specified in the equipment schedule.
- Q#2** Looking for clarification on where pumps P-7 & P-8 (Secondary Heating Pumps) are that are listed on equipment schedule. M-2 Note 5 States: Existing Secondary Heating Pumps (P-3 & P-4) to remain in place. P-7 & P-8 are only referenced on the equipment schedule – are they identified as something else on the other mechanical drawings?
- A#2** Refer to drawing M-3, P-7&8 are boilers circulating pumps and specified in the equipments schedule. P-3&4 are secondary heating pumps will remain in place to supply the heating fan coils F-1.01 and F-3.01.

Prepared by,

Williams Engineering Canada Inc.

Muath Abualqumssan
Mechanical

T 867.873.2395 F 867.873.2547
Emabualqumssan@williamsengineering.com

End of Addendum No. M-02