

RETURN BIDS TO:
RETOURNER LES SOUMISSIONS À:
 Bid Receiving Public Works and Government
 Services Canada/Réception des soumissions Travaux
 publics et Services gouvernementaux Canada
 800 Burrard Street, Room 219
 800, rue Burrard, pièce 219
 Vancouver, BC V6Z 0B9
 Bid Fax: (604) 775-7526

SOLICITATION AMENDMENT MODIFICATION DE L'INVITATION

The referenced document is hereby revised; unless otherwise indicated, all other terms and conditions of the Solicitation remain the same.

Ce document est par la présente révisé; sauf indication contraire, les modalités de l'invitation demeurent les mêmes.

Comments - Commentaires

Vendor/Firm Name and Address
Raison sociale et adresse du
fournisseur/de l'entrepreneur

Issuing Office - Bureau de distribution
 Public Works and Government Services Canada - Pacific
 Region
 219 - 800 Burrard Street
 800, rue Burrard, pièce 219
 Vancouver, BC V6Z 0B9

Title - Sujet PRE-ENGINEERED STEEL BUILDING	
Solicitation No. - N° de l'invitation F1571-188010/A	Amendment No. - N° modif. 004
Client Reference No. - N° de référence du client F1571-188010	Date 2019-08-26
GETS Reference No. - N° de référence de SEAG PW-\$VAN-582-8624	
File No. - N° de dossier VAN-9-42056 (582)	CCC No./N° CCC - FMS No./N° VME
Solicitation Closes - L'invitation prend fin at - à 02:00 PM on - le 2019-09-10	Time Zone Fuseau horaire Pacific Daylight Saving Time PDT
F.O.B. - F.A.B. Plant-Usine: <input type="checkbox"/> Destination: <input checked="" type="checkbox"/> Other-Autre: <input type="checkbox"/>	
Address Enquiries to: - Adresser toutes questions à: Lee, Hilda	Buyer Id - Id de l'acheteur van582
Telephone No. - N° de téléphone (604) 764-6053 ()	FAX No. - N° de FAX (604) 775-7526
Destination - of Goods, Services, and Construction: Destination - des biens, services et construction:	

Instructions: See Herein

Instructions: Voir aux présentes

Delivery Required - Livraison exigée	Delivery Offered - Livraison proposée
Vendor/Firm Name and Address Raison sociale et adresse du fournisseur/de l'entrepreneur	
Telephone No. - N° de téléphone Facsimile No. - N° de télécopieur	
Name and title of person authorized to sign on behalf of Vendor/Firm (type or print) Nom et titre de la personne autorisée à signer au nom du fournisseur/ de l'entrepreneur (taper ou écrire en caractères d'imprimerie)	
Signature	Date

This amendment 004 is raised to incorporate the following information into Solicitation No. F1571-188010/A.

1) Questions and Answers

QUESTIONS AND ANSWERS

Q1: Finish of Structural pre-eng steel components.

Please confirm finish of pre-eng : columns, rafters, girts & purlins?

A1. For tendering purposes, please allow for shop primed.

Q2. Section 2.7 Exterior wall and roof:

No.3 –calls for 26ga standing seam roof –this does not exist in the pre-eng industry.

Minimum industry standard for a standing seam roof is 24ga .

Please confirm gauge of roof to used?

A2. Please replace requirement with 24 gauge standing seam roof.

Q3. Section 2.7 & 2.8

With regards to roof panel finish. One line item calls for Polar white paint finish to roof panels

Another line item calls for galvalume finish for roof panels.

Please confirm if roof panels are to have a paint finish or galvalume finish?

A3. Roof panels are to be Galvalume finish

Q4. Soils Class:

As no Geotech report has been provided thus no soils class either.

Please publish soils class to be used for tendering process?

A4. Please design for Site Class D according to the 2018 BC Building Code.

Q5. Section 1.6 Milestones

Allowed time for submission of shop drawings.

A5. Annex A Section 1, Clause 1.6.1.1 REPLACE “14 calendar days” with “6 weeks”.

Annex A Section 1, DELETE 1.6.1.2

Annex A Section 1, REPLACE entire Clause 1.6.1.3 with “Provide final shop drawings one week prior to delivery within 8 weeks from the approved shop drawings by the Technical Authority.”

Annex A – Statement of Work

Section 2.7 EXTERIOR WALL AND ROOFING

DELETE: Exterior wall and roofing to be Polar White Color.

INSERT: Exterior wall panels to be painted Polar White Color and roof panels are to be Galvalume finish.

DELETE: Exterior sheet roof must consist of 26 gauge factory Galvalume pre-formed standing seam steel sheet, including closures, gaskets, caulking, flashing and fasteners to effect weather tight installation. All ends must be cut square and clean.

INSERT: Exterior sheet roof must consist of 24 gauge factory Galvalume pre-formed standing seam steel sheet, including closures, gaskets, caulking, flashing and fasteners to effect weather tight installation. All ends must be cut square and clean.

Section 1.6 MILESTONES, Shop Drawings

DELETE:

1.6.1.1 Submit draft shop drawings to SCH within 14 calendar days after contract awarded.

REPLACE WITH:

1.6.1.1 Submit draft shop drawings to SCH within 6 weeks after contract awarded.

DELETE:

1.6.1.2 In its entirety.

DELETE:

1.6.1.3 Final shop drawing within 14 days of receipt of final draft drawings.

REPLACE WITH:

1.6.1.2 Provide final shop drawings one week prior to delivery within 8 weeks from the approved shop drawings by the Technical Authority.

All other terms and conditions remain the same.