

BUILDING NAME:	RCMP ELPHINSTONE DETACHMENT
BUILDING ADDRESS:	183-2ND ST. EAST ELPHINSTONE MB.
DATE:	THURSDAY MARCH 3,2022

C3.2 INDIVIDUAL DEVICE RECORD

(Reference: Clauses 6.7.1.3, C3.1)

Location	Device (See Legend)	Zone Circuit Number or Address	Correctly Installed	Requires Service	Alarm Operation Confirmed	Output Circuit Operation Confirmed	Annunciation Indication Confirmed	Reading / Measurement (Sensitivity, Pressure, Time Delay, etc)	Remarks / Required Additional Notes
LOCAL SMOKE ALARMS:									
GENERAL OFFICE AREA	SA	KIDDIE	✓		✓				
CELL AREA GUARDS DESK	SA	KIDDIE	✓		✓				
BY WEST CELL	SA	KIDDIE	✓		✓				
WEST CELL	SA	KIDDIE	✓		✓				O1
EAST CELL	SA	KIDDIE	✓		✓				O1
BY EAST CELL	SA	KIDDIE	✓		✓				

BUILDING NAME:	RCMP ELPHINSTONE DETACHMENT	
BUILDING ADDRESS:	183-2ND ST. EAST ELPHINSTONE MB.	
DATE:	THURSDAY MARCH 3,2022	
TEST NG PERFORMED BY:		

Printed Name

Signature

EXIT AND EMERGENCY LIGHTING TEST AND INSPECTION RECORD

Legend: BP = Battery Pack, 1BP = BP w/ 1 Head, 2BP = BP w/ 2 Heads, CP = Combo Pack, RH1 = Single Remote Head, RH2 = Dual Remote Head, ES = Exit Sign

Location	Unit Type (See Legend)	Unit Primary Voltage (VAC)	Rated Unit Emergency Voltage (VDC)	Unit Size (Watts)	Requires Service (damaged, poor light, battery condition)	Operation Confirmed	Heads properly aligned	Exit direction indicators correct	Duration of Test Time (minutes)	Test Time Result ✓ = Pass, ✗ = Fail	Remarks / Deficiencies / Corrective Action
GENERAL OFFICE HALL BY WASHROOMS	1BP	6V		100W		✓	✓		30	✓	LITHONIA M6-100. 4-6V 12AH BATTERIES.
EAST CELL HALL	RH1					✓	✓			✓	
WEST CELL HALL	RH1					✓	✓			✓	
CELL AREA GUARDS DESK	RH1					✓	✓			✓	
GENERAL OFFICE	RH2					✓	✓			✓	
FRONT ENTRANCE VESTIBULE	RH1					✓	✓			✓	